Capital Plan Post Implementation Review	
Service:	Planning, Transport & Leisure
Scheme Title:	Fairfield Road, Borough Green: Footpath link to Station
	Approach
Scheme	Construction of a footpath link to provide a safe and
Description:	direct pedestrian route from the Fairfield Estate to the
	Co-op, Railway Station and thence to the centre of
	Borough Green.
Evaluation:	F&PAB 5 January 05
Capital Plan Year(s)	2008/09
Approved budget	£5,000
National Priorities	Meeting local transport needs more effectively.
Local Priorities	Highways & Land Drainage: 8b, 8c
	Public & Environmental Health: 9b
	Community Leadership: 12
Targets for judging	A significant level of usage by residents.
success:	
Completion date	19 December 2008
(work completed):	
Completion date	23 December 2008
(final payment):	
Projected date for	6 months post completion.
post implementation	
review:	00.005.00
Final cost:	£8,625.90
Performance	The targets were met in line with national and local
against National	priorities.
and Local Priorities	
and Targets:	The final east includes the provision of an handrail and
Budget performance /	The final cost includes the provision of an handrail and
Value for money:	anti-slip surfacing to enable the path to be used safely in all weathers.
Other performance /	Implementation delayed from 2005/06 by need to
procurement	secure agreement from adjacent landowner to transfer
issues:	a small area of land needed for construction of the
	path.
Ongoing /	None
Outstanding issues:	