

Capital Plan Post Implementation Review	
Service:	Planning, Transport & Leisure
Scheme Title:	Footway Extension – Bailey Bridge Road, Aylesford
Scheme Description:	Construction of 75 metres of footway to complete a continuous pedestrian link from the village south of the River Medway to the hub of the village to the north.
Evaluation:	F&PAB 3 January 07
Capital Plan Year(s)	2007/2008
Approved budget	£9,000
National Priorities	Meeting local transport needs more effectively
Local Priorities	Transportation & Land Drainage: 4a Leisure & Culture: 7b, 7f
Targets for judging success:	Completion of the footway link
Completion date (work completed):	18 December 2007
Completion date (final payment):	2 April 2008
Projected date for post implementation review:	3 months post completion.
Final cost:	£4,630.82
Performance against National and Local Priorities and Targets:	The targets were met in line with national and local priorities.
Budget performance / Value for money:	The scheme was implemented within the budget.
Other performance / procurement issues:	Works procured in partnership with Kent Highways.
Ongoing / Outstanding issues:	None