

Appendix B – Drainage

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
The Street	Ightham	Replacement of white line following drainage repairs	Order placed awaiting completion				Alastair Coleman
Longmill Lane	Plaxtol	Soakaway Installation	Awaiting start date from Enterprise	Completion	£7400		Alastair Coleman
Longmill Lane	Plaxtol	Installation of 2 new gully's	In progress	Completion	£3700		Alastair Coleman
White Cottage Rd	Tonbridge	Installation of overflow from soakaway	Start planned for June half term	Completion	£800		Alastair Coleman