

Member	Parish	Location / Description of Works (CSM)	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation	Forecast Out-turn	Kent County Council H&T Contact 08458 247800
Mrs Dagger	Hildenborough	Restoration of Milestone	Ongoing discussions with Parish Council	Transfer of funding to Parish Council	£1000	£1000	Ben Hilden (BH)
Mrs Dagger	St Marys Platt	Traffic Calming Scheme	Consultation complete – Awaiting JTB Decision to proceed. JTB decision to be made 18 th March 2013	Subject to JTB Decision	£20,000	£20,000	BH
Mrs Dagger	Borough Green	Installation of Zebra Crossing – High Street, Borough Green	Works Programmed for March 2013	Completion of Scheme	£9000	£9000	BH
Mrs Dean	EM and Larkfield	Larkfield Road – Installation of HGV Signage and Bollards	Works Programmed for March 2013	Completion of Scheme	£3000	£3000	BH
Mrs Dean	EM and Larkfield	Chapman Way – Replacement of raised table with Speed Cushions	Awaiting Programme Date	Completion of Scheme	£5000	£5000	BH
Mrs Dean	EM and Larkfield	Clare Lane/Winterfield Lane Speed Reduction	Scheme being redesigned and ordered	Completion of Scheme	£6500	£6500	BH
Mrs A Hohler	Tonbridge	The Ridgeway – Installation of signalised crossing	Works Programmed for 19 th February 2013	Completion of Scheme	£54,000	£54,000	BH
Mrs A Hohler	Tonbridge	Lionel Road – Installation of Planter	Works Proposed March 2013	Completion of Scheme	£1850	£1850	BH
Mrs A Hohler	Tonbridge	Waterloo Road Guardrailing	Works Proposed March 2013	Completion of Scheme	£5000	£5000	BH
Mrs A Hohler	Tonbridge	Tonbridge Town Centre – Highway Improvements	Works Proposed March 2013	Completion of Scheme	£5000	£5000	BH
Mr Smith	Tonbridge	High Street, Tonbridge – Installation of dropped kerb	Awaiting Programme Date	Completion of Scheme	£900	£900	BH

Mr Smith	Tonbridge	York Parade – Resurfacing of Footway	Awaiting Programme Date	Completion of Scheme	£21,000	£21,000	BH
Mr Smith	Tonbridge	Hectorage Road – Installation of Interactive Signs	Ongoing investigations regarding locations due to problems siting Interactive Signs	Discussions with Member and Completion of Scheme	£10,020	£10,020	BH
Mr Homewood	Aylesford	Installation of Gateway Improvements and carriageway repairs in Parish	Works Ordered, Awaiting Programme Date	Completion of Scheme	£8000	£8000	BH
Mr Homewood	Wouldham	Installation of Kissing Gate	Revised Scheme consisting of gateways	Completion of Scheme	£1000	£1000	BH
Mr Long	Kings Hill	Discovery Drive – Installation of Wig-Wags	Awaiting Programme Date	Completion of Scheme	£3000	£3000	BH
Mr Long	Mereworth	Installation of Signing Scheme	Scheme Complete	Scheme Completed	£15,000	£15,000	BH
Mr Long	Hadlow	Installation of Crossing Facility and extension of Speed Limit in vicinity of Hadlow College	Outline designs made - Awaiting financial contribution from Hadlow College	Subject to receiving contribution from Hadlow College	£16,000	£16,000	BH
Mrs S Hohler	Snodland	Birling Road, Snodland – Installation of Wig-Wags	Works Programmed 15 th Feb 2013	Completion of Scheme	£4000	£4000	BH
Mrs S Hohler	Leybourne	Installation of Parking Restrictions on A20 London Road	Traffic Order advertised, awaiting installation of lines	Completion of Scheme	£10,000	£10,000	BH
Mrs S Hohler	Leybourne	Castle Way – Installation of Priority Signage	Works Programmed	Completion of Scheme	£5000	£5000	BH

Contact: Ben Hilden 08458 247 800