

| Member | Parish | Location / Description of Works (CSM) | Current Progress | Anticipated Actions for next 3 months (Prior to next JTB) | Original Allocation | Forecast Out-turn | Kent County Council H&T Contact 08458 247800 |
|---------------|------------------|---|---|--|----------------------------|--------------------------|---|
| Mrs Dagger | Hildenborough | Restoration of Milestone | Ongoing discussions with Parish Council | Transfer of funding to Parish Council | £1000 | £1000 | Ben Hilden (BH) |
| Mrs Dagger | St Marys Platt | Traffic Calming Scheme | Consultation complete – Awaiting JTB Decision to proceed. JTB decision to be made 18 th March 2013 | Subject to JTB Decision | £20,000 | £20,000 | BH |
| Mrs Dagger | Borough Green | Installation of Zebra Crossing – High Street, Borough Green | Works Programmed for March 2013 | Completion of Scheme | £9000 | £9000 | BH |
| Mrs Dean | EM and Larkfield | Larkfield Road – Installation of HGV Signage and Bollards | Works Programmed for March 2013 | Completion of Scheme | £3000 | £3000 | BH |
| Mrs Dean | EM and Larkfield | Chapman Way – Replacement of raised table with Speed Cushions | Awaiting Programme Date | Completion of Scheme | £5000 | £5000 | BH |
| Mrs Dean | EM and Larkfield | Clare Lane/Winterfield Lane Speed Reduction | Scheme being redesigned and ordered | Completion of Scheme | £6500 | £6500 | BH |
| Mrs A Hohler | Tonbridge | The Ridgeway – Installation of signalised crossing | Works Programmed for 19 th February 2013 | Completion of Scheme | £54,000 | £54,000 | BH |
| Mrs A Hohler | Tonbridge | Lionel Road – Installation of Planter | Works Proposed March 2013 | Completion of Scheme | £1850 | £1850 | BH |
| Mrs A Hohler | Tonbridge | Waterloo Road Guardrailing | Works Proposed March 2013 | Completion of Scheme | £5000 | £5000 | BH |
| Mrs A Hohler | Tonbridge | Tonbridge Town Centre – Highway Improvements | Works Proposed March 2013 | Completion of Scheme | £5000 | £5000 | BH |
| Mr Smith | Tonbridge | High Street, Tonbridge – Installation of dropped kerb | Awaiting Programme Date | Completion of Scheme | £900 | £900 | BH |

| | | | | | | | |
|--------------|------------|--|---|---|---------|---------|----|
| Mr Smith | Tonbridge | York Parade – Resurfacing of Footway | Awaiting Programme Date | Completion of Scheme | £21,000 | £21,000 | BH |
| Mr Smith | Tonbridge | Hectorage Road – Installation of Interactive Signs | Ongoing investigations regarding locations due to problems siting Interactive Signs | Discussions with Member and Completion of Scheme | £10,020 | £10,020 | BH |
| Mr Homewood | Aylesford | Installation of Gateway Improvements and carriageway repairs in Parish | Works Ordered, Awaiting Programme Date | Completion of Scheme | £8000 | £8000 | BH |
| Mr Homewood | Wouldham | Installation of Kissing Gate | Revised Scheme consisting of gateways | Completion of Scheme | £1000 | £1000 | BH |
| Mr Long | Kings Hill | Discovery Drive – Installation of Wig-Wags | Awaiting Programme Date | Completion of Scheme | £3000 | £3000 | BH |
| Mr Long | Mereworth | Installation of Signing Scheme | Scheme Complete | Scheme Completed | £15,000 | £15,000 | BH |
| Mr Long | Hadlow | Installation of Crossing Facility and extension of Speed Limit in vicinity of Hadlow College | Outline designs made - Awaiting financial contribution from Hadlow College | Subject to receiving contribution from Hadlow College | £16,000 | £16,000 | BH |
| Mrs S Hohler | Snodland | Birling Road, Snodland – Installation of Wig-Wags | Works Programmed 15 th Feb 2013 | Completion of Scheme | £4000 | £4000 | BH |
| Mrs S Hohler | Leybourne | Installation of Parking Restrictions on A20 London Road | Traffic Order advertised, awaiting installation of lines | Completion of Scheme | £10,000 | £10,000 | BH |
| Mrs S Hohler | Leybourne | Castle Way – Installation of Priority Signage | Works Programmed | Completion of Scheme | £5000 | £5000 | BH |
| | | | | | | | |

Contact: Ben Hilden 08458 247 800