

Annex 1 – Member Highway Fund program update for Tonbridge & Malling Borough

ITEMS OUTSTANDING FROM 2012/13 PROGRAMME

Member	Parish	Location / Description of Works (CSM)	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation	Forecast Out-turn	Kent County Council H&T Contact 08458 247800
Mrs Dagger	Hildenborough	Restoration of Milestone	Ongoing discussions with Parish Council	Transfer of funding to Parish Council	£1000	£1000	Andy Padgham (AP)
Mrs Dagger	St Marys Platt	Traffic Calming Scheme	Works Programmed for end May 2013	Works Completed	£20,000	£20,000	AP
Mrs Dean	EM and Larkfield	Larkfield Road – Installation of HGV Signage and Bollards	Works Programmed for October 2013 (see also 13/14 programme)	Completion of Scheme	£3000	£3000	AP
Mrs Dean	EM and Larkfield	Clare Lane/Winterfield Lane Speed Reduction	Works Programmed May 2013	Works Completed	£6500	£6500	AP
Mrs A Hohler	Tonbridge	Lionel Road – Installation of Planter and Waterloo Road Guardrailing	Works Proposed May 2013	Awaiting Installation of Plants	£1850	£1850	AP
Mr Smith	Tonbridge	Hectorage Road – Installation of Interactive Signs	Ongoing investigations regarding locations due to problems siting Interactive Signs	Discussions with Member on viability of scheme. Possible 13/14 scheme now	-	-	AP
Mr Balfour (<i>Mr Long's division prior to May 2013 elections</i>)	Hadlow	Installation of Crossing Facility and extension of Speed Limit in vicinity of Hadlow College	Outline designs made - Awaiting financial contribution from Hadlow College	Subject to receiving contribution from Hadlow College and to granting of planning permission to Hadlow Free School	£16,000	£16,000	AP

Contact: Andy Padgham 08458 247 800

Member: Valerie Dagger

5 September 2013

Project No : 13-MHF-TM-11

Status : MHF 3 with MHF Team for detailed design

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
15/07/2013					

Location

Scheme Details

Additional notes

Traffic calming of Long Mill Lane between Dunks Green and Plaxtol. Possible speed limit introduction.

To carry out an Automatic Traffic Count - ATC to measure the vehicle speeds along Long Mill Lane.

ATC has been requested, awaiting an installation date.

Member: Valerie Dagger

5 September 2013

Project No : 13-MHF-TM-9

Status : MHF 1 with MHF Team for outline design and costing

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
26/06/2013					

Location

Scheme Details

Additional notes

Danger to pedestrians in the morning when school opens of vehicles driving over the pavement.-Leigh road, Hildenborough.

Recommendation is a site visit with representative from KCC road safety to investigate possible education initiatives etc. This visit being arranged for September 2013.

Member: Trudy Dean

5 September 2013

Project No : 13-MHF-TM-3

Status : MHF 1 with MHF Team for outline design and costing

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
22/05/2013					

Location

Scheme Details

Additional notes

Reported speeding problem on the Wateringbury Road north from its junction with The Heath through Chapel Street and High Street to the King and Queen junction.

MHF engineer meeting East Malling Conservation Group 11-9-13 to be briefed on the extent of the reported problems.

Member: Trudy Dean

5 September 2013

Project No : 13-MHF-TM-2

Status : MHF 1 with MHF Team for outline design and costing

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
22/05/2013					

Location

Scheme Details

Additional notes

I wish to fund further works at this location Including installation of 2 extra bollards to prevent parking-possible changes to the new signs and a disabled parking bay-Larkfield Road- Larkfield

This is actually a 12-13 scheme which is still awaiting completion. Contractor progressing scheme, expected completion October 2013.

Member: Sarah Hohler

5 September 2013

Project No : 13-MHF-TM-4

Status : MHF 1 with MHF Team for outline design and costing

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
24/05/2013					

Location

Scheme Details

Additional notes

There is a perceived speeding problem that needs to be investigated and if there is a problem please investigate a solution. - Trottiscliffe Road

Installation of new gateway feature and enhancements to change of speed limit signing at northern end of 40mph limit.
Installation of 40 roundels and red surface patches within 40 speed limit. Improve warning sign.

Parish Council has consultation plan which it intends to include with parish newsletter in October.

Member: Sarah Hohler

5 September 2013

Project No : 13-MHF-TM-1

Status : MHF 1 with MHF Team for outline design and costing

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
21/05/2013					

Location

Scheme Details

Additional notes

Traffic speeding through village on Teston Road and rat running - main road running through centre of Offham village.

Investigating options with Parish Council and KCC Intelligent Traffic Systems team.

Member: Peter Homewood

5 September 2013

Project No : 13-MHF-TM-12

Status : MHF 1 with MHF Team for outline design and costing

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
05/08/2013					

Location

Scheme Details

Additional notes

The realignment of White Lining, please look into redesigning this junction with a strong emphasis on traffic being directed into the left hand lane. - Pilgrims Way Burham

MHF engineer progressing design.

Member: Peter Homewood

5 September 2013

Project No : 13-MHF-TM-8

Status : MHF 3 with MHF Team for detailed design and ordering

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
20/06/2013	£500	16/07/2013	02/08/2013		

Location

Scheme Details

Additional notes

Request ATC to measure vehicle speeds. Please contact Cllr. Dave Davis for the exact location. - Hale Farm Bend. Pilgrims Way Burham.

To carry out an Automatic Traffic Count ATC along Pilgrims Way, Burham at the location discussed on 16th July. This is subject to the landowners permission for attaching the ATC to one of their fence posts which has now been granted.

ATC has now been ordered, awaiting installation date.

Member: Richard Long

5 September 2013

Project No : 13-MHF-TM-10

Status : MHF 3 with MHF Team for detailed design and ordering

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
04/07/2013	£1,695	11/07/2013	31/07/2013		

Location	Scheme Details	Additional notes
Installation of 1 no steel vehicular barrier and 9 no reinforced concrete bollards with associated signage to prevent travellers access to section of closed public highway now bridleway. For further details contact david.munnkent.gov.uk - Junction of Tudeley Lane/Public bridleway Tonbridge near Priory	Location - Junctions of Tudeley Lane/Five Oak Road/ Public Bridleway, Tonbridge. Works - Installation of 1 no. steel vehicular barrier and 9 no. reinforced bollards, together with associated signage to prevent access by travellers to section of closed public highway now bridleway. This is a contribution only.	This has now been fully approved and we are just awaiting financial details from David Munn in PROW.

Member: Christopher Smith

5 September 2013

Project No : 13-MHF-TM-6

Status : MHF 3 awaiting Member Approval

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
17/06/2013	£8,000	20/08/2013			

Location

Scheme Details

Additional notes

Pedestrian crossing needs to be illuminated. Pembury Road j/w Lavender Hill.

Replacement of two number existing belisha beacons with two number modupost internally illuminated beacons as illustrated in e-mail sent to member on 20-8-13.

Awaiting MHF 3 approval from member

Member: Christopher Smith

5 September 2013

Project No : 13-MHF-TM-5

Status : MHF 1 with MHF Team for outline design and costing

Application received by MHF Team	Committed amount	MHF3 sent to member	Director approval	Works start date	Works completed
17/06/2013					

Location

Scheme Details

Additional notes

Bus stop in London Road by High Hilden Close junction. New bus shelter requested.

Engineer liaising with TMBC and shelters supplier, Clear Channel.