

Annex 1 – Developer Funded Schemes Section 106 and Local Transport Plan (LTP) Schemes

Developer	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2013-14	Forecast Out-turn 2013-14	Kent County Council H&T Contact 08458 247 800
Halling Cement Works	Leybourne	Contribution to widening of M20 Junction 4 Eastern Overbridge	Planning application for smaller-scale mixed-use development granted by Medway Council. Revised S.106 contribution to M20 Junction 4 Eastern Overbridge agreed with KCC and the Highways Agency. Trigger point not yet reached.	Detailed design work to commence.	Nil	Nil	Paul Lulham
Holborough Valley	Snodland	Holborough Valley to Snodland Station Cycle Route (including toucan crossing of A228)	Negotiations ongoing with landowners. Funding secured from developer	Agreement reached with landowners. Programming of work. Detailed design of toucan crossing and consultation.	Nil	Nil	Paul Lulham
Holborough Valley	Various	Contribution to A20 Quality Bus Corridor, comprising traffic signal priority, upgraded stops and shelters and junction capacity improvements	Traffic signal upgrades programmed, upgraded stops and real-time bus information programmed. Funding secured from developer	Ongoing delivery of traffic signal upgrades, bus stop improvements and real-time bus information.	£100,000	£100,000	Paul Lulham

Developer	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2013-14	Forecast Out-turn 2013-14	Kent County Council H&T Contact 08458 247800
Holborough Valley	Various	Study into feasibility of enhancing Route 151 bus service	S.106 trigger point not yet reached	N/A	Nil	Nil	Paul Lulham
Kings Hill	Various	Contribution to A20 Quality Bus Corridor, comprising traffic signal priority, upgraded stops and shelters and junction capacity improvements	Traffic signal upgrades programmed, upgraded stops and real-time bus information programmed. S.106 trigger point for Kings Hill contribution not yet reached.	Ongoing delivery of traffic signal upgrades, bus stop improvements and real-time bus information, funded by Holborough Valley and Leybourne Chase contributions. Ongoing procurement and programming of upgraded stops and shelters.	Nil	Nil	Paul Lulham
Kings Hill	Kings Hill	Bus Lane on Tower View	S.106 trigger point not yet reached. Kings Hill Phase 3 proposals may warrant revised trigger point.	N/A	Nil	Nil	Paul Lulham
Kings Hill	Mereworth	Improved sight lines at A228 / Kent Street junction and installation of foot/cycleway to	Outline design being revised following site meeting with local Members. Funding	Scoping of potential larger-scale improvements to A228 south of Kings	Nil	Nil	Paul Lulham

		Mosquito Road. Potential installation of pelican crossing on A228 and extension of 30mph speed limit.	secured from developer	Hill.			
Leybourne Chase	Various	Contribution to A20 Quality Bus Corridor, comprising traffic signal priority, upgraded stops and shelters and junction capacity improvements	Traffic signal upgrades programmed, upgraded stops and real-time bus information programmed. Funding secured from developer.	Ongoing delivery of traffic signal upgrades, bus stop improvements and real-time bus information.	£100,000	£100,000	Paul Lulham
Leybourne Chase	Leybourne	Traffic calming on Birling Road	Traffic and speed surveys completed. Demonstrate that traffic calming not currently required. Contribution to be held in abeyance until development built out further, including completion of upgraded Birling Road access.	N/A	Nil	Nil	Paul Lulham
Leybourne Chase	West Malling	Improved interchange at West Malling Station	Detailed design stage completed. Procurement of Design and Build Contractor ongoing. Funding secured from developer.	Award of Design and Build Contract	£250,000	£250,000	Paul Lulham
Leybourne Park	Leybourne	Contribution to widening of M20 Junction 4 Eastern Overbridge	Local Pinch Point Fund bid unsuccessful. Developer has	Detailed design work to commence	Nil	Nil	Paul Lulham

			offered to renegotiate S.106 Agreement to facilitate delivery of scheme. Funding not yet claimed from developer.				
Peter's Pit	Leybourne	Contribution to widening of M20 Junction 4 Eastern Overbridge	S.106 trigger point not yet reached.	Detailed design work to commence.	Nil	Nil	Paul Lulham
Peter's Pit	Various	Enhancement of Route 155 bus service	S.106 trigger point not yet reached.	N/A	Nil	Nil	Paul Lulham
Peter's Pit	Various	New 'west bank' bus service	S.106 trigger point not yet reached.	N/A	Nil	Nil	Paul Lulham
Ryarsh Brickworks	Various	Traffic calming in Ryarsh and surrounding villages	Development currently stalled. S.106 trigger point not yet reached.	N/A	Nil	Nil	Paul Lulham
Ryarsh Brickworks	Various	Enhancement of Ryarsh bus services, one month bus pass for all new occupiers of the development and all residents of Ryarsh Parish	Development currently stalled. S.106 trigger point not yet reached.	N/A	Nil	Nil	Paul Lulham
Redrow / Town and	Tonbridge	Priority change at the Medway	Outline design and public	Detailed design and	£50,000	£50,000	Paul

Country Housing Group		Wharf Road/Sovereign Way junction	consultation exercise completed. Funding secured from developer.	programming of works.			Lulham
-----------------------	--	-----------------------------------	--	-----------------------	--	--	--------

Developer	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2013 - 2014	Forecast Out-turn 2013 - 2014	Kent County Council H&T Contact 08458 247800
West Kent College	Tonbridge	Pedestrian crossing on Quarry Hill Road	Following a number of difficulties relating to power supply, this has now been completed on site			£85K	Michael Heath
B245 London Road/Dry Hill Park Road	Tonbridge	Highway Safety Improvements	Commission to review possible alternative crossing options with consultant.	Options report to December JTB	£150K	£19K	Michael Heath
A20/Seven Mile Lane	Wrotham Heath	Junction Improvements - No 2 crash site in the County and a spate of recent incidents have resulted in numerous calls for action from the local community & Councillors	Favoured option of roundabout is progressing to detailed design, survey and investigative work undertaken	Continue with detailed design with a view to commencing construction in January 2014	£220K	£290K	Michael Heath
A229 Blue Bell Hill	Aylesford and Burham	Warning signs and road markings CRM scheme	Signage work being undertaken in September.	Forward design for feasibility study into larger lining scheme for 2014		25k	Michael Heath
A25 Igham By-Pass junction with Oldbury Lane	Igham	Signs and road markings CRM Scheme	Detailed design	Signs and lines work to be undertaken on site		20k	Michael Heath

A2045 j/w Impton Lane	Aylesford	Signage improvements and visibility improvements CRM	Sign and High Friction Surfacing complete on site	Vegetation clearance to be undertaken in October (due to nesting)		15k	Michael Heath
West Malling	West Malling	20mph speed limit improvements CRM Scheme	Speed survey work undertaken	Detailed design		25k	Michael

Contact: Paul Lulham / Michael Heath 08458 247 800