KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2008 - 09	Forecast Out-turn 2008 - 09	Kent Highway Services Contact 08458 247800
07-ITS-TM-08	Maidstone Road - <b>Chatham</b>	Bluebill Hill – Village access improvements – traffic signals to assist with egress from village	Outline design has been completed and detailed design is currently being progressed with a view to going out to public consultation in September.	Public consultation undertaken, the works have been provisionally programmed for implementation in February 2009.	£150k	£150k	Julian Cook
07-ITS-TM-07	A228 Lay- by west side near Ham Hill - <b>Snodland</b>	Pedestrian improvements associated with lorry management in lay-by on A228.	Overall safety benefits of the proposed scheme and possible interaction with the new traffic signals are being re-evaluated. Initial investigations into possible closure of layby to be undertaken.	Scope of scheme to be confirmed.	£25k	£25k	Terry Drury / Geoff Dance
08-ITS-TM-01	Hermitage Lane – A20 - Coldharbour rbt - <b>Aylesford</b>	Phase 1 – Bus priority works on A20 – between Hermitage Lane and the Coldharbour roundabout.	Detailed design completed – works are part of package in West Kent to be put out for Tender for Market testing in September 2008.	Tender documents to be returned and works provisionally programmed.	£193k	£193k	Julian Cook
08-ITS-TM-03	Medway	Medway Valley initiative,	Discussions underway	Routes and funding to	£10k	£10k	Terry Drury

	Valley	improvements to cycling and pedestrian routes in the Medway Valley	with Medway Valley initiative – awaiting information from Countryside Officers regarding the possible routes and partnership funding.	be confirmed			
08-ITS-TM-04	Station Road / Teapot Lane - <b>Aylesford</b>	Pedestrian crossing improvements – pedestrian refuge island and right hand turn lane on Station road to assist with access to Aylesford Station	Detailed design completed, works provisionally programmed with contractor to be implemented in November / December 2008	Works on site.	£52k	£39k	Julian Cook
08-ITS-TM-05	Lucks Hill – CRM East Malling	Casualty reduction measures & footway & surface improvements	Detailed design underway – formal discussions regarding 3 <sup>rd</sup> party land have commenced - speed limit will not be reduced as part of these works.	Detailed design to be progressed and works provisionally programmed with contractor.	£62k	£62k	Andy Padgham
N/a	Hadlow Road - <b>Tonbridge</b>	Puffin Crossing - South of junction with Cannon Lane	Installation of a Puffin Crossing nr the junction with Garden Road. Please see separate report on this scheme	Tbc – subject to outcome of separate report.	£45k Inc £35k S106 develop er funding	tbc	Julian Cook

08-ITS-TM-02	A25 - Sevenoaks Road – <b>Borough</b> Green	Puffin Crossing - Immediately west of the junction with Western Road	Detailed design completed and public consultation undertaken. Works programmed to commence 15 <sup>th</sup> September 2008. Road closure is <b>not</b> required	Works completed	£50k	£50k	Julian Cook
--------------	---	--	---	-----------------	------	------	-------------

Progress of outstanding 2007/08 Local Transport Plan schemes.

KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2008 - 09	Forecast Out-turn 2008/09	Kent Highway Services Contact 08458 247800
07-ITS-TM- 02	Western Road - <b>Borough</b> Green	Zebra Crossing – on Western Road.	Works completed		£35k	£27k	Julian Cook
07-ITS-TM- 04	London Road – Larkfield	Bus priority measures at the junction with New Hythe Lane	Works completed – signals commissioned 21 <sup>st</sup> August 2008	Monitoring	£65k £5k contributio n from T&MBC and £10k 2 <sup>nd</sup> Homes budget	£70k	Julian Cook
N/a	London Road – <b>Larkfield</b>	Provision of cycle lane from New Hythe Lane to Bell Lane – A20 – Ditton.	Following detailed site investigations scheme deferred until further notice as costs greatly in excess of budget.	N/a	£44k	£0k	Julian Cook
07-ITS-TM- 06	A228 & Seven	Road safety improvements	Works completed.		£56.4	£28k	Julian Cook

	Mile Lane - <b>Mereworth</b>	on the A228 & A26 – No overtaking restriction near Royden Hall Road.			Inc £5k contributio n from T&MBC		
N/a	Holborough Valley - <b>Snodland</b>	Holborough to Snodland Railway Station cycle route	Detailed site investigations of the proposed route have necessitated that alternative routes need to be considered.	Assessment of alternative routes to continue.	£150k S106 funded		Terry Drury
07-ITS-TM- 05	Pembury Road – <b>Tonbridge -</b> CRM	Safety improvements on Pembury Road and at junction with Priory Street – additional build-out to improve visibility when turning out of the junction.	Works programmed to commence 26th September 2008.	Works completed	£13k Inc £5k contributio n from T&MBC	£29k	Julian Cook
07-ITS-TM- 03	B245 – Hildenborou gh	Watts Cross to Morleys Roundabout - reduction in speed limit to 30mph. New signage and improved bus stop provision and traffic management to deter excessive speeding.	Works completed.		£38.5k	£37k	Simon Allsopp
N/a	Medway Court – <b>Aylesford</b>	As part of Section 106 agreement – Ward & partners were due to install a pelican crossing on Station Road and raised table	Local concerns over traffic safety on the approaches to the junction with Station Road. Barrett's have	Legal notices to be finalised and works expected to be undertaken in Autumn 2008.	Developer funded	N/a	Geoff Frost

	crossing at Forstal Road.	taken over from Wards,		
		and detailed design has		
		been completed.		