KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2008 - 09	Forecast Out-turn 2008 - 09	Kent Highway Services Contact 08458 247800
07-ITS-TM-08	Maidstone Road - Chatham	Blue Bell Hill Village - access improvements – traffic signals to assist with egress from village	Outline design has been completed, public consultation undertaken. Works programmed for implementation in February 2009.	Works to be completed	£150k	£150k	Julian Cook
07-ITS-TM-07	A228 Lay-by west side near Ham Hill - Snodland	Pedestrian improvements associated with lorry management in lay-by on A228.	Overall safety benefits of the proposed scheme and possible interaction with the new traffic signals are being re-evaluated. Initial investigations into possible closure of layby to be undertaken.	Scope of scheme to be confirmed.	£25k	£25k	Terry Drury / Geoff Dance
08-ITS-TM-01	Hermitage Lane – A20 - Coldharbour rba - Aylesford	Phase 1 – Bus priority works on A20 – between Hermitage Lane and the Coldharbour roundabout.	Detailed design completed – works are part of package in West Kent that went out to Tender for Market testing in September 2008. Tenders have been returned and successful contractor to be appointed in December 08.	Works to be completed by end of the financial year.	£193k	Tbc	Julian Cook

08-ITS-TM-03	Medway Valley	Medway Valley initiative, improvements to cycling and pedestrian routes in the Medway Valley	Discussions underway with Medway Valley initiative – awaiting information from Countryside Officers regarding the possible routes and partnership funding.	Routes and funding to be confirmed	£10k	£10k	Terry Drury
08-ITS-TM-04	Station Road / Teapot Lane - Aylesford	Pedestrian crossing improvements – pedestrian refuge island and right hand turn lane on Station road to assist with access to Aylesford Station	Works completed.	N/a	£52k	£39k	Julian Cook
08-ITS-TM-05	Lucks Hill – CRM East Malling	Casualty reduction measures & footway & surface improvements	Detailed design underway – formal discussions regarding 3 rd party land have commenced - speed limit will not be reduced as part of these works.	Detailed design to be progressed and works provisionally programmed with contractor.	£62k	£62k	Andy Padgham
N/a	Hadlow Road - Tonbridge	Puffin Crossing - South of junction with Cannon Lane	Installation of a Puffin Crossing nr the junction with Garden Road. Works programmed for February 2009.	Works to be completed	£45k Inc £35k S106 developer funding	tbc	Julian Cook

08-ITS-TM-02	A25 - Sevenoaks Road - Borough Green	Puffin Crossing - Immediately west of the junction with Western Road	Works due to be completed on 8 th & 9 th December – road closure in place at night, (7:30 – 4am), to complete the surfacing works.	Works to be completed	£50k	£50k	Julian Cook
--------------	--	--	--	-----------------------	------	------	-------------

Progress of outstanding 2007/08 Local Transport Plan schemes.

KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2008 - 09	Forecast Out-turn 2008/09	Kent Highway Services Contact 08458 247800
07-ITS-TM-02	Western Road - Borough Green	Zebra Crossing – on Western Road.	Works completed	N/a	£35k	£27k	Julian Cook
07-ITS-TM-04	London Road – Ditton	Bus priority measures at the junction with New Hythe Lane	Works completed	Monitoring	£65k £5k contribution from T&MBC and £10k 2 nd	£70k	Julian Cook
N/a	London Road – Ditton	Provision of cycle lane from New Hythe Lane to Bell Lane – A20 – Ditton.	Following detailed site investigations scheme deferred until further notice as costs greatly in excess of budget.	N/a	£44k	£0k	Julian Cook
07-ITS-TM-06	A228 & Seven Mile Lane - Mereworth	Road safety improvements on the A228 & A26 – No overtaking restriction near Royden Hall Road.	Works completed.	None	£56.4 Inc £5k contribution from T&MBC	£28k	Julian Cook

N/a	Holborough Valley - Snodland	Holborough to Snodland Railway Station cycle route	Detailed site investigations of the proposed route have necessitated that alternative routes need to be considered.	Assessment of alternative routes to continue.	£150k S106 funded		Terry Drury
07-ITS-TM-05	Pembury Road - Tonbridge - CRM	Safety improvements on Pembury Road and at junction with Priory Street – additional build-out to improve visibility when turning out of the junction.	Works completed	N/a	£13k Inc £5k contribution from T&MBC	£29k	Julian Cook
07-ITS-TM-03	B245 – Hildenborough	Watts Cross to Morleys Roundabout - reduction in speed limit to 30mph. New signage and improved bus stop provision and traffic management to deter excessive speeding.	Works completed.	N/a	£38.5k	£37k	Simon Allsopp
N/a	Medway Court - Aylesford	As part of Section 106 agreement – Ward & partners were due to install a pelican crossing on Station Road and raised table crossing at Forstal Road.	Local concerns over traffic safety on the approaches to the junction with Station Road. Barrett's have taken over from Wards, and detailed design has been completed.	Oral update on latest situation to be given at the meeting.	Developer funded	N/a	Geoff Frost