KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2008 - 09	Forecast Out-turn 2008 - 09	Kent Highway Services Contact 08458 247800
07-ITS-TM-08	Maidstone Road - <b>Chatham</b>	Blue Bell Hill Village - access improvements – traffic signals to assist with egress from village	Works commenced – signals expected to be operational by the end of March	Monitoring	£150k	£150k	Julian Cook
07-ITS-TM-07	A228 Lay-by west side near Ham Hill - <b>Snodland</b>	Pedestrian improvements associated with lorry management in lay-by on A228.	Initial investigations into possible closure of the layby to be considered as part of overall strategy of lorry movements within this part of the county.	Investigations ongoing.	£25k	£5k	Terry Drury / Geoff Dance
08-ITS-TM-01	Hermitage Lane – A20 - Coldharbour rba - <b>Aylesford</b>	Phase 1 – Bus priority works on A20 – between Hermitage Lane and the Coldharbour roundabout.	Works completed as part of package in West Kent that went out to Tender for Market testing.	Monitoring	£193k	£260k	Julian Cook
08-ITS-TM-03	Medway Valley	Medway Valley initiative, improvements to cycling and pedestrian routes in the Medway Valley	Following discussions with the multiple landowners, it has not been possible to establish agreement on a proposed route – as a result the scheme has been deferred.	None	£10k	£10k	Terry Drury

08-ITS-TM-04	Station Road / Teapot Lane - <b>Aylesford</b>	Pedestrian crossing improvements – pedestrian refuge island and right hand turn lane on Station road to assist with access to Aylesford Station	Works completed – additional guard railings to be installed.	Guard railings to be installed in March.	£52k	£39k	Julian Cook
08-ITS-TM-05	Lucks Hill – CRM <b>East Malling</b>	Casualty reduction measures & footway & surface improvements	Detailed design completed – scheme revised to include new surfacing, road markings and signing improvements – new surfacing to include HFS on the bend – works programmed for March 2009.	Works completed.	£62k	£51k	John Reynolds
N/a	Hadlow Road - <b>Tonbridge</b>	Puffin Crossing - South of junction with Cannon Lane	Works completed – EDF connection due at start of March – when signals will become operational	Monitoring	£45k Inc £30k S106 developer funding	£45k	Julian Cook
08-ITS-TM-02	A25 - Sevenoaks Road – <b>Borough</b> Green	Puffin Crossing - Immediately west of the junction with Western Road	Works completed	N/a	£50k	£50k	Julian Cook

## Progress of outstanding 2007/08 Local Transport Plan schemes.

KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2008 - 09	Forecast Out-turn 2008/09	Kent Highway Services Contact 08458 247800
07-ITS-TM-02	Western Road - Borough Green	Zebra Crossing – on Western Road.	Works completed	N/a	£35k	£27k	Julian Cook
07-ITS-TM-04	London Road – Ditton	Bus priority measures at the junction with New Hythe Lane	Works completed	Monitoring	£65k £5k contribution from T&MBC and £10k 2 <sup>nd</sup>	£75k	Julian Cook
N/a	London Road – <b>Ditton</b>	Provision of cycle lane from New Hythe Lane to Bell Lane – A20 – Ditton.	Following detailed site investigations scheme deferred until further notice as costs greatly in excess of budget.	N/a	£44k	£0k	Julian Cook
07-ITS-TM-06	A228 & Seven Mile Lane - <b>Mereworth</b>	Road safety improvements on the A228 & A26 – No overtaking restriction near Royden Hall Road.	Works completed.	None	£56.4 Inc £5k contribution from T&MBC	£28k	Julian Cook

N/a	Holborough Valley - <b>Snodland</b>	Holborough to Snodland Railway Station cycle route	Detailed site investigations of the proposed route have necessitated that alternative routes need to be considered. Examination into these routes progressing.	Assessment of alternative routes to continue.	£150k S106 funded		Terry Drury
07-ITS-TM-05	Pembury Road – <b>Tonbridge -</b> CRM	Safety improvements on Pembury Road and at junction with Priory Street – additional build-out to improve visibility when turning out of the junction.	Works completed	N/a	£13k Inc £5k contribution from T&MBC	£29k	Julian Cook
07-ITS-TM-03	B245 – Hildenborough	Watts Cross to Morleys Roundabout - reduction in speed limit to 30mph. New signage and improved bus stop provision and traffic management to deter excessive speeding.	Works completed.	N/a	£38.5k	£37k	Simon Allsopp
N/a	Medway Court – <b>Aylesford</b>	As part of Section 106 agreement – Ward & partners were due to install a pelican crossing on Station Road and raised table crossing at Forstal Road.	Works programmed to commence in April 2009	Works completed	Developer funded	N/a	Geoff Frost