

Joint Transportation Board - 08 March 2010

Integrated Transport Schemes 2009/10

KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2009 - 10	Forecast Out-turn 2009-10	Kent Highway Services Contact 08458 247800
09-ITS-TM-01	Tonbridge Station	Improvements to taxi/bus stop/pick-up arrangements	Physical changes completed September 2009. A shelter for people waiting for taxis will be installed in Waterloo Rd in March 2010	Scheme completed – no further reports	£40K	£37K	Darren Hickman
09-ITS-TM-05	Various, Boroughwide	New pram ramps	All 18 pram ramps were completed by January 2010	Scheme completed – no further reports	£13K	£12K	Geoff Dance
09-ITS-TM-07	Station Road, Aylesford (nr Hall Road)	puffin crossing	Works were completed in December 2009 but switch-on was delayed until January due to bad weather	Scheme completed - no further reports.	£49K	£50K	Julian Cook