

7Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Site of former Walnut Tree PH, Bull Lane, Eccles	Aylesford	Section 278 Agreement by letter Provision of crossover to new development	Agreement signed 3/4/12 Work not yet commence	Work will shortly commence	Nil	£1000	Paul Norman
Aylesford Commercial Retail Park, New Hythe Lane	Aylesford	Section 278 Agreement by letter Widening of entrance to site	Agreement signed 1/3/12 Work already commence	Works should finish within this three months period	Nil	£1994	Paul Norman
Grange Road, St Marys Platte	St Marys Platt	Section 278 Agreement by letter Provision of crossover to site	Agreement not yet signed Work not yet commence	Work likely to commence during this period	Nil	£1000	Paul Norman
Site of former The Greyhound PH, Shipbounre Road.	Tonbridge	Section 278 Agreement by letter Provision of crossover to site	Agreement signed 4/2/11 Development completed S278 works not yet commence	Work likely to commence during this period	Nil	£1000	Paul Norman
Tonbridge Girls Grammar School, Deakin Leas	Tonbridge	Section 278 Agreement by letter Provision of speed table near entrance to new development	Agreement signed 14/4/10 Part 1 issued 23/9/11	12mths maintenance period expire 22/9/12	Nil		Neil Clarke
St James The Great School, Chapman Way	East Malling	Section 278 Agreement by letter Provision of pedestrian ramp to school	Agreement signed 2/8/11 Part 1 issued 2/9/11	12mths maintenance period expire 2/9/12	Nil	£1000	Paul Norman

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
West Malling Station, Station Approach	West Malling	Section 278 Agreement by letter Provision of car park egress	Agreement signed 3/9/11 Part 1 issued 5/9/11	12mths maintenance period expire 5/9/11	Nil	£1,000	Paul Norman
Former site of Parkfoot Garage, A20 London road	Leybourne	Section 278 Agreement by letter Removal of 2no old entrances and provision of new entrance to development	Agreement yet to complete Development progressing well	Likely to start works within this 3 months period	Nil	£2250	Paul Norman
Old Cannon Wharf, Medway Wharf Road	Tonbridge	Section 278 Agreement by letter Provision of bellmouth to development and footway in Medway Wharf Road	Agreement yet to complete Development progressing well	Part works have carried out rest will complete when development nearing completion	Nil	£1000	Paul Norman
Site off Cannon Lane, Cannon Lane	Tonbridge	Section 278 Agreement by letter Provision of bellmouth to development and associated works in Cannon Lane	Agreement yet to complete Development not yet commence	When development commence, roadwork will commence first due to difference in levels	Nil	£1000	Paul Norman
Leybourne Grange, Birling Road	Leybourne	Section 278 Agreement by letter Change over of junction priority - Birling Road and Leybourne Grange development	Agreement signed 29/7/11 Works on hold as planning application has not approved	Subject to planning application approve	Nil	£13450	Paul Norman