

Street Lighting

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
St Benedict Road	Snodland	Column Replacement Schemes & Lantern Conversion Upgrades	Complete			£15,000	Dan Pritchett
Coxs Close	Snodland	Column Replacement Schemes	Part Complete – Due to be completed by end of June			£2,000	Dan Pritchett
Veles Road	Snodland	Column Replacement Schemes	Complete			£2,000	Dan Pritchett
Freelands Road	Snodland	Column Replacement Schemes	Complete			£5,000	Dan Pritchett
Hook Road	Snodland	Column Replacement Schemes	Complete			£2,000	Dan Pritchett
Queens Road	Snodland	Column Replacement Schemes	Complete			£2,000	Dan Pritchett
Gassons Road	Snodland	Column Replacement Schemes	Part Complete – Due to be completed by end of June			£5,000	Dan Pritchett
Bishops Oak Ride	Tonbridge	Column Replacement Schemes	Part Complete – Due to be completed by end of June			£8,000	Dan Pritchett
Hermitage Lane	Aylesford	45 Lantern Conversions & Upgrades	Complete			£14,000	Dan Pritchett
London Road	Aylesford	21 Lantern Conversions & Upgrades	Complete			£7,000	Dan Pritchett
London Road	Ditton	15 Lantern Conversions & Upgrades	Part Complete – Due to be completed by end of May			£5,000	Dan Pritchett
London Road	Wrotham	8 Lantern Conversions & Upgrades	Part Complete – Due to be completed by end of May			£3,000	Dan Pritchett
London Road	Tonbridge / Hildenborough	26 Lantern Conversions & Upgrades	Part Complete – Due to be completed by end of May			£10,000	Dan Pritchett

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Seven Mile Lane	Wrotham / Mereworth	12 Lantern Conversions & Upgrades	Complete			£4,000	Dan Pritchett
Tonbridge Road	Wateringbury	35 Lantern Conversions & Upgrades	Complete			£11,000	Dan Pritchett
Shipbourne Road	Tonbridge	65 Lantern Conversions & Upgrades	Part Complete – Due to be completed by end of May			£20,000	Dan Pritchett
Walderslade Woods	Walderslade	30 Lantern Conversions & Upgrades	Part Complete – Due to be completed by end of May			£9,000	Dan Pritchett
Cage Green Road	Tonbridge (Cage Green)	Column Replacement Schemes	Ongoing			£4,000	Dan Pritchett
White Cottage Road	Tonbridge (Cage Green)	Column Replacement Schemes	Ongoing			£4,000	Dan Pritchett
Thorpe Avenue	Tonbridge (Cage Green)	Column Replacement Schemes	Ongoing			£10,000	Dan Pritchett
Teapot Lane	Aylesford	Parish Scheme to Upgrade & Install Replacement Columns / Lanterns	Ongoing – Due to be completed by end of May			£5,000	Dan Pritchett
Higham Lane	Tonbridge (Higham)	Upgrade of 4 x Belisha Beacons & Zebra Crossings	Due to be completed in June			£10,000	Dan Pritchett
Tudeley Lane	Tonbridge (Medway)	Installation of New Columns	Proposed – Awaiting Estimated Costs			£20,000	Dan Pritchett

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Brook Street / Quarry Hill Road	Tonbridge	Cable Fault – Replacement Columns / Sign Posts	Urgent – Due to a known ongoing fault, Kent Highways will be replacing all the columns / sign posts / bollards & cabling on the central reservation between Pembury Road & Brook Street Roundabout. The works are due to be completed by the end of July			£35,000	Dan Pritchett