

## Street Lighting

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Quarry Hill Road / Brook Street	Tonbridge	Cable Fault – Installation of New Street Lighting / Signs / Bollards & Improved Lighting.	Streetlights / Signs / Bollards are all installed and completed. Currently awaiting Electrical Connection to be carried out by UKPN which is due to take place on Friday 16 <sup>th</sup> November. This should result in the overall scheme being complete and in light that night.	N/A	£41,000	Dan Pritchett
Teapot Lane	Aylesford	Parish Scheme to Upgrade & Install Replacement Columns / Lanterns	Completed		£5,000	Dan Pritchett
Dickens Drive	East Malling	Column Replacements & Lantern Upgrades	Completed	N/A	£4,000	Dan Pritchett
Denbeigh Drive	Cage Green - Tonbridge	19 Column Replacements & Lantern Upgrades	Works Started – Monday 12 <sup>th</sup> November. Due to be Completed by Friday 16 <sup>th</sup> November	Confirmation of Completion	£16,000	Dan Pritchett
Cannon Lane	Medway – Tonbridge	15 Replacement Lantern Conversions & Upgrades	Completed	N/A	£5,000	Dan Pritchett
London Road	Lunsford / Larkfield	9 Replacement Lantern Conversions	On-Going	Confirmation of Completion	£3,000	Dan Pritchett

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
London Road	Larkfield	6 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£3,000	Dan Pritchett
London Road	Larkfield	13 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£4,000	Dan Pritchett
Maidstone Road	Platt	23 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£7,000	Dan Pritchett
Maidstone Road	Borough Green	6 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£3,000	Dan Pritchett
Wrotham Road	Borough Green	12 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£5,000	Dan Pritchett
Borough Green Road	Ightham	18 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£6,000	Dan Pritchett
Sevenoaks Road	Borough Green	16 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£6,000	Dan Pritchett
Sevenoaks Road	Borough Green	10 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£4,000	Dan Pritchett
Western Road	Borough Green	8 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£3,000	Dan Pritchett
Station Road	Ditton	33 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£10,000	Dan Pritchett
Snodland Bypass	Snodland	66 Replacement Lantern Conversions & Upgrades	On-Going – Requires Traffic Management	Confirmation of Completion	£20,000	Dan Pritchett

<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Progress</b>	<b>Anticipated Actions for next 3 months (Prior to next JTB)</b>	<b>Forecast Out-turn 2011-12</b>	<b>Kent County Council H&amp;T Contact 08458 247800</b>
Stocks Green Road	Hildenborough	8 Columns to be Re-Painted	Due to Commence December / January	Confirmation of Completion	£1,000	Dan Pritchett
Tudeley Lane	River Medway – Tonbridge	Installation of New Columns	Put Back Until Next Financial Year	Update On Programme Start Date if Possible	£20,000	Dan Pritchett
Various Roads – Whole Estate	Cage Green – Tonbridge (Central)	Replacement of Columns & Upgrade Supply Cables / Lighting	Put Back Until Next Financial Year	Update On Programme Start if Possible	£70,000	Dan Pritchett
Various Road – Whole Estate	Trench – Tonbridge (Central)	Replacement of Columns & Upgrade Supply Cables / Lighting	Put Back Until Next Financial Year	Update On Programme Start if Possible	£70,000	Dan Pritchett