

Street Lighting

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Quarry Hill Road / Brook Street	Tonbridge	Cable Fault – Installation of New Street Lighting / Signs / Bollards & Improved Lighting.	Streetlights / Signs / Bollards are all installed and completed. Currently awaiting Electrical Connection to be carried out by UKPN which is due to take place on Friday 16 th November. This should result in the overall scheme being complete and in light that night.	N/A	£41,000	Dan Pritchett
Teapot Lane	Aylesford	Parish Scheme to Upgrade & Install Replacement Columns / Lanterns	Completed		£5,000	Dan Pritchett
Dickens Drive	East Malling	Column Replacements & Lantern Upgrades	Completed	N/A	£4,000	Dan Pritchett
Denbeigh Drive	Cage Green - Tonbridge	19 Column Replacements & Lantern Upgrades	Works Started – Monday 12 th November. Due to be Completed by Friday 16 th November	Confirmation of Completion	£16,000	Dan Pritchett
Cannon Lane	Medway – Tonbridge	15 Replacement Lantern Conversions & Upgrades	Completed	N/A	£5,000	Dan Pritchett
London Road	Lunsford / Larkfield	9 Replacement Lantern Conversions	On-Going	Confirmation of Completion	£3,000	Dan Pritchett

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
London Road	Larkfield	6 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£3,000	Dan Pritchett
London Road	Larkfield	13 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£4,000	Dan Pritchett
Maidstone Road	Platt	23 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£7,000	Dan Pritchett
Maidstone Road	Borough Green	6 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£3,000	Dan Pritchett
Wrotham Road	Borough Green	12 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£5,000	Dan Pritchett
Borough Green Road	Ightham	18 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£6,000	Dan Pritchett
Sevenoaks Road	Borough Green	16 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£6,000	Dan Pritchett
Sevenoaks Road	Borough Green	10 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£4,000	Dan Pritchett
Western Road	Borough Green	8 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£3,000	Dan Pritchett
Station Road	Ditton	33 Replacement Lantern Conversions & Upgrades	On-Going	Confirmation of Completion	£10,000	Dan Pritchett
Snodland Bypass	Snodland	66 Replacement Lantern Conversions & Upgrades	On-Going – Requires Traffic Management	Confirmation of Completion	£20,000	Dan Pritchett

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Stocks Green Road	Hildenborough	8 Columns to be Re-Painted	Due to Commence December / January	Confirmation of Completion	£1,000	Dan Pritchett
Tudeley Lane	River Medway – Tonbridge	Installation of New Columns	Put Back Until Next Financial Year	Update On Programme Start Date if Possible	£20,000	Dan Pritchett
Various Roads – Whole Estate	Cage Green – Tonbridge (Central)	Replacement of Columns & Upgrade Supply Cables / Lighting	Put Back Until Next Financial Year	Update On Programme Start if Possible	£70,000	Dan Pritchett
Various Road – Whole Estate	Trench – Tonbridge (Central)	Replacement of Columns & Upgrade Supply Cables / Lighting	Put Back Until Next Financial Year	Update On Programme Start if Possible	£70,000	Dan Pritchett