

**To:** Tonbridge & Malling Joint Transportation Board

**By:** KCC Highways and Transportation

**Date:** 23<sup>rd</sup> September 2013

**Subject:** Highway Works Programme 2013/14

**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Bridge Works** – see Appendix D

## **Conclusion**

1. This report is for Members information.

## **Contact Officers:**

The following contact officers can be contacted on **0845 8247 800**

Carol Valentine	Highway Manager (West)
Mark Simmons	Tonbridge and Malling District Manager
Sue Kinsella	Street Lighting Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Bousted	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Toby Butler	Intelligent Transport Systems Manager

## Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Treatments - Contact Officer Mr Neil Tree</b>			
<b>Micro Asphalt Schemes</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Sandy Lane	Addington	Ford Lane to St Vincents Lane	This road was too narrow for the selected treatment and there are issues with trees. Therefore an alternative treatment is being investigated.
Beltring Road	East Peckham	Branbridges Road to Beltring Halt	Completed
<b>Surface Dressing Schemes – Contact Officer Mr Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
A227 Ightham Rd	Shipbourne	Plaxtol Lane to Springhill Cottages	Completed
Quarry Hill Rd	Borough Green	Conyerd Rd to Basted Lane	Completed
Fartherwell Road	West Malling	Teston Rd to Sandy Lane	Completed
Sandy Lane	Ryarsh	A20 London Rd to Fartherwell Rd	Completed
Hatham Green Lane	Stansted	Ash Lane to Plaxdale Green Rd	Completed
Old Church Road	Burham	Court Rd to Water Treatment	Completed
Tumblefield	Stansted	Plaxdale Green Rd to Wrotham Hill Rd	Completed
Common Rd	Hadlow	A26 Maidstone Rd to Carpenters Lane	Completed

Kemsing Road	Wrotham	Borough Green Rd to New House Farm	Completed
B245 London Rd	Hildenborough	Morleys Rdbt to Nizels Lane	Completed
A26 Tonbridge Rd	Wateringbury	A228 Rdbt to Bull Farm Cottages	Completed
Ladds Lane	Snodland	Manley Boulevard to Old Quarry	Completed
Leigh Rd	Hildenborough	Stock Green Rd to Meopham Bank Farm	Completed
A20 London Road	Ryarsh	Trattiscliff Rd to Roughetts Rd	Completed
Carpenters Lane	Hadlow	A26 High St to Common Rd	Completed
A20 London Road	Addington	Sevenmile Lane to Aldon Lane	Completed
A20 London Road	Trottiscliffe	Hernewell Farm to Trottiscliffe Rd	Completed
Sevenmile Lane	East Peckham	A26 Maidstone Rd to B2015 Maidstone Rd	Completed
Pratling St	Aylesford	Rochester Road to No 256	Completed
Leybourne Way	Leybourne	Park Rd Roundabout to Ashton Way	Completed
Castle Way	Leybourne	M20 j/w to Pump Close	Completed

**Machine Resurfacing – Contact Officer Mr Russell Boorman**

<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
A228 - 2 roundabouts at the end of Boyle Way	East Peckham	At its junction with Branbridges Road and Seven Mile Lane	Part complete due to Health & Safety Issues. To be re-programmed.
Hall Road	Aylesford	At its junction with Station Road	Programmed to start 10.09.13 for one day
High Street	Tonbridge	Approach to Vale Road Roundabout	Programmed to start 24.10.13 - 28.10.13
High Street	Tonbridge	At its junction with Medway Wharf Road	Programmed to start 29.10.13 - 30.10.13

Shipbourne Road	Hadlow	Outside Dene Court	Programmed to start 25.10.13 for one day
A26 Tonbridge Road	Hadlow	At its junction with Bourne Grange Lane	Programmed to start 12.09.13 - 13.09.13
A26 Tonbridge Road	Hadlow	At its junction with Blackmans Lane	Programmed to start 11.09.13 for one day
Dry Hill Park Road	Tonbridge	From its junction with London Road to its junction with Shipbourne Road	Programmed to start 27.10.13 - 30.10.13
A228 Ham Hill Roundabout	Tonbridge	Roundabout	Programmed to start 21.10.13 - 30.10.13

**Footway Improvement - Contact Officer Mrs Wendy Boustead**

<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
High Street	Tonbridge	The rear of bus stops in front of the castle – Replacing existing stone flag paving with a new clay paver to match existing	Completed
Welland Road	Tonbridge	Whole length - Slurry Surfacing	Programmed to start in October 2013
Longmead Way	Tonbridge	Whole length - Slurry Surfacing	Programmed to start in October 2013
Kingfisher Road	Larkfield	Whole length - Slurry Surfacing	Programmed to start in October 2013
Cherwell Close	Tonbridge	Whole Length – Slurry Surfacing	Programmed to start in October 2013

## Appendix B – Drainage Repairs & Improvements

<b>Drainage Repairs &amp; Improvements - Contact Officer Katie Lewis</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Riding Lane	Tonbridge	Culvert replacement	Works completed 06 June 2013
Hildenborough Road	Shipbourne	Ditch improvements	Works completed 06 June 2013
Hall Road	Aylesford	Soakaway replacement	Scheme identified
Sandy Lane	Ryarsh	Pond improvements	Works completed 03 July 2013
London Road	Aylesford	Soakaway replacement	Works completed 12 June 2013

## **Appendix C – Street Lighting**

These columns in Tonbridge High Street will be replaced early in the next financial year:

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Column Ref</b>	<b>Location</b>	<b>Status</b>
High Street	JHBR001	O/S 4	Completed
High Street	JHBR002	O/S 1a	Completed
High Street	JHBR003	O/S 12a/14	Completed
High Street	JHBR004	O/S 9	Completed
High Street	JHBR005	O/S 26/28	Completed
High Street	JHBR006	O/S 34/34a	Completed
High Street	JHBR007	O/S 21/23	Completed
High Street	JHBR008	O/S ANGEL WALK	Completed
High Street	JHBR009	O/S 54/58	Completed
High Street	JHBR010	O/S 39	Completed
High Street	JHBR013	O/S 62/64	Completed
High Street	JHBR014	O/S 47	Completed
High Street	JHBR015	O/S 66/68	Completed
High Street	JHBR016	O/S 59	Completed
High Street	JHBR017	O/S 82/82a	Completed
High Street	JHBR018	O/S 69/71	Completed
High Street	JHBR019	O/S 73	Completed
High Street	JHBR020	O/S 92a	Completed

High Street	JHBR021	O/S 85/87	Completed
High Street	JHBR022	O/S 96/98	Completed
High Street	JHBR023	O/S THE CASTLE PH	Completed
Railway Approach	JRCT001	J/W BARDEN ROAD	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval.
Railway Approach	JRCT002	OPPS 4	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval
Railway Approach	JRCT003	ADJ 8 LHS	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval
Railway Approach	JRCT004	OPPS STATION RHS	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval
Railway Approach	JRCT005	OPPS STATION LHS	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval
Quarry Hill Road	JQAK001	J/W WATERLOO ROAD LHS	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval
Quarry Hill Road	JQAK002	OPPS J/W PRIORY ROAD	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval
Quarry Hill Road	JQAK003	O/S 13	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval
Quarry Hill Road	JQAK004	O/S 6/7 QUARRY HILL PARADE	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval
Quarry Hill Road	JQAK005	J/W PEMBURY ROAD ROUNDABOUT	Awaiting Approval from Network Rail to work on

			their structure. Awaiting Programme date upon confirmation of approval
Quarry Hill Road	JQAK006	O/S 11 QUARRY HILL PARADE	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval

These columns are being replaced as part of ongoing maintenance and improvement programme:

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Column Ref</b>	<b>Location</b>	<b>Status</b>
Elm Lane	JEAX001	ON ELM COTTAGE	Disconnection to overhead pole bracket is completed. New column is installed. Underground connection is programmed for 7 <sup>th</sup> October 2013, due to presence of an uncharted high voltage cable delayed implementation
Five Oak Green Road	JFAW002	O/S 91/93 TUDELEY LANE	UKPN Fault, awaiting their attendance to repair fault.
Hallsfield road	JHAK502	J/W WALDERSLADE WOODS	UKPN Fault, awaiting their attendance to repair fault. Private Works have been completed.
London Road	JLCL006	OPP OAKDENE CAFÉ	Programmed for 7 <sup>th</sup> October 2013.
London Road	JLCH001	ADJ 85A	Completed
Lucas Road	JLDW006	OPP 45	Completed
Lunsford Lane	JLDD539	J/W LEYBOURNE WAY	UKPN Fault, awaiting their attendance to repair fault.
Malling Road	JMAQ036	O/S 66 SHOP	Requires letter drop to residents for assistance with parking bay suspension. Awaiting programme date. Estimated Completion End of October 2013
Oak Drive	JOAB001	O/S 2/4	Programmed for 7 <sup>th</sup> October 2013.
Pembury Road	JPAT002	OPP J/W ST MARYS ROAD	Completed



Quincewood Gardens	JQAI004	OPP 11	End of October
Raeburn Close	JRAA002	O/S 14	
Railway Approach	JRCT001	J/W BARDEN ROAD	Awaiting Approval from Network Rail to work on their structure. Awaiting Programme date upon confirmation of approval
The Ridgeway	JTBW010	O/S 36/38	Completed
The Stream	JTCA001	O/S 2	Completed
The Stream	JTCA002	O/S 4/6	Completed
Tudeley Lane	JTDW001	ADJ 19/25	Scheme Works – Private Works due to be completed by end of September. ICP Connections & Disconnections due to be completed by end of October 2013.
Tudeley Lane	JTDW002	ADJ 35/41	Scheme Works – Private Works due to be completed by end of September. ICP Connections & Disconnections due to be completed by end of October 2013
Tudeley Lane	JTDW004	ADJ 67/73	Scheme Works – Private Works due to be completed by end of September. ICP Connections & Disconnections due to be completed by end of October 2013
Whistler Road	JWBD010	O/S 51	Programmed for 8 <sup>th</sup> October 2013.
Hadlow Road East	JHAC	Feeder Pillar for Traffic Island Junction Cuckoo Lane.	Programmed for 10 <sup>th</sup> September 2013.
Quarry Hill Road	JQAK545	Sign In Centre Reservation	Programmed for 10 <sup>th</sup> September 2013.
Macaulay Close	JMEA008	O/S 11	Programmed for 10 <sup>th</sup> September 2013.
Quarry Hill Road	JQAK028	S/O 3 Quarry Bank	Programmed for 10 <sup>th</sup> September 2013.
Holborough Road	JHCN008	Outside 82/84	Programmed for 4 <sup>th</sup> October 2013.

## **Appendix D – Bridge Works**

<b>Bridge Works – Contact Officer Tony Ambrose</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
High Street	Tonbridge	Repainting Great Bridge	Completed August 2013
Pierce Mill Lane	Hadlow	Replacing deck of Barnes Street Bridge	Completed 26 <sup>th</sup> July 2013
Victoria Road	Hadlow	Replacing Golden Green Bridge	Programmed to start end of October 2013. Due for completion by March 2014

### **1.1 Legal Implications**

1.1.1 Not applicable.

### **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

### **1.3 Risk Assessment**

1.3.1 Not applicable.

---

Contact: Carol Valentine / Mark Simmons 08458 247 800