

**To:** Tonbridge & Malling Joint Transportation Board

**By:** KCC Highways and Transportation

**Date:** 2<sup>nd</sup> December 2013

**Subject:** Highway Works Programme 2013/14

**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Traffic Systems** – see Appendix D

**Bridge Works** – see Appendix E

## **Conclusion**

1. This report is for Members information.

## **Contact Officers:**

The following contact officers can be contacted on **0845 8247 800**

Carol Valentine	Highway Manager (West)
Mark Simmons	Tonbridge and Malling District Manager
Sue Kinsella	Street Lighting Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Bousted	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Toby Butler	Intelligent Transport Systems Manager
Tony Ambrose	Structures Manager

## **Appendix A – Footway and Carriageway Improvement Schemes**

**The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.**

<b>Machine Resurfacing – Contact Officer Mr Russell Boorman</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
A228 - 2 roundabouts at the end of Boyle Way	East Peckham	At its junction with Branbridges Road and Seven Mile Lane	Part complete due to Health & Safety Issues. To be re-programmed.
Hall Road	Aylesford	At its junction with Station Road	Deferred due to programming constraints
High Street	Tonbridge	Approach to Vale Road Roundabout	Completed
High Street	Tonbridge	At its junction with Medway Wharf Road	Completed
Shipbourne Road	Hadlow	Outside Dene Court	Deferred due to programming constraints
A26 Tonbridge Road	Hadlow	At its junction with Bourne Grange Lane	Completed
A26 Tonbridge Road	Hadlow	At its junction with Blackmans Lane	Completed
Dry Hill Park Road	Tonbridge	From its junction with London Road to its junction with Shipbourne Road	Postponed due to utility works
A228 Ham Hill Roundabout	Tonbridge	Roundabout	Completed
<b>Footway Improvement - Contact Officer Mrs Wendy Boustead</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Welland Road	Tonbridge	Whole length - Slurry Surfacing	Programmed to start 24.11.13 – 30.11.13

Longmead Way	Tonbridge	Whole length - Slurry Surfacing	Programmed to start 01.12.13 – 07.12.13
Kingfisher Road	Larkfield	Whole length - Slurry Surfacing	Programmed to start 18.11.13 – 25.11.13
Cherwell Close	Tonbridge	Whole Length – Slurry Surfacing	Programmed to start 29.11.13 – 02.12.13
Beaulieu Road	Tonbridge	Whole Length – Slurry Surfacing	Programmed to start 06.12.13 – 10.12.13

## **Appendix B – Drainage Repairs & Improvements**

## **Appendix C – Street Lighting**

Structural testing of steel columns is currently underway in Tonbridge and Malling. The result of the testing will dictate the column replacement programme for the rest of this financial year. Further update will be available for the next report.

<b>Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Column Ref</b>	<b>Location</b>	<b>Status</b>
High Street	JHBR001	O/S 4	Completed
High Street	JHBR002	O/S 1a	Completed
High Street	JHBR003	O/S 12a/14	Completed
High Street	JHBR004	O/S 9	Completed
High Street	JHBR005	O/S 26/28	Completed
High Street	JHBR006	O/S 34/34a	Completed
High Street	JHBR007	O/S 21/23	Completed
High Street	JHBR008	O/S ANGEL WALK	Completed
High Street	JHBR009	O/S 54/58	Completed
High Street	JHBR010	O/S 39	Completed
High Street	JHBR013	O/S 62/64	Completed
High Street	JHBR014	O/S 47	Completed
High Street	JHBR015	O/S 66/68	Completed

High Street	JHBR016	O/S 59	Completed
High Street	JHBR017	O/S 82/82a	Completed
High Street	JHBR018	O/S 69/71	Completed
High Street	JHBR019	O/S 73	Completed
High Street	JHBR020	O/S 92a	Completed
High Street	JHBR021	O/S 85/87	Completed
High Street	JHBR022	O/S 96/98	Completed
High Street	JHBR023	O/S THE CASTLE PH	Completed
Railway Approach	JRCT001	J/W BARDEN ROAD	Awaiting Approval from Network Rail to work on their structure. Programme will be agreed upon confirmation of approval.
Railway Approach	JRCT002	OPPS 4	Awaiting Approval from Network Rail to work on their structure. Programme will be agreed upon confirmation of approval.
Railway Approach	JRCT003	ADJ 8 LHS	Awaiting Approval from Network Rail to work on their structure. Programme will be agreed upon confirmation of approval.
Railway Approach	JRCT004	OPPS STATION RHS	Awaiting Approval from Network Rail to work on their structure. Programme will be agreed upon confirmation of approval.
Railway Approach	JRCT005	OPPS STATION LHS	Awaiting Approval from Network Rail to work on their structure. Programme will be agreed upon confirmation of approval.
Quarry Hill Road	JQAK001	J/W WATERLOO ROAD LHS	Night Works agreed, currently being programmed by contractors. Works due to be completed before Friday 15 <sup>th</sup> November 2013.
Quarry Hill Road	JQAK002	OPPS J/W PRIORY ROAD	Night Works agreed, currently being programmed by contractors. Works due to be completed before Friday 15 <sup>th</sup> November 2013.

Quarry Hill Road	JQAK003	O/S 13	Night Works agreed, currently being programmed by contractors. Works due to be completed before Friday 15 <sup>th</sup> November 2013.
Quarry Hill Road	JQAK004	O/S 6/7 QUARRY HILL PARADE	Night Works agreed, currently being programmed by contractors. Works due to be completed before Friday 15 <sup>th</sup> November 2013.
Quarry Hill Road	JQAK005	J/W PEMBURY ROAD ROUNDABOUT	Night Works agreed, currently being programmed by contractors. Works due to be completed before Friday 15 <sup>th</sup> November 2013.
Quarry Hill Road	JQAK006	O/S 11 QUARRY HILL PARADE	Night Works agreed, currently being programmed by contractors. Works due to be completed before Friday 15 <sup>th</sup> November 2013.

These columns are being replaced as part of on-going maintenance and improvement programme:

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Column Ref</b>	<b>Location</b>	<b>Status</b>
Elm Lane	JEAX001	ON ELM COTTAGE	Currently being re-programmed due to UKPN Cable ID Required.
Five Oak Green Road	JFAW002	O/S 91/93 TUDELEY LANE	UKPN Fault, awaiting their attendance to repair fault.
Hallsfield road	JHAK502	J/W WALTERSLADE WOODS	UKPN Fault, awaiting their attendance to repair fault. Private Works have been completed.
London Road	JLCL006	OPP OAKDENE CAFÉ	Column installed, currently being re-programmed for UKPN Connection.
Lunsford Lane	JLDD539	J/W LEYBOURNE WAY	UKPN Fault, awaiting their attendance to repair fault.
Malling Road	JMAQ036	O/S 66 SHOP	Requires letter drop to residents for assistance with parking bay suspension. Awaiting programme date.
Oak Drive	JOAB001	O/S 2/4	Completed
Quincewood Gardens	JQAI004	OPP 11	Completed

Railway Approach	JRCT001	J/W BARDEN ROAD	Awaiting Approval from Network Rail to work on their structure. Programme will be agreed upon confirmation of approval.
Tudeley Lane	JTDW001	ADJ 19/25	Completed
Tudeley Lane	JTDW002	ADJ 35/41	Completed
Tudeley Lane	JTDW004	ADJ 67/73	Completed
Whistler Road	JWBD010	O/S 51	Currently being re-programmed.
Hadlow Road East	JHAC	Feeder Pillar for Traffic Island Junction Cuckoo Lane.	Currently being re-programmed due to TM Requirements.
Quarry Hill Road	JQAK545	Sign In Centre Reservation	UKPN Require further investigations works to ID Cable.
Macaulay Close	JMEA008	O/S 11	Completed
Quarry Hill Road	JQAK028	S/O 3 Quarry Bank	Currently being re-programmed due to TM Requirements.
Holborough Road	JHCN008	Outside 82/84	Currently being re-programmed.

### **Appendix D – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - Contact Officer: Toby Butler</b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
A227 Shipbourne Road near White Cottage Road, Tonbridge	Refurbishment of traffic signal controlled crossing.	Work commencing in March 2014 for three weeks.

## **Appendix E – Bridge Works**

<b>Bridge Works – Contact Officer Tony Ambrose</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Victoria Road	Hadlow	Replacing Golden Green Bridge	Works commenced week beginning 28th October 2013. Due for completion by March 2014

### **1.1 Legal Implications**

1.1.1 Not applicable.

### **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

### **1.3 Risk Assessment**

1.3.1 Not applicable.

---

Contact: Carol Valentine / Mark Simmons 08458 247 800