

Capital Plan Post Implementation Review	
Service:	Planning & Transportation Services
Scheme Title:	Ightham Village Car Park
Scheme Description:	Extension of existing car park and improved access, providing parking for village hall and general public use.
Evaluation:	2002
Capital Plan Year(s)	2003/4 & 2004/5
Approved budget	£103,000
National Priorities	Meeting local transport needs more effectively.
Local Priorities	Reduced traffic problems and well managed car parking.
Targets for judging success:	None stated, but assessment to be by a review of operation in conjunction with the Parish Council.
Completion date (work completed):	6 th May 2004
Completion date (final payment):	28 th April 2005
Projected date for post implementation review:	1 st May 2006
Final cost:	£102,000
Performance against National and Local Priorities and Targets:	The targets and priorities for this scheme were achieved.
Budget performance / Value for money:	The scheme was achieved within the budget.
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None