

| Capital Plan Post Implementation Review | |
|--|---|
| Service: | Planning, Transport & Leisure |
| Scheme Title: | Footpath/Cycle Track Improvements: New Hythe Lane to Chaucer Way, Larkfield |
| Scheme Description: | Widening of a well-used footpath together with lighting improvements and removal of overgrown vegetation, enabling the path to be used safely by both pedestrians and cyclists. |
| Evaluation: | F&PAB 4 January 2006 |
| Capital Plan Year(s) | 2006/2007 |
| Approved budget | £40,000 |
| National Priorities | Meeting local transport needs more effectively Promoting healthier communities |
| Local Priorities | Transportation & Land Drainage: 4b Public & Environmental Health: 9a |
| Targets for judging success: | Substantial increase in usage by cyclists and pedestrians. |
| Completion date (work completed): | 8 June 2007 |
| Completion date (final payment): | 9 June 2008 |
| Projected date for post implementation review: | Twelve months after completion. |
| Final cost: | £38,365.96 |
| Performance against National and Local Priorities and Targets: | The targets were met in line with national and local priorities. |
| Budget performance / Value for money: | The scheme was implemented within the budget. |
| Other performance / procurement issues: | None |
| Ongoing / Outstanding issues: | None |