

Capital Plan Post Implementation Review	
Service:	Planning, Transport & Leisure
Scheme Title:	Footpath/Cycle Track Improvements: New Hythe Lane to Chaucer Way, Larkfield
Scheme Description:	Widening of a well-used footpath together with lighting improvements and removal of overgrown vegetation, enabling the path to be used safely by both pedestrians and cyclists.
Evaluation:	F&PAB 4 January 2006
Capital Plan Year(s)	2006/2007
Approved budget	£40,000
National Priorities	Meeting local transport needs more effectively Promoting healthier communities
Local Priorities	Transportation & Land Drainage: 4b Public & Environmental Health: 9a
Targets for judging success:	Substantial increase in usage by cyclists and pedestrians.
Completion date (work completed):	8 June 2007
Completion date (final payment):	9 June 2008
Projected date for post implementation review:	Twelve months after completion.
Final cost:	£38,365.96
Performance against National and Local Priorities and Targets:	The targets were met in line with national and local priorities.
Budget performance / Value for money:	The scheme was implemented within the budget.
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None