

To: Tonbridge and Malling Joint Transportation Board
By: KCC Highways and Transportation
Date: 25th September 2017
Subject: Highway Works Programme 2017/18
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2017/18

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2017/18

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures** – see Appendix D1
- **Integrated Transport Schemes** – see Appendix D2
- **Local Growth Fund** – see Appendix D3
- **Third Party Funded Schemes** – see Appendix D4

Developer Funded Work – see Appendix E

Section 278 Works – see Appendix E1

Section 106 Works – see Appendix E2

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Member Fund – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams

Mark Simmons

Alan Casson

Sue Kinsella

Toby Butler

Katie Moreton

Jamie Hare

Jamie Watson

Mid Kent Highway Manager

Tonbridge & Malling District Manager

Senior Asset Manager

Street Light Asset Manager

Traffic & Network Solutions Asset Manager

Drainage & Structures Asset Manager

Development Agreement Manager

Senior Schemes Programme Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

| Surface Treatments - Contact Officer Jonathan Dean | | | |
|---|---------------|--|--|
| Micro Surfacing | | | |
| Road Name | Parish | Extent of Works | Current Status |
| Woodgate Road | Ryarsh | From the junction with Trottiscliffe Road to the junction with The Street. | Programmed to commence on 05/10/17 for 4 working days. |
| The Street | Ryarsh | The entire length, from the junction with Woodgate Road to the junction with Birling Road. | Programmed to commence on 05/10/17 for 4 working days. |
| Birling Road | Ryarsh | The entire length, from the junction with The Street to the junction with Ryarsh Road. | Programmed to commence on 05/10/17 for 4 working days. |
| Ryarsh Road | Ryarsh | From the junction with Birling Road to the junction with Bull Road. | Programmed to commence on 05/10/17 for 4 working days. |
| Church Road | Offham | From the reservoir to the junction with Teston Road, including North Meadow. | Completed |
| Court Lane | Hadlow | From the junction with the A26 Maidstone Road to the junction with Cemetery Lane. | Completed |
| A26 Hadlow Road | Tonbridge | From the junction with Higham Lane to the junction with Cannon Lane. | Completed |
| A26 Quarry Hill Road | Tonbridge | From the junction with Pembury Road to the A21 overbridge. | Completed |
| B2021 East Street | Tonbridge | From the junction with Borden to the junction with the High Street. | Completed |
| Sovereign Way | Tonbridge | From its junction with Vale Road to the junction with Medway Wharf Road. | Programmed to commence on 03/10/17 for 2 days. |
| Swanton Valley Lane | West Peckham | From its junction with The Hurst to the junction with Stan lane. | Completed |

| | | | |
|--|---------------|---|---|
| Woodview Crescent | Hildenborough | Entire Length, from its junction with Brookmead to the junction with Elm Grove. | Programmed to commence on 16/10/17 for 1 day. |
| Martin Hardie Way | Tonbridge | Whole road | To Be Programmed |
| Aldon Lane | Addington | Whole Road | To Be Programmed |
| Easterfields Lane | East Malling | From junction with Rocks Road to Railway Bridge | To Be Programmed |
| Surface Dressing | | | |
| Hatches Lane | East Peckham | Entire Length of Hatches Lane to include Court Lane from its junction with Cemetery Road to Hatches Lane. | Completed. |
| South Ash Road | Stansted | From its junction with Stansted Lane to the junction with Pease Hill. | Completed |
| B245 London Road | Hildenborough | From the bus stop to the North of Mill Lane to the junction with Noble Tree Road. | Completed |
| Machine Resurfacing – Contact Officer Mr Byron Lovell | | | |
| Road Name | Parish | Extent of Works | Current Status |
| A20 London Road | Wrotham | Roundabout and approaches adjacent to Old Coach road | Completed |
| Hall Road | Wouldham | Knowle Road to 50 metres past eastern cul-de-sac | Completed |
| Barden Road | Tonbridge | Northcote to Corner Street | Programmed 19 th September |
| A26 Tonbridge Road | Mereworth | Roundabout at the junction with Malling Road including 3 approaches | Completed |

| | | | |
|---|---------------|---|------------------------------------|
| Station Road | Aylesford | Retexturing Site: Northern approach to Level Crossing | Completed |
| A227 Borough Green Road | Ightham | From speed terminal signs approaching roundabout on A25 | Completed |
| B2016 Seven Mile Lane | Addington | Skid site (no landmarks available) | Completed |
| A227 Tonbridge Road | Plaxtol | Between Plaxtol Lane to High Cross Road | Completed |
| A228 Ashton Way | West Malling | Whole roundabout and approaches | Completed |
| Footway Improvement - Contact Officer Mr Neil Tree | | | |
| Road Name | Parish | Extent and Description of Works | Current Status |
| Shipbourne Road | Tonbridge | From the junction with Elm Lane to outside approximately No. 15 Shipbourne Road. (Footway Reconstruction) | Completed |
| Cobs Close | Ightham | Entire length. (Footway Protection) | To be Programmed for November 2017 |
| Dene Lodge Close | Borough Green | Entire length (Footway Protection) | To be Programmed for November 2017 |

Appendix B – Drainage

| | | | |
|---|---------------|-----------------------------|-----------------------|
| Drainage Works – Contact Officer Kathryn Moreton | | | |
| Road Name | Parish | Description of Works | Current Status |
| No Drainage works planned over £5000 | | | |

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

| Street Lighting Column Replacement – Contact Officer Sue Kinsella | | | |
|--|-----------------|--|--|
| Road Name | Parish | Description of Works | Status |
| Cedar Crescent JCAU005 | Tonbridge | Replacement of 1no streetlight complete with LED lantern | Cancelled – to be re-raised |
| Higham Lane JHBZ010/011 | Tonbridge | Replacement of 2no streetlights complete with LED lantern | One complete, one UKPN dead service |
| Laker Road JLEA012 | Rochester | Replacement of 1no streetlight complete with LED lantern | COMPLETE |
| Quincewood Gardens JQAI002 | Tonbridge | Replacement of 1no streetlight complete with LED lantern | Cancelled – to be re-raised |
| Stacey Road JSCW008 | Tonbridge | Replacement of 1no streetlight complete with LED lantern | Cancelled – to be re-raised |
| Waveney Road JWAR014 | Tonbridge | Replacement of 1no streetlight complete with LED lantern | UKPN cable inadequate, no mains cable. |
| St Peters Road JSCS003 | Ditton | Replacement of 1no streetlight complete with LED lantern | COMPLETE |
| Keyes Garden JKAJ004 | Tonbridge | Replacement of 1no streetlight complete with LED lantern following RTC | COMPLETE |
| Dry Hill Park Road JDAW | Tonbridge | Removal and disconnection of 1no redundant sign post | COMPLETE |
| Coldharbour Roundabout JCGB007 | Aylesford | Replacement of 1no streetlight complete with LED lantern following RTC | COMPLETE |
| Nepicar Roundabout JUAQ518 | Nepicar/Wrotham | Replacement of 1no sign post complete with LED Downflood following RTC | Works currently being programmed and expected for completion by December |

| | | | |
|-------------------------|---------------|--|----------|
| | | | 2017 |
| Fellowes Way JFAM003 | Hildenborough | Replacement of 1no streetlight complete with LED lantern following RTC | COMPLETE |

- CURRENTLY PUTTING TOGETHER JOB PACKS AND PREPARING TO RAISE ORDERS FOR THE TONBRIDGE & MALLING STRUCTURAL REPLACEMENT PROGRAMME FOR SEPTEMBER 2017.

Appendix D – Transportation and Safety Schemes

Appendix D1 – Casualty Reduction Measures

Identified to address a known history of personal injury crashes.

| Location | Parish | Description of Works | Lead officer | Current Status |
|---|----------------------------|--|--------------|---------------------|
| A 229 Lord Lees roundabout | Aylesford | Additional lane lines on circulatory lane. | Paul Brand | Works ordered. |
| Exedown Road / Kemsing Road, Wrotham | Wrotham | Junction warning signs on northern approach and refresh of carriageway markings at junction. | Paul Brand | Works ordered. |
| Nepicar roundabout (M 26 J2A) | Platt / Wrotham | Installation of 'GIVE WAY' signs and countdown signs on A 20 southern approach. | Paul Brand | Works ordered. |
| A 228 Ashton Way junction with A 20 | Leybourne | Replacement of direction signs at junction. | Paul Brand | Design in progress. |
| A 228 Ashton Way junction with Station Approach | East Malling and Larkfield | Installation of additional traffic signal warning signs on south-eastern approach. | Paul Brand | Works ordered. |
| B 2016 Seven Mile Lane junction with Comp Lane | Offham | New junction warning signs on southern approach. | Paul Brand | Design in progress. |

Appendix D2 – Integrated Transport Schemes

All other LTP funded non-casualty reduction schemes.

| Location | Parish | Description of Works | Lead officer | Current Status |
|---------------------|---------------|---|-----------------|---|
| A 25 Maidstone Road | Borough Green | Phase 1: Footway widening between Griggs Way and Minters Orchard, resurfacing part of carriageway. | Michael Hardy | Substantially complete. Two gully covers loose and lining alterations. |
| A 25 Maidstone Road | Borough Green | Phase 2: 1.Convert existing Zebra crossing on the A 227 (outside Sainsbury) to a Puffin crossing plus surfacing work; 2.Convert existing Zebra crossing on the A 25 (outside of the Recreation Ground) between Hill View and Griggs Lane to a Puffin crossing plus surfacing work; 3.Extend the 30mph speed limit westward from outside of No 92 on the A 25 by approximately 100 metres and provide a Gateway Sign on Glasdon white fence post style. | Thomas Williams | Works commenced on site on 29 August and is anticipated to be completed on 6 October. |

Appendix D3 – Local Growth Fund

| Location | Parish | Description of Works | Lead officer | Current Status |
|---|-------------------------------|--|--------------|--|
| A26 from the borough boundary to its junction with Brook Street | Tonbridge and Tunbridge Wells | Installation of a cycle route either as a whole route or parts of a route on the A26 from Grosvenor Road, Tunbridge Wells to Brook Street, Tonbridge | Damien Cock | Preliminary designs need to be agreed including: Surface Material type, i.e. use of red high friction surface, Red Asphalt, Light Segregation or a combination. Formal consultation is required on the whole scheme along with traffic regulation orders required for the project. It is anticipated that the consultation will start in October 2017. |

| Location | Parish | Description of Works | Lead officer | Current Status |
|--|-----------|--|------------------|---|
| Tonbridge Station Highway and Footway Improvements | Tonbridge | Highway and footway improvements outside the Tonbridge Station entrance. | Annette Fletcher | Design commission has been given to Project Centre (PC). On site meeting held with PC to ensure clarity of commission. As the proposed design may have impact on bus services and bus stop locations a meeting has been held with all relevant bus companies so that their concerns are addressed in the proposed design. Network Rail has been advised of the works. Estimated construction Summer 2018. A full consultation will take place prior to any decision to progress with this scheme. |
| Tonbridge Station Transport Interchange Improvements | Tonbridge | Improvements to the interaction between users at the station, providing more space for pedestrian movements and creating an interchange suitable for one of the busiest station outside of London. | Tim Middleton | A consultancy <i>Project Centre (PC)</i> have been appointed to progress to detailed design. KCC officers and PC have met with the bus operators to discuss the scheme and practical considerations. A report will be brought to later JTB with progress update on the design. |
| River Walk, Tonbridge Pedestrian/Open Space Improvements | Tonbridge | Environmental improvements to surfacing materials and street furniture to enhance the riverside location, encourage visitors to come to the area and stimulate local growth. | Andy Padgham | Scheme completed. |
| Tonbridge Angels to Tonbridge Station Cycle Route Phase 1 (Darenth Avenue to London Road) | Tonbridge | Partly on-carriageway, partly off-carriageway cycle route provision. | Andy Padgham | Main works due to be completed 18 August 2017. Further work to install railings on Hilden Brook bridge near cricket club under design, installation anticipated Autumn 2017. |
| Tonbridge Angels to Tonbridge Station Cycle Route Phase 2 (London Road to Tonbridge Station) | Tonbridge | Partly on-carriageway, partly off-carriageway cycle route provision. | Andy Padgham | Design only in F.Y. 2017/18. Scheme requires land agreement with Tonbridge School. KCC Public Rights of Way in negotiations with school to agree suitable route. |

| Location | Parish | Description of Works | Lead officer | Current Status |
|----------------------------|-----------|--|--------------------|---|
| B2246 Hermitage Lane | Aylesford | Hermitage Lane widening. The scheme will increase the capacity of the junction by providing a dedicated right turn lane into the retail park which will give free flow of traffic heading towards Maidstone from the A20. The scheme will increase the capacity of the junction by providing a dedicated right turn lane into the retail park which will give free flow of traffic heading towards Maidstone from the A20. | Russell Boorman | Works commenced on the 29 th August 2017 and is scheduled to be completed by December 2017. Communication to the local businesses, residents and transport operators was carried out prior to commencement and will continue throughout the construction phase. Temporary traffic signals that mirror the existing phasing are being used to keep congestion to a minimum, with manual control being carried out during peak periods. Works continue on programme and regular updates to key stakeholders will be distributed during the construction phase. |

Appendix D4 – Third Party Funded Schemes

| Location | Parish | Description of Works | Lead officer | Current Status |
|---|-----------|---|--------------|--|
| A 21 Vauxhall Lane to Tudeley Lane, Tonbridge | Tonbridge | Provision of a new link to the A 21 NMU and upgrading of the existing shared pedestrian/cycle route | Ian Grigor | Detailed design being completed. Works due to commence October 2017. |

Appendix E – Developer Funded Works

Appendix E1 - (Section 278 Works)

| Developer Funded Works (Section 278 Works) | | | | |
|---|--|----------------|----------------------------------|----------------------------|
| File Ref. | Road Name | Parish | Description of Works | Current Status |
| TO003114 | Platt Industrial Estate, A25 Maidstone Road, Platt | St Marys Platt | Junction improvement works | Undergoing technical audit |
| TO003113 | Woodgate Way/Tudeley Lane, Tonbridge | Tonbridge | Two new accesses to car showroom | Undergoing technical audit |

| | | | | |
|----------|--|------------------|--|---|
| TO003111 | Quarry Hill Road (31-36), Tonbridge | Tonbridge | Access to residential care home | Undergoing technical audit |
| TO003099 | Upper Haysden Lane, Tonbridge – Ridgeview SEN School | Tonbridge | New Access | Works in progress |
| TO003097 | Barden Road and Avebury Avenue, Tonbridge | Tonbridge | Two new accesses into residential development | Awaiting start date |
| TO003089 | Cannon Lane Tonbridge | Tonbridge | Alteration of entrance to new McDonald site | Works substantially complete – awaiting remedial works. |
| TO003086 | Nepicar Park, Wrotham | Wrotham | New access and right turn lane | Works complete and in maintenance period. |
| TO003079 | Snodland Railway Station Forecourt | Snodland | Layout Improvement | Works complete – In maintenance period |
| TO003077 | Ryarsh Park, Roughetts Road | Ryarsh | Entrance Improvement | Narrowing of junction to follow – Awaiting information from developer |
| TO003076 | Quarry Hill Road Borough Green | Borough Green | Provision of footways etc. | Works complete |
| TO003068 | Hermitage Lane/London Road, Aylesford | Aylesford | New signal controlled junction | Works complete |
| TO003063 | Hadlow College | Tonbridge | Puffin crossing | Works complete and in maintenance period |
| TO003059 | Priory Works, Tonbridge | Tonbridge | New footway | Works partially completed – awaiting completion dates from developer |
| TO003054 | Pilgrims Way T Junction | Aylesford | New central island and improved right turn lane | Adopted |

| | | | | |
|----------|--|---------------|---|--|
| TO003051 | Pilgrims Way Footpath | Burham | New pedestrian link between split roads | Adopted |
| TO003050 | Mercedes Site Vale Road Tonbridge | Tonbridge | New Entrance and seal off old entrance | Works complete on maintenance |
| TO003048 | Area F1 Rougement | Kings Hill | Tie in works to new road | Works complete |
| TO003043 | Court Road, Burham | Burham | Realignment of Court Road for Peters Village | Adopted |
| TO003041 | Hall Road, Wouldham | Wouldham | New Pegasus crossing and roundabout | Works complete – in maintenance period |
| TO003040 | Peters Village East Bank Roundabout | Wouldham | New roundabout to Medway Crossing | Works complete – in maintenance period |
| TO003034 | Quarry Hill Road, Borough Green | Borough Green | Splitter island and footway improvements at roundabout | Works complete |
| TO003031 | Former Sommerfields Distribution Centre, Station Road, Aylesford | Aylesford | Footway works associated with new residential development | Awaiting final remedial works |
| TO003026 | Scott Road | Tonbridge | Alteration of turning head | Adopted |
| TO003024 | Carnation Close | East Malling | Alteration of turning head and creation of parking bays | In maintenance period |
| TO003023 | Owen Close | East Malling | New car park includes stopping up of existing road | In maintenance period |
| TO003022 | Hardie Close | East Malling | New car park includes stopping up of existing road | In maintenance period |
| TO003021 | The Pinnacle, Darenth Avenue | Tonbridge | Creation of bellmouth | In maintenance period |

| | | | | |
|----------|----------------------------|---------------|---|--------------------|
| TO003017 | Off Kiln Barn Road, Ditton | Ditton | Works associated with new housing development | Awaiting remedials |
| TO003000 | Red Lion PH | Borough Green | New roundabout and access to development | Works complete |

Appendix E2 - (Section 106 Works)

| Developer Funded Works (Section 106 Works) | | | |
|---|--|--|---|
| Road Name | Parish | Description of Works | Current Status |
| A20 | East Malling & Larkfield, Ditton and Aylesford | A20 between A228 and Coldharbour | <p>Visum transport model being developed.</p> <p>Yellow box markings at A20/New Hythe Lane and A20/Station Road/New Road, Ditton – work complete.</p> <p>Designs for highway improvement schemes being developed by programme delivery team, including junction improvements at A20 New Hythe Lane and Ditton Corner together with cycleway improvements.</p> |
| Tower View and A228 | Kings Hill | Improvements to A228/Tower View roundabout | Awaiting Kings Hill phase 3 development |
| Teston Road | Offham | Environmental Improvement Scheme | Scheme has been passed to Schemes Delivery Team. Work underway. |
| A228 Malling Road | Mereworth | Visibility improvements at A228 / Kent Street junction | A scheme has been designed to improve visibility from the junctions of Kent Street and includes the repositioning and strengthening of ironwork in the carriageway (drainage and manholes) where possible. |
| Various | Various | Study into feasibility of enhancing Route 151 bus service associated with Holborough development | S106 trigger point reached and discussions underway with developer and KCC Public Transport Team |

| | | | |
|---------|---------|---|---|
| Various | Various | Enhancement of 155 bus service and new east bank service associated with Peters Village development | S.106 trigger point not yet reached |
| Various | Various | Traffic calming in Ryarsh and surrounding villages | Scheme to be designed – Passed to Programme Delivery team |
| Various | Various | Enhancement of Ryarsh bus services | Discussions to take place between developer and KCC Public Transport Team |

Appendix F – Bridge Works

| Bridge Works – Contact Officer Katie Moreton | | | |
|---|---------------|-----------------------------|-----------------------|
| Road Name | Parish | Description of Works | Current Status |
| No Works Planned | | | |

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

| Traffic Systems - Contact Officer: Toby Butler | | |
|---|---|-----------------------|
| Location | Description of Works | Current Status |
| A227 High Street/ Bordyke, Tonbridge | Refurbishment of traffic signal controlled junction | Completed July 2017 |

| | | |
|---|---|-------------------------|
| Leybourne Bypass/ Castle Way, Leybourne | Modification to signals controlled junction | Proposed October 2017 |
| Vauxhall Lane Toucan, Tonbridge | Installation of new crossing | Proposed January 2018 |
| Maidstone Road, Borough Green | Conversion of zebra crossing to PUFFIN | Proposed September 2017 |
| Wrotham Road, Borough Green | Conversion of zebra crossing to PUFFIN | Proposed September 2017 |
| High Street, Borough Green | Conversion of pelican crossing to PUFFIN | Proposed September 2017 |

Appendix H – Combined Member Fund

Combined Members Grant programme update for the Tonbridge and Malling District.

The following schemes are those that have been approved for funding by both the relevant Member and by Roger Wilkin, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design,
- at consultation stage,
- about to be programmed, or
- have recently been completed on site.

The list is up to date as of **5 September 2017**.

The details given below are for highway projects only. This report does not detail -

- contributions Members have made to other groups such as parish councils,
- highway studies,
- traffic/non-motorised user surveys funded by Members, or
- requests for tree planting to be funded by Members

More information on the schemes listed below can be found by contacting the Schemes Planning and Delivery team.

Matthew Balfour

| Details of Scheme | Status |
|--|-----------|
| 16-MHF-TM-8 A26, Hadlow, southwest of Carpenters Lane Installation of speed activated sign to warn drivers of a side road to the left. | Complete. |

| | |
|---|-----------|
| | |
| <p>16-MHF-TM-34</p> <p>A26 Tonbridge Road, junction with Pizien Well Road</p> <p>Installation of highway features to help warn drivers of the bend near Pizien Well Road.</p> | Complete. |
| <p>16-MHF-TM-22</p> <p>Highway improvement to highway walled section. (O/S 1 Carpenters Lane)</p> | Complete. |

Valerie Dagger

| Details of Scheme | Status |
|---|---------------|
| <p>14-MHF-TM-79</p> <p>B2027 Stocks Green Road, Hildenborough speed management/gateway improvements (speed limit order, design and indicative cost)</p> <p>Reduction in speed limit from national speed limit to 40 miles per hour.</p> | Complete. |
| <p>16-MHF-TM-24</p> <p>A227 Gravesend Road, Wrotham</p> <p>A reduction in speed limit from 50 to 40 miles per hour.</p> | Complete. |
| <p>16-MHF-TM-12</p> <p>Fen Pond Road, Ightham</p> <p>A reduction in speed limit from national (derestricted) to 30 miles per hour from the end of the existing limit near the railway overbridge to a point north of Fen Meadow.</p> | Complete. |

Trudy Dean

| Details of Scheme | Status |
|--|---------------|
| <p>16-MHF-TM-4</p> <p>St Leonard's Street, West Malling, near St Leonard's Tower</p> <p>The objective of this scheme is to reduce the risk of personal injury crashes by emphasising the presence of the double bend and the public footpath that crosses the road at this point and encouraging drivers to travel at a speed appropriate to the</p> | Complete. |

| | |
|---|-----------|
| conditions. This scheme included removing some existing signs and installing new signs and markings. | |
| <p>16-MHF-TM-43</p> <p>Lunsford Lane bus stop</p> <p>Relocation of bus stop (kntagtjd) to a point further north to avoid obstructing existing traffic island.</p> | Complete. |

Sarah Hohler

| Details of Scheme | Status |
|---|-----------|
| <p>16-MHF-TM-3</p> <p>Taylor's Lane, Trottiscliffe</p> <p>30 miles per hour speed limit to be installed from the end of the existing 20 miles per hour zone to the bend in the road at Vigo Hill.</p> | Complete. |

Peter Homewood

| Details of Scheme | Status |
|---|-----------|
| <p>16-MHF-TM-7 (previously 14-MHF-TM-3)</p> <p>Hall Road Zebra pedestrian crossing upgrade.</p> <p>This application is to upgrade the globes on the existing Zebra pedestrian crossing near the London Road junction to improve their visibility.</p> | Complete. |

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.
