

To: Tonbridge and Malling Joint Transportation Board
By: KCC Highways and Transportation
Date: 12th March 2018
Subject: Highway Works Programme 2017/18
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2017/18

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2017/18

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures** – see Appendix D1
- **Integrated Transport Schemes** – see Appendix D2
- **Local Growth Fund** – see Appendix D3
- **Third Party Funded Schemes** – see Appendix D4

Developer Funded Work – see Appendix E

Section 278 Works – see Appendix E1

Section 106 Works – see Appendix E2

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Member Fund – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams

Mark Simmons

Alan Casson

Sue Kinsella

Toby Butler

Katie Moreton

Jamie Hare

Jamie Watson

Mid Kent Highway Manager

Tonbridge & Malling District Manager

Senior Asset Manager

Street Light Asset Manager

Traffic & Network Solutions Asset Manager

Drainage & Structures Asset Manager

Development Agreement Manager

Senior Schemes Programme Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Jonathan Dean			
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
Woodgate Road	Ryarsh	From the junction with Trottiscliffe Road to the junction with The Street.	Completed
The Street	Ryarsh	The entire length, from the junction with Woodgate Road to the junction with Birling Road.	Completed
Birling Road	Ryarsh	The entire length, from the junction with The Street to the junction with Ryarsh Road.	Completed
Ryarsh Road	Ryarsh	From the junction with Birling Road to the junction with Bull Road.	Completed
Church Road	Offham	From the reservoir to the junction with Teston Road, including North Meadow.	Completed
Court Lane	Hadlow	From the junction with the A26 Maidstone Road to the junction with Cemetery Lane.	Completed
A26 Hadlow Road	Tonbridge	From the junction with Higham Lane to the junction with Cannon Lane.	Completed
A26 Quarry Hill Road	Tonbridge	From the junction with Pembury Road to the A21 overbridge.	Completed
B2021 East Street	Tonbridge	From the junction with Borydke to the junction with the High Street.	Completed
Sovereign Way	Tonbridge	From its junction with Vale Road to the junction with Medway Wharf Road.	Completed
Swanton Valley Lane	West Peckham	From its junction with The Hurst to the junction with Stan lane.	Completed
Woodview Crescent	Hildenborough	Entire Length, form its junction with Brookmead to the junction with Elm Grove.	Completed

Martin Hardie Way	Tonbridge	Whole road	Programmed for 21 st March 2018 for 3 days
Aldon Lane	Addington	Whole Road	Postponed until 2018
Easterfields Lane	East Malling	From junction with Rocks Road to Railway Bridge	Programmed for 25 th March 2018 for 1 day

Surface Dressing

Hatches Lane	East Peckham	Entire Length of Hatches Lane to include Court Lane from its junction with Cemetery Road to Hatches Lane.	Completed.
South Ash Road	Stansted	From its junction with Stansted Lane to the junction with Pease Hill.	Completed
B245 London Road	Hildenborough	From the bus stop to the North of Mill Lane to the junction with Noble Tree Road.	Completed

Machine Resurfacing – Contact Officer Mr Byron Lovell

Road Name	Parish	Extent of Works	Current Status
A2045 Walderslade Woods	Walderslade	Fostington Way to M2 Junction 3 Interchange	Programmed 30 th April 2018

Footway Improvement - Contact Officer Mr Neil Tree

Road Name	Parish	Extent and Description of Works	Current Status
Shipbourne Road	Tonbridge	From the junction with Elm Lane to outside approximately No. 15 Shipbourne Road. (Footway Reconstruction)	Completed
Cobs Close	Ightham	Entire length. (Footway Protection)	Completed
Dene Lodge Close	Borough Green	Entire length (Footway Protection)	The delivery date has been delayed. The site is to be Re-programmed and the actual date will be notified when agreed.

Appendix B – Drainage

Drainage Repairs & Improvements - <i>Contact Officer Katie Moreton</i>			
Road Name	Parish	Description of Works	Current Status
London Road	Aylesford	Installation of new pumping Station	Works scheduled for completion April 2018
London Road	Aylesford	Clearance of Lagoon situated by Hermitage Lane	Works Completed
Hall Road	Aylesford	Installation of overflow soakaway	Works Completed
Hall Road	Aylesford	Alteration of Footway for property protection.	Works Completed

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Parish	Description of Works	Status
Sheraton Court JSEN001	Walderslade	STRUCTURAL REPLACEMENT	UKPN have repaired cable fault. KCC can now proceed
Tunbury Avenue JTEB 4 columns	Walderslade	STRUCTURAL REPLACEMENT	ALL COMPLETE
Pear Tree Avenue JPAO 8 columns	Ditton	STRUCTURAL REPLACEMENT	ALL COMPLETE
Willow Road JWDG 3 columns	Larkfield	STRUCTURAL REPLACEMENT	ALL COMPLETE
Blackthorn Drive JBCA 3 columns	Larkfield	STRUCTURAL REPLACEMENT	ALL COMPLETE
Brookfield Avenue JB DL 2 columns	Larkfield	STRUCTURAL REPLACEMENT	ALL COMPLETE
Brooklands Road	Larkfield	STRUCTURAL	ALL COMPLETE

JBDN 2 columns		REPLACEMENT	
New Road JNAJ001	Ditton	STRUCTURAL REPLACEMENT	Out of hours work required - j/w A20
Robin Hood Lane JRBB001	Walderslade	STRUCTURAL REPLACEMENT	COMPLETE
Vale Road JVAC059	Tonbridge	STRUCTURAL REPLACEMENT	COMPLETE
Scott Close JSAU015	Ditton	STRUCTURAL REPLACEMENT	COMPLETE
Station Road JSDI005	Ditton	STRUCTURAL REPLACEMENT	Out of hours work required – j/w A20
Maidstone Road JMDJ 7 columns	BBH village	STRUCTURAL REPLACEMENT	AWAITING PROGRAMME DATE
Waveney Road JWAR014	Tonbridge	Replacement of 1no streetlight complete with LED lantern	UKPN cable inadequate, no mains cable.
Nepicar Roundabout JUAQ518	Nepicar/ Wrotham	Replacement of 1no sign post complete with LED Downflood following RTC	To assess if this needs to be lit in this area
Higham Lane JHBZ010/011	Tonbridge	Replacement of 2no streetlights complete with LED lantern	UKPN have made repairs to cable. KCC can now proceed.

Appendix D – Transportation and Safety Schemes

Appendix D1 – Casualty Reduction Measures

Identified to address a known history of personal injury crashes.

Location	Parish	Description of Works	Lead officer	Current Status
A 229 Lord Lees roundabout	Aylesford	Additional lane lines on circulatory lane.	Ian Grigor	Works ordered
Exedown Road / Kemsing Road, Wrotham	Wrotham	Junction warning signs on northern approach and refresh of carriageway markings at junction.	Paul Brand	Complete

Location	Parish	Description of Works	Lead officer	Current Status
Nepicar roundabout (M 26 J2A)	Platt / Wrotham	Installation of 'GIVE WAY' signs and countdown signs on A 20 southern approach.	Paul Brand	Complete
A 228 Ashton Way junction with A 20	Leybourne	Replacement of direction signs at junction.	Paul Brand	Works ordered
B 2016 Seven Mile Lane junction with Comp Lane	Offham	New junction warning signs on southern approach.	Paul Brand	Complete

Appendix D2 – Integrated Transport Schemes

All other LTP funded non-casualty reduction schemes.

Location	Parish	Description of Works	Lead officer	Current Status
A 25 Maidstone Road	Borough Green	Phase 1: Footway widening between Griggs Way and Minters Orchard and resurfacing part of carriageway.	Michael Hardy	Substantially complete
A 25 Maidstone Road	Borough Green	Phase 2: 1. Convert existing Zebra crossing on the A 227 (outside Sainsbury) to a Puffin crossing plus surfacing work; 2. Convert existing Zebra crossing on the A 25 (outside of the Recreation Ground) between Hill View and Griggs Lane to a Puffin crossing plus surfacing work; and 3. Extend the 30mph speed limit westward from outside of No 92 on the A 25 by approximately 100 metres and provide a Gateway Sign on Glasdon white fence post style.	Thomas Williams	Works substantially complete. Defect works to be completed

Appendix D3 – Local Growth Fund

Location	Parish	Description of Works	Lead officer	Current Status
A26 from the borough boundary to its junction with Brook Street	Tonbridge and Tunbridge Wells	Installation of a cycle route either as a whole route or parts of a route on the A26 from Grosvenor Road, Tunbridge Wells to Brook Street, Tonbridge.	Damien Cock	Consultation in progress.

Location	Parish	Description of Works	Lead officer	Current Status
Tonbridge Angels to Tonbridge Station Cycle Route Phase 1 (Darenth Avenue to London Road)	Tonbridge	Partly on-carriageway, partly off-carriageway cycle route provision.	Andy Padgham	Works completed. Further work to install railings on Hilden Brook bridge near cricket club under design, installation anticipated Spring 2018.
Tonbridge Angels to Tonbridge Station Cycle Route Phase 2 (London Road to Tonbridge Station)	Tonbridge	Partly on-carriageway, partly off-carriageway cycle route provision.	Andy Padgham	Scheme requires land agreement with Tonbridge School. KCC Public Rights of Way team continuing in negotiations with school to agree suitable route.

Appendix D4 – Third Party Funded Schemes

Location	Parish	Description of Works	Lead officer	Current Status
A 21 Vauxhall Lane to Tudeley Lane, Tonbridge	Tonbridge	Provision of a new link to the A 21 NMU and upgrading of the existing shared pedestrian/cycle route.	Ian Grigor	Works commenced. Delays with crossing installation due to existing street lighting power supply now found to be faulty. Awaiting new programme for re-routed power supply. Completion anticipated by Spring 2018.

Appendix E – Developer Funded Works

Appendix E1 - (Section 278 Works)

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
TO003118	Brook Street, Snodland	Snodland	New Vehicle Access	Technical Acceptance given – awaiting start date
TO003116	Sheldon Way, Larkfield	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Technical Acceptance given – awaiting start date

TO003114	Platt Industrial Estate, A25 Maidstone Road, Platt	St Marys Platt	Junction improvement works	Technical Audit on hold due to undischarged planning conditions
TO003113	Woodgate Way/Tudeley Lane, Tonbridge	Tonbridge	Two new accesses to car showroom	Undergoing technical audit
TO003111	Quarry Hill Road (31- 36), Tonbridge	Tonbridge	Access to residential care home	Technical Acceptance given – awaiting start date.
TO003099	Upper Hayesden Lane, Tonbridge – Ridgeview SEN School	Tonbridge	New Access	Works substantially complete – awaiting remedials.
TO003097	Barden Road and Avebury Avenue, Tonbridge	Tonbridge	Two new accesses into residential development	Works in progress
TO003089	Cannon Lane Tonbridge	Tonbridge	Alteration of entrance to new McDonald site	Works substantially complete – awaiting remedials
TO003086	Nepicar Park, Wrotham	Wrotham	New access and right turn lane	Works complete and in maintenance period.
TO003079	Snodland Railway Station Forecourt	Snodland	Layout Improvement	Works complete – In maintenance period
TO003077	Ryarsh Park, Roughetts Road	Ryarsh	Entrance Improvement	Narrowing of junction to follow – Awaiting information from developer
TO003068	Hermitage Lane/London Road, Aylesford	Aylesford	New signal controlled junction	Works complete
TO003063	Hadlow College	Tonbridge	Puffin crossing	Works complete and in maintenance period
TO003059	Priory Works, Tonbridge	Tonbridge	New footway	Works partially completed – awaiting completion dates from developer
TO003050	Mercedes Site Vale Road Tonbridge	Tonbridge	New Entrance and seal off old entrance	Works complete on maintenance
TO003048	Area F1 Rougement	Kings Hill	Tie in works to new road	Works complete

TO003041	Hall Road, Wouldham	Wouldham	New Pegasus crossing and roundabout	Works complete – in maintenance period
TO003040	Peters Village East Bank Roundabout	Wouldham	New roundabout to Medway Crossing	Works complete – in maintenance period
TO003034	Quarry Hill Road, Borough Green	Borough Green	Splitter island and footway improvements at roundabout	Works complete
TO003031	Former Sommerfields Distribution Centre, Station Road, Aylesford	Aylesford	Footway works associated with new residential development	Awaiting final remedial works
TO003024	Carnation Close	East Malling	Alteration of turning head and creation of parking bays	In maintenance period
TO003021	The Pinnacle, Darenth Avenue	Tonbridge	Creation of bellmouth	In maintenance period
TO003017	Off Kiln Barn Road, Ditton	Ditton	Works associated with new housing development	Adopted
TO003000	Red Lion PH	Borough Green	New roundabout and access to development	Works complete

Appendix E2 - (Section 106 Works)

Appendix E – Developer Funded Works (Section 106 Works)

Developer Funded Works (Section 106 Works)			
Road Name	Parish	Description of Works	Current Status
A20	East Malling & Larkfield, Ditton and Aylesford	A20 between A228 and Coldharbour	Visum transport model being finalised. Designs for highway improvement schemes being developed by programme delivery team, including junction improvements at A20 New Hythe Lane and Ditton Corner together with cycleway improvements.

Tower View and A228	Kings Hill	Improvements to A228/Tower View roundabout	Awaiting Kings Hill phase 3 development
Teston Road	Offham	Environmental Improvement Scheme	Road channel and reconfiguration changes complete. Final surface dressing to finish the project will be undertaken in the Spring when conditions are conducive.
A228 Malling Road	Mereworth	Visibility improvements at A228 / Kent Street junction	KCC Estates Management is engaging with Tregothnan regarding necessary land acquisition.
Various	Various	Study into feasibility of enhancing Route 151 bus service associated with Holborough development	S106 trigger point reached and discussions underway with developer and KCC Public Transport Team
Various	Various	Enhancement of 155 bus service and new east bank service associated with Peters Village development	- The extension of the 155 service into Peters Village is being progressed with Arriva. The trigger point of 50 dwellings has been reached. Funding for a new service in relation to the East Bank development is likely to become available in late 2018.
Various	Various	Traffic calming in Ryarsh and surrounding villages	Scheme to be designed – Passed to Programme Delivery team
Various	Various	Enhancement of Ryarsh bus services	KCC Public Transport consulted with local stakeholders on a proposal to provide a more frequent service to West Malling where there are regular connections to Maidstone. This was not favoured by the local community and as such the proposal did not progress.

Appendix F – Bridge Works

Bridge Works – Contact Officer Katie Moreton			
Road Name	Parish	Description of Works	Current Status
No Works Planned			

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A227 High Street/ Bordyke, Tonbridge	Refurbishment of traffic signal controlled junction	Completed July 2017
Leybourne Bypass/ Castle Way, Leybourne	Modification to signals controlled junction	Completed December 2017
Vauxhall Lane Toucan, Tonbridge	Installation of new crossing	Proposed January 2018
Maidstone Road, Borough Green	Conversion of zebra crossing to PUFFIN	Completed September 2017
Wrotham Road, Borough Green	Conversion of zebra crossing to PUFFIN	Completed September 2017
High Street, Borough Green	Conversion of pelican crossing to PUFFIN	Rescheduled for February 2018

Appendix H – Combined Member Fund

Combined Members Grant programme update for the Tonbridge and Malling District.

The following schemes are those that have been approved for funding by both the relevant Member and by Roger Wilkin, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design,
- at consultation stage,
- about to be programmed, or
- have recently been completed on site.

The list is up to date as of **20 February 2018**.

The details given below are for highway projects only. This report does not detail -

- contributions Members have made to other groups such as parish councils,
- highway studies,
- traffic/non-motorised user surveys funded by Members, or
- requests for tree planting to be funded by Members

More information on the schemes listed below can be found by contacting the Schemes Planning and Delivery team.

Sarah Hohler

Details of Scheme	Status
17-KHS-TM-10 Ladds Lane, (entrance to Holborough Lakes) Snodland Removal of existing mini-roundabout and replacement with centre hatching between existing traffic islands.	Complete

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.
