То:	Tonbridge and Malling Joint Transportation Board	
By:	KCC Highways and Transportation	
Date:	24 th September 2018	
Subject:	Highway Works Programme 2018/19	
Classification:	Information Only	

Summary: This report updates Members on the identified schemes approved for construction in 2018/19

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2018/19

Footway and Carriageway Improvement Schemes - see Appendix A

Drainage Repairs & Improvements - see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes - see Appendix D

- Casualty Reduction Measures see Appendix D1
- Integrated Transport Schemes see Appendix D2
- Local Growth Fund see Appendix D3
- Third Party Funded Schemes see Appendix D4

Developer Funded Work - see Appendix E

- Section 278 Works see Appendix E1
- Section 106 Works see Appendix E2

Bridge Works - see Appendix F

Traffic Systems - see Appendix G

Combined Member Fund – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on 03000 418181

Kirstie Williams Mark Simmons Alan Casson Sue Kinsella Toby Butler Katie Moreton Jamie Hare Jamie Watson Mid Kent Highway Manager Tonbridge & Malling District Manager Senior Asset Manager Street Light Asset Manager Traffic & Network Solutions Asset Manager Drainage & Structures Asset Manager Development Agreement Manager Senior Schemes Programme Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Clive Lambourne				
Micro Surfacing				
Road Name	Parish	Extent of Works	Current Status	
Fen Pond Road	Ightham	From boundary House to Kemsing Road	Completed	
Birling Road	Snodland	Dryland Road to Pout Road	Completed	
Taylors Lane	Trottiscliffe	From Trottiscliffe Road to A227 Wrotham Road Junction (Vigo Hill)	Programmed for 3 rd September 2018	
Mill Lane	Hildenborough	Vine Lane to Underriver house Road	Completed	
Exedown Road	Wrotham	From junction Old Terrys Lodge for 670 SE of junction (X559180 Y159693)	Completed	
Danns Lane	Wateringbury	From A26 to end of Highway Boundary	Programmed for 28 ^t August 2018	
Riding Lane	Hildenborough	From B245 Tonbridge Road to Long Leys	Completed	
Cornwallis Avenue	Tonbridge	From Higham Lane to Hadlow Stair Road	Completed	
Martin Hardie Way	Tonbridge	Whole road	Completed	
Aldon Lane	Addington	Whole Road	Postponed pending further investigation	
Easterfields Lane	East Malling	From junction with Rocks Road to Railway Bridge	Completed	

Bull Lane	Aylesford	Greenfield Close to Hawkes Road	Completed
High Street	Wouldham	From Ferry Lane to Knowle Road	Completed
Knowle Road	Wouldham	From Cornwall Crescent to Pilgrams Way	Completed
chine Resurfacing – (Contact Officer Mr	Byron Lovell	
chine Resurfacing – (Road Name	Contact Officer Mr	Byron Lovell Extent of Works	Current Status
			Current Status Completed
Road Name	Parish	Extent of Works Retexturing 100 metres on either approach to cross roads with Back Lane and	

<u> Appendix B – Drainage</u>

Drainage repairs & Improvements – Contact Officer Mark Carpenter			
Road Name	Parish	Extent of Works	Current Status
New Hythe Lane	Larkfield	80m ACO Channels	Issued to Amey – awaiting start date
London Road	Aylesford	Install Pumping Station	Close to deal with Crown Estates but no final date for the start of work has been set. This location is also on the diversion route for the A20 so is dependent on that work being completed first

London Road	Larkfield	Replace/Upgrade existing drainage system	Further cleaning and investigation works are required out of hours around the junction by B&Q. Once we have the results of this work I will be able to determine if any repairs to the system are required.
Outside 33 & 34 Stirling Road	Kings Hill	Investigations works to determine the cause to subsidence around 2 soakaways	One soakaway has moved. The other appears to be stable, so possibly just need reinstating. The connecting pipe is broken and needs replacing.
Forest Way/Gibson Drive	Kings Hill	Investigation work to determine cause of void at roundabout broken pipe and chamber moving	After full investigation work, repairs to drainage system. Lamp column has been cut down to make safe, plus disconnected.

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella				
Road Name	Parish	Description of Works	Status	
Sheraton Court JSEN001	Walderslade	STRUCTURAL REPLACEMENT	UKPN cable issue resolved. Awaiting programme date	
New Road JNAJ001 & JNAJ003	Ditton	STRUCTURAL REPLACEMENT	Out of hours work required – junction with A20	
Station Road JSDI005	Ditton	STRUCTURAL REPLACEMENT	Out of hours work required – junction with A20	
Waveney Road JWAR014	Tonbridge	Replacement of 1no streetlight complete with LED lantern	To be re-raised for private cable feed	

		T	
Nepicar Roundabout JUAQ518	Nepicar/Wrotham	Replacement of 1no sign post complete with LED Downflood	To assess if this needs to be lit in this area
		following RTC	
Higham Lane JHBZ010/011	Tonbridge	Replacement of 2no streetlights complete with LED lantern	Both columns installed and working. Old column JHBZ010 requires UKPN involvement to remove.
		STRUCTURAL PROGRAMME 2018	
Station Road		Replacement of 1no streetlight	
JSDH019	Aylesford	complete with LED lantern	COMPLETE
Station Road	1	Replacement of 1no streetlight	
JSDH023	Aylesford	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no streetlight	
JMDJ007	village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no streetlight	
JMDJ013	village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no streetlight	
JMDJ016	village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no streetlight	
JMDJ020	village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no streetlight	
JMDJ003	village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no streetlight	
JMDJ017	village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no streetlight	
JMDJ009	village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no sign	
JMDJ512	Village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no sign	
JMDJ513	Village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no sign	
JMDJ516	Village	complete with LED lantern	COMPLETE
Maidstone Road	Blue Bell Hill	Replacement of 1no sign	
JMDJ514	Village	complete with LED lantern	COMPLETE
Station Road		Replacement of 1no streetlight	
JSDH023	Ditton	complete with LED lantern	COMPLETE
Station Road		Replacement of 1no streetlight	
JSDH019	Ditton	complete with LED lantern	COMPLETE
Streamside		Replacement of 1no streetlight	
JSEZ004	Ditton	complete with LED lantern	COMPLETE
Bradbourne Lane		Replacement of 1no streetlight	
JBCQ009	Ditton	complete with LED lantern	COMPLETE
High Street		Replacement of 1no streetlight	
JHDQ005	Hadlow	complete with LED lantern	COMPLETE
Carpenters Lane		Replacement of 1no streetlight	
JCAJ024	Hadlow	complete with LED lantern	COMPLETE
Lambourne Drive		Replacement of 1no streetlight	
JLEJ014	Kings Hill	complete with LED lantern	COMPLETE

	Deale compart of the cost of the fill of the	
Larkfield	complete with LED lantern	COMPLETE
Larkfield	Replacement of 1no streetlight complete with LED lantern	COMPLETE
Larkfield	complete with LED lantern	COMPLETE
	Replacement of 1no streetlight	
Leybourne	complete with LED lantern	COMPLETE
	0	
Leybourne		COMPLETE
Leybourne		COMPLETE
Leybourne		COMPLETE
	5	
Leybourne		COMPLETE
Leybourne		COMPLETE
Leybourne		COMPLETE
Lovbourno	5	COMPLETE
Leybourne		COMFLETE
Levhourne		COMPLETE
Leybourne		
Levhourne		COMPLETE
Loybourno		
Levbourne		COMPLETE
·		
Council scheme	complete with LED lantern	COMPLETE
Snodland Town	Replacement of 1no streetlight	
Council scheme	complete with LED lantern	COMPLETE
Snodland Town	Replacement of 1no streetlight	
Council scheme	complete with LED lantern	COMPLETE
Snodland Town	Replacement of 1no streetlight	
Council scheme	•	COMPLETE
Snodland Town		
		COMPLETE
	•	COMPLETE
	5	
	•	COMPLETE
		COMPLETE
		COMPLETE
	•	
		COMPLETE
	•	
Council scheme	complete with LED lantern	COMPLETE
	Larkfield Larkfield Leybourne Leybourne Leybourne Leybourne Leybourne Leybourne Leybourne Leybourne Leybourne Leybourne Leybourne Leybourne Snodland Town Council scheme Snodland Town Council scheme	LarkfieldReplacement of 1no streetlight complete with LED lanternLarkfieldReplacement of 1no streetlight complete with LED lanternReplacement of 1no sign complete with LED lanternSnodland Town Council scheme complete with LED lanternReplacement of 1no streetlight complete with LED lanternSnodland Town Council scheme complete with LED lanternReplacement of 1no streetlight complete with LED lanternSnodland Town Council scheme complete with LED lanternReplacement of 1no streetlight complete with LED lanternSnodland Town Council scheme complete with LED lanternReplacement of 1no streetlight <b< td=""></b<>

JPO010	a		
	Council scheme	complete with LED lantern	
Cooper Road	Snodland Town	Replacement of 1no streetlight	
JCOO001	Council scheme	complete with LED lantern	COMPLETE
Charles Close	Snodland Town	Replacement of 1no streetlight	
JCLO001	Council scheme	complete with LED lantern	COMPLETE
Orchard Way	Snodland Town	Replacement of 1no streetlight	
JOR001	Council scheme	complete with LED lantern	COMPLETE
Pout Road	Snodland Town	Replacement of 1no streetlight	
JPO004	Council scheme	complete with LED lantern	COMPLETE
Pout Road	Snodland Town	Replacement of 1no streetlight	
JPO012	Council scheme	complete with LED lantern	COMPLETE
Pout Road	Snodland Town	Replacement of 1no streetlight	
JPO006	Council scheme	complete with LED lantern	COMPLETE
Waghorn Road	Snodland Town	Replacement of 1no streetlight	
JWA003	Council scheme	complete with LED lantern	COMPLETE
Orchard Way	Snodland Town	Replacement of 1no streetlight	
JOR003	Council scheme	complete with LED lantern	COMPLETE
Cooper Road	Snodland Town	Replacement of 1no streetlight	
JCOO003	Council scheme	complete with LED lantern	COMPLETE
Lakeview Close	Snodland Town	Replacement of 1no streetlight	
JLA001	Council scheme	complete with LED lantern	COMPLETE
Waghorn Road	Snodland Town	Replacement of 1no streetlight	
JWA002	Council scheme	complete with LED lantern	COMPLETE
		Replacement of 1no streetlight	
Lakeside JLAKE005	Snodland Town Council scheme	complete with LED lantern	COMPLETE
		Replacement of 1no streetlight	
Charles Close JCLO004	Snodland Town Council scheme	complete with LED lantern	COMPLETE
		-	COMPLETE
Wyvern Close	Snodland Town	Replacement of 1no streetlight	
JWY002	Council scheme	complete with LED lantern	COMPLETE
Charles Close	Snodland Town	Replacement of 1no streetlight	
JCLO002	Council scheme	complete with LED lantern	COMPLETE
Wilson Road	T and 11	Replacement of 1no streetlight	
JWBN007	Tonbridge	complete with LED lantern	COMPLETE
Pembury Road	- · · ·	Replacement of 1no streetlight	
JPAT020	Tonbridge	complete with LED lantern	COMPLETE
Brindles Field	_	Replacement of 1no streetlight	
JBFG005	Tonbridge	complete with LED lantern	COMPLETE
Meadow Road		Replacement of 1no streetlight	
JMBM004	Tonbridge	complete with LED lantern	COMPLETE
Barden Road		Replacement of 1no streetlight	
JBAM014	Tonbridge	complete with LED lantern	COMPLETE
Higham Lane		Replacement of 1no streetlight	
JHBY032	Tonbridge	complete with LED lantern	COMPLETE
Hopgarden Road		Replacement of 1no streetlight	
JHCW011	Tonbridge	complete with LED lantern	COMPLETE
Silver Close		Replacement of 1no streetlight	
JSEF001	Tonbridge	complete with LED lantern	COMPLETE
	4	Replacement of 1no streetlight	
Vale Road			
	Tonbridge	complete with LED lantern	COMPLETE
Vale Road	Tonbridge	complete with LED lantern Replacement of 1no streetlight	COMPLETE

			1
The Ridgeway JTBW018	Tonbridge	Replacement of 1no streetlight complete with LED lantern	COMPLETE
Dove Road	. en en ege	Replacement of 1no streetlight	
JDAP004	Tonbridge	complete with LED lantern	COMPLETE
Upper Hayesden		Replacement of 1no streetlight	
Lane JUAU005	Tonbridge	complete with LED lantern	COMPLETE
Upper Hayesden		Replacement of 1no streetlight	
Lane JUAU011	Tonbridge	complete with LED lantern	COMPLETE
Hadlow Road East		Replacement of 1no streetlight	
JHAC048	Tonbridge	complete with LED lantern	COMPLETE
Scott Road		Replacement of 1no streetlight	
JSAV006	Tonbridge	complete with LED lantern	COMPLETE
The Ridgeway		Replacement of 1no streetlight	
JTBW011	Tonbridge	complete with LED lantern	COMPLETE
Quarry Hill Road		Replacement of 1no streetlight	
JQAK050	Tonbridge	complete with LED lantern	COMPLETE
Shipbourne Road	~	Replacement of 1no streetlight	
JSBO047	Tonbridge	complete with LED lantern	COMPLETE
Clare Avenue		Replacement of 1no sign	
JCCL503	Tonbridge	complete with LED lantern	COMPLETE
Baltic Road	0	Replacement of 1no sign	
JBAE503	Tonbridge	complete with LED lantern	COMPLETE
George Street	5	Replacement of 1no sign	
JGAD501	Tonbridge	complete with LED lantern	COMPLETE
Judd Road		Replacement of 1no sign	
JJAF506	Tonbridge	complete with LED lantern	COMPLETE
St Marys Road		Replacement of 1no sign	
JSCO508	Tonbridge	complete with LED lantern	COMPLETE
St Marys Road		Replacement of 1no sign	
JSCO511	Tonbridge	complete with LED lantern	COMPLETE
St Marys Road		Replacement of 1no sign	
JSCO501	Tonbridge	complete with LED lantern	COMPLETE
Meteor Road		Replacement of 1no streetlight	
JMDW009	West Malling	complete with LED lantern	COMPLETE
Nelson Road	g	Replacement of 1no streetlight	
JNAB002	Wouldham	complete with LED lantern	COMPLETE
Nelson Road		Replacement of 1no streetlight	
JNAB003	Wouldham	complete with LED lantern	COMPLETE
Nelson Road		Replacement of 1no streetlight	
JNAB005	Wouldham	complete with LED lantern	COMPLETE
Nelson Road		Replacement of 1no streetlight	
JNAB008	Wouldham	complete with LED lantern	COMPLETE
Lilliburn			3 x lit signs awaiting
JLBF501/502	Leybourne	STRUCTURAL PROGRAMME 2018	programme date
Old Orchard Lane	l e de		Lit sign awaiting
JOBF501	Leybourne	STRUCTURAL PROGRAMME 2018	programme date
			Delayed due to housing
Sheldon Way	Larkfield	STRUCTURAL PROGRAMME 2018	development
JSBJ002			
		4	I

Covey Hall Road JCEF301/302	Snodland	STRUCTURAL PROGRAMME 2018	2 column replacements in progress
Simpson Road JSBS020	Snodland	STRUCTURAL PROGRAMME 2018	In progress
Papyrus Way JPDR504	Ditton	STRUCTURAL PROGRAMME 2018	Awaiting programme date
Walderslade Woods Roundabout JWDX501/502/503	Walderslade	STRUCTURAL PROGRAMME 2018	Awaiting programme date
Foresters Close JFBE001	Walderslade	STRUCTURAL PROGRAMME 2018	Awaiting resident's permission to access – column in private garden
Borough Green Road JBCK010	Borough Green	STRUCTURAL PROGRAMME 2018	With contractor awaiting programme date
High Street JHBO009	Borough Green	STRUCTURAL PROGRAMME 2018	TM issues – awaiting programme date
Three Elm Lane JTCN001	Golden Green	STRUCTURAL PROGRAMME 2018	Structural concern with resident's wall
Springwell Road JSCI505/506	Tonbridge	STRUCTURAL PROGRAMME 2018	Awaiting programme date
St Marys Road JSCO513	Tonbridge	STRUCTURAL PROGRAMME 2018	Delayed as sign is encased in concrete below ground
Vale Road JVAC033	Tonbridge	STRUCTURAL PROGRAMME 2018	Delayed due to drivers ignoring parking restrictions
Castle Street JCAL003	Tonbridge	STRUCTURAL PROGRAMME 2018	Awaiting programme date
Northwood Road JNBC003	Tonbridge	STRUCTURAL PROGRAMME 2018	Awaiting programme date
Dry Hill Park Road	Tonbridge	STRUCTURAL PROGRAMME 2018	Awaiting quote for special order ornate brackets
Pippin Way, Gibson Drive, Garden Way, Russet Way, Lambourne Drive, Worcester Avenue, Townsend Square, Crabtree Close	Kings Hill	STRUCTURAL PROGRAMME 2018	Awaiting quote for special order ornate brackets

Appendix D – Transportation and Safety Schemes

Appendix D1 – Casualty Reduction Measures

Identified to address a known history of personal injury crashes

Location	Parish	Description of Works	Lead officer	Current Status
A229 Lord Lees roundabout	Aylesford	Additional lane lines on circulatory lane.	lan Grigor	Works ordered and due for installation within the next 3 months.

Appendix D2 – Integrated Transport Schemes

All other LTP funded non-casualty reduction schemes

Location	Parish	Description of Works	Lead officer	Current Status
A25 Maidstone Road	Borough Green	Phase 1: Footway widening between Griggs Way and Minters Orchard and resurfacing part of carriageway.	Michael Hardy	Awaiting snagging works completion and Road Safety Audit following completion.
A 25 Maidstone Road	Borough Green	Phase 2: 1. Convert existing Zebra crossing on the A 227 (outside Sainsbury) to a Puffin crossing plus surfacing work; 2. Convert existing Zebra crossing on the A 25 (outside of the Recreation Ground) between Hill View and Griggs Lane to a Puffin crossing plus surfacing work; and 3. Extend the 30mph speed limit westward from outside of No 92 on the A 25 by approximately 100 metres and provide a Gateway Sign on Glasdon white fence post style.	Thomas Williams	 1.& 2: Works substantially complete. Defect works to be completed shortly. 3: Signs placed in incorrect position. Contractor to rectify shortly

Appendix D3 - Local Growth Fund

Location	Parish	Description of Works	Lead officer	Current Status
A26 from the borough boundary to its junction with Brook Street	Tonbridge and Tunbridge Wells	Installation of a cycle route either as a whole route or parts of a route on the A26 from Grosvenor Road, Tunbridge Wells to Brook Street, Tonbridge.	Damien Cock	Phase one, which covers Grosvenor Road to Speldhurst Road is in construction. Further phases are being investigated at present and will be consulted on.

Location	Parish	Description of Works	Lead officer	Current Status
Tonbridge Angels to Tonbridge Station Cycle Route Phase 1 (Darenth Avenue to London Road)	Tonbridge	Partly on-carriageway, partly off-carriageway cycle route provision.	Jamie Watson	Works completed. Further work to install railings on Hilden Brook bridge near cricket club under design, installation anticipated Winter 2018.
Tonbridge Angels to Tonbridge Station Cycle Route Phase 2 (London Road to Tonbridge Station)	Tonbridge	Partly on-carriageway, partly off-carriageway cycle route provision.	Jamie Watson	Scheme requires land agreement with Tonbridge School. KCC Public Rights of Way team continuing in negotiations with school to agree suitable route. No progress this quarter
Tonbridge High street Bus stop o/s (Café Nero)	Tonbridge	Scheme to move on carriageway bus stop outside Café Nero to use part of the loading bay/s to allow traffic to pass buses when loading/unloading. Further proposals to extend 20mph limits into Barden Road and surrounding roads as well as The Slade and surrounding roads plus extend 20mph limit from High Street passed Tonbridge Station to roundabout at Pembury Road/Quarry Hill Road	Jamie Watson	Commission has been approved to look at the detailed design and costs. Proposals to be discussed at a future JTB
Tonbridge Station Forecourt improvements	Tonbridge	Scheme to widen pavement in front of Tonbridge Railway Station, remove bus pull in by Station, widen pavements o's Lidl's and other businesses, provide a traffic signalised junction at Waterloo Rd, widen pavement between Tonbridge Station and Barden Road and implement no right turn into Priory Road.	Annette Fletcher / Tim Middleton	Scheme in construction phase and due to be completed mid-November

Appendix D4 - Third Party Funded Schemes

Location	Parish	Description of Works	Lead officer	Current Status
A21 Vauxhall Lane to Tudeley Lane, Tonbridge	Tonbridge	Provision of a new link to the A 21 NMU and upgrading of the existing shared pedestrian/cycle route.	lan Grigor	Works substantially completed. Toucan crossing installation to be completed in September 2018

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
TO003128	The Orpines	Wateringbury	Construction of residential care home – relocation of highway soakaway	Undergoing structures checks
TO003126	Former Teen & Twenty Site, River Lawn Road	Tonbridge	Construction of new Medical Centre with associated footway works inc. Ambulance bay	Undergoing technical audit
TO003125	Former Bull PH, High Street, Snodland	Snodland	Introduction of loading bay outside new Co-Op store	Undergoing technical audit
TO003124	Pelican View, Rochester Road, Rochester	Aylesford	Installation of new bellmouth and associated verge works	Works in progress
TO003123	Tonbridge Extra Care, Tudeley lane, Tonbridge	Tonbridge	Minor footway alterations including installation of pedestrian crossing point	Works substantially complete – awaiting remedials
TO003119	Land Rear of 182 High Street, Tonbridge	Tonbridge	Minor footway alterations including installation of pedestrian crossing point	Undergoing Technical Audit
TO003118	Brook Street, Snodland	Snodland	New Vehicle Access	Works in progress
TO003116	Sheldon Way, Larkfield	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Works substantially complete – awaiting remedials
TO003114	Platt Industrial Estate, A25 Maidstone Road, Platt	St Marys Platt	Junction improvement works	Agreement signed – works imminent
TO003113	Woodgate Way/Tudeley Lane, Tonbridge	Tonbridge	Two new accesses to car showroom	Works in progress
TO003111	Quarry Hill Road (31- 36), Tonbridge	Tonbridge	Access to residential care home	Works substantially complete – awaiting remedials

TO003099	Upper Hayesden Lane, Tonbridge – Ridgeview SEN School	Tonbridge	New Access	Works substantially complete – awaiting remedials.
TO003097	Barden Road and Avebury Avenue, Tonbridge	Tonbridge	Two new accesses into residential development	Works substantially completed – awaiting remedials
TO003089	Cannon Lane Tonbridge	Tonbridge	Alteration of entrance to new McDonald site	Awaiting final remedials
TO003086	Nepicar Park, Wrotham	Wrotham	New access and right turn lane	On maintenance
TO003079	Snodland Railway Station Forecourt	Snodland	Layout Improvement	Awaiting remedials
TO003077	Ryarsh Park, Roughetts Road	Ryarsh	Entrance Improvement	Works substantially complete
TO003068	Hermitage Lane/London Road, Aylesford	Aylesford	New signal- controlled junction	Works complete
TO003063	Hadlow College	Tonbridge	Puffin crossing	Awaiting remedials
TO003059	Priory Works, Tonbridge	Tonbridge	New footway	Works substantially complete – awaiting remedials
TO003050	Mercedes Site Vale Road Tonbridge	Tonbridge	New Entrance and seal off old entrance	On maintenance
TO003034	Quarry Hill Road, Borough Green	Borough Green	Splitter island and footway improvements at roundabout	Works complete
TO003031	Former Sommerfields Distribution Centre, Station Road, Aylesford	Aylesford	Footway works associated with new residential development	Awaiting as-built plans
TO003024	Carnation Close	East Malling	Alteration of turning head and creation of parking bays	On maintenance

TO003021	The Pinnacle, Darenth Avenue	Tonbridge	Creation of bellmouth	On maintenance
TO003000	Red Lion PH	Borough Green	New roundabout and access to development	Awaiting remedials

Appendix E2 – Developer Funded Works (Section 106 Works)

Developer Funde	Developer Funded Works (Section 106 Works)				
Road Name	Parish	Description of Works	Current Status		
A20	East Malling& Larkfield, Ditton and Aylesford	A20 between A228 and Coldharbour	Visum transport model, leading to and Forecast Junction Assessments complete. Designs for highway improvement schemes being developed by programme delivery team, including junction improvements at A20 New Hythe Lane and Ditton Corner together with cycleway improvements.		
Tower View and A228	Kings Hill	Improvements to A228/Tower View roundabout	Awaiting Kings Hill phase 3 development		
Teston Road	Offham	Environmental Improvement Scheme	Road channel and reconfiguration changes complete. Final surface dressing to finish the project due to be completed this year.		
A228 Malling Road	Mereworth	Visibility improvements at A228 / Kent Street junction	KCC Estates Management is continuing to engage with Tregothnan regarding necessary land acquisition.		
Various	Various	Enhancement of 155 bus service and new east bank service associated with Peters Village development	Discussions are ongoing with Trenport and Arriva regarding changes to the 155 service to serve Peters Village sustainably and reliably.		
Various	Various	Traffic calming in Ryarsh and surrounding villages	Scheme to be designed – Passed to Programme Delivery team		
Various	Various	Enhancement of Ryarsh bus services	 KCC Public Transport consulted with local stakeholders on a proposal to provide a more frequent service to West Malling where there are regular connections to Maidstone. This was not favoured by the local community and as such the proposal did not progress. 		

Bridge Works	s – Contact Office	r Katie Moreton	
Road Name	Parish	Description of Works	Current Status
		No works planned	

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler					
Location	Description of Works	Current Status			
A20 London Road/ New Road, East Malling	Refurbishment of traffic signal controlled junction	Proposed January 2019			

Appendix H – Combined Member Fund

Combined Members Grant programme update for the Tonbridge and Malling District.

The following schemes are those that have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed, or
- have recently been completed on site.

The list is up to date as of 14 August 2018.

The details given below are for highway projects only. This report does not detail -

- contributions Members have made to other groups such as parish councils,
- highway studies,
- traffic/non-motorised user surveys funded by Members, or
- requests for tree planting to be funded by Members

More information on the schemes listed below can be found by contacting the Schemes Planning and Delivery team.

Details of CMG scheme – Michael Payne					
Location	Description of Works	Current Status			
Old Hadlow Road Tonbridge	Eastern end - extend existing 76mm post and attach 1no 450mm 'motor vehicles prohibited' and 1no 'except for access' signs to mirror post on opposite verge. Western end - install new 4m 76mm post in verge and attach 1no 600mm '30mph' sign, 1no 450mm 'motor vehicles prohibited' and 1no 'except for access' sign to mirror existing post on opposite verge.	Works passed to contractor and waiting for programme date from Contractor			

Details of CMG scheme – Peter Homewood					
Location	Description of Works	Current Status			
Fernleigh Rise Ditton From number 1 to number 9 From number 2 to number 8	Supply and install edge- liner bollards to protect verges from parking.	Works passed to contractor and waiting for programme date from Contractor			
Taddington Wood Lane j/w Hurst Hill Walderslade	Supply and install edge- liner bollards to protect verges from parking.	Works passed to contractor and waiting for programme date from Contractor			
High Street Aylesford - iron railings adjacent to a raised area of imprinted-concrete exiting Aylesford Village near BT exchange	Repaint the railings to improve the street environment for the village gateway	Works passed to contractor and programmed for the 23 September 2018			

1.1 Legal Implications

- 1.1.1 Not applicable.
- **1.2** Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable.