

To: Tonbridge & Malling Joint Transportation Board

By: KCC Highways and Transportation

Date: 9th June 2014

Subject: Highway Works Programme 2014/15

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014

Footway and Carriageway Improvement Schemes – see Appendix A

Street Lighting – see Appendix B

Traffic Signals – see Appendix C

Bridge Works – see Appendix D

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 41 81 81**

Carol Valentine	Highway Manager (West)
Mark Simmons	Tonbridge & Malling District Manager
Sue Kinsella	Street Lighting Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Resurfacing Manager
Mary Gillett	Major Projects Planning Manager
Wendy Bousted	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Toby Butler	Intelligent Transport Systems Manager
Tony Ambrose	Structures Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Dressing – Contact Officer Mr Neil Tree			
Road Name	Parish	Extent of Works	Current Status
Malling Road	East Malling & Larkfield	Leybourne Way southbound from Ham Hill	Programmed to start 27/05/2014
Tonbridge Road	Hildenborough	From its junction with Farm Lane to BP garage	Programmed to start 22/05/2014
London Road	Hildenborough	From its junction with Mill Lane to its junction with Nizel's Lane	Programmed to start 22/05/2014
London Road	Tonbridge	From its junction with Dry Hill Park Road to its junction with Stacey Road	Programmed to start 23/05/2014
Brook Street	Tonbridge	From its junction with Masefield Way to its junction with Shakespeare Road	Programmed to start 22/05/2014
London Road	Ryarsh	From Callis Court Nurseries to its junction with Roughetts Road	Programmed to start 23/06/2014
Pilgrims Way	Aylesford	From its junction with Bull Lane to its junction with Rochester Road	Programmed to start 28/05/2014
Teston Road	West Malling	From Offham Village gateway to its junction with St Leonards Street	Programmed to start 23/06/2014
New Road	East Malling & Larkfield	From East Malling Gateway to its junction with Bradbourne Park Road	Programmed to start 27/05/2014
Rochester Road	Burham	From its junction with Bull Lane to its junction with Whitehouse Crescent	Programmed to start 28/05/2014
The Hurst	Plaxtol	From its junction with Swanton Road to its junction with Long Mill Lane	Programmed to start 23/05/2014

Hale Street	East Peckham	From Red House to Harp PH	Programmed to start 21/05/2014
Malling Road	Mereworth	From its junction with Gibson Drive to layby north of The Street	Programmed to start 24/06/2014
Common Road	Hadlow	From its junction with Carpenters Lane to its junction with A26 Maidstone Road	Programmed to start 21/05/2014
Kemsing Road	Wrotham	From its junction with New House Farm to its junction with Fen Pond Road	Programmed to start 23/05/2014
Tonbridge Road	Hildenborough	BP garage to its junction with Dry Hill Park Road	Programmed to start 22/05/2014
Micro Asphalt Schemes – Contact Officer Mr Neil Tree			
Road Name	Parish	Extent of Works	Current Status
School Lane	Plaxtol	From its junction with The Street to south end of Recreation Ground	Completed
High Street	East Malling & Larkfield	From its junction with Rock Road to its junction with Mill Street	Removed due to utility works
Rochester Road	Aylesford	From its junction with Forstal Road to its junction with Pratling Street	Completed
Norman Road	West Malling	From its junction with Fartherwell Avenue to its junction with Offham Road	Completed
Noble Tree Road	Hildenborough	From its junction with Watt's Cross Road to its junction with London Road	Completed
Stone Street Road	Ightham	From its junction with High Cross Road to the Sevenoaks boundary	Completed
High Cross Road	Ightham	From Stone Street Road to its junction with the A227 Ightham Road	Deferred due to bad weather – to be reprogrammed

Pine Tree Lane	Ightham	From its junction with Stone Street Road to its junction with Coach Road	Deferred due to bad weather – to be reprogrammed
Machine Resurfacing – Contact Officer Mr Russell Boorman			
Road Name	Parish	Extent of Works	Current Status
Hall Road	Aylesford	At its junction with Station Road	Completed
Shipbourne Road	Hadlow	Outside Dene Court	Completed
Branbridges Road	East Peckham	Between Boyle Way and Little Torbay Bridge	Completed
A228 Ashton Way	West Malling Kings Hill	Approach to the Tower View roundabout	Programmed to start Summer/Autumn 2014
A26 Tonbridge Road	Mereworth	Between the A228 junctions	Programmed to start Summer/Autumn 2014
B245 Tonbridge Road	Hildenborough	Between Foxbush and Noble Tree Road	Programmed to start Summer/Autumn 2014
A20 London Road	Leybourne	At the junction with Castle Way/A228	Programmed to start Summer/Autumn 2014 (there is an issue with Southern Gas Networks at this site and Highway Operations are currently liaising with Roadworks)
Tunbury Avenue	Aylesford	From its junction with Robin Hood Lane to No.53	Programmed to start 02/06/14 - 06/06/14
Catlyn Close	East Malling	Whole Length	Programmed to start Summer/Autumn 2014
A20 London Road	Wrotham Heath	Between Royal Oak PH and Ford Lane	Programmed to start Summer/Autumn 2014

Old London Road	Aylesford	Police Traffic HQ access to traveller site	Programmed to start 27/05/2014
Battlefields	Wrotham	Between Kemsing Road and Pilgrims Way	Programmed to start 28/05/2014
Wrotham Heath Roundabout	Wrotham	Circulatory including approach from A20 London Road, Maidstone	Programmed to start Autumn 2014
A228 Snodland Bypass	Snodland	Southbound side of dual carriageway to Ham Hill roundabout	Programmed to start Autumn 2014
Footway Improvement - Contact Officer Mrs Wendy Boustead			
Road Name	Parish	Extent and Description of Works	Current Status
London Road	Wrotham/Platt	From M26 J2a to the A25. Replacement of existing asphalt surface and kerbing where required and slurry surfacing in sections	Programmed to start 21/10/2014 for three weeks
High Street	Tonbridge	From its junction with Bordyke to outside number 135. This scheme is currently in the design stages	Programmed to start 23/09/2014 for seven weeks

Appendix B – Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed high risk.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
Railway Approach	JRCT004	Opposite Train Station Entrance Right Hand Side	Night works for Trial Hole now agreed – W/C 19.05.14 – From there suitable working methods can be approved for replacement column installation.
Malling Road	JMAQ036	Outside No 66 / Shop	Night Works to be undertaken at location due to parking issues, awaiting programme date.
Hadlow Road East	JHAC	Feeder Pillar for Traffic Island Junction Cuckoo Lane	Currently awaiting programme date, to be tied up with Traffic Management Requirements.
Quarry Hill Road	JQAK545	Sign In Centre Reservation	Still awaiting UKPN Cable Investigation works.
Quarry Hill Road	JQAK028	Side of No 3 Quarry Bank	Currently awaiting programme date, to be tied up with Traffic Management Requirements.
Mills Road	JMCN005	Adjacent J/W A20 London Road	Awaiting Programme Date / Traffic Management
Hallsfield Road	JHAK001	J/W Walderslade Woods Road	COMPLETED
Robin Hood Lane	JRBB003	Opposite No 103	PROGRAMMED – 19.05.14
Robin Hood Lane	JRBB005	Outside No 148	COMPLETED
Robin Hood Lane	JRBB009	Outside No 168	PROGRAMMED 19.05.14
London Road	JLBX004	Outside No 387	COMPLETED
London Road	JLBX009	Outside No 405	COMPLETED
Admiral Moore Drive	JAAG009	Opposite Side of No 1 Howick Close	COMPLETED
Strawberry Vale	JSDO003	J/W Vale Road	Column installed and temporary connection carried out, 3 WAY LIGHTS REQUIRED
Lodge Oak Lane	JLBQ018	Opposite J/W Dowgate Close	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump

Northwood Drive	JNBD002	Outside No 11	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Northwood Drive	JNBC005	Opposite No 61 / 63	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Goodworth Road	JGAM003	Rear of No 8 Mountain Close	COMPLETED
Goodworth Road	JGAM004	Adjacent to Rear of No 8	COMPLETED
Rectory Lane South	JRAF101	Side of No 43 / 1st On Footpath to Wheatfield	COMPLETED
Rectory Lane South	JRAF102	Side of No 43 / 2nd On Footpath to Wheatfield	COMPLETED
Godden Road	JGAH006	Outside No 39 / 41	COMPLETED
Holborough Road	JHCN006	Opposite No 37	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Maidstone Road	JMDJ005	Outside No 466	COMPLETED
London Road	JLCI004	Outside No 9 Cumberland Court	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
St Benedict Road	JSER020	Opposite J/W Ritch Road	COMPLETED
St Benedict Road	JSER028	Rear of No 236 The Groves	COMPLETED
The Slade	JTBZ504	Adjacent Hildenbrook House Left Hand Side	PROGRAMMED – 19.05.14
Cottenham Close	JCDY001	Outside No 2	PROGRAMMED – 19.05.14
Cottenham Close	JCDY003	Outside No 14	COMPLETED
York Road	JYAF003	Outside No 16	COMPLETED
Higham Lane	JHBZ004	Outside No 75	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump.
Bentley Close	JBBG004	On Footpath Adjacent War Memorial	PROGRAMMED – 16.05.14
Bentley Close	JBBG007	Outside No 3 Clark Mews	COMPLETED
Birch Crescent	JBBL003	Outside No 37	COMPLETED
Birch Crescent	JBBL005	Outside No 32	COMPLETED
Mills Road	JMCN015	Opposite J/W Burnt Ash Road	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of

			Stump
Mills Road	JMCN017	J/W Wood Close RHS	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Sycamore Drive	JSED008	Outside No 1 / 3	COMPLETED
The Bounds	JTAY002	Outside No 9 / 10	COMPLETED
Catkin Close	JCFT003	Outside Baptist Church	COMPLETED
Catkin Close	JCFT007	Outside No 9	PROGRAMMED – 16.05.14
Catkin Close	JCFT008	Outside No 19	PROGRAMMED – 16.05.14
Catkin Close	JCFT010	Outside No 40	PROGRAMMED – 16.05.14
Chippendale Close	JCFO003	Outside No 11	COMPLETED
Fernbank Close	JFBU001	Side of No 2	COMPLETED
Hawthorns	JHBD002	Outside No 8 / 10	COMPLETED
Hurst Hill	JHDR006	Outside No 13	PROGRAMMED – 16.05.14
Hurst Hill	JHDR007	Between No 21 / 23	PROGRAMMED – 16.05.14
Hurst Hill	JHDR022	On Footpath Rear of No 68	PROGRAMMED – 16.05.14
Marlow Copse	JMAX004	Outside No 15	COMPLETED
Oakleigh Close	JOBH003	Outside No 40	COMPLETED
Papion Grove	JPDA004	On Footpath Rear of No 30	COMPLETED
Papion Grove	JPDA007	Outside No 4	COMPLETED
Taddington Wood Lane	JTAA009	Opposite Rear of No 8 Hurst Hill	PROGRAMMED – 19.05.14
Taddington Wood Lane	JTAA014	Rear of No 198 Robin Hood Lane	COMPLETED
Tavistock Close	JTEU003	Outside No 17	COMPLETED
Tavistock Close	JTEU004	Side of No 36	PROGRAMMED – 19.05.14
Tunbury Avenue	JTEB001	J/W Walderslade Woods Road	COMPLETED
Tunbury Avenue	JTEB002	Rear of No 36 Oaks Dean	COMPLETED
Tunbury Avenue	JTEB012	Opposite Side of No 1 Chippendale Close	COMPLETED
Tunbury Avenue	JTEB021	Outside No 78 / 80	COMPLETED
Tunbury Avenue	JTEB022	Outside No 127 / 129	COMPLETED
Valley Rise	JVAE003	On Footpath Side No 11	COMPLETED
Walsham Road	JWDB001	Outside No 1	COMPLETED
Walsham Road	JWDB007	Outside No 38	COMPLETED
Woodbury Road	JWDC002	Outside No 7	COMPLETED
Woodbury Road	JWDC009	On Footpath Outside No 35	COMPLETED
Woodbury Road	JWDC011	Outside No 14	COMPLETED
Darenth Avenue	JDAC003	Rear of No 70 Whitelake Road	Order Issued & Awaiting Programme Date
Blackthorn Drive	JBCA003	Outside No 20 / 22	COMPLETED

Cherry Orchard	JCBI002	Outside No 13	COMPLETED
Cherry Orchard	JCBI003	Outside No 21	COMPLETED
Cherry Orchard	JCBI008	Outside No 35	COMPLETED
Kiln Barn Road	JKAL003	Opposite J/W Cherry Orchard	Order Issued & Awaiting Programme Date
Nursery Road	JNBH006	Opposite No 12	COMPLETED
Oak Drive	JOAB005	Outside No 21 / 23	COMPLETED
Oak Drive	JOAB007	Outside No 35 / 37	COMPLETED
Oak Drive	JOAB009	Opposite J/W Chestnut Walk	COMPLETED
Oak Drive	JOAB010	Outside No 53 / 55	Order Issued & Awaiting Programme Date
Oak Drive	JOAB011	Outside No 65 / 67	COMPLETED
Oak Drive	JOAB012	Outside No 66 / 68	Column Installed, Passed to UKPN for Mains Access
Primrose Drive	JPCM015	Opposite No 105 / 107	COMPLETED
St Peters Road	JSCS009	Outside No 28	COMPLETED
St Peters Road	JSCS011	Outside No 15	COMPLETED
Streamside	JSEZ002	Opposite Side of No 1	COMPLETED
Cranford Road	JCEG017	Outside No 9	COMPLETED
Dodd Road	JDAN006	Outside No 9 / 11	COMPLETED
Grainger Walk	JGBJ005	Outside No 29	COMPLETED
Brook Street	JBDI003	Outside No 8 / 10	COMPLETED
Barrie Drive	JBEJ001	Outside No 2	COMPLETED
Barrie Drive	JBEJ004	On Footpath Outside No 7	COMPLETED
Chaucer Way	JCBG032	Opposite J/W Betjeman Close	COMPLETED
Bancroft Road	JBAH001	Outside No 7	COMPLETED
Borough Green Road	JWCQ003	Outside Oak Trees	COMPLETED
New Walk	JNAM001	Outside No 3 / 4	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
West Street	JWAZ003	Opposite No 61	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Burnt Ash Road	JBEZ003	Outside HSS Hire on Right Hand Side	Order Issued & Awaiting Programme Date
Burnt Ash Road	JBEZ004	Outside Renualt Service Centre	Order Issued & Awaiting Programme Date
Kits Coty Slip Road	JCBD021	4 th Column On Slip Road North Bound	Order Issued & Awaiting Programme Date
Mills Road	JMCN030	Outside Alpha Heating	Order Issued & Awaiting Programme Date
St Michaels Close	KSDZ011	Opposite Unit EE	Order Issued & Awaiting Programme Date
St Michaels Close	KSDZ013	Outside Unit HH	Order Issued & Awaiting Programme Date

Catkin Close	JCFT002	Opposite No 64	Order Issued & Awaiting Programme Date
Common Road	JCEW002	Opposite No 6 / 8	Order Issued & Awaiting Programme Date
Fernbank Close	JFBU004	Outside No 9	Order Issued & Awaiting Programme Date
Fostington Way	JFBI004	Between Walderslade Woods Road & Fernbank Close Junction	PROGRAMMED – 19.05.14
Fostington Way	JFBI012	J/W Robin Hood Lane Lower On Left Hand Side	Order Issued & Awaiting Programme Date
Impton Lane	KIAC004	Opposite J/W Sylvan Glade	Order Issued & Awaiting Programme Date
Impton Lane	KIAC009	Rear of No 6 Olivine Close	Order Issued & Awaiting Programme Date
Impton Lane	KIAC014	J/W Brockbank Close On Right Hand Side	Order Issued & Awaiting Programme Date
Impton Lane	KIAC026	Opposite J/W Feldspar Close	Order Issued & Awaiting Programme Date
Lower Warren Road	JLCZ008	J/W Chatham Road Off Slip	Order Issued & Awaiting Programme Date
Maidstone Road	JMDJ018	J/W Barling Close On Left Hand Side	Order Issued & Awaiting Programme Date
Papion Grove	JPDA006	Outside No 2	Order Issued & Awaiting Programme Date
Robin Hood Lane	JRBB007	Opposite No 137	Order Issued & Awaiting Programme Date
Taddington Wood Lane	JTAA001	J/W Walderslade Woods Road	Order Issued & Awaiting Programme Date
Taddington Wood Lane	JTAA008	Opposite Rear of No 6 Hurst Hill	Order Issued & Awaiting Programme Date
Thorn Close	JTFH001	J/W Maidstone Road	Order Issued & Awaiting Programme Date
Tunbury Avenue	JTEB015	Opposite No 163	Order Issued & Awaiting Programme Date
Tunbury Avenue	JTEB023	Adjacent No 70 On Right Hand Side	Order Issued & Awaiting Programme Date
Walderslade Woods Road	KWAB023	Between Forestdale Road & Wildfell Close	Order Issued & Awaiting Programme Date
Walsham Road	JWDB005	Outside No 40	Order Issued & Awaiting Programme Date
Walsham Road	JWDB006	Outside No 12	Order Issued & Awaiting Programme Date
The Ridgeway	JTBW001	Outside No 1 / 3	Order Issued & Awaiting Programme Date
New Road	JNAJ009	Outside No 57	Order Issued & Awaiting Programme Date
New Road	JNAJ015	Opposite No 101	Order Issued & Awaiting Programme Date
Pear Tree Avenue	JPAO002	Outside No 6	Order Issued & Awaiting Programme Date
Primrose Drive	JPCM004	Outside No 13 / 15	Order Issued & Awaiting Programme Date
The Stream	JTES002	Outside No 30	Order Issued & Awaiting Programme Date
Hadlow Road East	JHAC017	Outside No 1 Cornwallis Avenue	Order Issued & Awaiting Programme Date
Hadlow Road East	JHAC019	Opposite No 7 Cornwallis Avenue	Order Issued & Awaiting Programme Date

Hadlow Road East	JHAC015	J/W Higham Lane On Right Hand Side	Order Issued & Awaiting Programme Date
Hadlow Road East	JHAC004	Adjacent No 117	Order Issued & Awaiting Programme Date
Turner Road	JTEC101	On Footpath Rear of No 95	Order Issued & Awaiting Programme Date
Coleridge Close	JCES002	On Footpath Outside No 12	Order Issued & Awaiting Programme Date
Vale Road	JVAC007	Opposite Fire Station On Left Hand Side	Order Issued & Awaiting Programme Date
Vale Road	JVAC009	Outside Unit 422	Order Issued & Awaiting Programme Date
Vale Road	JVAC010	Adjacent Unit 195	Order Issued & Awaiting Programme Date
Vale Road	JVAC011	Adjacent Unit 408	Order Issued & Awaiting Programme Date
Vale Road	JVAC014	J/W Sanderson Way On Left Hand Side	Order Issued & Awaiting Programme Date
Vale Road	JVAC015	Opposite J/W Sanderson Way	Order Issued & Awaiting Programme Date
Malling Road	JMAQ009	Opposite 276	Order Issued & Awaiting Programme Date
Malling Road	JMAQ013	Outside No 235	Order Issued & Awaiting Programme Date
Simpson Road	JSBS022	Adjacent No 15	Order Issued & Awaiting Programme Date
Glebe Meadow	JGAG003	Outside Hall	Order Issued & Awaiting Programme Date
Glebe Meadow	JGAG007	Outside No 13	Order Issued & Awaiting Programme Date
Glebe Meadow	JGAG010	Outside No 20	Order Issued & Awaiting Programme Date
Harvest Ridge	JHAU001	Outside No 3	Order Issued & Awaiting Programme Date
Harvest Ridge	JHAU002	Opposite No 57	Order Issued & Awaiting Programme Date
Harvest Ridge	JHAU003	Side of No 57	Order Issued & Awaiting Programme Date
Harvest Ridge	JHAU007	Outside No 32	Order Issued & Awaiting Programme Date
Harvest Ridge	JHAU009	Outside No 17 / 18	Order Issued & Awaiting Programme Date
Norman Road	JNAX011	Opposite No 81	Order Issued & Awaiting Programme Date
Old Barn Road	JOAG009	Rear of No 24	Order Issued & Awaiting Programme Date
Old Barn Road	JOAG010	Footpath Adjacent Chimneys Car Park	Order Issued & Awaiting Programme Date
Old Barn Road	JOAG012	Rear of No 46 Harvest Ridge	Order Issued & Awaiting Programme Date
Oxley Shaw Lane	JOBG025	Side of No 31 Bridgewater Place	Order Issued & Awaiting Programme Date
Sandown Road	JSAE002	Outside No 6 / 8	Order Issued & Awaiting Programme Date
Woodland Close	JWCG006	Outside No 15	Order Issued & Awaiting Programme Date
Fartherwell Avenue	JSAE001	Side of No 8 Fartherwell Avenue	Order Issued & Awaiting Programme Date
Impton Lane	KIAC033	Rear of No 5 Podkin Wood	COMPLETED

Impton Lane	KIAC029	Opposite Side of No 17 Podkin Wood	COMPLETED
Impton Lane	KIAC025	Opposite J/W The Flintstones	COMPLETED
Impton Lane	KIAC018	J/W Bracken Hill On Right Hand Side	COMPLETED
Impton Lane	KIAC016	Rear of No 15 Godstone Walk	COMPLETED
Impton Lane	KIAC015	J/W Brockbank Close On Left Hand Side	COMPLETED
Impton Lane	KIAC001	J/W Walderslade Woods Road (East)	COMPLETED
Dryland Road	JDAZ008	Outside No 44 / 46	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Bridge Place	JBGJ002	Opposite No 24	Order Issued & Awaiting Programme Date
Bramley Way	JBFW001	Opposite No 49	Order Issued & Awaiting Programme Date
Discovery Drive	JDBP024	J/W Fortune Way Roundabout	Order Issued & Awaiting Programme Date
Sheldon Way	JSBJ005	O/S Unit K2M	Order Issued & Awaiting Programme Date
Locksley Close Footpath	JLDL011	On Footpath Side of No 180 Robin Hood Lane	PROGRAMMED – 19.05.14
Chapel Street	JCAZ003	Opposite No 16 / 18	COMPLETED
Chapel Street	JCAZ006	Outside No 43	COMPLETED
Chapman Way	JCBA023	Opposite J/W Winterfield Lane	Order Issued & Awaiting Programme Date
Dickens Drive	JDAK003	Opposite Side of No 1 Morris Close	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Howard Road	JHDA003	Outside No 23	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Lister Close	JLBK001	Outside No 6	COMPLETED
Mill Street	JMCL002	Opposite No 15	COMPLETED
Mill Street	JMCL015	J/W Elizabeth Smiths Court	COMPLETED
Mill Street	JMCL003	Outside No 21	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Ruskin Close	JRCK001	Outside No 6	COMPLETED
Temple Way	JTAI002	Outside No 13	Order Issued & Awaiting Programme Date
Temple Way	JTAI004	Outside No 23 / 25	Order Issued & Awaiting

			Programme Date
Brookmead	JBDO018	Outside No 36	COMPLETED
Barden Road	JBAM002	Outside No 18	Order Issued & Awaiting Programme Date
Waterloo Road	JWAQ010	Opposite J/W Albert Road	COMPLETED
Waterloo Road	JWAQ011	Outside 1A / 2	COMPLETED
New Hythe Lane	JNAG005	Opposite No 77 / 79	COMPLETED
Thackeray Road	JTAS004	Outside No 12	COMPLETED
Thackeray Road	JTAS005	Outside No 58	COMPLETED
Thackeray Road	JTAS021	Rear of No 48 Keats Road	Order Issued & Awaiting Programme Date
Cygnets Close	JCER001	Opposite No 2	COMPLETED
Falcon Green	JFCG001	On Footpath Outside No 7	COMPLETED
Heron Road	JHBL003	Outside No 37	COMPLETED
Heron Road	JHBL004	Outside No 51	COMPLETED
Kingfisher Road	JKAP002	Outside No 2 / 4	Order Issued & Awaiting Programme Date
Kingfisher Road	JKAP008	Outside No 62	COMPLETED
Kingfisher Road	JKAP021	Outside No 112	COMPLETED
Laburnum Drive	JLAB001	Outside No 2 / 4	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Laburnum Drive	JLAB002	Outside No 14 / 16	COMPLETED
Laburnum Drive	JLAB003	Outside No 26/28	COMPLETED
Laburnum Drive	JLAB004	Outside No 19	COMPLETED
Laburnum Drive	JLAB005	Outside No 46	COMPLETED
Larkfield Road	JLAM004	End of Cul-De-Sac	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Plover Road	JPBW001	Opposite No 9	COMPLETED
Plover Road	JPBW005	Opposite J/W Merlin Avenue	COMPLETED
Redwing Close	JRAK002	Outside No 10	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Redwing Close	JRAK003	On Footpath Adjacent to M20 Footbridge	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Swallow Road	JSDU008	Outside No 86	COMPLETED
Swallow Road	JSDU020	Outside No 27	Column installed and temporary connection carried out, awaiting

			permanent UKPN Transfer of Supply & Removal of Stump
Crown Point	JCEP001	Outside Crown Point Inn Public House	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Holborough Road	JHCP008	Outside No 193	COMPLETED
Ostlers Court	JOBJ001	Outside No 1 / 2	COMPLETED
Rocfort Road	JRBG010	Opposite J/W Saltings Road	COMPLETED
Saltings Road	JSAD015	Outside No 152	COMPLETED
Saltings Road	JSAD062	Side of No 2 Combe Close	COMPLETED
Paddlesworth Road	JPAA004	Adjacent J/W St Benedict Road On Left Hand Side	COMPLETED
St Benedict Road	JSER019	Side of No 56 Ritch Road	COMPLETED
Birling Road	JTBN001	Outside No 240	PROGRAMMED – 06.05.14
Peregrine Road	JPDQ004	Side of No 1 Admiral Way	Order Issued & Awaiting Programme Date
Saxon Close	JSFR007	Outside No 14	Order Issued & Awaiting Programme Date
Station Road	JSDH006	J/W Entrance to Aylesford Newsprint	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Station Road	JSDH015	Outside No 218	Order Issued & Awaiting Programme Date
Station Road	JSDH033	Adjacent to Level Crossing	Order Issued & Awaiting Programme Date
Catkin Close	JCFT005	Outside Tunbury Hall	COMPLETED
Sevenoaks Road	JBCK011	Outside No 84 / 86	Order Issued & Awaiting Programme Date
Maidstone Road	JMAL014	Opposite J/W The Ferns	Order Issued & Awaiting Programme Date
Maidstone Road	JMAL015	Side of No 1 The Ferns	Order Issued & Awaiting Programme Date
Hadlow Road	JHAB003	Outside No 6	Order Issued & Awaiting Programme Date
Hadlow Road	JHAB009	Outside No 25b	Order Issued & Awaiting Programme Date
Higham Lane	JHBY040	Adjacent No 119	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Shipbourne Road	JSBO028	Outside No 196 On Right Hand Side	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO038	Opposite No 216	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO039	Opposite J/W Pinnacles Close On Left Hand Side	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO040	Outside No 218/220	Order Issued & Awaiting

			Programme Date
Shipbourne Road	JSBO042	Outside No 232	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO045	Outside No 248	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO048	Outside No 325	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO049	Opposite No 327	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO051	Outside No 333	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO053	Outside No 339	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO056	Outside No 280	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO057	Outside No 351 / 353	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO058	Outside No 288	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO059	Outside No 361	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO060	J/W Bishops Oak Ride On Left Hand Side	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO061	Opposite J/W Bishops Oak Ride	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO062	J/W Bishops Oak Ride On Right Hand Side	Order Issued & Awaiting Programme Date
Shipbourne Road	JSBO063	J/W Harvest Road On Right Hand Side	Order Issued & Awaiting Programme Date
Cherwell Close	JCBJ103	On Brunges Walk Footpath to Darenth Avenue	Order Issued & Awaiting Programme Date
Correnden Road	JCDW006	Side of Number 22	Order Issued & Awaiting Programme Date
Correnden Road	JCDW008	Outside No 28	Order Issued & Awaiting Programme Date
Correnden Road	JCDW011	Outside No 36 / 38	Order Issued & Awaiting Programme Date
London Road	JLBU037	Opposite J/W Farm Lane	Order Issued & Awaiting Programme Date
Welland Road	JWAV003	Outside No 1 / 2 Maylam Court	Order Issued & Awaiting Programme Date
Welland Road	JWAV014	Outside No 115	Order Issued & Awaiting Programme Date
Welland Road	JWAV004	Opposite No 9 / 10 Maylam Court	PROGRAMMED – 14.05.14
Welland Road	JWAV005	Side of No 11 / 17 Farleigh Court	PROGRAMMED – 14.05.14
Welland Road	JWAV006	Opposite Fairlight Court Car Park Area	PROGRAMMED – 14.05.14
Cottenham Close	JCDY002	Outside No 6	COMPLETED
Maidstone Road	JTCU009	O/S Tresillian	Order Issued & Awaiting Programme Date
Tonbridge Road	JTDB017	Outside No 240	Order Issued & Awaiting Programme Date
Guestwick	JGBF001	Outside No 3	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer

			of Supply & Removal of Stump
Stainer Road	JSCY002	Outside No 2 / 4	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Stainer Road	JSCY010	Outside No 33	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Vaughan Avenue	JVAH001	Outside No 22	Order Issued & Awaiting Programme Date
Douglas Road	JDAO020	On Footpath Opposite No 120	Order Issued & Awaiting Programme Date
Eagle Close	JEAA008	Outside No 46	COMPLETED
Cannon Lane	JCAC001	Side of No 70 Hadlow Road	Order Issued & Awaiting Programme Date
Cannon Lane	JCAC002	Adjacent J/W Hadlow Road	Order Issued & Awaiting Programme Date
Cannon Lane	JCAC003	Side of No 5 Brook Lane	Order Issued & Awaiting Programme Date
Cannon Lane	JCAC004	J/W Brook Lane On Right Hand Side	Order Issued & Awaiting Programme Date
Cannon Lane	JCAC008	J/W Swanmead Way On Right Hand Side	Order Issued & Awaiting Programme Date
Gorham Drive	JGAA008	Outside No 11	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Morley Road	JMCS002	Opposite Volkswagon Garage On Left Hand Side	COMPLETED
Pembury Road	JPAT002	Opposite J/W St Marys Road	Order Issued & Awaiting Programme Date
Pembury Road	JPAT012	Outside No 50	Order Issued & Awaiting Programme Date
Pembury Road	JPAT014	Outside No 2 / 3 Pembury House	Order Issued & Awaiting Programme Date
Pembury Road	JPAT021	Adjacent to No 157A On Right Hand Side	Order Issued & Awaiting Programme Date
Pembury Road	JPAU001	3 rd Lamp Column On Right Hand Side J/W Tudeley Lane	Order Issued & Awaiting Programme Date
Avon Close	JABG003	Outside No 20	Order Issued & Awaiting Programme Date
Avon Close	JABG007	Outside No 59 / 61 Derwent Close	Order Issued & Awaiting Programme Date
Bishops Oak Ride	JBBU005	Outside No 98	Order Issued & Awaiting Programme Date
Bishops Oak Ride	JBBU009	Outside No 160	Order Issued & Awaiting Programme Date
Colne Road	JCCY004	On Footpath Outside No 11	Order Issued & Awaiting Programme Date
Greenfirth Drive	JGBB002	Outside No 15	Order Issued & Awaiting Programme Date

Medina Road	JMBQ001	Adjacent No 8 On Left Hand Side	Order Issued & Awaiting Programme Date
Norton Crescent	JNBE006	Outside No 30 / 32	Order Issued & Awaiting Programme Date Order Issued & Awaiting Programme Date
Rother Road	JRCB004	Outside No 8	Order Issued & Awaiting Programme Date
St Bernards Road	JSCK010	Side of No 55	Order Issued & Awaiting Programme Date
Waveney Road	JWAR001	JW Darenth Avenue	Order Issued & Awaiting Programme Date
London Road	JLCL020	Opposite Wrotham Villa	Order Issued & Awaiting Programme Date

Appendix C – Traffic Signals

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A227 Shipbourne Road near White Cottage Road, Tonbridge.	Refurbishment of traffic signal controlled crossing.	This has been completed.

Appendix D – Bridge Works

Bridge Works – Contact Officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
Victoria Road	Hadlow	Replacing Golden Green Bridge	Completed
High Street	Tonbridge	Waterproofing Tonbridge Great Bridge deck. South bound diversion.	Completed
High Street	Tonbridge	Repainting Tonbridge Little Bridge. Private walkway railings and supports to be painted on behalf of Tonbridge and Malling Borough Council	Works to commence Summer 2014, for approximately 2 weeks

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Carol Valentine / Mark Simmons 03000 41 81 81