**To:** Tonbridge & Malling Joint Transportation Board

By: KCC Highways and Transportation

**Date:** Monday 22<sup>nd</sup> September 2014

**Subject**: Highway Works Programme 2014/15

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

#### 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

Footway and Carriageway Improvement Schemes – see Appendix A

Street Lighting – see Appendix B

Traffic Systems - see Appendix C

Bridge Works – see Appendix D

### Conclusion

1. This report is for Members information.

## **Contact Officers:**

The following contact officers can be contacted on 03000 41 41 41

Carol Valentine Highway Manager (West)
Mark Simmons Dartford District Manager
Sue Kinsella Street Lighting Manager

Neil Tree Carriageway Surface Treatment

Russell Boorman Resurfacing Manager

Mary Gillett Major Projects Planning Manager
Wendy Bousted Footway Improvement Team Leader

Katie Lewis Drainage Manager

Toby Butler Intelligent Transport Systems Manager

Tony Ambrose Structures Manager

# <u>Appendix A – Footway and Carriageway Improvement Schemes</u>

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Dressing – Contact Officer Mr Neil Tree			
Road Name	Parish	Extent of Works	Current Status
Malling Road	East Malling & Larkfield	Leybourne Way southbound from Ham Hill	Completed
Tonbridge Road	Hildenborough	From its junction with Farm Lane to BP garage	Completed
London Road	Hildenborough	From its junction with Mill Lane to its junction with Nizel's Lane	Completed
London Road	Tonbridge	From its junction with Dry Hill Park Road to its junction with Stacey Road	Completed
Brook Street	Tonbridge	From its junction with Masefield Way to its junction with Shakespeare Road	Completed
London Road	Ryarsh	From Callis Court Nurseries to its junction with Roughetts Road	Deferred due to forthcoming utility works.
Pilgrims Way	Aylesford	From its junction with Bull Lane to its junction with Rochester Road	Completed
Teston Road	West Malling	From Offham Village gateway to its junction with St Leonards Street	Completed
New Road	East Malling & Larkfield	From East Malling Gateway to its junction with Bradbourne Park Road	Completed
Rochester Road	Burham	From its junction with Bull Lane to its junction with Whitehouse Crescent	Completed

The Hurst	Plaxtol	From its junction with Swanton Road to its junction with Long Mill Lane	Completed
Hale Street	East Peckham	From Red House to Harp PH	Completed
Malling Road	Mereworth	From its junction with Gibson Drive to layby north of The Street	Completed
Common Road	Hadlow	From its junction with Carpenters Lane to its junction with A26 Maidstone Road	Completed
Kemsing Road	Wrotham	From its junction with New House Farm to its junction with Fen Pond Road	Completed
Tonbridge Road	Hildenborough	BP garage to its junction with Dry Hill Park Road	Completed
Micro Asphalt Schemes	– Contact Officer M	Ir Neil Tree	
Road Name	Parish	Extent of Works	Current Status
High Cross Road	lghtham	From Stone Street Road to its junction with the A227 Ightham Road	Deferred due to forthcoming utility works.
Pine Tree Lane	Ightham	From its junction with Stone Street Road to its junction with Coach Road	Deferred due to forthcoming utility works.
Machine Resurfacing –	Contact Officer Mr F	Russell Boorman	
Road Name	Parish	Extent of Works	Current Status
A228 Ashton Way	West Malling Kings Hill	Approach to the Tower View roundabout	Completed
A26 Tonbridge Road	Mereworth	Between the A228 junctions	Completed
B245 Tonbridge Road	Hildenborough	Between Foxbush and Noble Tree Road	Completed

A20 London Road	Leybourne	At the junction with Castle Way/A228	To be re-programmed due to Highway Agency works.		
Tunbury Avenue	Aylesford	From its junction with Robin Hood Lane to No.53	Completed		
Catlyn Close	East Malling	Whole Length	Completed		
A20 London Road	Wrotham Heath	From its junction with Ash Lane to south of Terry's Road.	To be programmed Autumn/Spring 2014/15		
Old London Road	Aylesford	Police Traffic HQ access to traveller site	Completed		
Battlefields	Wrotham	Between Kemsing Road and Pilgrims Way	Completed		
Wrotham Heath Roundabout	Wrotham	Circulatory including A20 London Road to its junction with Ford Lane.	To be programmed Autumn/Spring 2014/15		
A228 Snodland Bypass	Snodland	Southbound side of dual carriageway to Ham Hill roundabout	To be programmed Autumn/Spring 2014/15		
B2260 Railway Approach/Quarry Hill Road	Tonbridge	From its junction with Vale Road to its junction with Pembury Road	To be programmed Autumn/Spring 2014/15		
Footway Improvement -	Footway Improvement - Contact Officer Mrs Wendy Boustead				
Road Name	Parish	Extent and Description of Works	Current Status		
London Road	Wrotham/Platt	From M26 J2a to the A25. Replacement of existing asphalt surface and kerbing where required and slurry surfacing in sections	Programmed to start 21/10/2014 for three weeks		
High Street	Tonbridge	From its junction with Bordyke to outside number 135. This scheme is currently in the design stages	Programmed to start 23/09/2014 for seven weeks		

# Appendix B - Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed high risk. Whilst the exact programme dates are not available at present, it is anticipated that the works will be carried out between October – December 2014.

Street Lighting	g Column Rep	lacement – Contact Officer	Sue Kinsella
Road Name	Column Ref	Location	Status
Railway Approach	JRCT004	Opposite Train Station Entrance Right Hand Side	Further trial holes now required due to results from 1 <sup>st</sup> investigation digs. Now set to increase trial hole excavation site for better location and possible new access.
Malling Road	JMAQ036	Outside No 66 / Shop	Night Works to be undertaken at location due to parking issues, waiting programme date.
Hadlow Road East	JHAC	Feeder Pillar for Traffic Island Junction Cuckoo Lane	Contractors attended to undertake electrical connections; hole kept filling with ground water and requires pumping out. This is to be re-programmed with a water pump on site to complete works.
Quarry Hill Road	JQAK545	Sign In Centre Reservation	Road crossing is required and is currently being programmed. Awaiting programme date.
Quarry Hill Road	JQAK028	Side of No 3 Quarry Bank	Major Traffic Management now required due to accessing UKPN Mains which encroaches the carriageway, currently waiting programme date.

	T	1	
Mills Road	JMCN005	Adjacent J/W A20 London Road	Traffic Management now agreed, currently waiting programme date.
Lodge Oak Lane	JLBQ018	Opposite J/W Dowgate Close	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Northwood Drive	JNBD002	Outside No 11	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Holborough Road	JHCN006	Opposite No 37	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
The Slade	JTBZ504	Adjacent Hildenbrook House Left Hand Side	Access Issues with overgrown vegetation, awaiting these to be cut back before reprogramming.
Higham Lane	JHBZ004	Outside No 75	Road crossing is required and is currently being programmed. Awaiting programme date.
Darenth Avenue	JDAC003	Rear of No 70 Whitelake Road	UKPN Cable Issues – passed to UKPN direct for them to complete electrical connections.
Kits Coty Slip Road	JCBD021	4 <sup>th</sup> Column On Slip Road North Bound	Major Traffic Management with lane closure now required due to High Speed Road, currently waiting programme date.
St Michaels Close	KSDZ011	Opposite Unit EE	Column Installed, currently waiting programme date for Sunday working & electrical connections.
St Michaels Close	KSDZ013	Outside Unit HH	Column Installed, currently waiting programme date for Sunday working & electrical connections.

			Order Issued &
Impton Lane	KIAC009	Rear of No 6 Olivine Close	Awaiting Programme Date
Impton Lane	KIAC026	Opposite J/W Feldspar Close	Order Issued & Awaiting Programme Date
Lower Warren Road	JLCZ008	J/W Chatham Road Off Slip	Order Issued & Waiting Programme Date For Traffic Management.
Maidstone Road	JMDJ018	J/W Barling Close On Left Hand Side	Order Issued & Awaiting Programme Date
Papion Grove	JPDA006	Outside No 2	Order Issued & Awaiting Programme Date
Robin Hood Lane	JRBB007	Opposite No 137	Order Issued & Awaiting Programme Date
Taddington Wood Lane	JTAA001	J/W Walderslade Woods Road	Order Issued & Awaiting Programme Date
Taddington Wood Lane	JTAA008	Opposite Rear of No 6 Hurst Hill	Order Issued & Awaiting Programme Date
Thorn Close	JTFH001	J/W Maidstone Road	Order Issued & Awaiting Programme Date
Tunbury Avenue	JTEB015	Opposite No 163	Order Issued & Awaiting Programme Date
Tunbury Avenue	JTEB023	Adjacent No 70 On Right Hand Side	Order Issued & Awaiting Programme Date
Walderslade Woods Road	KWAB023	Between Forestdale Road & Wildfell Close	Order Issued & Awaiting Programme Date
Walsham Road	JWDB005	Outside No 40	Order Issued & Awaiting Programme Date
Walsham Road	JWDB006	Outside No 12	Order Issued & Awaiting Programme Date
The Ridgeway	JTBW001	Outside No 1 / 3	Order Issued & Awaiting Programme Date
New Road	JNAJ009	Outside No 57	Order Issued & Awaiting Programme Date
New Road	JNAJ015	Opposite No 101	Order Issued & Awaiting Programme Date

	1	T	0
Pear Tree Avenue	JPAO002	Outside No 6	Order Issued & Awaiting Programme Date
Primrose Drive	JPCM004	Outside No 13 / 15	Order Issued & Awaiting Programme Date
The Stream	JTES002	Outside No 30	Order Issued & Awaiting Programme Date
Hadlow Road East	JHAC017	Outside No 1 Cornwallis Avenue	Order Issued & Awaiting Programme Date
Hadlow Road East	JHAC019	Opposite No 7 Cornwallis Avenue	Order Issued & Awaiting Programme Date
Hadlow Road East	JHAC015	J/W Higham Lane On Right Hand Side	Order Issued & Awaiting Programme Date
Hadlow Road East	JHAC004	Adjacent No 117	Order Issued & Awaiting Programme Date
Turner Road	JTEC101	On Footpath Rear of No 95	Order Issued & Awaiting Programme Date
Coleridge Close	JCES002	On Footpath Outside No 12	Order Issued & Awaiting Programme Date
Vale Road	JVAC007	Opposite Fire Station On Left Hand Side	Order Issued & Awaiting Programme Date
Vale Road	JVAC009	Outside Unit 422	Order Issued & Awaiting Programme Date
Vale Road	JVAC010	Adjacent Unit 195	Order Issued & Awaiting Programme Date
Vale Road	JVAC011	Adjacent Unit 408	Order Issued & Awaiting Programme Date
Vale Road	JVAC014	J/W Sanderson Way On Left Hand Side	Order Issued & Awaiting Programme Date
Vale Road	JVAC015	Opposite J/W Sanderson Way	Order Issued & Awaiting Programme Date
Harvest Ridge	JHAU009	Outside No 17 / 18	Overgrown Tree & Vegetation which requires cutting back. Currently waiting programme date.

	1	T	
Norman Road	JNAX011	Opposite No 81	Overgrown Tree & Vegetation which requires cutting back. Currently waiting programme date.
Sandown Road	JSAE002	Outside No 6 / 8	UKPN Tie Up Required, currently waiting programme date.
Bridge Place	JBGJ002	Opposite No 24	Order Issued & Awaiting Programme Date
Bramley Way	JBFW001	Opposite No 49	Order Issued & Awaiting Programme Date
Discovery Drive	JDBP024	J/W Fortune Way Roundabout	Order Issued & Awaiting Programme Date
Dickens Drive	JDAK003	Opposite Side of No 1 Morris Close	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Barden Road	JBAM002	Outside No 18	UKPN Cable Issues requires passing direct to UKPN to complete electrical connections.
Laburnum Drive	JLAB001	Outside No 2 / 4	Works Programmed for Wednesday 10 <sup>th</sup> September 2014.
Swallow Road	JSDU020	Outside No 27	UKPN Cable Issues requires passing direct to UKPN to complete electrical connections.
Crown Point	JCEP001	Outside Crown Point Inn Public House	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Peregrine Road	JPDQ004	Side of No 1 Admiral Way	Order Issued & Awaiting Programme Date
Saxon Close	JSFR007	Outside No 14	Order Issued & Awaiting Programme Date
Sevenoaks Road	JBCK011	Outside No 84 / 86	Order Issued & Awaiting Programme Date

		1	D 4 - 1 4'
Hadlow Road	JHAB009	Outside No 25b	Due to location of column and major traffic management requirements this is currently awaiting a programme date.
Higham Lane	JHBY040	Adjacent No 119	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Shipbourne Road	JSBO062	J/W Bishops Oak Ride On Right Hand Side	UKPN Cable Issues requires passing direct to UKPN to complete electrical connections.
Welland Road	JWAV003	Outside No 1 / 2 Maylam Court	UKPN Cable Issues requires passing direct to UKPN to complete electrical connections.
Tonbridge Road	JTDB017	Outside No 240	Order Issued & Awaiting Programme Date
Stainer Road	JSCY002	Outside No 2 / 4	UKPN Cable Issues requires passing direct to UKPN to complete electrical connections.
Cannon Lane	JCAC001	Side of No 70 Hadlow Road	Order Issued & Awaiting Programme Date
Cannon Lane	JCAC002	Adjacent J/W Hadlow Road	Order Issued & Awaiting Programme Date
Cannon Lane	JCAC003	Side of No 5 Brook Lane	Order Issued & Awaiting Programme Date
Cannon Lane	JCAC004	J/W Brook Lane On Right Hand Side	Order Issued & Awaiting Programme Date
Cannon Lane	JCAC008	J/W Swanmead Way On Right Hand Side	Order Issued & Awaiting Programme Date
Gorham Drive	JGAO008	Outside No 11	Column installed and temporary connection carried out, awaiting permanent UKPN Transfer of Supply & Removal of Stump
Bishops Oak Ride	JBBU005	Outside No 98	UKPN Cable Issues requires passing direct to UKPN to complete electrical connections.

		1	UKPN Cable Issues
			requires passing direct
Greenfirth Drive	JGBB002	Outside No 15	to UKPN to complete
			electrical connections.
			Order Issued &
			Awaiting Programme
Norton Crescent	JNBE006	Outside No 30 / 32	Date Order Issued &
			Awaiting Programme
			Date
			UKPN Cable Issues
Rother Road	JRCB004	Outside No 8	requires passing direct to UKPN to complete
			electrical connections.
			UKPN Cable Issues
Wayanay Baad	IVAVA DOGA	I/M/ Donomath, Associate	requires passing direct
Waveney Road	JWAR001	J/W Darenth Avenue	to UKPN to complete
			electrical connections.
		Outside Renualt Service	Order Issued &
Burnt Ash Road	JBEZ004	Centre	Awaiting Programme
			Date Order Issued &
Old Barn Road	JOAG009	Rear of No 24	Awaiting Programme
Olu Barii Koau	JOAG009	Real of No 24	Date
Robin Hood Lane	JRBB003	Opposite No 103	COMPLETED
Robin Hood Lane	JRBB009	Outside No 168	COMPLETED
Strawberry Vale	JSDO003	J/W Vale Road	COMPLETED
Northwood Drive	JNBC005	Opposite No 61 / 63	COMPLETED
		Outside No 9	
London Road	JLCI004	<b>Cumberland Court</b>	COMPLETED
Cottenham Close	JCDY001	Outside No 2	COMPLETED
Mills Road	JMCN015	Opposite J/W Burnt Ash Road	COMPLETED
Mills Road	JMCN017	J/W Wood Close RHS	COMPLETED
Catkin Close	JCFT007	Outside No 9	COMPLETED
Catkin Close	JCFT008	Outside No 19	COMPLETED
Catkin Close	JCFT010	Outside No 40	COMPLETED
Hurst Hill	JHDR006	Outside No 13	COMPLETED
Hurst Hill	JHDR007	Between No 21 / 23	COMPLETED
Hurst Hill	JHDR022	On Footpath Rear of No	COMPLETED
Taddington Wood Lane	JTAA009	Opposite Rear of No 8 Hurst Hill	COMPLETED
Tavistock Close	JTEU004	Side of No 36	COMPLETED
		Opposite J/W Cherry	
Kiln Barn Road	JKAL003	Orchard	COMPLETED
Oak Drive	JOAB010	Outside No 53 / 55	COMPLETED
Oak Drive	JOAB012	Outside No 66 / 68	COMPLETED
New Walk	JNAM001	Outside No 3 / 4	COMPLETED
West Street	JWAZ003	Opposite No 61	COMPLETED
Burnt Ash Road	JBEZ003	Outside HSS Hire on	COMPLETED
Danit Asii Noau	35L2003	Right Hand Side	COMIT LETED

Mills Road	JMCN030	Outside Alpha Heating	COMPLETED
Catkin Close	JCFT002	Opposite No 64	COMPLETED
Common Road	JCEW002	Opposite No 6 / 8	COMPLETED
Fernbank Close	JFBU004	Outside No 9	COMPLETED
		Between Walderslade	
Fostington Way	JFBI004	Woods Road & Fernbank	COMPLETED
		Close Junction  J/W Robin Hood Lane	
Fostington Way	JFBI012	Lower On Left Hand Side	COMPLETED
	1/14 0 0 0 4	Opposite J/W Sylvan	OOMBI ETED
Impton Lane	KIAC004	Glade	COMPLETED
Impton Lane	KIAC014	J/W Brockbank Close On Right Hand Side	COMPLETED
Malling Road	JMAQ009	Opposite 276	COMPLETED
Malling Road	JMAQ013	Outside No 235	COMPLETED
Simpson Road	JSBS022	Adjacent No 15	COMPLETED
Glebe Meadow	JGAG003	Outside Hall	COMPLETED
Glebe Meadow	JGAG007	Outside No 13	COMPLETED
Glebe Meadow	JGAG010	Outside No 20	COMPLETED
Harvest Ridge	JHAU001	Outside No 3	COMPLETED
Harvest Ridge	JHAU002	Opposite No 57	COMPLETED
Harvest Ridge	JHAU003	Side of No 57	COMPLETED
Harvest Ridge	JHAU007	Outside No 32	COMPLETED
Old Barn Road	JOAG010	Footpath Adjacent Chimneys Car Park	COMPLETED
Old Barn Road	JOAG012	Rear of No 46 Harvest Ridge	COMPLETED
Oxley Shaw Lane	JOBG025	Side of No 31 Bridgewater Place	COMPLETED
Woodland Close	JWCG006	Outside No 15	COMPLETED
Dryland Road	JDAZ008	Outside No 44 / 46	COMPLETED
Sheldon Way	JSBJ005	O/S Unit K2M	COMPLETED
Locksley Close Footpath	JLDL011	On Footpath Side of No 180 Robin Hood Lane	COMPLETED
Chapman Way	JCBA023	Opposite J/W Winterfield Lane	COMPLETED
Howard Road	JHDA003	Outside No 23	COMPLETED
Mill Street	JMCL003	Outside No 21	COMPLETED
Kingfisher Road	JKAP002	Outside No 2 / 4	COMPLETED
Larkfield Road	JLAM004	End of Cul-De-Sac	COMPLETED
Redwing Close	JRAK002	Outside No 10	COMPLETED
Redwing Close	JRAK003	On Footpath Adjacent to M20 Footbridge	COMPLETED
Birling Road	JTBN001	Outside No 240	COMPLETED
Station Road	JSDH006	J/W Entrance to Aylesford Newsprint	COMPLETED
Station Road	JSDH015	Outside No 218	COMPLETED
Station Road	JSDH033	Adjacent to Level Crossing	COMPLETED

_		
		COMPLETED
JMAL015	Side of No 1 The Ferns	COMPLETED
JHAB003	Outside No 6	COMPLETED
JSBO028	Outside No 196 On Right Hand Side	COMPLETED
JSBO038	Opposite No 216	COMPLETED
JSBO039	Opposite J/W Pinnacles Close On Left Hand Side	COMPLETED
JSBO040	Outside No 218/220	COMPLETED
JSBO042	Outside No 232	COMPLETED
JSBO045	Outside No 248	COMPLETED
JSBO048	Outside No 325	COMPLETED
JSBO049	Opposite No 327	COMPLETED
JSBO051	Outside No 333	COMPLETED
JSBO053	Outside No 339	COMPLETED
JSBO056	Outside No 280	COMPLETED
JSBO057	Outside No 351 / 353	COMPLETED
JSBO058	Outside No 288	COMPLETED
JSBO059	Outside No 361	COMPLETED
JSBO060	J/W Bishops Oak Ride On Left Hand Side	COMPLETED
JSBO061	Opposite J/W Bishops Oak Ride	COMPLETED
JSBO063	J/W Harvest Road On Right Hand Side	COMPLETED
JCBJ103	On Brunges Walk Footpath to Darenth Avenue	COMPLETED
JCDW006	Side of Number 22	COMPLETED
JCDW008	Outside No 28	COMPLETED
JCDW011	Outside No 36 / 38	COMPLETED
JLBU037	Opposite J/W Farm Lane	COMPLETED
JWAV004	Opposite No 9 / 10 Maylam Court	COMPLETED
JWAV005	Side of No 11 / 17 Farleigh Court	COMPLETED
JWAV006	Opposite Fairlight Court Car Park Area	COMPLETED
JTCU009	O/S Tresillian	COMPLETED
JGBF001	Outside No 3	COMPLETED
JSCY010	Outside No 33	COMPLETED
JVAH001	Outside No 22	COMPLETED
JDAO020	On Footpath Opposite No 120	COMPLETED
JPAT002	Opposite J/W St Marys Road	COMPLETED
JPAT012	Outside No 50	COMPLETED
JPAT014	Outside No 2 / 3 Pembury House	COMPLETED
	JSBO028 JSBO038 JSBO039 JSBO040 JSBO042 JSBO045 JSBO048 JSBO049 JSBO051 JSBO053 JSBO056 JSBO057 JSBO058 JSBO060 JSBO060 JSBO061 JSBO061 JSBO063 JCDW006 JCDW008 JCDW008 JCDW008 JCDW011 JLBU037 JWAV004 JWAV005 JWAV006 JTCU009 JGBF001 JSCY010 JVAH001 JDAO020 JPAT002	JMAL015   Side of No 1 The Ferns

Pembury Road	JPAT021	Adjacent to No 157A On Right Hand Side	COMPLETED
Pembury Road	JPAU001	3 <sup>rd</sup> Lamp Column On Right Hand Side J/W Tudeley Lane	COMPLETED
Avon Close	JABG003	Outside No 20	COMPLETED
Avon Close	JABG007	Outside No 59 / 61 Derwent Close	COMPLETED
Bishops Oak Ride	JBBU009	Outside No 160	COMPLETED
Colne Road	JCCY004	On Footpath Outside No	COMPLETED
Medina Road	JMBQ001	Adjacent No 8 On Left Hand Side	COMPLETED
St Bernards Road	JSCK010	Side of No 55	COMPLETED
London Road	JLCL020	Opposite Wrotham Villa	COMPLETED
Fartherwell Avenue	JSAE001	Side of No 8 Fartherwell Avenue	COMPLETED
Temple Way	JTAI002	Outside No 13	COMPLETED
Temple Way	JTAI004	Outside No 23 / 25	COMPLETED
Thackeray Road	JTAS021	Rear of No 48 Keats Road	COMPLETED
Welland Road	JWAV014	Outside No 115	COMPLETED
Bentley Close	JBBG004	On Footpath Adjacent War Memorial	COMPLETED – ELECTRICAL CONNECTIONS DUE TO BE UNDERTAKEN BY RBLI DUE TO NEW MEMORIAL GARDENS.

## **Appendix C – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler				
Location	Description of Works	Current Status		
Aylesford High Street / Old Bridge Aylesford Site Reference 10/0618	Refurbishment of traffic signal controlled shuttle working.	Work due for completion 26/08/14.		

## Appendix D - Structures

Bridge Works – Contact Officer Tony Ambrose					
Road Name	Parish	Description of Works	Current Status		
High Street	Tonbridge	Repainting Tonbridge Little Bridge. Private walkway railings and supports to be painted on behalf of Tonbridge and Malling Borough Council	Works to commence 7 <sup>th</sup> August for 6 weeks. Vehicular and Pedestrian access to be maintained.		

- 1.1 Legal Implications
- 1.1.1 Not applicable.
- 1.2 Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable.

Contact: Carol Valentine/ Mark Simmons 03000 41 81 81