

To: Tonbridge and Malling Joint Transportation Board
By: KCC Highways and Transportation
Date: 6th March 2023
Subject: Highways Forward Works Programme: 2022/23 and 2023/24
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2022/23 and 2023/24.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. Around half of the schemes included in that programme have now been delivered, and as a result we have now produced a new programme covering the years 2022/23 - 2023/24. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2024/25 – 2026/27, and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified..

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Richard Emmett	Senior Highway Manager West Kent
Andy Watson	Tonbridge and Malling Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Jonathan Dean			
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
ADDINGTON LANE	Trottscliffe	From Woodgate Road to Ford Lane	Complete
ROCHESTER ROAD	Burham	Scarborough Terrace to Whitehouse Crescent	Complete
THE ORPINES	Wateringbury	Whole Road	Complete
BELL LANE	Malling North East	From A20 to M20 overbridge	Complete
OLD HADLOW ROAD	Tonbridge	Throughout	Complete
OAK DRIVE	Ditton	Throughout	Complete
PEMBURY ROAD	Tonbridge	Quarry Hill Road to Woodgate Way	Postponed until 2023
NEW HYTHE LANE	East Malling And Larkfield	A20 to Leybourne Way	Complete
HALL ROAD	Aylesford	A20 to Station Road	Complete
LONG MILL LANE	Platt	A25 to Beechin Wood Road	Complete
LONDON ROAD	Hildenborough	From Nizels Lane to Morleys Roundabout	Complete

STATION ROAD	Aylesford	From M20 Overbridge to Hall Road	Complete
Surface Dressing			
Road Name	Parish	Extent of Works	Current Status
ASHTON WAY (MALLING ROAD)	West Malling	From Tower View to King Hill	Complete
WHITE HORSE ROAD	Fairseat	From Harvel Road to Holly Hill	Complete
LONDON ROAD	Wrotham	Nepicar to Whitehill	Complete
LONDON ROAD	Ryarsh	Sandy Lane to West Malling	Complete
Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A26 Tonbridge Road	Mereworth	Alders roundabout and approaches	Programmed 22 nd March 2023
A228 Malling Road	Birling	Between Leybourne Way and Ham Hill roundabout	Programmed 14 th April 2023
High Street	Snodland	Rocfort Road to beyond the train station	Programmed 25 th February 2023
A20 London Road	Wrotham	Between roundabouts with A227 Gravesend Road and Old Coach Road	Programmed 3 rd May 2023
High Street	Aylesford	The Friars to Forstal Road	Programmed 14 th June 2023
A25 Borough Green Road	Borough Green	Western Road to Dark Hill Roundabout	Programmed 5 th June 2023
Footway Improvements – Contact Officer Mr Neil Tree			

Pout Road	Snodland	<u>Footway Reconstruction</u> Extents to be determined during design stage.	To be designed and programmed.
Turner Road	Tonbridge	<u>Footway Reconstruction</u> Extents to be determined during design stage.	To be designed and programmed.
Ashley Road	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Bramble Close	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Brookmead	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Byrneside	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Copse Road	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Elm Grove	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Leybank	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Meadway	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Wealden Close	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Foxbush	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
London Road	Hildenborough	<u>Footway Protection</u> Tonbridge Road / Noble Tree Road junction to opposite Teal Café (Sevenoaks boundary)	Completed
Dry Hill Park Road	Tonbridge	<u>Footway Protection</u> Entire extents	Completed

Dry Hill Park Crescent	Tonbridge	<u>Footway Protection</u> Entire extents	Completed
Dry Hill Road	Tonbridge	<u>Footway Protection</u> Entire extents	Completed
Priory Road	Tonbridge	<u>Footway Protection</u> From the junction with Quarry Hill Road to Pembury Grove	Completed
Red Hill	Wateringbury	<u>Footway Protection</u> Various sections between the junction with Tonbridge Road and the North Pole public house	Completed
Annetts Hall	Borough Green	<u>Footway Protection</u> Entire extents	Completed
Wye Road	Borough Green	<u>Footway Protection</u> Entire extents	Completed
Sevenoaks Road/ Borough Green Road	Borough Green	<u>Footway Protection</u> West Bank Lodge to number104	Designed and to be programmed.
Tolsey Mead	Borough Green	<u>Footway Protection</u> Entire extents	Completed

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Earl Bourner			
Road Name	Parish / Town	Description of Works	Current Status
London Road	Larkfield	Flooding at junction with New Road. Defects in pipework have already been addressed, existing soakaways likely to require further work as they can be overwhelmed in heavy or prolonged rainfall	Additional cleansing and CCTV survey proposed to expand survey area between New Road and New Hythe Lane – job passed to contractor.
Pembroke Road	Tonbridge	Remove old gullies and replace gully opposite No.1 and outside No.11 and renew pipework to remove swan neck and ease future maintenance.	Works Completed

Tonbridge Road	Wateringbury	Take up and set aside blocks on driveway for reuse and replace first 5m of 150mm pipework from gully towards driveway. After pipework has been replaced, reinstate and re-lay blocks like for like.	Works Completed
Long Mill Lane	Platt	Required to remove yard gully and install Precast concrete / uPVC trapped gully outside Oak Beams in low spot and install 12m of 150mm pipework between new gully outside Oak Beams outfalling to existing gully opposite Oak Beams.	Works Completed
Riding Lane	Hildenborough	Required to take up and set aside approx 1m square of blocks on driveway for reuse and replace 1.5m of collapsed pipework 8m from gully outside property called Matchbox with 225mm pipework. After pipework has been replaced, reinstate and re-lay blocks like for like. Crew also required to replace 2m of pipework 25m down from gully junction with Garlands with 150mm pipework.	Works Completed
Swallow Road	Larkfield	(Void around soakaway) Required to extend excavation by approx 2.5m x 1m around the current excavation check the condition of the 150mm pipework which connects from the two gullies to the soakaway to assure there are no cracks / collapsed sections, if there are replace where required with 150mm pipework. Remove any very loose material and backfill prior to reinstating the carriageway.	Works Completed
Sevenoaks Road	Borough Green	Various drainage works and kerbing works between No. 39 and No. 88 to remedy defects with ironwork and reduce flood risk to properties.	Job Passed to Contractor Programmed to commence on 19/01/2023 for 13 Days.

Brook Street	Tonbridge	Investigate void, dig down to pipework and replace approx 1m section of 150mm pipework connecting onto 225mm mainline. Point up around junction once replaced, remove any very loose material, and backfill with compacted type 1 prior to reinstating the carriageway as per standard drawing KCC-HTW-700-002 (Road Type 3) replace any white lines taken out.	Works Completed
London Road	Aylesford	Investigate void in footway, dig down to pipework and replace approx 1.5m section of 300mm pipework. Remove any very loose material and backfill with compacted type 1 prior to reinstating the footway as per standard drawing KCC-HTW-1100-012.	Works Completed
Malling Road	Snodland	Requires cat and sonde to locate buried manhole approx 25.3m away from manhole on footway opposite shell garage. Uncover manhole and raise ironwork to the footway level. Jetting unit required to jet pipework from hidden manhole towards roundabout to clear any blockages then camera pipework to check for any defects or any more manholes further downstream. If there are any defects found or any more manholes, contact engineer to confirm how to proceed.	Job Passed to Contractor Programmed to commence on 05/02/2023 for 1 Day.
London Road	Wrotham	Dig out 30m length of ditch (approx 1m deep and 1.5m wide) Opposite Nepicar Park. Clear headwall and dig out approx 300mm under outlets / inlets in headwall. Approx half of the digout/spoil can be banded up either side of the ditch and the rest will require to be taken away from site and disposed of. Approx 30m of hedge / verge requires cutting back to access the ditch.	Job Passed to Contractor Programmed to commence on 26/01/2023 for 1 Day.

Mitchell Road	Kings Hill	Take up and set aside approx 3m X 0.8m of blocks on driveway / carriageway for reuse. Crew required to install 9m of new 225mm pipework between Catchpit outside No.11 outfalling to the soakaway. After pipework has been installed, reinstate the driveway, and re-lay blocks like for like.	Job Passed to Contractor Programmed to commence on 06/02/2023 for 4 Days.
Blackmans Lane	Hadlow	Dig out 50m of ditch between No.7 and Blackmans Farm and approx 14m of ditch requires digging out opposite The Poplars. Clear any headwalls and dig out approx 300mm under outlets / inlets in headwalls. Digout/spoil to be taken away from site and disposed of. After ditches have been dug out, install x6 verge marker posts the first 20m from headwall opposite No.7.	Job Passed to Contractor Programmed to commence on 03/02/2023 for 2 Days.
Tolsey Mead	Borough Green	Cleanse and jet 3 catchpits, 4 interceptors and cleanse / digout 3 Soakaways. CCTV and rootcut line between soakaway in garden of No.1 to gully on Wye Road junction with Tolsey Mead. Confined space crew required to enter soakaways to jet clear any weep holes or deep bore liners, soakaways are approx. 4.5m deep. Confirm system layout and identify any defects or restrictions. Report back any defects found.	Job Passed to Contractor Programmed to commence on 21/02/2023 for 2 Days.
Pizien Well Road	Wateringbury	Required to replace first metre of pipework from acco channel with 150mm pipework and reinstate to existing carriageway as per standard drawing KCC-HTW-700-002 (Road Type 4)	Job Passed to Contractor Programmed to commence on 30/01/2023 for 1 Day.

Appendix C – Street Lighting

Structural testing of KCC owned street lighting assets has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Location	Description of Works	Status
Pembury Road JPAT015	Tonbridge	Replacement of Lamp Column	Completed
Russet Way JRDF003	Kings Hill	Replacement of Lamp Column Concrete preventing works	Completion by end of June 2023
Pippin Way JPDO007	Kings Hill	Replacement of Lamp Column	Completion by end June 2023
Ightham By-pass JIAD007	Ightham	Replacement of Lamp Column. Concrete preventing works.	Completion by end June 2023
Three Elms Lane JTCN013	Golden Green	Replacement of Lamp Column	Completion by end June 2023
Borough Green Road JWCQ009	Wrotham	Replacement of Lamp Column	Completion by end June 2023
Epsom Close JEAP005	West Malling	Replacement of Lamp Column	Completed
London Road JLCC004	East Malling	Replacement of Lamp Column	Completed
London Road JLCC010	East Malling	Replacement of Lamp Column	Completion by end June 2023
Sevenoaks Road JBCJ007	Borough Green	Replacement of Lamp Column	Completed
St Marys Road JSCO101	Tonbridge	Replacement of Lamp Column	Completed
Kits Coty Slip Road JCBD009	Bluebell Hill	Replacement of Lamp Column	Completion by end June 2023
London Road JLBZ006	Aylesford	Replacement of Lamp Column	Completed
Lunsford Lane JLDD032	Larkfield	Replacement of Lamp Column M20 motorway closure required	Completion by end June 2023
Station Road JSDH034	Aylesford	Replacement of Lamp Column	Completed
Station Road JSDI006	Ditton	Replacement of Lamp Column	Completion by end June 2023
Wrotham Heath R-A-B JUAQ023	Wrotham	Replacement of Lamp Column	Completion by end June 2023

Wrotham Road JWCP013	Wrotham	Replacement of Lamp Column. Brick wall built around column. UKPN refused to carry out any works as no access to electric supply. Wall will need to be removed and a new column moved to the opposite side of the road. Wall removal will need to be agreed with home-owner.	Completion TBA.
Tonbridge Road JTDB008	Watlingbury	Replacement of Lamp Column	Completion by end June 2023
Discovery Drive JDBP011	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP012	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP013	Kings Hill	Replacement of Lamp Column	Completed
Maidstone Road JTCU007	Hadlow	Replacement of Lamp Column	Completion by end June 2023
Footpath side of 89 Woodbury Road JUBB001	Walderslade	Replacement of Lamp Column	Completed
Sevenoaks Road JBCJ004	Borough Green	Replacement of Lamp Column	Completed
Western Road JWBA004	Borough Green	Replacement of Lamp Column	Completion by end June 2023

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling Borough Council, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 03/02/2023 and will not include any schemes completed prior to 01/06/2022

Local Transport Plan Funded Schemes – Contact Officer:		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) –		
A26 Tonbridge Road, Hadlow	Installation of speed camera signs following stage 3 road safety audit	Design, expected completion Q2 2023

High Street, Snodland one way	One way System signage	Compete, Q4 2022
London Road junction with dry Hill Road, Tonbridge	Junction Warning and giveaway signage	Compete Q3 2022
LTP Schemes		
A26 tonbridge Road, Watlingbury	Footway and pedestrian crossing facility improvements	Part complete, expected completion date Q1 2023
Hadlow Road	Footway improvements	Ordered Q2 2023
High Street, Wouldham	Experimental Scheme to address traffic concerns on High Street, Wouldham	Design expected completion Q2 2023
Upper Haysden Lane, Tonbridge speed cushions	Installation of speed cushions to support the reduced speed limit	Ordered Q1 2023

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling Borough Council funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network. There are no projects of this type to report.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Natalie Peach				
Scheme Name	Mastergov File Ref No	Parish	Description of Works	Current Status
Ivy hall Farm, A227 Wrotham Bypass	TO004026	Wrotham	New bellmouth access	Undergoing technical review
A228 Tower View Roundabout	TO004023	Kings Hill	Amendments to roundabout	Works completed in maintenance period Contact Officer: Jamie Hare
Hermitage Lane Roundabout	TO004020	Aylesford	Roundabout for development on Hermitage Lane junction with Whitepost.	On hold until Completion of Poppyfields Roundabout and link road Contact Officer: Sarah Parris
Poppyfields Roundabout	TO004019	Aylesford	New roundabout for development on Hermitage Lane and re-alignment of	Undergoing technical review awaiting further information Contact Officer: Sarah Parris

			roundabout at 20/20 roundabout with Poppyfields	
Laker Road, Rochester	TO004018	Rochester	New Bellmouth Access	Works Underway Contact Officer: Jamie Hare
Laverstock Road, Allington	TO004017	Allington	New Access to recycling centre	Works ongoing/complete awaiting snagging
Oakhill House, 130 Tonbridge Road, Hildenborough	TO004016	Hildenborough	Emergency access crossover with associated footway/cycleway amendments and signage	Awaiting signed agreement
Aylesford Newsprint Site, Bellingham Way	TO004014	Larkfield	Formation of Bellingham Road Link Road	Undergoing technical review
Aylesford Newsprint Site, Station Road, Aylesford	TO004013	Aylesford	Junction signalisation for new link road	Undergoing technical review
King Hill Gate B (Jamie Hare)	TO004012	Kings Hill	Gate B Closure	On Maintenance
London Road / New Road, East Malling	TO004011	East Malling	Junction improvements	On hold due to land ownership issues
Land East of Clare Park, New Road, East Malling	TO004010	East Malling	New bellmouth access	Works partially completed
Carpenters Lane, Hadlow	TO004009	Hadlow	New bellmouth access and footway link	Agreement signed
Nepicar Oast, A20 London Road, Wrotham	TO004008	Wrotham	New Bellmouth Access	Undergoing Technical Review
The Old Coal Yard, Leybourne Way/New Hythe Lane, Larkfield	TO004007	Larkfield	New bellmouth access and footway link	Works substantially completed
Land fronting Vale Rise and Vale Road	TO004006	Tonbridge	New access to industrial site and closing of existing access	Works substantially completed

Lidl, A20 London Road, Ditton	TO004005	Ditton	Access to new Lidl Store	On maintenance
Oakdene Trade Park, London Road, Wrotham	TO004003	Wrotham	Access to Trade Park	Works substantially completed – awaiting remedials
Co-Op Store, Holborough Road/High Street, Snodland	TO004002	Snodland	Vehicle crossover to car park, loading bay and bus stop amendments	Technical Acceptance issued – Awaiting fees and signed agreement
Sportsmans Farm, King Hill, West Malling	TO003427	West Malling	Access to residential development	Agreement Completed – Works in progress
Judd School Access, Mabledon Road, Tonbridge	TO003426	Tonbridge	Access to rear of Judd School	Technical Acceptance Issued – Awaiting details of new contractor
Retirement Village, Rear of 237-259 London Road, West Malling	TO003420	West Malling	Access to Retirement Village development	Undergoing technical Review
Aylesford Quarry	TO003339	Aylesford	Access to Aylesford Quarry from Rochester Road	First Certificate issued - Site on maintenance
Vantage Point	TO003314	Snodland	Access to proposed warehouse and drive-thru units from A228 Holborough Road	Works substantially completed – awaiting remedials
Hazen Road	TO003181	Kings Hill	Alteration of existing turning facility to form new access to assisted living development	Agreement Signed
Station Road, Aylesford Phase 1	TO003161	Aylesford	New bellmouth access	Works substantially complete – awaiting remedials
Peters Village – Keepers Cottage Lane and Worrall Drive	TO003147	Wouldham	LoA for short term construction vehicle access, long term crossovers	Agreement Signed
The Orpines, Wateringbury	TO003128	Wateringbury	Construction of residential care home – relocation of highway soakaway	Works completed – awaiting remedials
Former Teen & Twenty Site, River Lawn	TO003126	Tonbridge	Construction of new Medical Centre with associated footway	Site on maintenance

Road, Tonbridge			works inc. Ambulance bay	
Sheldon Way, Larkfield	TO003116	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Works substantially complete – awaiting remedials
Woodgate Way/Tudeley Lane, Tonbridge	TO003113	Tonbridge	Two new accesses to car showroom	Awaiting H&S file
Quarry Hill Road (31-36), Tonbridge	TO003111	Tonbridge	Access to residential care home	First certificate issued – site on maintenance
Upper Hayesden Lane, Tonbridge – Ridgeview SEN School	TO003099	Tonbridge	New Access	Works substantially complete – awaiting remedials and agreement of TRO.
Cannon Lane Tonbridge	TO003089	Tonbridge	Alteration of entrance to new McDonald site	Awaiting confirmation of S104
Snodland Railway Station Forecourt	TO003079	Snodland	Layout Improvement	Awaiting remedials
Ryarsh Park, Roughetts Road	TO003077	Ryarsh	Entrance Improvement	1 st Certificate Issued – Site on Maintenance
Hermitage Lane/London Road, Aylesford	TO003068	Aylesford	New signal controlled junction	Works complete
Mercedes Site Vale Road Tonbridge	TO003050	Tonbridge	New Entrance and seal off old entrance	On maintenance
Quarry Hill Road, Borough Green	TO003034	Borough Green	Splitter island and footway improvements at roundabout	On maintenance
Carnation Close	TO003024	East Malling	Alteration of turning head and creation of parking bays	Awaiting as built plans and commuted sums
The Pinnacles, Darenth Avenue	TO003021	Tonbridge	Creation of bellmouth	On maintenance

Appendix F – Bridge Works

Bridge Works – Contact Officer: Helen Rowe			
Road Name	Parish/Town	Description of Works	Current Status
		None	

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
Snodland Bypass near Malling Road (10-0086)	Traffic signal crossing controller replaced	Completed April 2022
A227 High Street near Bordyke, Tonbridge (10-0289)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Not yet programmed

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Tonbridge and Malling Borough Council.

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 03/02/2023 and will not include any schemes completed prior to 01/06/22.

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils.
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the Tonbridge and Malling Borough Council.

Details of Scheme	Status
<i>Dark Hill, Borough Green 40 mph speed limit Harry Rayner</i>	Complete Q4 2022

Details of Scheme	Status
<i>Oldbury Lane, Ightham Proposed double yellow lines Harry Rayner</i>	Design Q2 2023

Details of Scheme	Status
<i>Lodge Close, Watlington Verge markers to prevent parking and footway over run Sarah Hudson</i>	Completed Q1 2023

Details of Scheme	Status
<i>Roguemont, Kings Hill Footway protection bollards Sarah Hudson</i>	Complete Q1 2023
Details of Scheme	Status
<i>East Malling 20mph Speed Limit Design of proposed 20 mph speed limit Trudy Dean</i>	Complete TBC

Details of Scheme	Status
<i>West Malling 20mph Speed Limit Design of proposed 20mph speed limit Trudy Dean</i>	Completed TBC

Appendix I - Parish Council Highways improvement plan update

Parish councils are able to request and fund their own highway improvements to address local concerns that wouldn't otherwise meet Kent County Council's intervention Criteria. Parish Councils can highlight any non-maintenance issue they would like the address via their Highway Improvement Plan (HIP), which will be reviewed by KCC officers on an annual basis. Following the review, KCC will make suggestions as to what engineering measures may be appropriate. There is no dedicated budget to install items identified on the parish HIPs, but KCC can work with the parish to install small scale signing and lining improvements or larger schemes which the parish may choose to fund themselves.

The following table details when a (HIP) was last received from each parish council. If a parish name is not shown, it means no HIP has been received over the past twelve months. The list is up to date as of 03/02/2023.

Parish Council	Last HIP received
Aylesford	21 April 2022
Burham	26 April 2022
Addington	28 April 2022
Stanstead	05 May 2022
East Malling and Larkfield	22 May 2022
Shipbourne	22 May 2022
Ightham	23 May 2022
Hildenborough	17 October 2022
West Peckham	27 October 2022
East Peckham	10 November 2022
Offham	16 November 2022
Wateringbury	24 November 2022
Wrotham	05 December 2022
Trottscliffe	04 January 2023
West Malling	13 January 2023

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Richard Emmett / Andy Watson 03000 418181