

**To:** Tonbridge and Malling Joint Transportation Board

**By:** KCC Highways and Transportation

**Date:** 16<sup>th</sup> June 2025

**Subject:** Highways Forward Works Programme: 2024/25 and 2025/26

**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2024/25 and 2025/26.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. In October 2022 we replaced this with a programme covering the years 2022/23 - 2023/24, and we have now produced a new two-year programme covering the years 2024-25 – 2025-26. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2026/27 - 2028-29 and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

**Road, Footway & Cycleway Renewal and Preservation Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**
- **Major Capital Programme**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Members Grant – Member Highway Fund** – see Appendix H

**Road Markings** – see Appendix I

## **Conclusion**

1. This report is for Members' information.

## **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Richard Emmett	Senior Highway Manager West Kent
Andy Watson	Tonbridge and Malling Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bournier	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager
Lee Burchill	Major Capital Programme Manager
Jonathan Dean	Highway Manager Special Projects/HSR/Signs & Lines

## **Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Treatments - Contact Officer Aaron Divall</b>			
<b><i>Micro Surfacing</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent Of Works</b>	<b>Current Status</b>
Pembury Road	Tonbridge	Quarry Hill Road To Woodgate Way	Completed Apr/May 2024
Chapman Way	East Malling	Winterfield Lane To New Road	Completed June 2024
Quarry Hill Road	Borough Green	From A25 To Dark Hill Road	Completed June 2024
Queens Road (Inc Avenue)	Snodland	Whole Roads	Completed June 2024
Shipbourne Road	Tonbridge	The Ridgeway To Yardley Park Road	Programmed Spring 2025
Malling Road	Snodland	Hollow Lane To St Katherines Road	Programmed Spring 2025
St Leonards Street	West Malling	Teston Road To High Street	Programmed Spring 2025
King Hill	West Malling	Teston Road To Hfs	Programmed Spring 2025
Knowsley Way	Hildenborough	Whole Road	Programmed Spring 2025
<b><i>Surface Dressing</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent Of Works</b>	<b>Current Status</b>
Seven Mile Lane	Mereworth	A20 To A26	Completed August 2024
London Road	Addington	Sandy Lane To Seven Mile Lane & Ashton Way To West Malling Roundabout	Completed July 2024

London Road	Wrotham	M20 Roundabout To Ash Lane	Completed July 2024
Tonbridge Road	Ightham	Ismays Road To High Cross Road	Completed July 2024
Clare Lane	East Malling And Larkfield	From Winterfield Lane To Mill Lane	Programmed Summer 2025
Rochester Road	Aylesford, Wouldham	Bridgewood Roundabout To County Boundary	Programmed Summer 2025
Teston Road	West Malling	Offham To Leonards Street	Programmed Summer 2025
Red Hill	Wateringbury, East Malling And Larkfield	60m North Of 'The Oasts' To Sweets Lane	<b>Roadspace Unavailable For 2025/26 Programme</b>
<b>Retread</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent Of Works</b>	<b>Current Status</b>
Beech Road	Mereworth	Seven Mile Lane To Butchers Lane	Completed May 2024
Willow Wents	Mereworth	From Barons Place To Highland Cottages, Excluding Junction With Horns Lane To W Access Of Highlands	Completed June 2024
<b>Machine Resurfacing – Contact Officer Mr Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent Of Works</b>	<b>Current Status</b>
A227 Gravesend Road	Wrotham	Harvel Road To The A20 London Road	Completed
Lunsford Lane	Larkfield	London Road To Gighill Road	To Be Programmed
Station Road	Aylesford	Forstal Road To Hall Road	Currently Proposed For Financial Year 2025/26
<b>Footway Improvements – Contact Officer Mr Neil Tree</b>			
Baltic Road	Tonbridge	<u>Footway Protection</u> Entire Extents From Deakins Lea To Quarry Hill Road	Currently Proposed For Financial Year 2026/27

Church Lane	Trottiscliffe	<u>Footway Protection</u> Outside Trottiscliffe Primary School	Currently Proposed For Financial Year 2026/27
Deakin Leas	Tonbridge	<u>Footway Protection</u> Entire Extents From Pembury Road To Dead End	Currently Proposed For Financial Year 2026/27
Goldsmid Road	Tonbridge	<u>Footway Protection</u> Entire Extents From Priory Road To Pembury Road	Currently Proposed For Financial Year 2026/27
Judd Road	Tonbridge	<u>Footway Protection</u> Entire Extents From Baltic Road To Springwell Road	Currently Proposed For Financial Year 2026/27
St Marys Road	Tonbridge	<u>Footway Protection</u> Entire Extents From Pembury Road To Baltic Road	Currently Proposed For Financial Year 2026/27
The Drive	Tonbridge	<u>Footway Protection</u> Entire Extents From Pembury Road To Baltic Road	Currently Proposed For Financial Year 2026/27
Tonbridge Road	East Peckham	<u>Footway Protection</u> From Addlestead Road To No. 269	Currently Proposed For Financial Year 2026/27
Weald View Road	Tonbridge	<u>Footway Protection</u> Entire Extents From Baltic Road To Springwell Road	Currently Proposed For Financial Year 2026/27
Woodfield Road	Tonbridge	<u>Footway Protection</u> Entire Extent From Baltic Road To St. Mary's Road	Currently Proposed For Financial Year 2026/27

## **Appendix B - Drainage**

<b>Drainage Repairs &amp; Improvements - <i>Contact Officer Earl Bournier</i></b>			
<b>Road Name</b>	<b>Parish / Town</b>	<b>Description of Works</b>	<b>Current Status</b>
London Road	Larkfield	Investigation and renovation of existing soakaways opposite B&Q to remedy flooding on New Road junction	Works Completed
Maidstone Road	St Mary's Platt	Reconstruction of road gully due to poor condition of existing asset outside Memorial Hall. Plus drainage improvement works within Memorial Hall Car Park to alleviate flooding of the car park from highway run-off.	Works Completed. Heras fencing remains in place temporarily until grass cover has established.
Tonbridge Road	East Peckham	Crew required to remove broken headwall from ditch, take away from site & dispose of and install a new brick build headwall (Width 0.7m X Height 0.7m) KCC-HTW-500-040 to protect end of 150mm pipework from gully	Works Completed
Blackmans Lane	Hadlow	Crew required to dig out 50m of ditch between No.7 and Blackmans Farm and approx 14m of ditch requires digging out opposite The Poplars. Clear any headwalls and dig out approx 300mm under outlets / inlets in headwalls and throughout ditch. Digout /spoil to be taken away from site and disposed of.	Works Completed
East Street	Tonbridge	Civils crew required to dig down and replace first 7m of defective pipework from gully junction with Hadlow Road. (Possible collapse) Replace section of pipework with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Unsure extent of defective pipework until excavation is open, fix where required. Replace any double yellow lines / white lines taken out and reinstate the carriageway as per standard drawing KCC-HTW-700-002 (Road Type 3)	Works Completed

High Street	Aylesford	<p>Civils crew required to take up and set aside approx 11m X 0.3m of blocks around aco for reuse. Crew required to remove approx 11m of old aco channel and replace with 11m of new Linear drainage channel 100mm wide with slotted cast iron grating (Which is suitable for footway) due to the existing aco being defective (The owners of The Chequers also said they lifted some sections of the aco channel and found that there are some large voids underneath and towards the property, when taking up the old aco channel please could these voids be investigated and filled in where required before installing the new channel) After these works have been completed, re-lay blocks like for like and ensure water is able to flow into new linear channel to avoid any puddling.</p>	Works Completed
Crow Hill Road	Borough Green	<p>Civils crew required to take up and dispose off site 1x manhole cover and frame opposite No.10. Crew required to remove and dispose of 5 courses of damaged brickwork in manhole and rebuild with new brickwork. Replace manhole cover and frame with D400, 600 x 600mm opening 150 deep. After these works have been completed reinstate the carriageway as per standard drawing KCC-HTW-700-002 (Road Type 4)</p>	Works Completed
Woodpecker Road	Larkfield	<p>Civils Crew required to investigate void next to gully &amp; Soakaway in the footway, Open a small area and remove any very loose material, check the condition of any connecting sections of pipework to assure there are no cracks / collapsed sections, if there are replace where required.</p> <p>Remove any very loose material and backfill section next to the soakaway with shingle to approximately 1.2m below surface, and the remaining depth with compacted type 1 prior to reinstating the footway as per standard drawing KCC-HTW-1100-012. Civils crew also required to take up and dispose off site 1x manhole cover and frame opposite No.40/42 and replace manhole cover and frame with D400, 600 x 600mm opening 150 deep.</p> <p>Take up and reset 1x kerb which has dropped due to the void.</p>	Works Completed

High Street	Hadlow	<p>Civils crew required to take up and set aside approx 71m X 0.2m of blocks and approx 61m of paving slabs on footway / driveway for reuse (Approx 27m of blocks and 22m of paving slabs either side of aco channel between Hadlow Castle and Hadlow kebab &amp; fish bar and approx 17m of blocks one side and 17m of paving slabs on the other of the aco channel between My Face Place and the bus stop)</p> <p>Crew required to remove approx 66m of old aco channel and replace with 66m of new Linear drainage channel 100mm wide with slotted cast iron grating (D400) due to the existing aco being defective. After these works have been completed, re-lay blocks and paving slabs like for like and ensure water is able to flow into new linear channel to avoid any puddling.</p>	Job Passed to Contractor Programmed to commence on 04/08/2025 for 13 Days
Malling Road	Mereworth	<p>Civils crew required to attend site, dig down and remove collapsed manhole and gully. When excavations are open check the condition of all pipework from these assets, replace any defective sections of pipework where required. Install new precast concrete chamber type 2a to KCC/HTW/500/001 with new manhole cover and frame D400, 600 x 600mm opening 150 deep, if a precast concrete chamber is not possible to install then please install a brick built chamber type 1. Crew also required to install new precast concrete / uPVC trapped gully, 750mm deep to invert as KCC/HTW/500/009 with new hinged gully grating and frame D400 450x450mm grating x 150mm high and reconnect all existing pipelines to assets. Reinstall the carriageway as per standard drawing KCC-HTW-700-002 (Road Type 1)</p>	Works Completed
Nizels Lane	Hildenborough	<p>Civils crew required to CAT and Sonde x2 gullies outside Home Farm and junction with Bourne Place Meadows. Confirm the system layout and locate the outfalls from both assets.</p>	Works Completed



Noble Tree Road	Hildenborough	<p>Civils crew required to dig down and replace the whole 32m section of defective 225mm pipework from one gully to the other between Fosse Bank and Woodlands, replace section of pipework with 225mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. When replacing this section of pipework install a new brick catchpit gully (Untrapped) as per standard drawing KCC/HTW/500/011 with gully grating and frame D400 450 x 450mm grating x 150mm high between these 2 gullies (Approx opposite Lamp column JNAR007) and connect up the new 225mm pipework onto new gully.</p> <p>Reinstate the carriageway as per standard drawing KCC-HTW-700-002 (Road Type 4)</p>	Works Completed
Sevenoaks Road	Seal Chart	<p>Civils crew required to attend site and carry out work as follows.</p> <ol style="list-style-type: none"> <li>1. Install new precast concrete chamber type 2a to KCC/HTW/500/001 depth to invert not exceeding 1.20m approx 6m away from existing gully.</li> <li>2. Install 6m of 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m from existing gully outfalling to new chamber (bung off old outlet pipe in existing gully)</li> <li>3. Install 11m of 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m from new chamber outfalling to existing soakaway in car park to Amherst Inn.</li> </ol> <p>When reinstating replace the car park and verge like for like and reinstate the carriageway as per standard drawing KCC-HTW-700-002 (Road Type 4)</p>	Works Completed

Pembroke Road	Tonbridge	<p>Civils crew required to excavate and remove damaged/ offset gully pot outside No.4 and replace with new precast concrete / uPVC trapped gully, 750mm deep to invert as KCC/HTW/500/009 and replace the cover and frame with new D400 600 x 600mm grating x 150mm high. Investigate as to why this gully pot is currently offset and if possible to install new gully closer to the kerbside. When replacing the gully check whether the pipework connection to the gully is a swan neck or a straight connection. If this is a straight connection then reconnect to new gully, but If this is a swan neck then remove this and replace with a straight connection into the new gully with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m to allow access for pipework to be cleansed / jetted in future. Replace any double yellow lines taken out and reinstate the carriageway as per standard drawing KCC-HTW-700-002 (Road Type 4)</p>	Job Passed to Contractor Programmed to commence on 16/06/2025 for 3 Days
Church Lane	Trottiscliffe	<p>Civils crew required to remove ironwork from 2x gullies and backfill disused gully pots with Type 1 sub-base, crew then required to install 2x new Precast concrete / uPVC trapped gully, 750mm deep to invert as KCC/HTW/500/009, including grating and frame in the carriageway and install 20m of new 225mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m between the two new gullies. Crew also required to install 8m of new 225mm pipework from new gully outfalling to ditch opposite. Install kerbs 26m along the edge of the carriageway (In-between and 3m either side of the 2 gullies with kerb tapers on ends) after these works have been completed topsoil and grass seed whole section of verge.</p>	Job Passed to Contractor Programmed to commence on 18/08/2025 for 10 Days

Workhouse Road	Ryarsh	<p>Civils crew required to dig out 32m of ditch (approx 1m deep and 0.6m wide) and 5x Grips to be dug approx every 6m to allow water from carriageway to flow into ditch. Grips to be dug approx 600mm wide. Crew also required to side out approx 40m along the edge of the carriageway and carry out permanent carriageway repair approx 1m X 40m down the edge of the carriageway where broken away, when tarmacking edge of carriageway ensure water is able to flow into grips/ ditch to avoid any puddling. All digout /spoil from grips, ditch and siding out to be taken away from site and disposed of.</p>	<p>Job Passed to Contractor Programmed to commence on 09/06/2025 for 3 Days</p>
Kiln Barn Road	Ditton	<p>Civils crew required to attend site and carry out some hedge cutting along the fence line in the vicinity of the railway bridge. Crew required to locate soakaway cover, once this cover has been located, lift cover to assure this is not jammed and unjam if required.</p>	<p>Job Passed to Contractor Programmed to commence on 06/06/2025 for 1 Day</p>
Park Road	Hadlow	<p>Crew required to dig out 28m of ditch opposite junction with Pillar Box Lane and 30m of ditches (15m either side of carriageway) on Pillar Box Lane in the vicinity of The Artichoke, clear any headwalls and dig out approx 300mm under outlets / inlets in headwalls and throughout ditches. Digout /spoil to be taken away from site and disposed of. Approx 58m of vegetation may require cutting back to access the ditches. Crew also required to cut 6 grips into the ditches (2 grips in each ditch) to help divert surface water off the road. Grips to be dug approx 600mm wide.</p>	<p>Job Passed to Contractor Programmed to commence on 06/06/2025 for 4 Days</p>

Tonbridge Road	Wateringbury	Civils crew required to attend site to undertake investigation works. Replace manhole with 1 x Precast concrete chamber type 2a to KCC/HTW/500/001 depth to invert not exceeding 1.20m and connect all existing pipes back into new manhole, refresh brickwork and re-use ironworks. Concrete back-fill due to potential water escaping from asset to ensure asset is completely sealed up, topsoil and grass seed finish. Crew also required to expose 2x pipework between manhole and fence line to check for any defects and to make sure we locate the water source, surround pipework in concrete backfill.	Works Completed
Willow Road	Larkfield	Civils crew required to dig down and expose approx 2m of pipework towards manhole and rod pipework to manhole to check there are no other collapsed sections of pipework, if there are any collapsed sections of pipework replace where required with 225mm uPVC drain on bed type s to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Civils crew also required to extend 225mm pipework to outfall into the lake, when installing assure pipework is below the ground level as this is currently exposed and also assure pipework outfalls to the side of the "Swim" When reinstating replace the "New Swim" like for like.	Job Passed to Contractor Programmed to commence on 17/07/2025 for 2 Days
Riding Lane	Hildenborough	Civils crew required to dig out 130m of ditches between Middlepond and Laragh Burn. Clear / locate any headwalls and dig out approx 300mm under outlets / inlets in headwalls and throughout ditches. Digout/spoil to be taken away from site and disposed of.	Job Passed to Contractor

## **Appendix C – Street Lighting**

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
Wrotham Road JWCP013	Wrotham	Replacement of Lamp Column. Brick wall built around old column. UKPN refused to carry out any works as no access to electric supply. Wall will need partial removal which will need to be agreed with homeowner. A new column has been installed on the opposite side of the road.	Completion TBA.
Western Road JWBA004	Borough Green	Replacement of Lamp Column	Completion by end August 2025
London Road JUAQ024	Wrotham	Replacement of Lamp Column	Completion by end August 2025
Waveney Road JWAR004	Tonbridge	Replacement of Lamp Column	Completed
Shipbourne Road JSBO029	Tonbridge	Replacement of Lamp Column	Completion by end August 2025
Shipbourne Road JSBO078	Tonbridge	Replacement of Lamp Column	Completion by end August 2025
Borough Green Road JBCK009	Borough Green	Replacement of Lamp Column	Completion by end August 2025
Quarry Hill Road JQAK018	Tonbridge	Replacement of Lamp Column	Completion by end August 2025
Cheviot Close JCBM003	Tonbridge	Replacement of Lamp Column	Completed
Stacey Road JSCW010	Tonbridge	Replacement of Lamp Column	Completed
Welland Road JWAV010	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
Pembury Road JPAT028	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
London Road JLCA009	Ditton	Replacement of Lamp Column	Completion by end December 2025
London Road	Ditton	Replacement of Lamp Column	Completion by end December 2025

JLCA020			
High Street JHBT021	Wouldham	Replacement of Lamp Column	Completion by end December 2025
Bordyke JBCH001	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
London Road JLBU006	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
Tonbridge Road JTDB034	Watlingbury	Replacement of Lamp Column	Completion by end December 2025
Hadlow Road JHAB011	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
Hadlow Road JHAB011	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
Pippin Way JPDO009	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Pippin Way JPDO020	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Saxon Close JSFR002	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Saxon Close JSFR003	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Saxon Close JSFR004	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Saxon Close JSFR005	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Peregrine Road JPDQ002	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Peregrine Road JPDQ003	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Peregrine Road JPDQ008	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Peregrine Road JPDQ009	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Peregrine Road JPDQ012	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Peregrine Road JPDQ013	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Worcester Avenue JWDU012	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Anson Avenue JABY020	Kings Hill	Replacement of Lamp Column	Completion by end December 2025

Stirling Road JSFW007	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Stirling Road JSFW008	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Stirling Road JSFW013	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Stirling Road JSFW015	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Stirling Road JSFW016	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Stirling Road JSFW017	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Stirling Road JSFW018	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Stirling Road JSFW019	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
High Street JHBU006	Aylesford	Replacement of Lamp Column	Completion by end December 2025
Lapins Lane JLED008	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Lapins Lane JLED012	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Lapins Lane JLED016	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Lapins Lane JLED018	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Lapins Lane JLED020	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Lapins Lane JLED021	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Lapins Lane JLED023	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Lapins Lane JLED026	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Tower View JTFI060	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Tower View JTFI071	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Tower View JTFI080	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Tower View JTFI088	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Copper Beech View JCGT003	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
Copper Beech View JCGT004	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
Melrose Avenue	Kings Hill	Replacement of Lamp Column	Completion by end December 2025

JMEX002			
Admiral Way JABZ004	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Alfriston Grove JACC007	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Mitchell Road JMEQ002	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Mitchell Road JMEQ004	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Mitchell Road JMEQ005	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Mitchell Road JMEQ010	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Mitchell Road JMEQ018	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Forest Way JFCF010	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Forest Way JFCF010	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Forest Way JFCF101	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Sherenden Park JSFD006	Golden Green	Replacement of Lamp Column	Completion by end December 2025
Tonbridge Road JLCD003	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
Maidstone Road JTCU001	Hadlow	Replacement of Lamp Column	Completion by end December 2025
Borough Green Road JWCQ004	Borough Green	Replacement of Lamp Column	Completion by end December 2025
Borough Green Road JWCQ006	Borough Green	Replacement of Lamp Column	Completion by end December 2025
Borough Green Road JWCQ007	Borough Green	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP007	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP008	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP009	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP019	Kings Hill	Replacement of Lamp Column	Completion by end December 2025



Discovery Drive JDBP021	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP022	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP023	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP025	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP038	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP039	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP043	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP044	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP045	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP046	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP047	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP048	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP049	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP050	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP051	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP053	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP054	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP055	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP056	Kings Hill	Replacement of Lamp Column	Completion by end December 2025

Discovery Drive JDBP057	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP059	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP061	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP062	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP063	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP064	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP065	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP066	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP067	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Discovery Drive JDBP071	Kings Hill	Replacement of Lamp Column	Completion by end December 2025
Sherenden Park JSFD006	Golden Green	Replacement of Lamp Column	Completion by end December 2025
JTCU001 Maidstone Road	Hadlow	Replacement of Lamp Column	Completion by end December 2025
JWCQ004 Borough Green Rd	Borough Green	Replacement of Lamp Column	Completion by end December 2025
JWCQ006 Borough Green Rd	Borough Green	Replacement of Lamp Column	Completion by end December 2025
JWCQ007 Borough Green Rd	Borough Green	Replacement of Lamp Column	Completion by end December 2025
JBFI001 Barling Close	Bluebell Hill	Replacement of Lamp Column	Completion by end December 2025
JFBI006 Fostington Way	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JWDB008 Walsham Road	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JWDB009 Walsham Road	Walderslade	Replacement of Lamp Column	Completion by end December 2025

JFBU003 Fernbank Close	Walderslade	Replacement of Lamp Column	Completion by end December 2025
HDN001 JHepplewhite Mews	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JHDR010 Hurst Hill	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JHAK006 Hallsfield Road	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JOBH001 Oakleigh Close	Walderslade	Replacement of Lamp Column	Completion by end December 2025
	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JLCZ002 Lower Warren Road	Aylesford	Replacement of Lamp Column	Completion by end December 2025
JUBG006 Bluebell Hill R-A-B Exit to Buckmore Park	Bluebell Hill	Replacement of Lamp Column	Completion by end December 2025
JOBB001 Oaks Dene	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JQAK510 Quarry Hill Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JQAK511 Quarry Hill Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JBBS502 Birling Road	West Malling	Replacement of Lamp Column	Completion by end December 2025
JMDJ019 Maidstone Road	Bluebell Hill	Replacement of Lamp Column	Completion by end December 2025
JTAA004 Taddington Wood Lane	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JTAA011 Taddington Wood Lane	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JTAA013 Taddington Wood Lane	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JSDH012 Station Road	Aylesford	Replacement of Lamp Column	Completion by end December 2025
JSDH013 Station Road	Aylesford	Replacement of Lamp Column	Completion by end December 2025
JLBX007 London Road	Aylesford	Replacement of Lamp Column	Completion by end December 2025

JCBI011 Cherry Orchard	Ditton	Replacement of Lamp Column	Completion by end December 2025
JSBO017 Shipbourne Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JSBO046 Shipbourne Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JSAU009 Scott Close	Ditton	Replacement of Lamp Column	Completion by end December 2025
JMAX011 Marlow Copse	Walderslade	Replacement of Lamp Column	Completion by end December 2025
JLAM003 Larkfield Road	Larkfield	Replacement of Lamp Column	Completion by end December 2025
JPBW003 Plover Road	Larkfield	Replacement of Lamp Column	Completion by end December 2025
JUAI005 Lunsford Lane service road	Larkfield	Replacement of Lamp Column	Completion by end December 2025
JUAI006 Lunsford Lane service road	Larkfield	Replacement of Lamp Column	Completion by end December 2025
JLDD002 Lunsford Lane	Larkfield	Replacement of Lamp Column	Completion by end December 2025
JQAN001 Quarry Hill Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JHAL004 Hamble Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JVAC056 Vale Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JSBY516 Snodland By-pass R-A-B	Snodland	Replacement of Lamp Column	Completion by end December 2025
JBCO507 Bow Road	Waterringbury	Replacement of Lamp Column	Completion by end December 2025
JBCO509 Bow Road	Waterringbury	Replacement of Lamp Column	Completion by end December 2025
JABF005 Avebury Avenue	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JSCW008 Stacey Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JWDO001 Waterside Mews	Waterringbury	Replacement of Lamp Column	Completion by end December 2025
JWDO005 Waterside	Waterringbury	Replacement of Lamp Column	Completion by end December 2025

Mews			
JWDO007 Waterside Mews	Wateringbury	Replacement of Lamp Column	Completion by end December 2025
JHCW001 Hopgarden Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JHCW004 Hopgarden Road	Tonbridge	Replacement of Lamp Column	Completion by end December 2025
JSBE001 Sevenoaks Road	Ightham	Replacement of Lamp Column	Completion by end December 2025
JBCC001 Bliss Way	Tonbridge	Replacement of Lamp Column	Completion by end December 2025

## **Appendix D – Transportation and Safety Schemes**

### **Casualty Reduction Measures**

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling Borough, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 01.05.2025

<b>Local Transport Plan Funded Schemes – <i>Contact Officer: Emma Tilbury</i></b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
<b>Casualty reduction measures (reactive) – Tonbridge and Malling</b>		
A20 London Road, J/W Hall Road Ditton	Signing and lining improvements	Ordered Q1 2025
A228 Branbridges Road roundabout junction with Branbridges Ind	Chevron block paving refurbishment	Design Q2 2025
A228 Whetstead Road roundabout junction with B2160 Maidstone Road	Looking to yellow back signs at junction, vegetation cut back, look into drainage as potential ponding.	Design Q2 2025
<b>LTP Schemes Tonbridge and Malling</b>		
A26 Tonbridge Road - Footway Enhancement Scheme (Phase 2)	A26 Tonbridge Road, Hadlow - Footway Enhancement Scheme Phase 2 - From Haywards Farm Shop to Faulkners Oast House and existing public right of way.	Investigation Q2 2026
A26 Tonbridge Road, Hadlow - Footway enhancements	Phase 1 - Footway enhancement between Three Elm Lane and Haywards Farmshop	Ordered Q2 2025
Seven Mile Lane, Offham - Comp Lane crossroads improvements	Seven Mile Lane crossroads with Comp Lane, Offham - Junction improvements, double white centre line at bend, and potential removal of filter lane.	Investigation Q1 2026

### **Externally Funded Schemes**

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling Borough, funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

**There are no projects of this type to report**

## **Major Capital Programme**

The Major Capital Programme team is implementing schemes within **Tonbridge and Malling Borough**, in line with Kent County Council's strategic targets with the road network.

<b>Externally Funded Schemes – <i>Contact Officer: Kathryn Davies</i></b>			
<b>Project Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
A229 Blue Bell Hill Improvement Scheme	Major junction upgrade scheme	Large local major fund	The consultation period on the preferred option closed in March 2025 and the consultation report is being created. Once ready, the report will be published online. Construction is not expected to commence until at least 2029.
A20 London Road/Hall Road, Aylesford	Junction improvement scheme	Local growth fund	As reported previously, a temporary solution was implemented by pumping out the drain and cleaning gullies which has alleviated some of the flooding issues. Other solutions are being explored, subject to available funding



## **Appendix E – Developer Funded Works**

<b>Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Natalie Peach (unless specified otherwise)</b>				
<b>Scheme Name</b>	<b>Mastergov File Ref No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Land at Former Court Lane Nurseries, Court Lane, Hadlow	TO004067	Hadlow	Development access and traffic calming measures	Awaiting formal submission
Churchill Retirement Living Apartments, Annison Street, Tonbridge	TO004066	Tonbridge	New access and footway on west side of Annison Street in connection with retirement homes development	Undergoing technical review
A228 Ashton Way, West Malling	TO004065	West Malling	Formalise footway link to existing PROW/Bridleway west of Tower View Roundabout	Awaiting formal submission
Retirement Village, rear of 239-259 London Road, West Malling	TO004059	West Malling	New priority junction access	Agreement Signed – Awaiting start of works
Barfield House, Teston Road, Offham	TO004058	Offham	New priority junction access, footway link and uncontrolled crossing point	Agreement Signed – Awaiting start of works
Land west of Station Road North, West Malling	TO004055	West Malling	New access to care home	Works on Maintenance
2nd Access for Police, Poppyfields Roundabout, Aylesford.	TO004054	Aylesford	2nd Access to Police Station from link road created by BDW.	Contact Officer: James Pronger Works on maintenance
King Hill (Orwell Spike), West Malling	TO004052	West Malling	New bellmouth Access	Works completed. Contact Officer: Jamie Hare
Hermitage Lane access adj Chapelfield Way	TO004051	Aylesford	Access to be created for further	Undergoing Technical Review Contact Officer: Steve Stickels
A20 London Road junction Hermitage Lane	TO004050	Aylesford	Junction improvement works required for pre-occupation for development Land South of Barming Station.	Undergoing technical review/scope of works under discussion between developer and developer planner. Contact Officer: Jamie Hare
New Court Road – Access	TO004048	Burham	Bellmouth Access	Technical Acceptance Issued – Awaiting completion of Agreement

to development site at Bell Lane Burham				and update from Developer. No action since last update. Contact Officer: Alan Aston
New Road – j/w A20 London Road, East Malling	TO004047	East Malling	Junction improvement required by planning consent	On Maintenance
Coldharbour Lane, Aylesford	TO004039	Aylesford	Realignment/widening of access road north of Aylesford interchange and change of priority for access to industrial site	Final remedials due, prior to adoption. Contact Officer: Claremarie Vine
A20 London Road West Malling, Land west of Winterfield Lane	TO004038	West Malling	New access to development, footway works and changes to signalised junction at winterfield Lane	Works in progress
Lower Haysden Lane, Tonbridge	TO004037	Tonbridge	Amended junction layout at Lower Haysden Lane/Brook Street to incorporate development access	Works substantially completed
Access Adj, Barming Station, Hermitage Lane	TO004034	Aylesford	New access and footway/cycleway works	Works complete until development moved on then traffic island and TRO to complete. Contact Officer: Jamie Hare
Aylesford Newsprint – New Hythe Lane	TO004033	East Malling & Larkfield	Bus stop and pedestrian crossing installation	Works on Maintenance
Aylesford Newsprint – Papyrus Way/New Hythe Lane	TO004032	East Malling & Larkfield	Footway Improvements	Works substantially completed – awaiting remedials
Aylesford Newsprint – Bellingham Way	TO004031	Aylesford	Off-site works – pedestrian crossing	Works substantially completed – awaiting remedials
Tonbridge Retail Park Access	TO004029	Tonbridge	Access capacity improvements	On Maintenance
A20 London Road/New Road/Station Road, Ditton	TO004028	Ditton	A20 improvement Scheme	Agreement completed
Kiln Barn Road, Ditton	TO004027	Ditton	New bellmouth access and footway provision with associated lighting, drainage and speed limit works	Works in progress

Hermitage Lane Roundabout	TO004020	Aylesford	Roundabout for development on Hermitage Lane junction with Whitepost.	Design agreed off highway works started , works on highway expect Summer 25 Contact Officer: James Pronger
Poppyfields Roundabout	TO004019	Aylesford	New roundabout for development on Hermitage Lane and re-alignment of roundabout at 20/20 roundabout with Poppyfields	Works complete, snagging works to be completed. Contact Officer: James Pronger
Laker Road, Rochester	TO004018	Rochester	New Bellmouth Access	Works completed Contact Officer: Jamie Hare
Aylesford Newsprint Site, Bellingham Way	TO004014	Larkfield	Removal of roundabout and formation of staggered junction to tie in to new private link road	Works substantially completed – awaiting remedials
Aylesford Newsprint Site, Station Road, Aylesford	TO004013	Aylesford	Junction signalisation for new link road	Works substantially completed – awaiting remedials
Land East of Clare Park, New Road, East Malling	TO004010	East Malling	New bellmouth access	Works substantially completed – awaiting remedials
Nepicar Oast, A20 London Road, Wrotham	TO004008	Wrotham	New Bellmouth Access	Agreement Signed – On Hold pending outcome of planning changes
The Old Coal Yard, Leybourne Way/New Hythe Lane, Larkfield	TO004007	Larkfield	New bellmouth access and footway link	Works substantially completed – awaiting remedials
Co-Op Store, Holborough Road/High Street, Snodland	TO004002	Snodland	Vehicle crossover to car park, loading bay and bus stop amendments	Awaiting completion of works
Sportsmans Farm, King Hill, West Malling	TO003427	West Malling	Access to residential development	Works substantially completed – awaiting remedials
Vantage Point	TO003314	Snodland	Access to proposed warehouse and drive-thru units from A228 Holborough Road	Awaiting remedial works prior to formal adoption
Station Road, Aylesford Phase 1	TO003161	Aylesford	New bellmouth access	Awaiting remedial works prior to formal adoption
Peters Village – Keepers Cottage Lane and Worrall	TO003147	Wouldham	LoA for short term construction vehicle access, long term crossovers	Awaiting remedial works prior to formal adoption

Drive				
Sheldon Way, Larkfield	TO003116	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Works substantially complete – awaiting remedials
Woodgate Way/Tudeley Lane, Tonbridge	TO003113	Tonbridge	Two new accesses to car showroom	Awaiting H&S file
Cannon Lane Tonbridge	TO003089	Tonbridge	Alteration of entrance to new McDonald site	Awaiting confirmation of S104
Snodland Railway Station Forecourt	TO003079	Snodland	Layout Improvement	Awaiting remedials
Hermitage Lane/London Road, Aylesford	TO003068	Aylesford	New signal controlled junction	Works complete
Mercedes Site Vale Road Tonbridge	TO003050	Tonbridge	New Entrance and seal off old entrance	On maintenance
Carnation Close	TO003024	East Malling	Alteration of turning head and creation of parking bays	Awaiting as built plans and commuted sums
The Pinnacles, Darenth Avenue	TO003021	Tonbridge	Creation of bellmouth	On maintenance

## **Appendix F – Bridge Works**

<b>Bridge Works – <i>Contact Officer Helen Rowe</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Fen Pond Road	Ightham	Expansion Joint replacement for Fen Pond Bridge ( KCC No. 345). The work required a road closure which hasn't booked yet.	Planned for autumn 2025
Branbridges Road	East Peckham	Painting of deck beams of Branbridges (KCC No. 9). The work doesn't need a road/lane closure.	Planned for Summer/Autumn 2025

## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
A228 Snodland By-pass near Malling Road, Snodland (10-0086)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	To be programmed

## **Appendix H - Combined Members Grant programme update**

### **Member Highway Fund programme update for the Tonbridge and Malling Borough.**

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 01.05.2025

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the Tonbridge and Malling Borough, Andy Watson

**There are no projects of this type to report**

## **Appendix I – Road Markings**

This year will see the commencement of a multi-year strategic lining programme for the renewal of road markings, focusing initially on the Resilient Highway Network and A road network, with a view to expanding this to the B road network in time (dependent on funding).

A five-year programme has been developed, and will be reviewed and sense checked annually, with input from local district teams to ensure this programme remains sensitive to local requirements.

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged.

**No update**



Legal Implications

1.1.1 Not applicable.

**1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

**1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Richard Emmett / Andy Watson 03000 418181**