To: Tonbridge & Malling Joint Transportation Board

By: KCC Highways and Transportation

Date: 01/11/2025

Subject: Highways Forward Works Programme: 2024/25 and 2025/26

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2024/25 and 2025/26.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. this reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. In October 2022 we replaced this with a programme covering the years 2022/23 - 2023/24, and we have now produced a new two-year programme covering the years 2024-25 – 2025-26. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2026/27 - 29028-29 and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting - see Appendix C

Transportation and Safety Schemes – see Appendix D

- Casualty Reduction Measures
- Externally Funded Schemes
- Major Capital Programme

Developer Funded Works – see Appendix E

Bridge Works - see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant - Member Highway Fund - see Appendix H

Road Markings - see Appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on 03000 418181

Richard Emmett Senior Highway Manager West Kent Andy Watson Tonbridge & Malling Highway Manager

Alan Casson Strategic Asset Manager
Carol Valentine Drainage Asset Manager
Helen Rowe Structures Asset Manager
Sue Kinsella Street Light Asset Manager

Toby Butler Traffic Operations and Technology Manager

Jamie Hare Development Agreements Manager

Nikola Floodgate Road Safety and Active Travel Group Manager

Lee Burchill Major Capital Programme Manager

Jonathan Dean Highway Manager Special Projects/HSR/Signs & Lines

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - 0	Contact Officer Aard	on Divall	
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
Shipbourne Road	Tonbridge	The Ridgeway to Yardley Park Road	Completed Spring 2025
Malling Road	Snodland	Hollow Lane to St Katherines Road	Completed Spring 2025
St Leonards Street	West Malling	Teston Road to High Street	Completed Spring 2025
King Hill	West Malling	Teston road to HFS	Completed Spring 2025
Knowsley Way	Hildenborough	Whole Road	Completed Spring 2025
Surface Dressing			
Road Name	Parish	Extent of Works	Current Status
Clare Lane	East Malling And Larkfield	From Winterfield Lane to Mill Lane	Completed Summer 2025
Rochester Road	Aylesford, Wouldham	Bridgewood Roundabout to County Boundary	Completed Summer 2025
Teston Road	West Malling	Offham to Leonards Street	Completed Summer 2025
Red Hill	Wateringbury, East Malling and Larkfield	60m North of 'The Oasts' to Sweets Lane	Roadspace unavailable for 2025/26 programme
Proposed Sites for 2026/27 Season			
Road Name	Parish	Extent of Works	Current Status
Wouldham Road, Rochester Road & High Street	Wouldham	School Lane to Medway boundary	Proposed 2026/27 Season

Woodgate Road	Addington & Ryarsh	Addington Lane to The Street	Proposed 2026/27 Season
Holborough Road	Snodland	99 Holborough Road to High Street	Proposed 2026/27 Season
Plaxtol Lane	Plaxtol	A227 Tonbridge Road to Church Hill	Proposed 2026/27 Season
Addington Lane	Trottiscliffe	Village gateway to Woodgate Road	Proposed 2026/27 Season
Red Hill & Wateringbury	Wateringbury & East Malling	The Oasts Business Village to Chapel Street	Proposed 2026/27 Season
Kiln Barn Road	Ditton	Katy Avenue to Railway Bridge	Proposed 2026/27 Season
Hildenborough Road & Shipbourne Road	Shipbourne	Underriver House Road to A227	Proposed 2026/27 Season
Stone Street Road	lghtham	Blakes Green Road to Pine Tree Lane	Proposed 2026/27 Season
Machine Resurfacing -	- Contact Officer Mi	Byron Lovell	
Road Name	Parish	Extent of Works	Current Status
A227 Gravesend Road	Wrotham	Harvel Road to the A20 London Road	Completed
Lunsford Lane	Larkfield	London Road to Gighill Road	Completed
Station Road	Aylesford	Forstal Road to Hall Road	Programmed 13 th February 2026
A20 London Road	West Malling	Town Hill to A228 Ashton Way (including crossroads)	Currently proposed for financial year 2025/26
A227 Wrotham Road	Borough Green	A25 Sevenoaks Road Road to Borough Green Road	Currently proposed for financial year 2026/27

A25 Maidstone Road	Borough Green	Platt Industrial Estate to A227 Western Road	Currently proposed for financial year 2026/27
Bank Street	Tonbridge	Stafford Road to B2260 High St (Includes 'The Slade' and 'Castle St')	Currently proposed for financial year 2026/27
Footway Improvement	s – Contact Officer	Mr Neil Tree	
Baltic Road	Tonbridge	Footway Protection Entire extents from Deakins Lea to Quarry Hill Road	Currently proposed for financial year 2026/27
Church Lane	Trottiscliffe	Footway Protection Outside Trottiscliffe Primary School	Currently proposed for financial year 2026/27
Deakin Leas	Tonbridge	Footway Protection Entire extents from Pembury Road to dead end	Currently proposed for financial year 2026/27
Goldsmid Road	Tonbridge	Footway Protection Entire extents from Lavendar Hill to Pembury Road	Currently proposed for financial year 2026/27
Judd Road	Tonbridge	Footway Protection Entire extents from Baltic Road to Springwell Road	Currently proposed for financial year 2026/27
St Marys Road	Tonbridge	Footway Protection Entire extents from Pembury Road to Baltic Road	Currently proposed for financial year 2026/27
The Drive	Tonbridge	Footway Protection Entire extents from Pembury Road to Baltic Road	Currently proposed for financial year 2026/27
Tonbridge Road	East Peckham	Footway Protection From Addlestead Road to No. 269	Currently proposed for financial year 2026/27
Weald View Road	Tonbridge	Footway Protection Entire extents from Baltic Road to Springwell Road	Currently proposed for financial year

			2026/27
Woodfield Road	Tonbridge	Footway Protection Entire extent from Baltic Road to St. Mary's Road	Currently proposed for financial year 2026/27

Appendix B - Drainage

Drainage Repairs & Improvements - Contact Officer Earl Bourner			
Road Name	Parish / Town	Description of Works	Current Status
London Road	Larkfield	Investigation and renovation of existing soakaways opposite B&Q to remedy flooding on New Road junction	Works Completed.
High Street	Hadlow	Civils crew required to take up and set aside approx 71m X 0.2m of blocks and approx 61m of paving slabs on footway / driveway for reuse (Approx 27m of blocks and 22m of paving slabs either side of aco channel between Hadlow Castle and Hadlow kebab & fish bar and approx 17m of blocks one side and 17m of paving slabs on the other of the aco channel between My Face Place and the bus stop) Crew required to remove approx 66m of old aco channel and replace with 66m of new Linear drainage channel 100mm wide with slotted cast iron grating (D400) due to the existing aco being defective. After these works have been completed, re-lay blocks and paving slabs like for like and ensure water is able to flow into new linear channel to avoid any puddling.	Works Completed

Church Lane	Trottiscliffe	Civils crew required to remove ironwork from 2x gullies and backfill disused gully pots with Type 1 sub-base, crew then required to install 2x new Precast concrete / uPVC trapped gully, 750mm deep to invert as KCC/HTW/500/009, including grating and frame in the carriageway and install 20m of new 225mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m between the two new gullies. Crew also required to install 8m of new 225mm pipework from new gully outfalling to ditch opposite. Install kerbs 26m along the edge of the carriageway (In-between and 3m either side of the 2 gullies with kerb tapers on ends) after these works have been completed topsoil and grass seed whole section of verge.	Works Completed
Hollow Lane	Snodland	Civils crew required to dig down and replace first 2m of defective pipework from X2 gullies either side of the carriageway near lamp column (JHCR011) (Large root mass / possible collapse) replace sections of pipework with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Unsure extent of defective pipework until excavation is open, fix where required and reinstate the carriageway as per standard drawing KCC-HTW-700-002 (Road Type	Works Completed
Taylors Lane	Trottiscliffe	Civils crew required to dig down and replace 4.5m of pipework from gully outside Corner House to gully opposite. Replace section of pipework with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Pipework is currently really shallow, when installing new section of pipework install deeper where/ if possible to achieve levels.	Works Completed
Rochester Road	Burham	Civils crew required to excavate and remove damaged gully pot outside No.207 and replace with new brick untrapped gully as per standard drawing KCC/HTW/500/010. Replace the cover and frame with new D400 600 x 600mm grating x 150mm high and reconnect all existing lines back into new gully.	Works Completed

		1	,
Snodland Road	Birling	Civils crew required to dig down and replace first 6m of defective pipework from gully adjacent to No.20 (Possible collapse) replace section of pipework with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Unsure extent of defective pipework until excavation is open, fix where required. Locate outfall from gully and uncover any assets found. Reinstate the carriageway as per standard drawing KCC-HTW-700-002 (Road Type	Works Completed
Wrotham Road	Borough Green	Civils crew required to attend site and carry out work as follows. 1. Install 9m of new 300mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m from manhole opposite No.105 outfalling into ditch. 2. Install 6m of new 225mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m from gully outside No.105 outfalling to manhole opposite. 3. Install new precast concrete chamber type 2a to KCC/HTW/500/001 depth to invert not exceeding 1.20m opposite No.97 on top of existing 225mm mainline, when installing reconnect existing 225mm pipework to new chamber. 4. Crew required to fill gully pot outside No.97 with concrete to above the existing 300mm pipework and then install 6m of new 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m from gully outfalling to new chamber opposite. 5. Install 2m of new 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m from gully opposite No.97 outfalling into new chamber.	Job Passed to Contractor Programmed to commence on 06/01/2026 for 8 Days

•	1		
Riding Lane	Hildenborough	Civils crew required to dig down and replace first 2m of defective pipework from gully outside No.1 Brownway Cottages. Replace section of pipework with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Crew also required to excavate and remove damaged gully pot outside Laragh Barn and replace with new brick untrapped gully as per standard drawing KCC/HTW/500/010 and replace the cover and frame with new D400 450 x 450mm grating x 150mm high and reconnect all existing lines back into new gully.	Job Passed to Contractor Programmed to commence on 17/11/2025 for 4 Days
Long Mill Lane	Dunks Green	Civils crew required to dig out a total of 10m of ditch (5m from ends of culvert/ headwalls junction with Allens Lane) Clear ends of culvert/ headwalls and dig out approx 300mm under outlets / inlets and throughout ditches. Digout/spoil to be taken away from site and disposed of. Civils crew also required to replace 22m of defective culvert between the two ditches with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m.	Job Passed to Contractor Programmed to commence on 06/12/2025 for 2 Days
Wyatt Close	Borough Green	Civils crew required to dig down and replace 2.5m of pipework from gully to manhole outside No.8. Replace section of pipework with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m.	Job Passed to Contractor Programmed to commence on 01/12/2025 for 2 Days
Nizels Lane	Hildenborough	Civils crew required to dig down and remove gully pot opposite Bourne Place Meadows and replace with new brick build gully and reconnect all existing pipelines to asset. Replace the cover and frame with new D400 600 x 600mm grating x 150mm high and also install 10m of new 225mm perforated uPVC pipe with bed type A or C as KCC/HTW/500/031 depth to invert 1.0m from new gully running along verge. Shingle surround and wrapped in terram to lay under verge to act as horizontal 'soakaway' to alleviate localised ponding. Crew required to install kerbed apron around new gully with concrete base. When installing kerbed apron ensure water is able to flow from the carriageway into gully without any restrictions to avoid any puddling. Civils crew required to dig down and replace approx first 2m of defective	Job Passed to Contractor Programmed to commence on 19/01/2026 for 6 Days

pipework from gully into garden of "Home	
Farm" Replace section of pipework with	
150mm uPVC drain on bed type s to	
KCC/HTW/500/051, average depth to	
invert not exceeding 1.0m. Unsure extent	
of defective pipework until excavation is	
open, fix where required. When excavation	
is open please rod pipework and locate the	
outfall.	

Appendix C - Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Location	Description of Works	Current Status
Wrotham Road JWCP013	Borough Green	Replacement of Lamp Column. Brick wall built around old column. UKPN refused to carry out any works as no access to electric supply. Wall will need partial removal which will need to be agreed with homeowner. A new column has been installed on the opposite side of the road.	Completed
Western Road JWBA004	Borough Green	Replacement of Lamp Column	Completion by end February 2026
London Road JUAQ024	Wrotham	Replacement of Lamp Column	Completion by end February 2026
Shipbourne Road JSBO029	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Shipbourne Road JSBO078	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Sevenoaks Road JBCK009	Borough Green	Replacement of Lamp Column	Completion by end February 2026
Quarry Hill Road JQAK018	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Welland Road JWAV010	Tonbridge	Replacement of Lamp Column	Completed
London Road JLCA009	Ditton	Replacement of Lamp Column	Completion by end February 2026
Bordyke JBCH001	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Tonbridge Road JTDB034	Wateringbury	Replacement of Lamp Column	Completion by end February 2026
Hadlow Road JHAB011	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Pippin Way JPDO009	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Pippin Way JPDO020	Kings Hill	Replacement of Lamp Column	Completion by end February 2026

Kings Hill	Replacement of Lamp Column	Completed
		Completed
		Completed
		Completed
	·	Completion by end
Kings Hill	Replacement of Lamp Column	February 2026
Kinge Hill	Penlacement of Lamp Column	Completion by end
Kings i iii	Replacement of Lamp Column	February 2026
Kinas Hill	Replacement of Lamp Column	Completion by end
	replacement of Earlip Column	February 2026
Kings Hill	Replacement of Lamp Column	Completion by end
	'	February 2026
Kings Hill	Replacement of Lamp Column	Completion by end
Vinge ∐ill	Poplacement of Lamp Column	February 2026 Completion by end
Kings mili	Replacement of Lamp Column	February 2026
		Completion by end
Kings Hill	Replacement of Lamp Column	February 2026
		Completion by end
Kıngs Hill	Replacement of Lamp Column	February 2026
Kingo UIII	Penlagament of Lamp California	Completion by end
Kings Hill	Replacement of Lamp Column	February 2026
Kinge Hill	Penlacement of Lamp Column	Completion by end
Kings mii	Replacement of Lamp Column	February 2026
Kinas Hill	Replacement of Lamp Column	Completion by end
Tango riiii	Replacement of Earlip Column	February 2026
Kinas Hill	Replacement of Lamp Column	Completion by end
		February 2026
Kings Hill	Replacement of Lamp Column	Completion by end
	·	February 2026
Kings Hill	Replacement of Lamp Column	Completed
Kings Hill	Replacement of Lamp Column	Completed
		Completed
		Completed
		Completion by end
Aylestora	Replacement of Lamp Column	February 2026
Kings Hill	Replacement of Lamp Column	Completed
Kings Hill	Replacement of Lamp Column	Completed
Kings Hill	Replacement of Lamp Column	Completed
		Completed
		Completed
		Completed
Kings Hill	Replacement of Lamp Column	Completed
Kinas Hill	Replacement of Lamp Column	Completion by end
		February 2026
Kings Hill	Replacement of Lamp Column	Completion by end
		February 2026 Completion by end
Kings Hill	Replacement of Lamp Column	February 2026
		Completion by end
Kings Hill	Replacement of Lamp Column	February 2026
		Completion by end
Kings Hill	Replacement of Lamp Column	February 2026
Tambridee	Depleasement of Lawrence College	Completed
ı onbridge	Replacement of Lamp Column	,
Tonbridge	Replacement of Lamp Column	Completion by end
ronbilage	Treplacement of Lamp Column	February 2026
	Kings Hill	Kings Hill Replacement of Lamp Column

r			T =
Melrose Avenue JMEX002	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Admiral Way JABZ004	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Alfriston Grove JACC007	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Mitchell Road JMEQ002	Kings Hill	Replacement of Lamp Column	Completed
Mitchell Road JMEQ004	Kings Hill	Replacement of Lamp Column	Completed
THICH I TOUGHT ON E GOOT	1 11190 1 1111	Tropiacoment of Earlip Column	Completed
Mitchell Road JMEQ005	Kings Hill	Replacement of Lamp Column	Completed
Mitchell Road JMEQ010	Kings Hill	Replacement of Lamp Column	Completed
Mitchell Road JMEQ018	Kings Hill	Replacement of Lamp Column	Completed
Forest Way JFCF010	Kings Hill	Replacement of Lamp Column	Completed
Forest Way JFCF011	Kings Hill	Replacement of Lamp Column	Completed
Forest Way JFCF101	Kings Hill	Replacement of Lamp Column	Completed
Sherenden Park JSFD006	Golden Green	Replacement of Lamp Column	Completed
Maidstone Road JTCU001	Hadlow	Replacement of Lamp Column	Completion by end February 2026
Borough Green Road JWCQ004	Wrotham	Replacement of Lamp Column	Completion by end February 2026
Borough Green Road JWCQ007	Wrotham	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP007	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP008	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP009	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP019	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP021	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP022	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP023	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP025	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP038	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP039	Kings Hill	Replacement of Lamp Column	Completion by end
Discovery Drive	Kings Hill	Replacement of Lamp Column	February 2026 Completed
JDBP043 Discovery Drive	Kings Hill	Replacement of Lamp Column	Completed
JDBP044 Discovery Drive	Kings Hill	Replacement of Lamp Column	Completed
JDBP045 Discovery Drive	Kings Hill	Replacement of Lamp Column	Completed
JDBP046 Discovery Drive			Completion by end
JDBP047	Kings Hill	Replacement of Lamp Column	February 2026
Discovery Drive	Kings Hill	Replacement of Lamp Column	Completed

JDBP048			
Discovery Drive JDBP049	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP050	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP051	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP053	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP054	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP055	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP056	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP057	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP059	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP061	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP062	Kings Hill	Replacement of Lamp Column	Completed
Discovery DriJDBP063	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP064	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP065	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP066	Kings Hill	Replacement of Lamp Column	Completion by end February 2026
Discovery Drive JDBP067	Kings Hill	Replacement of Lamp Column	Completed
Discovery Drive JDBP071	Kings Hill	Replacement of Lamp Column	Completed
Barling Close JBFI001	Bluebell Hill	Replacement of Lamp Column	Completion by end February 2026
Fostington Way JFBI006	Walderslade	Replacement of Lamp Column	Completion by end February 2026
Walsham Road JWDB009	Walderslade	Replacement of Lamp Column	Completion by end February 2026
Fernbank Close JFBU003	Walderslade	Replacement of Lamp Column	Completed
Hepplewhite Mews JHDN001	Walderslade	Replacement of Lamp Column	Completed
Oakleigh Close JOBH001	Walderslade	Replacement of Lamp Column	Completed
Lower Warren Road JLCZ002	Aylesford	Replacement of Lamp Column	Completion by end February 2026
Bluebell Hill R-A-B Exit to Buckmore Park JUBG006	Bluebell Hill	Replacement of Lamp Column	Completion by end February 2026
Oaks Dene JOBB001	Walderslade	Replacement of Lamp Column	Completed
Birling Rd JBBS502	West Malling	Replacement of Lamp Column	Completion by end February 2026
Maidstone Road JMDJ019	Bluebell Hill	Replacement of Lamp Column	Completion by end

			February 2026
Station Rd JSDH012	Aylesford	Replacement of Lamp Column	Completion by end February 2026
Station Road JSDH013	Aylesford	Replacement of Lamp Column	Completion by end February 2026
London Road JLBX007	Aylesford	Replacement of Lamp Column	Completion by end February 2026
Cherry Orchard JCBI011	Ditton	Replacement of Lamp Column	Completion by end February 2026
Shipbourne Road JSBO017	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Shipbourne Road JSBO046	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Scott Close JSAU009	Ditton	Replacement of Lamp Column	Completion by end February 2026
Marlow Copse JMAX011	Walderslade	Replacement of Lamp Column	Completed
Larkfield Road JLAM003	Larkfield	Replacement of Lamp Column	Completed
Lunsford Lane service road JUAI005	Larkfield	Replacement of Lamp Column	Completed
Lunsford Lane service road JUAI006	Larkfield	Replacement of Lamp Column	Completed
Lunsford Lane JLDD002	Larkfield	Replacement of Lamp Column	Completed
Quarry Hill Road JQAN001	Tonbridge	Replacement of Lamp Column	Completed
Hamble Road JHAL004	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Vale Road JVAC056	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Avebury Avenue JABF005	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Stacey Road JSCW008	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Hopgarden Road JHCW001	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Hopgarden Road JHCW004	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Sevenoaks Road JSBE001	Ightham	Replacement of Lamp Column	Completion by end February 2026
Bliss Way JBCC001	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Western Road JWBA003	Borough Green	Replacement of Lamp Column	Completion by end February 2026
Wrotham Road JWCP006	Borough Green	Replacement of Lamp Column	Completion by end February 2026
Botany JBCL002	Tonbridge	Replacement of Lamp Column	Completion by end February 2026
Knowle Road JKAS005	Wouldham	Replacement of Lamp Column	Completion by end February 2026
Northwood Road JNBD001	Tonbridge	Replacement of Lamp Column	Completion by end February 2026

Appendix D - Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within the Tonbridge and Malling Borough, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes.

Current status correct as of **23 October 2025** and only includes schemes being progressed in the 25/26 financial year.

Local Transport Plan Funded Schemes					
Road Name	Description of Works	Current Status			
Casualty reduction n	neasures (reactive) – Tonbridge & Mallin	g			
24-TM-CRM-1428 A20 London Road, junction with Hall Road, Ditton	Signing and lining improvements.	Scheme Complete in Quarter 2 2025 (July-Sept).			
25-TM-CRM-1850 A228 Whetstead Road roundabout junction with B2160 Maidstone Road	Roundabout chevron block paving refurbishment.	Scheme Complete in Quarter 3 2025 (Oct-Dec).			
25-TM-CRM-1851 A228 Branbridges Road roundabout junction with Branbridges Industrial	Roundabout chevron block paving refurbishment.	Scheme Complete in Quarter 3 2025 (Oct-Dec).			
25-TM-CRM-1856 Fen Pond Road j/w Kemsing Road, Wrotham	Installation of yellow-backed signs at junction, vegetation cut back and review of drainage re. potential ponding.	Scheme Ordered. Expected completion in Quarter 3 2025 (Oct-Dec).			
LTP Schemes – Tonl	LTP Schemes – Tonbridge & Malling				
24-TM-LTP-1774 Seven Mile Lane, Offham - Comp	Junction improvements, double white centre line at bend and potential removal of filter lane.	Scheme Ordered. Expected completion in Quarter 4 2025 (Jan-Mar 2026).			

Lane crossroads		
25-TM-LTP-1884	Footway Enhancement Scheme (phase 2), from Haywards Farm Shop to	Scheme Ordered.
A26 Tonbridge Road	Faulkners Oast House and start of existing public right of way.	Expected completion in Quarter 3 2025 (Oct-Dec).

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within the Tonbridge & Malling Borough District funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

The list is up to date as of **23 October 2025** and only includes schemes being progressed in the 25/26 financial year.

Externally Funded Schemes – Contact Officer:						
Road Name	Description of Works	Source of Funding	Current Status			

THERE ARE NO PROJECTS OF THIS TYPE TO REPORT

Major Capital Programme

The Major Capital Programme team is implementing schemes within the Tonbridge & Malling district in line with Kent County Council's strategic targets with the road network.

Externally Funded Schemes – Contact Officer:							
Project Name/ Code	Description of Works	Source of Funding	Current Status				
BBH, A229 Blue Bell Hill Improvement Scheme	Major Junction upgrade scheme	Large Local Majors Fund	Survey works will continue into 2026 as important information is required to support the development of the design. Construction is currently programmed to begin in late 2029.				

HRA, A20 London Road/Hall Road, Aylesford	Junction improvement scheme	Local Growth Fund	As reported previously, a temporary solution was implemented by the drainage team, which has alleviated some of the flooding issues. A permanent solution for flooding on the A20 is being
			investigated

Appendix E - Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Natalie Peach (unless specified otherwise)				
Scheme Name	Mastergov File Ref No	Parish	Description of Works	Current Status
Churchill Retirement Living, 154-156 New Hythe Lane, Larkfield	TO004068	Larkfield and Aylesford	Widening of existing vehicle crossover to 156 and closing of access to 154	Undergoing Technical Review
Land at Former Court Lane Nurseries, Court Lane, Hadlow	TO004067	Hadlow	Development access and traffic calming measures	Undergoing technical review
Churchill Retirement Living Apartments, Annison Street, Tonbridge	TO004066	Tonbridge	New access and footway on west side of Annison Street in connection with retirement homes development	Agreement Signed
A228 Ashton Way, West Malling	TO004065	West Malling	Formalise footway link to existing PROW/Bridleway west of Tower View Roundabout	Awaiting formal submission
Retirement Village, rear of 239-259 London Road, West Malling	TO004059	West Malling	New priority junction access	Works Substantially completed
Barfield House, Teston Road, Offham	TO004058	Offham	New priority junction access, footway link and uncontrolled crossing point	Works substantially completed
Land west of Station Road North, West	TO004055	West Malling	New access to care home	Works on Maintenance

Malling				
2nd Access for Police, Poppyfields Roundabout, Aylesford.	TO004054	Aylesford	2nd Access to Police Station from link road created by BDW.	Contact Officer: James Pronger Works on maintenance
King Hill (Orwell Spike), West Malling	TO004052	West Malling	New bellmouth Access	Works completed in maintenance period. Contact Officer: Jamie Hare
Hermitage Lane access adj Chapelfield Way	TO004051	Aylesford	Access to be created for further	Undergoing Technical Review Contact Officer: Steve Stickels
A20 London Road junction Hermitage Lane	TO004050	Aylesford	Junction improvement works required for pre- occupation for development Land South of Barming Station.	Undergoing technical review/scope of works under discussion between developer and developer planner. Contact Officer: Jamie Hare
New Court Road – Access to development site at Bell Lane Burham	TO004048	Burham	Bellmouth Access	Technical Acceptance Issued – Awaiting completion of Agreement and update from Developer. No action since last update. Contact Officer: Alan Aston
New Road – j/w A20 London Road, East Malling	TO004047	East Malling	Junction improvement required by planning consent	On Maintenance
Coldharbour Lane, Aylesford	TO004039	Aylesford	Realignment/widening of access road north of Aylesford interchange and change of priority for access to industrial site	Works adopted . Contact Officer: Claremarie Vine
A20 London Road West Malling, Land west of Winterfield Lane	TO004038	West Malling	New access to development, footway works and changes to signalised junction at winterfield Lane	Works in progress
Lower Haysden Lane, Tonbridge	TO004037	Tonbridge	Amended junction layout at Lower Haysden Lane/Brook Street to incorporate development access	Works substantially completed

Access Adj, Barming Station, Hermitage Lane	TO004034	Aylesford	New access and footway/cycleway works	Works complete until development moved on then traffic island and TRO to complete. Contact Officer: Jamie Hare
Aylesford Newsprint – New Hythe Lane	TO004033	East Malling & Larkfield	Bus stop and pedestrian crossing installation	Works on Maintenance
Aylesford Newsprint – Papyrus Way/New Hythe Lane	TO004032	East Malling & Larkfield	Footway Improvements	Works on Maintenance
Aylesford Newsprint – Bellingham Way	TO004031	Aylesford	Off-site works – pedestrian crossing	Works substantially completed – awaiting remedials
A20 London Road/New Road/Station Road, Ditton	TO004028	Ditton	A20 improvement Scheme	Works in progress
Kiln Barn Road, Ditton	TO004027	Ditton	New bellmouth access and footway provision with associated lighting, drainage and speed limit works	Works in progress
Hermitage Lane Roundabout	TO004020	Aylesford	Roundabout for development on Hermitage Lane junction with Whitepost.	Agreement Signed Contact Officer: James Pronger
Poppyfields Roundabout	TO004019	Aylesford	New roundabout for development on Hermitage Lane and re- alignment of roundabout at 20/20 roundabout with Poppyfields	Works onto maintenace. Contact Officer: James Pronger
Laker Road, Rochester	TO004018	Rochester	New Bellmouth Access	Works completed Contact Officer: Jamie Hare
Aylesford Newsprint Site, Bellingham Way	TO004014	Larkfield	Removal of roundabout and formation of staggered junction to tie in to new private link road	Works substantially completed – awaiting remedials
Aylesford Newsprint Site, Station Road, Aylesford	TO004013	Aylesford	Junction signalisation for new link road	Works substantially completed – awaiting remedials

Γ		1	T	1
Land East of Clare Park, New Road, East Malling	TO004010	East Malling	New bellmouth access	Works substantially completed – awaiting remedials
Nepicar Oast, A20 London Road, Wrotham	TO004008	Wrotham	New Bellmouth Access	Agreement Signed – On Hold pending outcome of planning changes
The Old Coal Yard, Leybourne Way/New Hythe Lane, Larkfield	TO004007	Larkfield	New bellmouth access and footway link	Works substantially completed – awaiting remedials
Co-Op Store, Holborough Road/High Street, Snodland	TO004002	Snodland	Vehicle crossover to car park, loading bay and bus stop amendments	Awaiting completion of works
Sportsmans Farm, King Hill, West Malling	TO003427	West Malling	Access to residential development	Works substantially completed – awaiting remedials
Vantage Point	TO003314	Snodland	Access to proposed warehouse and drive-thru units from A228 Holborough Road	Awaiting remedial works prior to formal adoption
Station Road, Aylesford Phase 1	TO003161	Aylesford	New bellmouth access	Awaiting remedial works prior to formal adoption
Peters Village – Keepers Cottage Lane and Worrall Drive	TO003147	Wouldham	LoA for short term construction vehicle access, long term crossovers	Awaiting rememdial works prior to formal adoption
Sheldon Way, Larkfield	TO003116	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Works substantially complete – awaiting remedials
Woodgate Way/Tudeley Lane, Tonbridge	TO003113	Tonbridge	Two new accesses to car showroom	Awaiting H&S file
Cannon Lane Tonbridge	TO003089	Tonbridge	Alteration of entrance to new McDonald site	Awaiting confirmation of S104
Snodland Railway Station Forecourt	TO003079	Snodland	Layout Improvement	Awaiting remedials
Hermitage Lane/London Road, Aylesford	TO003068	Aylesford	New signal controlled junction	Works complete
Carnation Close	TO003024	East Malling	Alteration of turning head and creation of parking bays	Awaiting as built plans and commuted sums
The Pinnacles, Darenth Avenue	TO003021	Tonbridge	Creation of bellmouth	On maintenance

Appendix F - Bridge Works

Bridge Works – Contact Officer: Helen Rowe					
Road Name	Parish/Town	Description of Works	Current Status		

Currently, there is no work planned in Tonbridge and Malling district.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler				
Location	Description of Works	Current Status		
A228 Snodland By-pass near Malling Road, Snodland (10-0086)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed September 2025		

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Tonbridge & Malling Borough.

Combined Member Grant programme update for Tonbridge & Malling Borough. The following schemes are those, which have been approved for funding by both the relevant Member and by Andrew Loosemore, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of **23 October 2025** and only includes schemes being progressed in the 25/26 financial year.

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for Tonbridge & Malling, Andy Watson.

[]

Details of Scheme	Status
THERE ARE NO PROJECTS OF THIS TYPE TO REPORT	

Appendix I – Road Markings

This year will see the commencement of a multi-year strategic lining programme for the renewal of road markings, focusing initially on the Resilient Highway Network and A road network, with a view to expanding this to the B road network in time (dependent on funding).

A five-year programme has been developed, and will be reviewed and sense checked annually, with input from local district teams to ensure this programme remains sensitive to local requirements.

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged.

Road Marking Renewal Programme – Contact Officer: Jonathan Dean					
Road Name	Parish/Town	Extent of Works	Current Status		
A229 Blue Bell Hil	Walderslade and Boxley	Walderslade Woods Corridor (A229 Lord Lees and Taddington Roundabouts including link roads and slips)	Programmed for December 2025		

Legal Implications

- 1.1.1 Not applicable.
- 1.2 Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable.

Contacts: Richard Emmett / Andy Watson 03000 418181