

To: Tonbridge and Malling Joint Transportation Board
By: Tim Read, Head of Transportation
Date: Monday 30th March
Subject: Members Highway Fund and Combined Members Grant
Classification: Information only

Summary: Recommendations: That Members note the progress of programmed highway improvements.

Appendices

- A. Member Highway Funded Schemes and Combined Members Grant
- B. Highway Improvement Schemes

Risk Assessment Statement

- 1. None

Contact officer: Elaine Hendren, Ben Hilden,
Tel: 03000 41 81 81

Appendix A:

Combined Member Fund programme update for the Tonbridge and Malling District.

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways and is up to date as of 10 March 2015.

The details below are for Highway Schemes only and do not detail community contributions Members have made to other groups such as Parish or District Councils.

More detail on their schemes can be accessed by each Member via the online database or by contacting their Highway Project Engineer.

Member Highway Fund Schemes

Trudy Dean

Details of Scheme	Status
<p>To design and implement various highway improvements in East Malling , this is being carried out with consultation with the East Malling Conservation Group</p> <p>A number of remedial works involving the newly constructed low-level build out have been instructed and are expected to go on site in the very near future. The additions to the scheme include the provision of an additional sign, road markings and solar studs. Clearance of footway located in Waterbury Road to be included as part of the scheme (between The Heath and Huntleys Cottage)</p>	On site
<p>St Leonards Street West Malling Speed Management and Casualty Reduction Scheme. Design work underway and to include the realignment of bend utilising road markings and kerb build out, additional warning signs and VAS for flooding, relocation of bus stop to include road markings and tactile paving and dropped kerb</p>	In progress.

Sarah Hohler

Details of Scheme	Status
<p>Installation of signage to direct HGVs to the Tesco Distribution Centre – Ham Hill</p>	Complete
<p>A228 layby heading away from M20 J5 in a northbound direction, on the left hand side on approach to the TESCO distribution centre. Parking restriction - no overnight parking, limited waiting to 2hrs</p>	Complete.
<p>Pedestrians crossing at the informal crossing on Oxley Shaw Lane connecting Rectory Lane South with Rectory Lane North have difficulties with oncoming vehicles driving appropriately given the road environment. Remedial works are required to install a further 'Slow' road marking on Rectory Lane South.</p>	Pending Remedial Works.
<p>Vegetation and Sign clearance on A20 between its junctions with Seven Mile Lane and Leybourne Bypass Crossroads</p>	Complete

Installation of a VAS – Teston Road, Offham. Awaiting completion certificate pending final inspection	Handed over for delivery
Installation of 'Unsuitable for HVGs' signage in Pilgrims Way, Trottiscliffe from Taylors Lane to Pinefield Grove.	Complete
Installation of traffic management measures – Trottiscliffe Road, Addington	Complete
A20 London Road, Wrotham, Tower Industrial Estate, verge bollards	Complete.

Matthew Balfour

Details of Scheme	Status
Creating a new footway alongside Discovery School in Discovery Drive	Complete
Hale Street, East Peckham Traffic Calming Improvements - The scheme has been delayed onsite following the discovery of an unmarked pipeline (serving Heathrow and Gatwick). The contractor is liaising with the statutory undertaker	Handed over for delivery.
Hadlow Vehicle Activated Sign - Proposed location identified and funding agreed in principal. KCC ITS Team to confirm sign specification and suitability of the site. Quotation to be sought from approved KCC supplier for the relevant equipment	In progress
Mereworth, provision of 11 metre stretch of lining and restricted waiting parking sign.	Awaiting confirmation from Parish Council

Peter Homewood

Details of Scheme	Status
Bull Lane Eccles Damaged Verge Kerb Protection	Complete
Oldfield Drive, Wouldham Low Level Shrub Planting	Complete
Pilgrims' Way, Aylesford Speed Limit Reduction	Handed over for delivery
Aylesford Village Square Improvements – contribution toward design fees 2014-2015. Liaison and design process has commenced and will continue in the new financial year. Contribution has been approved.	In progress

Valerie Dagger

Details of Scheme	Status
Introducing a proposed 30 mph speed limit in Long Mill Lane, Dunks Green. Site to be inspected pending receipt of the completion certificate	Handed over for delivery

Leigh Road, Hildenborough Traffic Calming - awaiting programme date. The works will be carried out under a road closure to be implemented in the school holidays	Handed over for delivery
B245 London Road/Tonbridge Road, speed limit reduction to 30 mph - Traffic survey results were favourable and design is underway for the scheme including, progression of the speed limit TRO.	In progress
Stocks Green Road, speed management/gateway improvements - Outline design complete, awaiting feedback re any amendments/additions before moving to next phase	In progress
Shipbourne speed management improvement investigation. Traffic surveys underway, Engineer is awaiting the results	In progress

Richard Long

Details of Scheme	Status
A contribution using the remainder of Mr Long's MHF towards the Dry Hill Park/London Road scheme towards a puffin crossing facility. Contribution passed to Traffic Schemes. The scheme is now on site	Complete
Lansdowne Road, Tonbridge, scheme to prevent HGVs from attempting to use Lansdowne Road. A traffic survey undertaken in 2014 showed vehicles speeds to be very low. The results also indicate an average of 26 HGVs using the road per week. Design and investigation underway	In progress.

Christopher Smith

Details of Scheme	Status
Illuminating the pedestrian crossing – The Drive, Pembury Road/Lavender Hill	Works Complete
St Saviour's Church, Dry Hill Park Road Direction Signing	Works Complete
A contribution using the remainder of Mr Smith's MHF towards the Dry Hill Park/London Road scheme towards a puffin crossing facility. Contribution passed to Traffic Schemes. The scheme is now on site	Complete

Appendix B – Developer Funded Schemes Section 106 and Local Transport Plan (LTP) Schemes

Developer	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2014-15	Forecast Out-turn 2014-15	Kent County Council H&T Contact 03000 41 81 81
Halling Cement Works	Leybourne	Contribution to widening of M20 Junction 4 Eastern Overbridge	Planning application for smaller-scale mixed-use development granted by Medway Council. Revised S.106 contribution to M20 Junction 4 Eastern Overbridge agreed with KCC and the Highways Agency. Trigger point not yet reached.	Government decision on Single Local Growth Fund bid. Successful outcome would enable construction during 2015/16.	Nil	Nil	Louise Rowlands
Holborough Valley	Snodland	Pedestrian and cycling improvements in Snodland	Funding secured from developer. Likely contributions to various footway and pedestrian crossing improvements in Snodland.	Footpath improvements on eastern side of railway between Snodland station and Vantage Point – complete.	£70,000	£70,000	Louise Rowlands

Holborough Valley	Various	Contribution to A20 Quality Bus Corridor, comprising traffic signal priority, upgraded stops and shelters and junction capacity improvements	Traffic signal upgrades programmed, upgraded stops and real-time bus information programmed. Funding secured from developer	Ongoing delivery of traffic signal upgrades, bus stop improvements and real-time bus information. Gighill Road traffic calming modifications – now complete.	£20,000	£20,000	Louise Rowlands
-------------------	---------	--	---	--	---------	---------	-----------------

Holborough Valley	Various	Study into feasibility of enhancing Route 151 bus service	S.106 trigger point not yet reached	N/A	Nil	Nil	Louise Rowlands
Kings Hill	Various	Contribution to A20 Quality Bus Corridor, comprising traffic signal priority, upgraded stops and shelters and junction capacity improvements	Traffic signal upgrades programmed, upgraded stops and real-time bus information programmed. S.106 trigger point for Kings Hill contribution not yet reached.	Ongoing delivery of traffic signal upgrades, bus stop improvements and real-time bus information, funded by Holborough Valley and Leybourne Chase contributions. Ongoing procurement and programming of upgraded stops and shelters.	Nil	Nil	Louise Rowlands

Kings Hill	Kings Hill	Bus Lane on Tower View	S.106 trigger point not yet reached. Kings Hill Phase 3 proposals may warrant revised trigger point.	Determination of Kings Hill Phase 3 application by TMBC. Potential for revised S.106 and trigger point for bus lane scheme.	Nil	Nil	Louise Rowlands
Kings Hill	Mereworth	Improved sight lines at A228 / Kent Street junction and installation of foot/cycleway to Mosquito Road. Potential installation of pelican crossing on A228 and extension of 30mph speed limit.	Outline design completed and meeting held with neighbouring landowner to discuss required land take. Funding secured from developer. Modifications being considered following consultation with Mereworth Parish Council.	Negotiations with neighbouring landowner ongoing and wider consultation exercise following design modifications.	£25,000	£25,000	Louise Rowlands
Leybourne Chase	Various	Contribution to A20 Quality Bus Corridor, comprising traffic signal priority, upgraded stops and shelters and junction capacity improvements	Traffic signal upgrades programmed, upgraded stops and real-time bus information programmed. Funding secured from developer.	Ongoing delivery of traffic signal upgrades, bus stop improvements and real-time bus information.	£20,000	£20,000	Louise Rowlands

Leybourne Chase	Leybourne	Traffic calming on Birling Road	Traffic and speed surveys completed demonstrate that traffic calming not currently required. Contribution to be held in abeyance until development built out further, including completion of upgraded Birling Road access.	N/A	Nil	Nil	Louise Rowlands
Leybourne Chase	West Malling	Improved interchange at West Malling Station	Construction work completed on site apart from snagging errors. Minor modifications to highway road signing required.	Completion of on-site works and hand over of scheme to KCC/Network Rail	£550,000	£550,000	Louise Rowlands
Leybourne Park	Leybourne	Contribution to widening of M20 Junction 4 Eastern Overbridge	Funding secured from developer.	Government decision on Single Local Growth Fund bid. Successful outcome would enable construction during 2015/16.	Nil	Nil	Louise Rowlands

Peter's Village	Leybourne	Contribution to widening of M20 Junction 4 Eastern Overbridge	S.106 trigger point not yet reached.	Government decision on Single Local Growth Fund bid. Successful outcome would enable construction during 2015/16.	Nil	Nil	Louise Rowlands
Peter's Village	Various	Enhancement of Route 155 bus service	S.106 trigger point not yet reached.	N/A	Nil	Nil	Louise Rowlands
Peter's Village	Various	New 'west bank' bus service	S.106 trigger point not yet reached.	N/A	Nil	Nil	Louise Rowlands
Ryarsh Brickworks	Various	Traffic calming in Ryarsh and surrounding villages	Development currently stalled. S.106 trigger point not yet reached.	N/A	Nil	Nil	Louise Rowlands

Ryarsh Brickworks	Various	Enhancement of Ryarsh bus services, one month bus pass for all new occupiers of the development and all residents of Ryarsh Parish	Development currently stalled. S.106 trigger point not yet reached.	N/A	Nil	Nil	Louise Rowlands
Redrow / Town and Country Housing Group	Tonbridge	Priority change at the Medway Wharf Road/Sovereign Way junction	Outline design and public consultation exercise completed. Funding secured from developer.	Detailed design and programming of works.	£50,000	£50,000	Louise Rowlands
B245 London Road/Dry Hill Park Road	Tonbridge	Highway Safety Improvements	Scheme complete		£150K	£40K	Michael Heath
A20/Seven Mile Lane	Wrotham Heath	Junction Improvements - No 2 crash site in the County and a spate of recent incidents have resulted in numerous calls for action from the local community & Councillors	A number of matters remain outstanding. Power supply issues resolved, awaiting erection of new lighting columns and re-erection of direction signs.	Final remedial works and scheme completion	£220K	£440K	Michael Heath
Snodland	Snodland	LTP Scheme – Footway improvement High Street junction with May Street	Detailed design	Scheme delivery		£3k	Michael Heath

Ditton	Ditton	LTP Scheme – Legal work to enable scheme to develop Station Road Ditton	Legal work for deed of Dedication	Legal Work progression		£3k	Michael Heath
Borough Green	Borough Green	LTP Scheme – Forward design and Options Report	Options report delivered by consultant and being analysed.	Recommend options to be taken forward.		£17k	Michael Heath
Hadlow	Hadlow	CRM scheme – A26 junction with Carpenters Lane	The tree has now been pollarded and the side junction warning sign has been erected.	Scheme development		£0	Michael Heath
Tonbridge	Tonbridge	CRM Scheme – A26 Hadlow Road junction with Higham Lane	Scheme completed			£16k	Michael Heath
Hadlow	Hadlow	CRM Scheme – A26 Maidstone Road junction with Common Road	Scheme completed			£22k	Michael Heath