

Tonbridge & Malling Joint Transportation Board – June 18 2009

KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2009 - 10	Forecast Out-turn 2009-10	KHS Contact 08458 247800
07-ITS-TM-07	A228 Lay-by west side near Ham Hill - Snodland	2007 scheme: pedestrian improvements associated with lorry management in lay-by on A228.	Possible closure of the layby to be considered as part of overall strategy of lorry movements within this part of the county.	None – this project will no longer be reported as a single identified scheme to this Board	£0k	£0k	Terry Drury
07-ITS-TM-08	Maidstone Road (Blue Bell Hill Village) -	2008 scheme: traffic signals at Lord Leas to assist with egress from village	Traffic signal switch-on was delayed by six weeks due to sub-contractor's error	Works scheduled to be completed May 31 09	£150k	£150k	Julian Cook
07-ITS-TM-X1	Rochester Road, Burham	Junction improvement at Bell Lane	See text of report	See text of report	£0K	£4K	Julie Emmett
08-ITS-TM-01	A20 London Rd (Coldharbour) Aylesford	Road widening between Hermitage Lane and the Coldharbour roundabout.	Works completed April 24 2009	westbound bus lane at Hermitage La to reopen & variable message sign to be reinstalled	£193k	£290k	Andrew Burton
08-ITS-TM-02	Sevenoaks Road– Borough Green (A25)	Puffin Crossing - immediately west of the junction with Western Road	Works completed April 27 2009	Completed scheme - No further reports	£50k	£53k	Julian Cook
08-ITS-TM-03	Medway Valley Railway Line	Medway Valley Initiative: cycling and pedestrian improvements to routes linking to the Medway Valley Line	As reported to the March 2009 meeting, this scheme has been deferred until land ownership issues have been resolved.	Negotiations with rail companies to commence with a view to carrying out works in 2010-11	£0k	£0k	Terry Drury / Andrew Burton
08-MISC-TM-01	Mereworth	Signed weight restrictions on roads between Seven Mile Lane and A228 Malling Road	Works are scheduled to be completed 14 June 2009	Completed scheme - No further reports	£25K	£27K	Simon Allsopp
08-ITS-TM-05	Lucks Hill – East Malling	Resurface carriageway and install better warning signs (casualty reduction measure)	Works completed April 27 2009	Crash record being monitored to assess whether additional works (eg road	£62k	£51k	Andy Padgham

KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2009 - 10	Forecast Out-turn 2009-10	KHS Contact 08458 247800
				widening) are required			
08-S106-TM-01	Hadlow Road - Tonbridge	Puffin Crossing - South of junction with Cannon Lane (£30K from S106 developer funding)	Works completed May 8 2009	Completed scheme - No further reports	£45k	£45k	Julian Cook
09-ITS-TM-01	Tonbridge Station	Improvements to taxi/bus stop/pick-up arrangements	See text of report	See text of report	£40K	£40K	Darren Hickman
09-ITS-TM-02	Kings Hill to Aylesford	Bus priority measures (design only in 2009-10)	Concept design has commenced	Design work will continue	£50K	£50K	Andy Corcoran
09-ITS-TM-04	Winterfield Lane – East Malling	New footway from Clare La to Chapman Way	See text of report	See text of report	£200K	£200K	Darren Hickman
09-ITS-TM-05	Various, Boroughwide	New pram ramps	List of locations being prepared	Work on site scheduled for January 2010	£13K	£9K	Michael Wijayanayagam
09-ITS-TM-07	Station Road, Aylesford (nr Hall Road)	puffin crossing	Funding secured	Design to commence: work scheduled to start on site 23 November 09	£48K	£48K	Julian Cook
09-S106-TM-01	Station Road, Aylesford (nr Medway Court)	puffin crossing (funded by developer of Medway Court)	Design is complete	Work scheduled to start on site September 2009	£48K	£48K	Geoff Frost