

## Joint Transportation Board 14 June 2010

## Scheme Progress Report

KHS Ref	Location	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2010 - 11	Forecast Out-turn 2010-11	Kent Highway Services Contact 08458 247800
MY 1554 TD	Quarry Hill / London Road <b>Tonbridge</b>	Improvements to existing cycle path that links Quarry Hill to London Road (linked to pedestrian safety scheme in London Road)	Funding approved April 2010. Detailed design complete – consultation due last week of May	Works due to start 16 August	£85K (incl works in Tun Wells)	£85K	Darren Hickman
MY 1555 TD	Various roads <b>Tonbridge- to- Nettlestead</b>	improvements to buses and bus-route infrastructure - Routes 6 and 7 between Tunbridge Wells, Pembury Hospital and Maidstone	Funding approved April 2010. See text in body of report	Detailed design to continue in conjunction with “Kickstart” partners	Up to £333K (incl works in Tun Wells)	tba	Geoff Dance
MY 1652 TD	New Hythe Lane <b>Larkfield</b>	Replace the zebra crossing outside the Fire Station with a traffic-signal-controlled crossing	Funding approved April 2010	Detailed design scheduled to start September 2010	£43K	£45K	Andrew Burton
MY 1651 TD – 1	Shipbourne Rd & Vale Road, <b>Tonbridge</b>	Improvements to existing cycle path	Funding approved April 2010	Detailed design scheduled to start August 2010	£60K	£60K	Simon Allsopp
MY 1651 TD - 2	London Rd, <b>Ditton</b>	Improvements to existing cycle path	Funding approved April 2010	Detailed design scheduled to start August 2010	£40K	£40K	Simon Allsopp