

Footway and Carriageway Schemes

Please note that this is an estimated date that Kent County Council plan for the works to commence however if emergency situations occur then dates are likely to change.

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Leybourne Way	Larkfield	Junction with Lunsford Lane Carriageway resurfacing	Design Stage	Tender to be let.	N/A	£25,300	Robert Seggie
Holborough Road	Snodland	Roundabout junction with Ladds Lane Carriageway resurfacing	Design Stage	Tender to be let.	N/A	£37,950	Robert Seggie
Snodland Bypass	Snodland	Ham Hill Roundabout to end of dual carriageway, carriageway resurfacing	Design Stage	Tender to be let.	N/A	£422,280	Robert Seggie
Coldharbour Lane	Hildenborough	Micro Asphalt	01/05/2012 to 01/05/2012 (Completed)	Completed	N/A	N/A	Robert Seggie
Forest Grove	Tonbridge	Micro Asphalt	01/05/2012 to 01/05/2012	Deferred due water leak	N/A	N/A	Robert Seggie
Cedar Crescent	Tonbridge	Micro Asphalt	02/05/2012 to 02/05/2012 (Completed)	Completed	N/A	N/A	Robert Seggie
Lime Crescent	East Malling & Larkfield	Micro Asphalt	02/05/2012 to 02/05/2012 (Completed)	Completed	N/A	N/A	Robert Seggie
Lee Road	Snodland	Micro Asphalt	03/05/2012 to 03/05/2012 (Completed)	Completed	N/A	N/A	Robert Seggie

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Teapot Lane	Ditton	Micro Asphalt	03/05/2012 to 04/05/2012 (Completed)	Completed	N/A	N/A	Robert Seggie
Woodlands Avenue	Snodland	Micro Asphalt	03/05/2012 to 03/05/2012 (Completed)	Completed	N/A	N/A	Robert Seggie
Hodgson Crescent	Snodland	Micro Asphalt	03/05/2012 to 03/05/2012 (Completed)	Completed	N/A	N/A	Robert Seggie
High Street (Holborough Rd to Eastern end.)	Snodland	Micro Asphalt	14/05/2012 to 14/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Eagle Close	East Malling & Larkfield	Micro Asphalt	TBA	Programmed as current progress states	N/A	N/A	Robert Seggie
Silverhurst Drive (Bishops Oak Ride to Hazel Shaw)	Tonbridge	Surface Dressing	15/05/2012 to 15/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Powder Mill Lane (Leigh Road to Hunters Seal)	Leigh	Surface Dressing	15/05/2012 to 15/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Hamptons Road (East of School Lane to a point 4.0m west of Park Road.)	Shipbourne	Surface Dressing	16/05/2012 to 16/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Trench Road (8m north of Trench Road jct School entrance to a point 13.5m from the A227 Shipbourne Road)	Tonbridge	Surface Dressing	16/05/2012 to 16/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocati on 2011 - 12	Fore cast Out- turn 2011- 12	Kent County Council H&T Contact 08458 247800
Maidstone Road (Between Palmers Brook & 8.4 m west from corner of Goose Green Farm house.)	Hadlow	Surface Dressing	17/05/2012 to 17/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Park Road	East Peckham	Surface Dressing	17/05/2012 to 17/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Claygate Lane (14m from Reeds lane to Puttenden Road)	Shipbourne	Surface Dressing	17/05/2012 to 17/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Stan Lane (Stan lane to Swanton Road)	West Peckham	Surface Dressing	18/05/12 to 18/05/12	Programmed as current progress states	N/A	N/A	Robert Seggie
Teston Road (15.5m from Sevenmile Lane to a point 22.5m east of Aldon Lane)	Offham	Surface Dressing	18/05/2012 to 18/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Fairseat Lane	Wrotham	Surface Dressing	21/05/2012 to 21/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Platt House Lane (Vigo Road to Fairseat Lane (included in Fairseat Lane))	Wrotham	Surface Dressing	21/05/2012 to 21/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Ford lane	Addington	Surface Dressing	21/05/2012 to 21/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Thong Lane (Quarry Hill Road to Mill Lane)	Borough Green	Surface Dressing	21/05/2012 to 21/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Pilgrims Way (A20 to Wrotham Water Road)	Wrotham	Surface Dressing	22/05/2012 to 22/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Roughetts Road (Church Road to The Street)	Ryarsh	Surface Dressing	22/05/2012 to 22/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Wrotham Water Road (Wrotham Water Lane to a point 14m east of Cedar Wood Farm.)	Wrotham	Surface Dressing	22/05/2012 to 22/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Workhouse Road (Jct with Quarry entrance north to Park Farm Road)	Ryarsh	Surface dressing	23/05/2012 to 23/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Park Farm Road (Work House Road to end)	Ryarsh	Surface dressing	23/05/2012 to 23/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Court Road (Bell Lane to Old Church Road)	Burham	Surface dressing	24/05/2012 to 24/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
School Lane (High street to a point 18.2m east of lay-by & 47.7 East of Oldfield drive to Pilgrims Way)	Wouldham	Surface Dressing	24/05/2012 to 24/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie

Location	Parish	Description of Works	Current Progress	Anticipated Actions for next 3 months (Prior to next JTB)	Original Allocation 2011 - 12	Forecast Out-turn 2011-12	Kent County Council H&T Contact 08458 247800
Hall Road	Wouldham	Surface Dressing	25/05/2012 to 25/05/2012	Programmed as current progress states	N/A	N/A	Robert Seggie
Epsom Close	West Malling	Surface Dressings	TBA	Programmed as current progress states	N/A	N/A	Robert Seggie

