

Footway and Carriageway Schemes

Please note that this is an estimated date that Kent County Council plan for the works to commence however if emergency situations occur then dates are likely to change.

Location	Parish	Description of Works	Current Progress	Delivery Date	Source	Kent County Council H&T Contact 08458 247800
Mill Street	East Malling	Micro Asphalt – Extents – whole length	To be programmed	Spring 2013	£6m Programme	Neil Tree
Ravens Close	Larkfield	Micro Asphalt – Extents – whole length	Completed	15/10/2012	£6m Programme	Neil Tree
Clare Lane	East Malling	Micro Asphalt – Extents – Mill Street – Lucks Hill	To be programmed	Spring 2013	£6m Programme	Neil Tree
Dryland Road	Snodland	Micro Asphalt – Extents – whole length	To be programmed	Spring 2013	£6m Programme	Neil Tree
Plaxdale Green Road	Stansted	Micro Asphalt – Extents – Parsons Lane – Plaxdale Green Farm to Labour in Vain Road	To be programmed	Spring 2013	£6m Programme	Neil Tree
The Freehold	East Peckham	Micro Asphalt – Extents – whole length	Completed but requires some remedial work in Spring 2013	Spring 2013	£6m Programme	Neil Tree
Bradbourne Lane	Ditton	Micro Asphalt – Extents – no through road section	Completed	16/10/2012	£6m Programme	Neil Tree
Rochester Road	Wouldham	Micro Asphalt – Extents – adjacent to Scarborough Terrace	Partially Complete. Remainder in Spring 2013	21/10/2012 /Spring 2013	£6m Programme	Neil Tree
Western Road	Borough Green	Micro Asphalt – Extents – whole length	To be programmed	Spring 2013	£6m Programme	Neil Tree

Location	Parish	Description of Works	Current Progress	Delivery Date	Source	Kent County Council H&T Contact 08458 247800
Deakins Lea	Tonbridge	Micro Asphalt – Extents – whole length	To be programmed	Spring 2013	£6m Programme	Neil Tree
Streamside	Tonbridge	Micro Asphalt – Extents – whole length	Completed	09/10/2012	£6m Programme	Neil Tree
Shipbourne Road	Tonbridge	Micro Asphalt – Extents – Higham Lane to Willow Lea	Partially Complete. Remainder to be programmed	Spring 2013	£6m Programme	Neil Tree
A20	Larkfield	Footway Surfacing - New Hythe Lane to Larkfield Road	Completed on site	24/09/12 to 19/10/12	N/A	Julie Emmett
High Street	Tonbridge	Footway Surfacing - Conservation slabs to rear of bus stop in front of castle	Programmed	04/02/13 to 31/03/13	N/A	Russell Florey
Holoborough Road	Snodland	Resurfacing - Roundabout junction with Ladds Lane	Completed October 2012	October 2012	N/A	Tony Carrick
Snodland Bypass	Snodland	Resurfacing - Ham Hill Roundabout to end of dual carriageway	Completed October 2012	October 2012	N/A	Tony Carrick
Seven Mile Lane	Offham	Resurfacing - Lane (3 Sections) Viking Oak Kennels to Orchard Place Business Centre / Comp Lane to Wrotham Heath Golf Club	To be programmed	March 2013	N/A	Tony Carrick
A20	West Malling	Resurfacing - j/w Town Hill Roundabout	To be programmed	March 2013	N/A	Tony Carrick
Quarry Hill Road	Tonbridge	Resurfacing - A21 Flyover	To be programmed	March 2013	N/A	Tony Carrick

Location	Parish	Description of Works	Current Progress	Delivery Date	Source	Kent County Council H&T Contact 08458 247800
East Street	Addington	Resurfacing - (North) Whole length	To be programmed	March 2013	N/A	Tony Carrick
B245 Tonbridge Rd	Hildenborough	Resurfacing - Orchard Lea to BP garage	To be programmed	March 2013	N/A	Tony Carrick
A228	East Peckham	Resurfacing - 2 r/abouts end of Boyle Way j/w Branbridges Rd & Seven Mile Lane	To be programmed	March 2013	N/A	Tony Carrick