

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - <i>Contact Officer Neil Tree</i>			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
Lime Crescent	East Malling	Whole length	Completed
Eagle Close	East Malling / Larkfield	Whole length	Completed
Epsom Close	West Malling	Whole length	Completed
Sandown Close	West Malling	Whole length	Completed
Mill Street	East Malling	Whole length	Programmed to start 11/04/13 - 12/04/13
Ravens Close	Larkfield	Whole length	Completed
Clare Lane	East Malling	From its junction with Mill Street to its junction with Lucks Hill	Programmed to start 15/03/13 - 16/03/13
High Street	Snodland	From its junction with Holborough Road to the end	Completed
Hodgson Crescent	Snodland	Whole length	Completed
Lee Road	Snodland	Whole length	Completed
Woodland Ave	Snodland	From its junction with Constitution Hill to its junction with Lee Road	Completed
Dryland Road	Snodland	Whole length	Programmed to start 11/03/2013 for 1 day
Plaxdale Green Road	Stansted	From its junction with Parsons Lane to its junction with A20	Programmed to start 18/04/13 to 20/04/13
The Freehold	East Peckham	Whole length	Completed. Remedial work programmed
Bradbourne Lane	Ditton	No through road section	Completed

Rochester Road	Wouldham	From its junction with Knowle Road to its junction with Scarborough Terrace	Part complete 12/10/2012 Remainder programmed to start 10/4/13
Teapot Lane	Ditton	Whole length	Completed
Coldharbour Lane	Hildenborough	From its junction with Trench Farm to its junction with Orchard Mains	Completed
Western Road	Borough Green	Whole length	Programmed to start 21/04/2013 for 1 day
Deakins Lea	Tonbridge	Whole length	Programmed to start 22/04/13 - 23/04/13
Streamside	Tonbridge	Whole length	Completed
Shipbourne Road	Tonbridge	From its junction with Higham lane to its junction with Willow Lea	Part complete 6 & 7/10/2012 Remainder programmed for 29/03/13
Cedar Crescent	Tonbridge	Whole length	Completed

Surface Dressing Schemes – Contact Officer Neil Tree

Road Name	Parish	Extent of Works	Current Status
Pease Hill	Ash-cum-Ridley	From its junction with the Street to its junction with Hartley Bottom Road	Completed
Ford Lane	Addington	From its junction with Addington Lane to its junction with Wrotham Water Road	Completed
Ford Lane	Addington	From its junction with the A20 to its junction with Wrotham Water Lane	Completed
Teston Road	Offham	From its junction with B2106 Sevenmile Lane to its junction with Aldon Lane	Completed
Park Farm Road	Ryarsh	From its junction with Workhouse Road to the end	Completed
Roughetts Road	Ryarsh	From its junction with Church Road to its junction with The Street	Completed
Workhouse Road	Ryarsh	From its junction with Park Farm Road to its junction with Roughetts Road	Completed
Platt House Lane	Wrotham	From its junction with Vigo Road to its junction with Fairseat Lane	Completed

Wrotham Water Road	Wrotham	From its junction with Wrotham Water Lane to its junction with Pilgrims Way	Completed
Maidstone Road	Hadlow	From its junction with Palmers Brook to its junction with Stanford Lane.	Completed
Hamptons Road	Shipbourne	From its junction with River Bourne to its junction with Park Road	Completed
Park Road	Wateringbury	Whole length	Completed
Stan Lane	West Peckham	From its junction with Stan Lane to its junction with Swanton Road	Completed
Court Road	Burham	From its junction with Margetts Lane to its junction with Rochester Road	Completed
Hall Road	Wouldham	Whole length	Completed
School Lane	Wouldham	From its junction with Pilgrims Way to its junction with the High Street	Completed
Ford Lane	Addington	From its junction with the A20 to its junction with Wrotham Water Lane	Completed
Thong Lane	Borough Green	From its junction with Quarry Hill Road to its junction with Mill Lane	Completed
Powder Mill Lane	Hildenborough	From its junction with Hunters Seal to the end	Completed
Claygate Lane	Shipbourne	From its junction with Puttenden Lane to its junction with Reeds Lane	Completed
Hamptons Road	Shipbourne	From its junction with School Lane to its junction with River Bourne	Completed
Fairseat Lane	Wrotham	Whole length	Completed
Pilgrims Way	Wrotham	From its junction with A20 London Road to its junction with Wrotham Water Road	Completed
Platt House Lane	Wrotham	From its junction with Vigo Road to its junction Fairseat Lane	Completed
Wrotham Water Road	Wrotham	From its junction with Ford Lane to its junction with Wrotham Water Lane	Completed
Stocks Green Road	Hildenborough	From its junction with Leigh Road to the surface change near the 30mph signs West of Leigh Road	Completed
A227 Tonbridge Road	Plaxtol	From its junction with Back Lane to approximately 300m South of Plaxtol Lane	Completed

Silverhurst Drive	Tonbridge	From its junction with Bishops Oak Ride to its junction with Hazel Shaw	Completed
Trench Road	Tonbridge	From its junction with A227 Shipbourne Road to the end	Completed

Machine Resurfacing – Contact Officer Russell Boorman

Road Name	Parish	Extent of Works	Current Status
Leybourne Way Larkfield	Tonbridge	At its junction with Lunsford Lane	Completed
A20 junction with Town Hill	West Malling	The roundabout	Completed
Snodland Bypass	Snodland	Ham Hill Roundabout to the end of dual carriageway	Completed
Seven Mile Lane (3 Sections)	Offham	From outside Viking Oak Kennels to its junction Orchard Place Business Centre	Programmed to start 14/03/13 - 21/03/13
East Street (North)	Addington	Whole length	Programmed to start 23/04/13 for 1 day
Holborough Road Snodland	Tonbridge	The roundabout at its junction with Ladds Lane	Completed
A228 - 2 roundabouts at the end of Boyle Way	East Peckham	At its junction with Branbridges Road and Seven Mile Lane	Programmed to start 12/03/13 - 13/03/13
Bradbourne Lane	Ditton	From its junction with London Road to its junction with St. Peter's Road	Programmed to start 06/04/13 for 1 day
B245 Tonbridge Rd	Hildenborough	From its junction with Orchard Lea to the BP garage	Programmed to start 02/04/13 - 03/04/13
Quarry Hill Road	Tonbridge	A21 Flyover	Programmed to start 11/03/13 - 12/03/13

Footway Improvement Schemes - Contact Officer Wendy Boustead

Road Name	Parish	Extent and Description of Works	Current Status
A20	Larkfield	The northern footway from outside Ward & Partners to its junction with Larkfield Road – Replacement of asphalt surface	Completed
High Street	Tonbridge	To the rear of bus stops in front of the castle – Replacing existing stone	Awaiting delivery of specialist pavers to meet specification.

		flag paving with a new clay paver to match existing areas in the high street	Scheme to continue in April 2013
--	--	--	----------------------------------

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Alastair Coleman			
Road Name	Parish	Description and extent of Works	Current Status
Tonbridge High Street	Tonbridge	Installation of new gullies to relieve ponding at the bus stop near Costa Coffee.	Programmed to start on 18/02/2013 for 2 weeks
Cuckoo Lane	Tonbridge	Whole length - Road Closure for 1 week to clean the ditch	Programmed to start on 22/04/2013 for 4 weeks
Bull Lane	Wrotham	Installation of new soakaway	Awaiting start date

Appendix C – Street Lighting

These columns in Tonbridge High Street will be replaced early in the next financial year:

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
High Street, Tonbridge	JHBR001	O/S 4	To be programmed in early 2013-14
High Street, Tonbridge	JHBR002	O/S 1a	To be programmed in early 2013-14
High Street, Tonbridge	JHBR003	O/S 12a/14	To be programmed in early 2013-14
High Street, Tonbridge	JHBR004	O/S 9	To be programmed in early 2013-14
High Street, Tonbridge	JHBR005	O/S 26/28	To be programmed in early 2013-14
High Street, Tonbridge	JHBR006	O/S 34/34a	To be programmed in early 2013-14
High Street, Tonbridge	JHBR007	O/S 21/23	To be programmed in early 2013-14
High Street, Tonbridge	JHBR008	O/S ANGEL WALK	To be programmed in early 2013-14
High Street, Tonbridge	JHBR009	O/S 54/58	To be programmed in early 2013-14

High Street, Tonbridge	JHBR010	O/S 39	To be programmed in early 2013-14
High Street, Tonbridge	JHBR013	O/S 62/64	To be programmed in early 2013-14
High Street, Tonbridge	JHBR014	O/S 47	To be programmed in early 2013-14
High Street, Tonbridge	JHBR015	O/S 66/68	To be programmed in early 2013-14
High Street, Tonbridge	JHBR016	O/S 59	To be programmed in early 2013-14
High Street, Tonbridge	JHBR017	O/S 82/82a	To be programmed in early 2013-14
High Street, Tonbridge	JHBR018	O/S 69/71	To be programmed in early 2013-14
High Street, Tonbridge	JHBR019	O/S 73	To be programmed in early 2013-14
High Street, Tonbridge	JHBR020	O/S 92a	To be programmed in early 2013-14
High Street, Tonbridge	JHBR021	O/S 85/87	To be programmed in early 2013-14
High Street, Tonbridge	JHBR022	O/S 96/98	To be programmed in early 2013-14
High Street, Tonbridge	JHBR023	O/S THE CASTLE PH	To be programmed in early 2013-14

These columns are being replaced as part of ongoing maintenance and improvement programme:

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
Discovery Drive	JDBP501	BTW COLUMNS 8/9	Replacement by end of March 2013
Discovery Drive	JDBP508	OPP L/C 014 RHS	Replacement by end of March 2013
Dry Hill Park Road	JDAW510	J/W LONDON ROAD	Replacement by end of March 2013
Elm Lane	JEAX001	ON ELM COTTAGE	Replacement by end of March 2013
Five Oak Green Road	JFAW002	O/S 91/93 TUDELEY LANE	Replacement by end of March 2013
Hallsfield road	JHAK502	J/W WALDESLADE WOODS	Replacement by end of March 2013

Hopgarden Road	JHCW015	O/S 102	Replacement by end of March 2013
Hunt Road	JHDC	O/S 214	Replacement by end of March 2013
Lawrence Road	JLAV004	O/S 33	Replacement by end of March 2013
London Road	JLCL006	OPP OAKDENE CAFÉ	Replacement by end of March 2013
London Road	JLCH001	ADJ 85A	Replacement by end of March 2013
Lucas Road	JLDW006	OPP 45	Replacement by end of March 2013
Lunsford Lane	JLDD539	J/W LEYBOURNE WAY	Replacement by end of March 2013
Malling Road	JMAQ036	O/S 66 SHOP	Replacement by end of March 2013
New Road	JNAK514	J/W ENTERPRISE CENTRE LHS	Replacement by end of March 2013
Oak Drive	JOAB001	O/S 2/4	Replacement by end of March 2013
Pembury Road	JPAT002	OPP J/W ST MARYS ROAD	Replacement by end of March 2013
Quincewood Gardens	JQAI004	OPP 11	Replacement by end of March 2013
Raeburn Close	JRAA002	O/S 14	Replacement by end of March 2013
Railway Approach	JRCT001	J/W BARDEN ROAD	Replacement by end of March 2013
St Peters Road	JSCS013	J/W NEW ROAD	Replacement by end of March 2013
The Ridgeway	JTBW010	O/S 36/38	Replacement by end of March 2013
The Stream	JTCA001	O/S 2	Replacement by end of March 2013
The Stream	JTCA002	O/S 4/6	Replacement by end of March 2013
Tilebarn Corner	JTFW006	O/S 13	Replacement by end of March 2013
Tudeley Lane	JTDW001	ADJ 19/25	Replacement by end of March 2013
Tudeley Lane	JTDW002	ADJ 35/41	Replacement by end of March 2013
Tudeley Lane	JTDW004	ADJ 67/73	Replacement by end of March 2013

Whistler Road	JWBD010	O/S 51	Replacement by end of March 2013
Woodlands Road	JWCE060	O/S 247	Replacement by end of March 2013

Appendix D - Bridge Works

Bridge Works - Contact Officer Tony Ambrose			
Road Name	Parish	Description and extent of Works	Current Status
A229 Common Road	Aylesford	Temporary traffic lights on Common Road due to parapet upgrade	Programmed to start 21/1/13. Completed mid February 2013