

Capital Plan Post Implementation Review	
Service:	Leisure
Scheme Title:	Drainage/Flooding Works – Quincewood Gardens
Scheme Description:	Works to remedy drainage/flooding problems at Quincewood Gardens and Ridgeway Crescent Allotments.
Evaluation:	F&PAB 5 May 2005
Capital Plan Year(s)	2005/06
Approved budget	£9,000
National Priorities	None
Local Priorities	<ul style="list-style-type: none"> • Improve the effectiveness of watercourses. • Achieve a cleaner, smarter and better –maintained ‘street scene’ and open space environment.
Targets for judging success:	Reduction in problems caused by flooding and acceptance that the Council has acted reasonably by its insurers and neighbours.
Completion date (work completed):	May 2007
Completion date (final payment):	13 June 2007
Projected date for post implementation review:	12 months after completion.
Final cost:	£9,425.
Performance against National and Local Priorities and Targets:	Satisfactory
Budget performance / Value for money:	Satisfactory
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None