

Capital Plan Post Implementation Review	
Service:	Leisure
Scheme Title:	Larkfield Leisure Centre/Tonbridge Pool – Pool Hall Lighting
Scheme Description:	A specialist consultant report recommended that the underwater lighting at LLC and TSP be replaced by an overhead scheme to enhance the pool environment and health and safety at both sites.
Evaluation:	Reported to Leisure Facilities, Culture and Youth Advisory Board 17 October 2005. The overhead lighting needed to be enhanced to address health and safety concerns linked to reduction in underwater lighting at both sites.
Capital Plan Year(s)	2006/07
Approved budget	£25,000
National Priorities	N/A
Local Priorities	<ul style="list-style-type: none"> Meets corporate improvement priorities 7d to 'operate the Council's leisure facilities/services effectively, efficiently and economically, within approved level of resources, to meet identified needs' and 18a to 'improve the fabric of our leisure facilities and access for all'.
Targets for judging success:	<ul style="list-style-type: none"> Customer satisfaction levels Safe levels of lighting in both pool halls.
Completion date (work completed):	November 2007
Completion date (final payment):	25.03.2008
Projected date for post implementation review:	Twelve months after completion.
Final cost:	£28,309.
Performance against National and Local Priorities and Targets:	The new lighting has addressed previous health and safety concerns, and improved the overall ambience of the pool halls.
Budget performance / Value for money:	Final costs slightly higher than anticipated.
Other performance / procurement issues:	None.
Ongoing/Outstanding issues:	None.