## Capital Plan Progress Leisure & Arts Advisory Board – Tuesday, 26 February 2013

	Corporate aims & priorities	Expenditure to 31.03.12 £'000	2012/2013 Estimate £'000	2013/2018 Estimate £'000	Estimated Scheme Total £'000	Notes
Larkfield Leisure Centre		<u> </u>	<u> </u>		l	
(a) Energy Saving Measures Phase 2	1a, 1b, 7c, 13b (key), 18a	2	40		42	The purpose of the scheme is to reduce energy consumption at the Council's indoor leisure facilities in accordance with the Council's corporate priority of tackling the causes and effects of climate change. Phase 2 allows for the replacement of the single automated entry doors with a new arrangement that provides a draught lobby. Scheme completed.
(b) New Dance/Exercise Studio	1a. 1c, 7c, 18a		104		104	Scheme converts two existing squash courts into dance/exercise studio with capacity for 35/40 users. <b>Scheme completed.</b>
(c) Fitness Suite Enhancement	1g, 3a		76		76	Refurbishment of existing fitness suite to coincide with installation of new fitness equipment. <b>Scheme completed.</b>
Tonbridge Swimming Pool						
(a) Pool water disinfection system	7b, 7c, 12a (key)	64	26		90	Replacement of existing ozone water treatment plant with a disinfection system using ultra violet dosing. This newer, cleaner technology will reduce ongoing maintenance costs and address concerns about the efficiency of ozone dosing to protect against the incidence of pathogenic organisms such as cryptosporidium. Scheme also includes installation of automated backwashing system. Scheme completed.

	Corporate aims & priorities	Expenditure to 31.03.12 £'000	2012/2013 Estimate £'000	2013/2018 Estimate £'000	Estimated Scheme Total £'000	Notes
Tonbridge Swimming Pool (contin	ued)					
(b) Changing Room Floor	7c, 7d, 7g, 1	8a		22	22	Installation of non-slip surface in changing village to enhance cleanliness and improve health and safety. <b>Scheme completed</b> .
<u>Sportsgrounds</u>		l .	I			
(a) Tonbridge Racecourse Sportsground						
(i) Bridge Renewal/Repair	7a, 7d, 7e. 8a (key) 8B		19	7	76 95	Replacement of existing steel bridge serving the Sportsground from Avebury Avenue with a timber bridge. Original budget increased by £20,000 by way of a virement from the underspend on the PWGC Maintenance Building Refurbishment scheme to meet additional costs relating to structural works to the bridge abutments. Power cables on the bridge have now been severed allowing the site investigation for bridge abutments to be undertaken. The scheme details will now be finalised to allow construction to take place at the earliest opportunity in 2013.
(ii) Improvement works Phase 2 Less contribution from developers	1a,1c,7a, 8a,18a			65 (5)	65 (65)	Upgrade of kiosk to provide an enhanced level of catering including hot and cold food/drinks. Project to proceed once developer contribution monies secured.

	Corporate aims & priorities	Expenditure to 31.03.12 £'000	2012/2013 Estimate £'000	2013/2018 Estimate £'000	Estimated Scheme Total £'000	Notes
(iii) Flood Lighting Less Grants and contributions.	7g,11a,7a, 7c,7d,10a	(2)	20 (18)		20 (20)	, , , , , , , , , , , , , , , , , , ,
Open Space						
(a) Purchase of Quarry Hill Wood	7e, 8a (key)	14	6		20	Purchase of land from KCC completed. Works to trees, fences and other health and safety issues progressing.
(b) Leybourne Lakes Country Park – Children's Play Facilities. Less contributions from Developers/Big Lottery.	3e, 7a, 7c, 7g (key), 10a (key), 11a (key)	95 (95)	5 (5)		100 (100)	, , , , , , , , , , , , , , , , , , , ,
(c) Hill Top/Priory Wood Children's Play Equipment	7f, 10a (key)	13	2	5	20	Provision of an informal five-a-side kick-about area at Priory Wood Public Open Space together with general site improvements including signage and fencing. Technical difficulties with site have resulted in the kick-about area not being feasible. Other site improvements agreed in liaison with the local Members currently being progressed.
(d) Larkfield Recreation Ground Play Improvements	3e, 7a, 7c, 7f, 10a (key), 11a	10	15		25	Contribution to East Malling & Larkfield Parish Council for improved play facilities including provision of new skatepark for teenagers. Approved at October 2010 meeting of Cabinet. Scheme completed.

	Corporate aims & priorities	Expenditur e to 31.03.12 £'000	2012/2013 Estimate £'000	2013/2018 Estimate £'000	Estimate d Scheme Total £'000	Notes
Open Space (continued)						
(e) Public Open Spaces Site Phase1 Improvements Less Developer Contribution	7g (key), 8a (key), 13b (key)	63 (64)	18 (18)	18 (17)	99 (99)	
(f) Public Open Spaces Site Improvements Phase 2 Less Developer Contribution	3e,7a,7b,7 c,7d, 7g,8a,8b,1 1a, 18a		30 (30)	39 (39)	69 (69)	
(g) Haysden Country Park Bridge repairs	7d,7e,8a,1 8a		8		8	Repair/re–deck of the Shallows bridge to maintain safe access. <b>Scheme completed</b> .
Other Schemes		l			l	
(a) Tonbridge Cemetery						
(i) Memorial Safety	7d	71	20	5	96	Additional works required to repair tombs in 2011/12 met by a virement of £3,000 from Capital Grants to Organisations. Provision in 2012/13 based on Local Government Ombudsman's recommendations to inspect memorials every five years.
(ii) Path Improvements Less Developer contribution	7c,7d,7e, 8a,8b		12 (12)		12 (12)	Improve condition of paths and prevent future health and safety issues.
(b) Recreation Provision – Local Plans						
(i) Walderslade/Blue Bell Hill/ Taddington Valley	7e	46	2		48	Works to Taddington Valley progressed in liaison with local Members and Aylesford Parish Council.

	Corporate aims & priorities	Expenditur e to 31.03.12 £'000	2012/2013 Estimate £'000	2013/2018 Estimate £'000	Estimate d Scheme Total £'000	Notes
Other Schemes (continued)						
(c) Community Group Funding	7b, 7c, 7d, 8a (key)	n/a	8	40	48	Core funding for community groups to undertake capital projects at a number of outdoor leisure facilities/areas where user groups are actively involved in the management of the Council's facilities. Including Tonbridge Allotments and Gardens Association, Platt Wood and Basted Mill groups.
(d) Disability Discrimination Act Improvements  (i) Phase 3	2e, 7b	19	4		23	Provision to undertake works at leisure facilities where improvements have been identified in an earlier consultant disability access audit. Majority of works now completed. Management Team under delegated authority vired £19,000 of the Phase 3 budget to the Larkfield Leisure Centre Health & Fitness Improvement scheme in 2009/10. £5,000 vired to support DDA works to changing/toilet and meeting rooms at Angel Centre.
Capital Renewals						
(a) Capital Renewals	7b, 7d, 18a					
(i) Angel Centre		N/A	184	447	631	Provision for renewal of life-expired
(ii) Larkfield Leisure Centre		N/A	275	567	842	or obsolete assets. Renewals schedule subject to annual review.
(iii) Tonbridge Swimming Pool		N/A	36	302	338	Scriedule Subject to annual Teview.
(iv) Sports Grounds & Open Spaces		N/A	127	477	604	J

		Corporate aims & priorities	Expenditure to 31.03.12 £'000	2012/2013 Estimate £'000	2013/2018 Estimate £'000	Estimated Scheme Total £'000	Notes
Capita	I Renewals (continued)	l					
(i)	Poult Wood Golf Centre						
	Clubhouse		N/A	39	129	168	Provision for renewal of life-expired
	Grounds Maintenance		N/A	19	221	240	or obsolete assets. Renewals schedule subject to annual review.
	Course		N/A	8	82	90	J
(ii)	Provision for inflation savings target		N/A	(138)	(481)	(619)	To ensure the MTFS and hence predictions of revenue budget savings are as accurate as possible, renewals provisions now have an uplift for inflation. However, it has also been recognised that renewals estimates tend to be pessimistic (ie assets last longer in practice than the life assumed in the estimates). To avoid overstating the revenue savings target, it has been assumed that renewals provisions will be underspent by 10% per annum.
Capita	l Grants						
Со	pital Grants to Organisations mmitted 03/04 - 2008/09 schemes	7b, 7d, 7e, 8a (key), 10a (key), 11a (key), 14a	395	25		420	To enable the provision of local community leisure facilities and opportunities, including schemes identified by parish councils, in the Leisure & Arts Strategy. May help to unlock funding from other bodies, particularly the National Lottery. 2009/10 and subsequent years provisions deleted during 2008/09 Capital Plan Review. Virement of £11,000 to Tonbridge Farm Sportsground Pavilion Refurbishment and £3,000 to Memorial Safety agreed by Management Team under delegated authority. Likely spend against remaining budget to be reviewed.

	Corporate aims & priorities	Expenditure to 31.03.12 £'000	2012/2013 Estimate £'000	2013/2018 Estimate £'000	Estimated Scheme Total £'000	Notes
- Plaques		3			3	Presented on the completion of a project for display to acknowledge the contribution made by the Borough Council.
Total		653	910	1,871	3,434	