O !4 - D D 4	Lawrentstian Devices
Capital Plan Post Imp Service:	
Service:	Leisure
Scheme Title:	Wrotham School All Weather Pitch
Scheme Description:	To provide a full size floodlit all weather pitch available for School and community use.
Evaluation:	Finance and Property Advisory Board 05 January 2010.
Capital Plan Year(s)	2010/11
Approved budget	£46,000
National Priorities	Promoting healthier communities. Tackling the causes of obesity.
Local Priorities	 7a Enable the whole community, including those most in need, to more fully enjoy leisure and cultural activities. 7b Increase community involvement in the delivery and design of leisure services. 7e Improve public access to the countryside and public open spaces across the borough. 7g(Key) Involve, safeguard and meet the needs of children and young people. 11a(Key) Work with partners to promote, encourage and provide opportunities for healthy living.
Targets for judging success:	(a) Partnership funding secured for project. (b) Number of community use hours booked by local clubs. (c)Number of young people using facility.
Completion date (work completed):	Summer 2011.
Completion date (final payment):	4 May 2011 – payment made during construction phase.
Projected date for post implementation review:	12 months after completion.
Final cost:	£46,000
Performance against National and Local Priorities and Targets:	The new facility is well used by a number of local sports clubs including Borough Green Junior Football Club. Use is secured through a Community Use Agreement.
Budget performance / Value for money:	Expenditure in line with budget. The new facility cost in the region of £500,000, funded by a number of partners.
Other performance / procurement issues:	Short term problem encountered with supply of power to floodlights. Resolved by use of generator.
Ongoing / Outstanding issues:	The new facility has been a significant success enabling access during the day for the School and at evenings and weekends for the community.