

Capital Plan Post Implementation Review	
Service:	Planning and Transportation Services
Scheme Title:	Angel East Car Park – Safety Improvements
Scheme Description:	The aim of the proposed improvements is to minimise actual and perceived conflict between vehicles and pedestrians by reducing vehicle speeds in this area. The scheme involves the installation of five pairs of speed ramps spaced at close intervals along the access road to reduce traffic speeds to around 10 mph.
Evaluation:	Capital Plan Advisory Board 19 November 2003
Capital Plan Year(s)	2004/05
Approved budget	£5,000
National Priorities	None
Local Priorities	Corporate Aims and Priorities - To promote an ordered traffic environment.
Targets for judging success:	Acceptability to J Sainsbury's, who control the car park under a long lease from the Borough Council. Reduction in customer complaints.
Completion date (work completed):	30 September 2004
Completion date (final payment):	10 November 2004
Projected date for post implementation review:	12 months after completion.
Final cost:	£4,470
Performance against National and Local Priorities and Targets:	Letter dated 6 September from J Sainsbury's confirming that the speed bumps appear to be doing their job very well. No customer complaints regarding vehicle speeds in this area received since the speed humps were installed.
Budget performance / Value for money:	N/a
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None