

<b>Capital Plan Post Implementation Review</b>	
Service:	Planning & Transport Services
Scheme Title:	<b>Footway Lighting between Upper Castle Fields &amp; Tonbridge Swimming Pool</b>
Scheme Description:	A small lighting scheme to enable the footpath link from the upper car park to the swimming pool to be used safely and be more attractive for users all year round.
Evaluation:	F&PAB 10 May 06
Capital Plan Year(s)	2006/7
Approved budget	£9,900
National Priorities	Promoting healthier communities Improving the quality of life of children, young people, families at risk and older people. Creating safer and stronger communities.
Local Priorities	Transportation and Land Drainage : 4a, 4b Crime and Disorder Reduction: 10a
Targets for judging success:	Achieving a well lit footpath within the constraints of the Ancient Monument and adjacent housing. Customer satisfaction i.e. no further complaints/requests for improvement of the footway.
Completion date (work completed):	26 February 2007
Completion date (final payment):	24 August 2007
Projected date for post implementation review:	26 February 2008
Final cost:	£7,678.82
Performance against National and Local Priorities and Targets:	The targets were met in line with national and local priorities.
Budget performance / Value for money:	The scheme was implemented within the budget.
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None