



HM Government

Agenda Item 9

A20 Coldharbour Roundabout Improvement Scheme



Community Information Leaflet 5

June 2024

www.coldharbourroundabout.co.uk

<https://www.kent.gov.uk/roads-and-travel/road-projects/in-progress-road-projects/keep-maidstone-moving/coldharbour-roundabout>



Page 1
SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP



Project Update

Over the past month:

- the traffic lights on the roundabout have been completely removed;
- a new attenuation tank and associated drainage have been put in;
- the footpath has been removed;
- the Eastern widening of Coldharbour Lane has been completed;
- the High Voltage cable diversion has been completed;
- road construction continued including kerbs installation and footpath construction.

An overnight closure of Coldharbour Lane has been in place since 28 May and will continue until 15 June. The overnight closures are required to try and minimise disruption during the day.

The closures are to allow for many different works to be undertaken, including the installation of deep drainage crossings, site clearance works, the removal of the existing splitter islands and the installation of more kerbs, drainage and edgings. In addition, vegetation clearance has been undertaken.

On Saturday 8 June the concrete barrier on the roundabout will be removed.



Forthcoming Works

During June the following works are planned:

- The overnight closure of Coldharbour Lane will continue **until 15 June** (8pm – 6am) with diversions in place.
- On **17 June** the first major tarmacking will begin on the ‘offline west’ area, which will eventually form part of the new roundabout. Lighting columns will also be installed.
- From **10 June to 28 June** (24 hours) a lane will be closed on the western arm of the roundabout as UKPN installs a cable diversion.
- A full overnight closure of the roundabout is scheduled between **22 July and 10 August** (8pm-6pm).

Once confirmed the dates and diversions will be displayed via electronic signage boards on all approaches to the roundabout and will also be on the project website www.coldharbourroundabout.co.uk

Regular adjustments to the traffic management will also be made.





Contact Details

If you have any questions or comments about the Coldharbour Roundabout Improvement Scheme, please contact us using the details below.

Email: info@coldharbourroundabout.co.uk

Freephone (9am - 5pm, Monday - Friday): 08081 759456

Night Working (7pm - 6am, Monday - Friday): 07976 367359

You can also request to be kept up to date with progress on the project by registering for updates via the website.

Web: www.coldharbourroundabout.co.uk

www.coldharbourroundabout.co.uk

<https://www.kent.gov.uk/roads-and-travel/road-projects/in-progress-road-projects/keep-maidstone-moving/coldharbour-roundabout>

