CAPITAL PLAN MONITORING STATEMENT 2013/14 TO 31 MARCH 2014 SUMMARY OF SERVICES

			,	
		Expenditure	2013/14	2013/14
		To 31/03/13	Estimate Inc	Actual to
			Prior Year	31 March
			Slippage	2014
		£'000	£'000	£'000
0 11 10 1				
Capital Plan Schemes				
Planning, Housing & Environmental Health		712	663	415
Street Scene & Leisure		548	318	173
Corporate		111	96	97
Corporate			30	31
	Sub-total	1,371	1,077	685
		·	·	
Capital Renewals				
DI : 11 : 0 E : (111 III		,	400	-
Planning, Housing & Environmental Health		n/a		
Street Scene & Leisure		n/a		191
Corporate		n/a	382	234
	Sub-total	n/a	864	430
· ·	oub total	11/4	004	400
Total		1,371	1,941	1,115

	Expenditure	2013/14	2013/14
	To 31/03/13	Estimate Inc	Actual to
		Prior Year	31 March
	010.00	Slippage	2014
Capital Plan Schemes	£'000	£'000	£'000
Car Parking	67	77	71
Transportation	347	22	15
Environmental Improvements	57	33	23
Land Drainage / Flood Defence	167	143	131
Housing Investment Programme	74	388	175
Environmental Health	0	0	0
Sub-total	712	663	415
Capital Renewals	n/a	120	5
Total Planning, Housing and Environmental Health	712	783	420

	Code	Expenditure	2013/14	2013/14	
		To 31/03/13	Estimate Inc	Actual to	
			Prior Year	31 March	
			Slippage	2014	
Car Parking		£'000	£'000	£'000	
(a) Improvement Programme for Existing Car Parks					
(i) Phase 5	P01AA	46	2	2	Scheme completed.
(ii) Rolling Programme	P01AB		56	59	2013/14 programme completed.
(b) Car Parking Action Plan					
(i) Phase 6	P01MA	21	17	11	
(ii) Phase 7	P01MB		2	(1)	Contribution to scheme costs.
Total Car Parking to Summary		67	77	71	
Transportation					
(a) Local Transport Plan Partnership Programme Less Grants & Contributions	P01ED	186 (9)	18	15	
Sub-total		177	18	15	
(b) Community Partnership Initiatives	P06FE	170	4		
Total Transportation to Summary		347	22	15	

			Code	Expenditure	2013/14	2013/14	
				To 31/03/13	Estimate Inc	Actual to	
					Prior Year	31 March	
					Slippage	2014	
	!			£'000	£'000	£'000	
Env	ironn	nental Improvements					
(a)	Tonl	bridge Town Centre Enhancement - Phase 1	P01FH	57	33	23	
(a)	1011	bridge Town Centre Enhancement - I hase I	101111	37	33	25	
	Tota	I Environmental Improvements to Summary		57	33	23	
Lan	d Dra	inage / Flood Defence					
(-)	D:						
(a)	Drai	nage					
	(i)	Drainage Improvement Programme	P01HR	57	10		
	(1)	Less DEFRA Grant	1 011111	(28)			
		Sub-tota	ı	29	10	0	
(b)	Floo	od defence					
	(i)	East Peckham Flood Alleviation	P01HP	138	133	131	Outstanding claim now resolved.
	Tota	I I and Drainage / Flood Defence to Comment		107	140	104	
	rota	I Land Drainage / Flood Defence to Summary		167	143	131	
							<u> </u>

	Code	Expenditure	2013/14	2013/14	
		To 31/03/13	Estimate Inc	Actual to	
			Prior Year	31 March	
			Slippage	2014	
		£'000	£'000	£'000	
Housing Investment Programme					
(a) House Renovation Grants					
(i) Disabled Facilities Grants - Mandatory	P03AC	n/a	680	666	An additional £60,000 was vired from the Housing Assistance budget to
Less Grant Repayments		n/a		(13)	meet the increased demand for DFGs. The £14,000 remaining from this
Less Government Grant		n/a	(415)		
Sub-total		n/a	265	238	completed in 2014/15. Net underspend of £27,000 to be rolled forward.
3.2.					
(ii) Housing Assistance	P03AD	n/a	87	54	The Housing Assistance Policy and budget has been reviewed and was
Less Grant Repayments	. 00.12	n/a		(117)	approved by Cabinet in February 2014. Base budget for 2014/15 to be
Sub-total		n/a	87	(63)	£90,000 of which £30,000 is predicated on repayments leaving a net cost
Cub total		11/4	01	(00)	to the Council of £60,000.
					to the obtained 200,000.
(b) Sustainable Communities Programme					
(b) Gustamable Communities i Togramme					
(i) Renewable Energy Schemes	P03AM	74	36		Project delayed due to unexpected government consultation. Outcome
(i) Renewable Energy ochemics	1 OJAW	'-	30		expected early 2014/15. £30,000 to be rolled forward to 2014/15.
					expected early 2014/13. £30,000 to be folled forward to 2014/13.
Total Housing Investment Programme to Summary		74	388	175	
Total Housing investment Flogramme to Summary		/4	300	175	
Environmental Health					
Litan Onnientai Health					
(a) Air Quality Impact Study	P02BE		150		Draiget deleved and due to commence in 2014/15
(a) Air Quality Impact Study	PUZBE		150		Project delayed and due to commence in 2014/15.
Less Government Grants and Other Contributions			(150)		
Sub-total		0	0	0	
Total Francisco managed I I a although to Communication			_		
Total Environmental Health to Summary		0	0	0	

	Code	Evnanditura	2013/14	2013/14	
	Code	Expenditure			
		To 31/03/13	Estimate Inc	Actual to	
			Prior Year	31 March	
			Slippage	2014	
		£'000	£'000		
Capital Renewals					
•					
(a) CCTV Capital Renewals	P01BA	n/a	133	5	New CCTV equipment repairs are currently covered by warranty.
(a) corresponding				J	Underspend to be rolled forward to cover equipment post warranty.
					Potential to review costs after warranty expires.
(b) Car Parking	P01JF	n/a	9		1 otential to review costs after warranty expires.
(b) Car Parking	1 0 131	II/a	9		
(a) Environmental Protection	D02ED CD04	2/2	8		Naise aguinment leated langer than entisinated
(c) Environmental Protection	P02EB CR01	n/a	٥		Noise equipment lasted longer than anticipated.
D	D04 17/D00E7	,	(0.0)		
Provision for Inflation / Savings Target	P01JZ/P02EZ	n/a	(30)		
Total Capital Renewals to Summary		n/a	120	5	

	,		1
	Expenditure	2013/14	2013/14
	To 31/03/13	Estimate Inc	Actual to
		Prior Year	31 March
		Slippage	2014
	£'000	£'000	£'000
Capital Plan Schemes			
Street Scene	n/a		
Bradford Street Leisure & Community Centre	0	0 92	0
Tonbridge Swimming Pool Sports Grounds	19	20	
Open Spaces	24	16	
Capital Grants	398	25	
Other Schemes	107	61	50
		0.	
Sub-total	548	318	173
Capital Renewals	n/a	362	191
Total Street Scene and Leisure	548	680	364

					-
	Code	Expenditure	2013/14	2013/14	
		To 31/03/13	Estimate Inc	Actual to	
			Prior Year	31 March	
			Slippage	2014	
Chroat Coope		£'000	£'000	£'000	
Street Scene					
(a) Green Waste Bins Growth / Replacement	P02BC	n/a	52	49	
(b) Refuse Bins Growth / Replacement	P02DA	n/a	52	73	Increase in reserve stock to offset anticipated increase in bin costs.
Total Street Scene to Summary		n/a	104	122	
Bradford Street Leisure & Community Centre					
(a) New Bradford Street Leisure & Community Centre Less Contribution from Developer	P05MB				Scheme no longer being progressed.
Sub-total		0	0	0	
Total Bradford Street Leisure & Community Centre to S	ummary	0	0	0	
Tonbridge Swimming Pool					
(a) Car Park Improvement / Extension	P05CM		92		Delay in progress due to ongoing negotiations on lease of land.
Total Tonbridge Swimming Pool to Summary		0	92	0	

				I	 1	
		Code	Expenditure	2013/14	2013/14	
			To 31/03/13	Estimate Inc	Actual to	
				Prior Year	31 March	
				Slippage	2014	
_			£'000	£'000	£'000	
Spo	orts Grounds					
(a)	Tonbridge Racecourse Sportsground					
	(i) Bridge Renewal Repair	P05DT	19	20	1	Works to be progresses Summer 2014 in liaison with the Environment Agency.
	(ii) Flood Lighting Less Grants and Contributions	P05DA	6 (6)	9 (9)	2 (2)	Skate Park element of scheme now complete. Further works under consideration.
	Sub-total		0	0	0	
	Total Sports Grounds to Summary		19	20	1	
Оре	en Spaces					
(a)	Purchase of Quarry Hill Wood	P05FJ	14	1		Scheme completed.
(b)	East Malling & Larkfield PC - Recreation Ground Improved Play Facilities	P05FR	10	15		Parish Council considering additional works to alleviate customer complaint re noise.
(c)	Open Spaces Site Improvements - Phase 1 Less Developer Contributions	P05FT	66 (66)		2 (2)	Works in Tonbridge completed, further works being progressed at Leybourne Lakes Country Park.
	Sub-total		0	0	0	
(d)	Open Spaces Site Improvements - Phase 2 Less Developer Contributions	P05FV	8 (8)	61 (61)	48 (48)	Majority of works completed, minor works in progress.
	Sub-total		0	0	0	
	Total Open Spaces to Summary		24	16	0	

			T	г	1	1
		Code	Expenditure	2013/14	2013/14	
			To 31/03/13	Estimate Inc	Actual to	
				Prior Year	31 March	
				Slippage	2014	
_			£'000	£'000	£'000	
Сар	ital Grants					
(a)	Capital Grants to Organisations 2003/04 to 2008/09 Schemes	P05HK	395	25		Outstanding scheme at Carroty Wood expected to be fully claimed during 2014/15.
	Plaques	P05HZ	3			
	Sub-total		398	25	0	
	Total Capital Grants to Summary		398	25	0	
	,					
Oth	er Schemes					
(a)	Tonbridge Cemetery					
	(i) Memorial Safety	P05KV	78	15	8	Works in progress re closed Churchyards.
	(ii) Path Improvements	P05KB		15	15	Works completed.
	Less Developer Contributions	TOOKE		(12)	(12)	
	Sub-total		0	3	3	
	oub total			Ŭ	ŭ	
	(iii) Memorial Garden Vaults	P05KC		35	35	Works completed.
						·
(b)	Memorial Garden Improvement	P05KA	29	25	20	Works progressing in liaison with the Tonbridge Memorial Garden Trust.
	Less Fund Raising & Developer Contributions			(25)	(20)	
	Sub-total		29	0	0	
(c)	Community Group Funding	P05KS	n/a	8	4	
	Total Other Schemes to Summary		107	61	50	

					-
	Code	Expenditure	2013/14	2013/14	
		To 31/03/13	Estimate Inc	Actual to	
			Prior Year	31 March	
			Slippage	2014	
		£'000	£'000	£'000	
Capital Renewals					
(a) Recycling Initiatives	P02EBCR02	n/a	26	1	}
(b) Sports Grounds & Open Spaces	P05KGBC05	n/a	108	66	} }
(c) Angel Centre	P05KGBC01	n/a	51	30	Provision for renewal of life - expired or obsolete assets. Renewals
(d) Larkfield Leisure Centre	P05KGBC02	n/a	141	39	} schedule subject to annual review.
(e) Tonbridge Swimming Pool	P05KGBC04	n/a	83	28	}
(f) Poult Wood Golf Course:					}
Clubhouse	P05KGBC03	n/a	6	10	}
Grounds Maintenance	P05KGBC06	n/a	27	6	}
Course	P05KGBC07	n/a	11	11	}
Provision for Inflation / Savings Target	P05KZ	n/a	(91)		}
Total Capital Renewals to Summary		n/a	362	191	

Annex 3

CAPITAL PLAN MONITORING STATEMENT 2013/14 TO 31 MARCH 2014 CORPORATE

	Expenditure	2013/14	2013/14
	To 31/03/13	Estimate Inc	Actual to
		Prior Year	31 March
		Slippage	2014
	£'000	£'000	£'000
Capital Plan Schemes			
Information Technology Initiatives	112	71	86
Other Schemes	(1)		11
Sub-total	111	96	97
Capital Renewals	n/a	382	234
Total Corporate	111	478	331
Total Corporate	111	470	331

CAPITAL PLAN MONITORING STATEMENT 2013/14 TO 31 MARCH 2014 CORPORATE

			_		_
	Code	Expenditure	2013/14	2013/14	
		To 31/03/13	Estimate Inc	Actual to	
			Prior Year	31 March	
		01000	Slippage	2014	
		£'000	£'000	£'000	
Information Technology Initiatives					
(a) General IT Developments	P06DA	n/a	35	58	Includes additional expenditure associated with Modern.Gov system (£12,000) and SQL server licences (£13,000) required following a
(b) Document Management System Expansion	P06DE	51	9		compliance audit.
(c) Cash Receipting System	P06DB	61	4	4	
(d) Tablets for Members / Senior Officers	P06DC		23	24	
Total Information Technology Initiatives to Summary		112	71	86	
Other Schemes					
(a) Christmas Displays Capital Grant	P06FG	19	5	5	
(b) Local Strategic Partnership Less Performance Reward Grant	P06FJ	129 (149)	20	6	
Sub-total		(20)	20	6	
Total Other Schemes to Summary		(1)	25	11	

CAPITAL PLAN MONITORING STATEMENT 2013/14 TO 31 MARCH 2014 CORPORATE

						-
		Code	Expenditure	2013/14	2013/14	
			To 31/03/13	Estimate Inc	Actual to	
				Prior Year Slippage	31 March 2014	
			£'000	£'000	£'000	
Car	oital Renewals	P06FA				
(i)	General					
	Departmental Administration	GR01	n/a	44	3	}
	Council Offices	GR02	n/a			} }
	Print Unit	GR03	n/a	46		Provision for renewal of life - expired or obsolete assets. Renewals schedule subject to annual review.
	Photocopiers	GR04	n/a	1	4	} Scriedule Subject to affilial review.
	Telephones	GR05	n/a	4		} }
	Snack Facilities	GR06	n/a	13		} }
	Tonbridge Christmas Lighting	GR09	n/a			} }
	Sub-total		n/a	108	7	} }
(ii)	Information Technology	P06FB	n/a	369	227	} }
	Provision for Inflation / Savings Target	P06FZ	n/a	(95)		}
	Total Capital Renewals to Summary		n/a	382	234	