

To: Tonbridge and Malling Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 21st September 2020
Subject: Highway Forward Works Programme – 2020/21 onwards
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2020/21.

Kent County Council has agreed a substantial increase in the budget for planned highway works over the next three years, and as a result we are still in the process of identifying and designing schemes for inclusion in our full Year One to Two (2020/21 and 2021/22) and Year Three to Five (2022/23 to 2024/25) programmes. Because of this, we have decided to publish an interim programme, and to publish the full programmes later this year. For some assets this interim programme covers approximately the first six months of 2020/21, whilst for others it includes most of the works planned for the whole year.

This programme is subject to regular review and may change for several reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**
- **Local Growth Fund**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Member Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Highway Manager Mid Kent
Mark Simmons	Tonbridge and Malling District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage & Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Jamie Watson	Schemes Programme Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Jonathan Dean			
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
Comp Lane	Platt	From Long Mill Lane to Windmill Hill	Programmed for 23 rd September 2020 for 3 days
Forest Grove	Tonbridge	Whole Road	This scheme was programmed for March 2020. However, the road is very narrow and the works will require 'hand laying'. Works are intended to be complete on the second tranche 21 st – 30 th September 2020.
Stocks Green Road	Hildenborough	From Leigh Road to 30mph Markers	Programmed for 22 nd September 2020 for 2 days
Three Elm Lane	Hadlow	A26 junction to 540 metres east	Programmed for 28 th September 2020 for 2 days
Tonbridge Road	East Peckham	Hartlake Road to 340 Tonbridge Road	Completed
Yardley Park Road	Tonbridge	Throughout	Programmed for 29 th September 2020 for 3 days
A227 Shipbourne Road	Tonbridge	From Higham Lane Hildenborough Road	Completed
Plover Road	Larkfield	From Swallow Road to Plover Road	Completed
Common Road (Back Lane)	Ightham	From A25 to A227 (included Bank Lane)	Due to the scale of these works and disruption to the

			programme earlier in the year, it will now not be possible to complete the works this season. Therefore, the scheme is being carried over to the 2021/22 season.
Hadlow Road (Service Road East)	Tonbridge	From Main A26 to Main A26	Completed
Ashes Lane	Hadlow	From A26 Hadlow Road to Higham Lane	Completed
Surface Dressing			
Road Name	Parish	Extent of Works	Current Status
Three Elm Lane	Hadlow	540 metres east of A26 to Hartlake Road	Completed
Plough Hill (The Street)	Plaxtol	From Crowhurst Lane to Claygate Cross	Completed
Vigo Road	Stanstead	From Fairseat Lane to A227 Gravesend Road	Completed
Vines Lane	Hildenborough	Whole Road (Mill Lane to Riding Lane)	Completed
Retread (Road Recycling)			
Old Church Road	East Peckham	From A228 to A228 (Whole Crescent)	Completed
Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A20 London Road	East Malling	Castle Way to New Hythe Lane	Programmed 19 th November 2020

A228 Malling Road	Mereworth	Between A26 roundabout and Ashton Way roundabout	Programmed 30 th October 2020
Leybourne Way	Larkfield	A228 to New Hythe Lane	Completed
A228 Castle Way	Leybourne	Between Leybourne Way and M20 Junction 4	Completed
A229 Bluebell Hill	Aylesford	Between Lord Lees Roundabout to Medway County Council Border	Programmed 13 th October 2020
A26 Vale Rise (Roundabout)	Tonbridge	Roundabout and approaches	To be delivered between Jan-Mar 2021
High Street & Shipbourne Road	Tonbridge	Between River Walk and Dry Hill Park Road	To be delivered between Jan-Mar 2021
White Horse Road	Birling	Between Holly Hill and Harvel Road	To be delivered between Jan-Mar 2021

Footway Improvements – Contact Officer Mr Neil Tree

Western Road	Borough Green	From the A25 Maidstone Road to the High Street on the North side only. (Footway Reconstruction)	Completed
High Street	Wrotham	From the junction of Bull Lane to Kemsing Road. (Footway Reconstruction)	Works on-going and commenced on 17 th August 2020.
Trottscliffe Road	Addington	From the junction with Park Road / Milkhouse Lane to its junction with the A20. (Footway Protection)	Completed
Old Barn Road, (Including Broadoak & Evergreen Close)	Leybourne	Entire Length (Footway Protection)	Completed

Harvest Ridge	Leybourne	Entire Length (Footway Protection)	Completed
---------------	-----------	---------------------------------------	-----------

Appendix B - Drainage

Drainage Repairs & Improvements - <i>Contact Officer Earl Bourner</i>			
Road Name	Parish	Description of Works	Current Status
London Road	Aylesford	Flooding Issues for A20 outside of Quarry Wood Industrial Estate	Ongoing - Drainage Improvements are to be incorporated into the proposed roundabout scheme.
Lucks Hill	West Malling	Drainage improvements near More Park School. Investigations have determined existing drainage system has been severed and needs replacement.	Ongoing - With schemes engineer to develop options for replacement
Lakeside	Snodland	Investigations for works to alleviate flooding in heavy rainfall events	Waterman's consultant engineers developing options to mitigate flooding
Brook Lane	Snodland	Flooding outside pub, also affected Lakeside. CCTV survey install cast in place pipe lining repairs now complete. Another collapsed section of pipework is being replaced.	Job passed to contractor to replace collapsed pipe in order to complete the works
Lower Haysden Lane	Tonbridge	Replacing 32m section of collapsed pipework from Catchpit to ditch headwall outside Old Orchard	Works Completed Further works required to clean up debris taken out of ditch awaiting programme date
Three Elm Lane	Golden Green	Replacing 20m section of collapsed pipework from gully to ditch headwall opposite junction with Blackmans Lane	Works Completed
Teston Road	Offham	Replacing 2 sections of collapsed pipework on junction with Church Road	Job passed to contractor
Riding Lane	Hildenborough	Piping 20m of ditch with 450mm perforated pipe and installing new precast concrete gully and chamber, together with new brick-built headwall opposite Lyndenbrook	Works Completed
London Road	Ditton	Replacing 2m section of collapsed pipework junction with New Road	Job passed to contractor
Old Road	East Peckham	Install 2 new precast concrete gullies (one in footway and one in carriageway and install pipework)	Works Completed (04/06/2020)

The Rocks Road	East Malling	Dredge pond and dispose of any waste taken out, pond approx 35m long and 4m wide, dig 6 grips from carriageway into pond. Chestnut fencing to be reinstalled between carriageway and pond	Works Completed (27/07/2020)
Tonbridge Road	East Peckham	Dig out and re-grade 20m of ditch	Works Completed (29/05/2020)
Victoria Road	Golden Green, Tonbridge	Dig out and re-grade 15m of ditch	Works Completed (29/05/2020)
New Road	East Malling	Remove 49m of 250mm Concrete pipe to tip and replace with 300mm pipework	Works Completed (31/07/2020)
Riding Lane	Hildenborough	Catchpit and a hidden gully require locating and replacement covers and frames fitting, together with pipework repairs and outside Laragh Burn and outside No.1 Brownway Cottages.	Works Completed (06/08/2020)
Church Walk	East Malling	Install Precast concrete chamber in verge where there is a collapsed section of pipework	Works Completed (10/07/2020)
Bell Lane	Ditton	Patch lining works	Job passed to contractor
Vigo Road	Fairseat	Patch lining works	Job passed to contractor
High Street	Tonbridge	Works to replace footway gullies, repair damaged pipework and partial reconstruction of a buried manhole.	Job passed to contractor, works start on 03/08/2020
London Road	Larkfield, Aylesford	Replace 3 sections of collapsed pipework	Works programmed; Works start on 11/08/2020

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
New Road JNAJ003	Ditton	Replacement of streetlight (Problems with parked vehicles)	Completion by end of December 2020
Station Road JSDI005	Ditton	Removal of the redundant column	Completion by end of December 2020.
Waveney Road JWAR014	Tonbridge	Removal of the redundant column	Completion by end December 2020
Walderslade Woods Roundabout JWDX501/502/503	Walderslade	Replacement of signs	Completion by end of December 2020
Springwell Road JSCI507	Tonbridge	Replacement of sign	Completion by end of December 2020
Dry Hill Park Road	Tonbridge	Replacement of brackets and lanterns	Special order Completion by end December 2020
Pippin Way, Russet Way, Lambourne Drive,	Kings Hill	Replacement of brackets and lanterns	Completion by end of December 2020
London Road JLBX001	Aylesford	Replacement of streetlight	Completed
Western Road JWBA005	Borough Green	Replacement of streetlight	Completed
Western Road JWBA006	Borough Green	Replacement of streetlight	Completed
Wrotham Road JWCP008	Borough Green	Replacement of streetlight	Completed
London Road JLCB005	Ditton	Replacement of streetlight	Completed
Tonbridge Road JTDB022	Hadlow	Replacement of streetlight	Completed

Cranford Road JCEG001	Higham	Replacement of street light	Completed
Sheldon Way JSBJ003	Larkfield	Replacement of street light	Completed
Lunsford Lane JLDD032	Larkfield	Replacement of street light	Completion by end December 2020
Vale Road JVAC022	Tonbridge	Replacement of street light	Completed
Ashden Walk JABA005	Cage Green	Replacement of street light	Completed
Ashden Walk JABA007	Cage Green	Replacement of street light	Completed
Higham Lane JHBY033	Cage Green	Replacement of street light	Completed
Shipbourne Road JSBO006	Cage Green	Replacement of street light	Completion by end of December 2020
Shipbourne Road JSBO008	Cage Green	Replacement of street light	Completion by end of December 2020
Shipbourne Road JSBO052	Cage Green	Replacement of street light	Completion by end of December 2020
Dry Hill Park Road JDAW301	Castle	Replacement of street light	Completion by end of December 2020
Baltic Road JBAE010	Vauxhall	Replacement of street light	Completed
Hilltop JHDF001	Vauxhall	Replacement of street light	Completed
London Road JLBU005	Vauxhall	Replacement of street light	Completed
London Road JLBU009	Vauxhall	Replacement of street light	Completed
Vale Rise JVAA007	Medway	Replacement of street light	Completed
Morley Road JMCS001	Medway	Replacement of street light	Completed

Morley Road JMCS006	Medway	Replacement of street light	Completed
Vale Road JVAC022	Medway	Replacement of street light	Completed
Rocks Close JRCX002	East Malling	Replacement of street light	Completed
The Rocks Road JTBY001	East Malling	Replacement of street light	Completion by end of December 2020
The Rocks Road JTBY002	East Malling	Replacement of street light	Completion by end of December 2020
Epsom Close JEAP001	West Malling - Leybourne	Replacement of street light	Completed
Epsom Close JEAP002	West Malling - Leybourne	Replacement of street light	Completed
Sandown Road JSAE004	West Malling - Leybourne	Replacement of street light	Completed
Pembury Road JPAT015	Medway	Replacement of street light	Completion by end of December 2020
Borough Green Rd JBCK002	Borough Green	Replacement of street light	Completion by end of December 2020
Borough Green Rd JIAD001	Borough Green	Replacement of street light	Completed
Maidstone Road JMAL019	Borough Green	Replacement of street light	Completed
Maidstone Road JMAL023	Borough Green	Replacement of street light	Completed
Sevenoaks Road JBCI005	Borough Green	Replacement of street light	Completed
Wrotham Road JWCP007	Borough Green	Replacement of street light	Completed
West Street JWAZ011	Wrotham	Replacement of street light	Completed
Mount Pleasant JMDF005	Hildenborough	Replacement of street light	Completed
Mount Pleasant JMDF006	Hildenborough	Replacement of street light	Completed.

Saltings Road JSAD068	Snodland	Replacement of street light	Completion by end of December 2020
St Benedict Road JSER029	Snodland	Replacement of street light	Completion by end of December 2020
Robin Hood Lane JRBB104	Bluebell Hill - Walderslade	Replacement of street light	Completion by end of December 2020
New Road JNAJ008	Ditton	Replacement of street light	Completion by end of December 2020
Cobdown Close	Ditton	Replacement of street light	Completion by end of December 2020
Rocfort Road	Snodland	Replacement of street light	Completion by end of December 2020
Bow Road JBCO001	Wateringbury	Replacement of street light	Completion by end of December 2020
Bow Road JBCO002	Wateringbury	Replacement of street light	Completion by end of December 2020
Bow Road JBCO005	Wateringbury	Replacement of street light	Completion by end of December 2020
Bow Road JBCO006	Wateringbury	Replacement of street light	Completion by end of December 2020
Bow Road JBCO010	Wateringbury	Replacement of street light	Completion by end of December 2020
Bow Road JBCO011	Wateringbury	Replacement of street light	Completion by end of December 2020
Bow Road JBCO014	Wateringbury	Replacement of street light	Completion by end of December 2020
Baywell JBFE022	West Malling – Leybourne	Replacement of street light	Completion by end of December 2020
Oxley Shaw Lane JOBG044	West Malling - Leybourne	Replacement of street light	Completion by end of December 2020
Oxley Shaw Lane JOBG034	West Malling - Leybourne	Replacement of street light	Completion by end of December 2020
Malling Road JMAQ017	Snodland	Replacement of street light	Completion by end of December 2020
Swallow Road JSDU017	Larkfield	Replacement of street light	Completion by end of December 2020
Swallow Road JSDU021	Larkfield	Replacement of street light	Completion by end of December 2020

New Hythe Lane JNAG307	Larkfield	Replacement of street light	Completion by end of December 2020
Hilden Park Road JHCE005	Hildenborough	Replacement of street light	Completion by end of December 2020

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling District, in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 25/08/2020.

Location	Parish	Description of Works	Lead officer	Current Status
Rochester Road / Kits Coty northbound slip off	Aylesford	Re-surface & install grey high friction surfacing on approaches to & through junction / road marking refresh	Paul Leary	In design for delivery in 2020/21 – handover to contractor currently programmed for 28/08/2020
A20 London Road junction with Hawley Drive	Ryarsh	Potential speed limit reduction, potential junction improvement and introduction of pedestrian refuge on the A20	Ian Grigor	In design for delivery in 2020/21
A20 Coldharbour Lane roundabout to M20 slip	Aylesford	Refreshing markings on Coldharbour Lane and traffic calming measures on northern approach to the roundabout	Ian Grigor	In design for delivery in 2020/21
A20 London Road / Teapot Lane / Woodlands Road	Aylesford	Staggered junction ahead warning signs / 'SLOW' road markings on red coloured surfacing / road marking refresh	Paul Leary	In design for delivery in 2020/21 - handover to contractor currently programmed for 28/08/2020
Tonbridge Road	Hadlow	Potential speed limit reductions, improved signing and lining on the bends either side of Faulkners, potential placement of safety cameras	Ian Grigor	In design for delivery in 2020/21

Integrated transport schemes – all other LTP funded non-casualty reduction schemes

Location	Parish	Description of Works	Lead officer	Current Status
Priory Grove / Station Road	Ditton	Footway extension scheme	Paul Leary	In design for delivery 2020/21 - handover to contractor currently programmed for 31/12/2020

Local Growth Fund

Local Growth Fund programme update for the Tonbridge and Malling District.

The Department for Transport (DfT) added £100m to the Local Growth Fund (LGF) pot in order to fund Local Sustainable Transport Fund Style schemes. KCC were successful in securing LGF for the following sustainable transport style bids 1) Kent Thameside – Integrated door-to-door journeys and 2) West Kent – Tackling Congestion. The objective of the capital bids is to boost economic growth by decreasing carbon emissions and reducing congestion.

The schemes aim to:

- improve access to employment and services
- reduce the need to travel by the private car
- enhance pedestrian, cycle and public transport facilities
- improve sustainable transport connections

The following schemes have been submitted as part of the successful Kent West Kent LSTF this financial year.

Location	Parish	Description of Works	Lead officer	Current Status
A26 from the borough boundary to its junction with Brook Street	Tonbridge and Tunbridge Wells	Installation of a cycle route either as a whole route or parts of a route on the A26 from Grosvenor Road, Tunbridge Wells to Brook Street, Tonbridge.	Jamie Watson	Investigations are progressing with providing additional cycle facility from the Boundary with Tunbridge Wells to Tonbridge Station (Bidborough to Tonbridge Station). This is in conjunction with active travel fund tranche 1 schemes.
A228 Holborough Toucan Crossing	Tonbridge	Provision of a Toucan crossing at the junction of Holborough Road with Holborough Lakes roundabout	Helen Cobby	Scheme completed

Developer Funded S106 schemes

Location	Parish	Description of Works	Lead officer	Current Status
A20 junction with New Hythe Lane	Larkfield & Ditton	Installation of a new traffic controlled junction, removal of a bus lane, widening of centre islands and alterations to bus stops and junction at Bell Lane	Jamie Watson	Scheme completed.

Active Travel Funded schemes – Tranche 1

Location	Parish	Description of Works	Lead officer	Current Status
Tonbridge Town	Tonbridge	Town wide 20mph limit	Jamie Watson	The scheme is being implemented through August and will be complete by 18 September.
A26/Quarry Hill Rd	Tonbridge	Addition of cycle facility from the boundary with Tunbridge Wells to Pembury Road junction with Quarry Hill Rd	Chris Koningen	The scheme is being implemented through August and will be complete by 18 September.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Natalie Peach				
Scheme Name	Mastergov File Ref No	Parish	Description of Works	Current Status
Judd School Access, Mabledon Road, Tonbridge	TO003426	Tonbridge	Access to rear of Judd School	Undergoing technical Review
Retirement Village, Rear of 237-259 London Road, West Malling	TO003420	West Malling	Access to Retirement Village development	Undergoing technical Review
Aylesford Quarry	TO003339	Aylesford	Access to Aylesford Quarry from Rochester Road	Works substantially complete – awaiting remedials
Centenary Village, Hermitage Lane	TO003338	Aylesford	Access to RBLI development on west side or hermitage lane	Undergoing Technical Review
Vantage Point	TO003314	Snodland	Access to proposed warehouse and drive-thru units from A228 Holborough Road	Undergoing technical review
Hazen Road	TO003181	Kings Hill	Alteration of existing turning facility to form new access to assisted living development	Undergoing technical review
Station Road, Aylesford Phase 1	TO003161	Aylesford	New bellmouth access	Works substantially complete – awaiting remedials
Peters Village – Keepers Cottage Lane and Worrall Drive	TO003147	Wouldham	LoA for short term construction vehicle access, long term crossovers	Agreement Signed
The Orpines, Watringbury	TO003128	Watringbury	Construction of residential care home – relocation of highway soakaway	Undergoing technical review
Former Teen & Twenty Site, River Lawn Road, Tonbridge	TO003126	Tonbridge	Construction of new Medical Centre with associated footway works inc. Ambulance bay	Agreement Signed
Co-Op, High Street, Snodland	TO003125	Snodland	Introduction of loading bay outside new Co-Op store	Undergoing technical review

Pelican View, Rochester Road, Rochester	TO003124	Aylesford	Installation of new bellmouth and associated verge works	First certificate issued – site on maintenance
Tonbridge Extra Care, Tudeley lane, Tonbridge	TO003123	Tonbridge	Minor footway alterations including installation of pedestrian crossing point	First certificate issued – site on maintenance
Sheldon Way, Larkfield	TO003116	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Works substantially complete – awaiting remedials
Platt Industrial Estate, A25 Maidstone Road, Platt	TO003114	St Marys Platt	Junction improvement works	First certificate issued – site on maintenance
Woodgate Way/Tudeley Lane, Tonbridge	TO003113	Tonbridge	Two new accesses to car showroom	Awaiting as-built plans
Quarry Hill Road (31-36), Tonbridge	TO003111	Tonbridge	Access to residential care home	First certificate issued – site on maintenance
Upper Hayesden Lane, Tonbridge – Ridgeview SEN School	TO003099	Tonbridge	New Access	Works substantially complete – awaiting remedials.
Barden Road and Avebury Avenue, Tonbridge	TO003097	Tonbridge	Two new accesses into residential development	1 st Certificate Issued – Site on Maintenance
Cannon Lane Tonbridge	TO003089	Tonbridge	Alteration of entrance to new McDonald site	Awaiting confirmation of S104
Snodland Railway Station Forecourt	TO003079	Snodland	Layout Improvement	Awaiting remedials
Ryarsh Park, Roughetts Road	TO003077	Ryarsh	Entrance Improvement	Awaiting wall removal
Hermitage Lane/London Road, Aylesford	TO003068	Aylesford	New signal controlled junction	Works complete

Mercedes Site Vale Road Tonbridge	TO003050	Tonbridge	New Entrance and seal off old entrance	On maintenance
Quarry Hill Road, Borough Green	TO003034	Borough Green	Splitter island and footway improvements at roundabout	Awaiting remedials
Carnation Close	TO003024	East Malling	Alteration of turning head and creation of parking bays	Awaiting as built plans and commuted sums
The Pinnacles, Darenth Avenue	TO003021	Tonbridge	Creation of bellmouth	On maintenance

Appendix E – Developer Funded Works (Section 106 Works)

Developer Funded Works (Section 106 Works)			
Road Name	Parish	Description of Works	Current Status
A20	East Malling & Larkfield, Ditton and Aylesford	A20 between A228 and Coldharbour	<p>A20/New Hythe Lane improvement scheme completed.</p> <p>Works to improve Coldharbour Roundabout and A20/Mills Road/Hall Road to commence early 2021 subject to consultation results which commences in September 2020. (Delays due to Covid-19).</p> <p>Progress with further schemes will be the subject of future reports to JTB.</p>
Tower View and A228	Kings Hill	Improvements to A228/Tower View roundabout	<p>Condition 15 of approval to TM/13/01535/OAEA (phase 3), requires a scheme for this junction to be completed prior to occupation of the 200th dwelling.</p> <p>Revised scheme drawings and capacity analysis are expected from Prologis (formerly known as Liberty) in due course.</p>
A228 Malling Road	Mereworth	Visibility improvements at A228 / Kent Street junction	<p>Outline design options have been completed and reviewed. Some adjustments are being made following the review and an additional option is being explored. Now that site visits can take place again following the recent Covid 19 lockdown, the design team will be able to finalise the outline designs and provide an estimate of costs. Once this is done, the designs will be reviewed once again, discussion will take place with the landowner and then the options for improvements can be</p>

			considered by Members of the Tonbridge and Malling Borough Council, Joint Transport Board.
Various	Various	Enhancement of 155 bus service and new east bank service associated with Peters Village development	The 155 has been serving Peters Village since September 2018 on its usual frequency. The more permanent bus solution to be funded by the Peters Village phase 1 and 2 S106 contribution has been subject to a Deed of Variation relating to the service detail. This has been agreed with all parties and is all but formalised with the new service due to start in May but has since been delayed owing to the impact of the Covid Pandemic.
Various	Various	Traffic calming in Ryarsh and surrounding villages	Scheme to change of priority at the Roughetts Road / Woodgate Road junction is substantially complete with some small areas of resurfacing outstanding.
Various	Various	Enhancement of Ryarsh bus services	The Rural Bus Scheme Pilot in West Malling, the 58 Feeder Service, commenced operation on 15 th July 2019. The pilot has now been extended for a further year to allow further assessment of performance given the Covid Pandemic. The extension has been funded through a successful bid to DfT as part of their rural mobility funding announced in February 2020. For more information on the pilot bus service please contact ruralbusschemepilots

Appendix F – Bridge Works

Bridge Works – Contact Officer David Aspinall			
Road Name	Parish	Description of Works	Current Status
Strawberry Vale	Tonbridge	Botany Footbridge No.3460 Deck Replacement and abutment repairs.	Construction phase completed. Outstanding work programmed for completion.
Old Hadlow Road	Tonbridge	Stair No.212 3T weight restriction signing erected Strengthening to be undertaken in conjunction with traffic calming measures and drainage investigations. Road closure required	Traffic calming consultation still to be concluded. Construction phase programmed for 2020.
East of Mill Lane	Tonbridge	Mill Cottage No.3125 3T weight restriction signing erected Deck replacement	To be Priced by Amey Highways for construction. Construction phase programmed for 2020.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
Hadlow Road near Yardley Park Road	Upgrading existing Pelican crossing to Puffin type	Proposed November 2020
Station Road near Medway Court	Upgrading existing Pelican crossing to Puffin type	Proposed March 2021

Appendix H - Combined Member Grant programme update

Member Highway Fund programme update for the Tonbridge and Malling District.

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- Recently completed on site.

The list is up to date as of 25/08/2020.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Tonbridge and Malling District, Mark Simmons.

Michael Payne and Richard Long

Details of Scheme	Lead Officer	Status
Three Elm Lane, Tonbridge Consultation on speed limit reduction to 30 mph	Paul Leary	Informal consultation on proposals finished 20/04/2020 (overwhelming majority in support). Supporting traffic speed survey & formal TRO consultation currently on hold due to Covid-19. To be reviewed mid-September 2020.
Quarry Rise, Tonbridge Consultation on one-way restriction	Ian Grigor	Residents of Quarry Rise have engaged with Michael and Richard, as the local county members, to discuss measures to reduce the amount of rat running and through traffic along

		<p>Quarry Rise. An initial informal consultation has taken place with residents to request their views on whether a one-way system would be suitable to stop the road from being used to bypass the A26 Quarry Hill Road, which is being referred to as the phase 1 consultation. Many residents did not reply so a chase-up of the informal consultation (Phase 2) has been completed.</p>
--	--	---

Sarah Hohler

Details of Scheme	Lead Officer	Status
<p>Teston Road, Offham, approximately 450 m west of junction with Aldon Lane.</p> <p>New bend ahead / slippery road surface warning signs on both approaches / 'SLOW' road markings / centre warning line road marking refresh</p>	<p>Paul Leary</p>	<p>This scheme is now being funded out of the Schemes Planning & Delivery small works budget. Works order passed to contractor on 22 June 2020.</p>
<p>Teston Road, Offham</p> <p>Prevention of overnight HGV parking in layby</p>	<p>Paul Leary</p>	<p>Feasibility study completed early July 2020. No further action.</p>

Peter Homewood

Details of Scheme	Lead Officer	Status
Hurst Hill, Aylesford Kerb realignment to prevent verge overrun	Paul Leary	Initial outline design complete. To be reviewed late September / early October 2020.

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Kirstie Williams/ Mark Simmons 03000 418181