

To: Tonbridge and Malling Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 8th March 2021
Subject: Highway Forward Works Programme – 2021/22 onwards
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22.

Kent County Council has agreed a substantial increase in the budget for planned highway works over the next three years, and as a result we are still in the process of identifying and designing schemes for inclusion in our full Year One to Two (2020/21 and 2021/22) and Year Three to Five (2022/23 to 2024/25) programmes. Because of this, we have decided to publish an interim programme, and to publish the full programmes later this year. For some assets this interim programme covers approximately the first six months of 2021/22, whilst for others it includes most of the works planned for the whole year.

This programme is subject to regular review and may change for several reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**
- **Local Growth Fund**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Member Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Richard Emmett	Highway Manager Mid Kent
Mark Simmons	Tonbridge and Malling District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage & Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Jamie Watson	Schemes Programme Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Jonathan Dean			
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
COMP LANE	Platt	From Long Mill Lane to Windmill Hill	Completed
FOREST GROVE	Tonbridge	Whole Road	Completed
STOCKS GREEN ROAD	Hildenborough	From Leigh Road to 30mph Markers	Completed
THREE ELM LANE	Hadlow	A26 junction to 540 metres east	Completed
TONBRIDGE ROAD	East Peckham	Hartlake Road to 340 Tonbridge Road	Completed
YARDLEY PARK ROAD	Tonbridge	Throughout	Completed
A227 SHIPBOURNE ROAD	Tonbridge	From Higham Lane Hildenborough Road	Completed
PLOVER ROAD	Larkfield	From Swallow Road to Plover Road	Completed
COMMON ROAD (BACK LANE)	Ightham	From A25 to A227 (included Bank Lane)	To be programmed in 2021
HADLOW ROAD (SERVICE ROAD EAST)	Tonbridge	From Main A26 to Main A26	Completed
ASHES LANE	Hadlow	From A26 Hadlow Road to Higham Lane	Completed

Surface Dressing			
Road Name	Parish	Extent of Works	Current Status
THREE ELM LANE	Hadlow	540 metres east of A26 to Hartlake Road	Completed
PLOUGH HILL (THE STREET)	Plaxtol	From Crowhurst Lane to Claygate Cross	Completed
VIGO ROAD	Stanstead	From Fairseat Lane to A227 Gravesend Road	Completed
VINES LANE	Hildenborough	Whole Road (Mill Lane to Riding Lane)	Completed
Retread (Road Recycling)			
OLD CHURCH ROAD	East Peckham	From A228 to A228 (Whole Crescent)	Completed
Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A20 London Road	East Malling	Castle Way to New Hythe Lane	Completed
A26 Vale Rise (Roundabout)	Tonbridge	Roundabout and approaches	Programmed 26 th February 2021
High Street	Tonbridge	Between River Walk and Dry Hill Park Road	Programmed 22 nd March 2021
A227 Bordyke	Tonbridge	Bourne Lane to A227 High Street	To be programmed April 2021
A20 Wrotham Heath/Nepicar roundabout	Wrotham	Retexturing Full extents of roundabout plus exits to A20	To be programmed Spring 2021
A227 Shipbourne Road	Tonbridge	Oaks Close to White Cottage Road	To be programmed Spring 2021

A227 Shipbourne Road	Hadlow	HFS approaches to Higham Lane junction	To be programmed Spring 2021
A20 London Road	Wrotham	Between Whitehill roundabout and A227 roundabout	To be programmed Spring 2021
Footway Improvements – Contact Officer Mr Neil Tree			
Western Road	Borough Green	From the A25 Maidstone Road to the High Street on the North side only. (Footway Reconstruction)	Completed.
High Street	Wrotham	From the junction of Bull Lane to Kemsing Road. (Footway Reconstruction)	Completed
Trottscliffe Road	Addington	From the junction with Park Road / Milkhouse Lane to its junction with the A20. (Footway Protection)	Completed
Old Barn Road, (Including Broadoak & Evergreen Close)	Leybourne	Entire Length (Footway Protection)	Completed
Harvest Ridge	Leybourne	Entire Length (Footway Protection)	Completed

Appendix B - Drainage

Drainage Repairs & Improvements - Contact Officer Earl Bourner			
Road Name	Parish	Description of Works	Current Status
London Road	Aylesford	Flooding Issues for A20 outside of Quarry Wood Industrial Estate	Ongoing - Drainage Improvements are to be incorporated into the proposed roundabout scheme.
Lucks Hill	West Malling	Drainage improvements near More Park School. Investigations have determined existing drainage system has been severed and needs replacement.	Ongoing – to discuss with team leader. Site is on forward works programme
Lakeside	Snodland	Investigations for works to alleviate flooding in heavy rainfall events	Waterman's consultant engineers developing options to mitigate flooding. Report to be completed
Brookfield Avenue	Larkfield	Drainage scheme to resolve flooding issue between River Way and Marsh Way	With schemes engineer, ground investigations completed 5 th February 2021
Pembury Road	Tonbridge	Flooding issue next to Police Station. System appears liable to blockage	Further assessment required. Monitoring for flood reports in the meantime
London Road	Larkfield	Flooding at junction with New Road. Defects in pipework addressed as noted above, existing soakaways likely to require further work	Entered onto 21/22 Forward Work Programme. Further assessment required
High House Lane	Hadlow, Tonbridge	Installing two new brick-built headwalls and replacement culvert	Works Completed
London Road	Wrotham Heath	Replacing and raising dropped kerbs	Works Completed
Vines Lane	Hildenborough	Dig out 40m of ditch outside Vines Cottage	Works Completed
Sandy Lane	Addington, West Malling	Installing 2 new gullies and 1 catchpit outside Woodlands	Works Completed
St Leonards Street	West Malling	Replacing and raising dropped kerbs opposite No.108	Works Completed

Styants Bottom Road	Seal Chart	Carriageway reshaping, clearance of ditch and drainage improvements to alleviate localised drainage issues.	Works Completed
Cuckoo Lane	Tonbridge	Dig out 156m of ditch between Fouracres and Tonbridge Road	Works Completed
New Hythe Lane	Larkfield, Aylesford	Replace 4 sections of collapsed pipework	Works Completed
Long Mill Lane	Plaxtol, Sevenoaks	Drainage improvement and repair works to resolve pipe defects and blocked ditch	Works Completed
High Street	Snodland	Remove old linear channel and install 10m of new Linear drainage channel system connecting to catchpit.	Works Completed
Trench Road	Tonbridge	New precast concrete manhole and associated pipework connections	Works Completed
The Stream	Ditton, Aylesford	Clearance of build-up of silt within the Ford obstructing outlet from highway drains	Works Completed
Three Elm Lane	Golden Green, Tonbridge	Dig out 217m of ditch between The Pines and No.14	Works Completed
Rings Hill	Hildenborough	Take up and replace section of kerbs, laid with a higher face to prevent flooding from highway	Works Completed
Tonbridge Road	East Peckham	Dig out 78m of ditch Between Little Mill / No.212 and No.182. Dig out 25m of ditch opposite No.370 on S-bend.	Works Completed
Hatham Green Lane	Stansted, Sevenoaks	Replace 32m of Chestnut fencing between carriageway and pond.	Works Completed
Discovery Drive	Kings Hill, West Malling	Investigate void next to soakaway in grass area outside No.8. Please open a small area and remove any very loose material, backfill with compacted type 1 and topsoil to make safe.	Works Completed

Wilson Road	Tonbridge	South East Water has dug down and found a broken pipe. They have left excavation open with barriers around. Replace collapsed section of 150mm pipework (Appox 1m) Pump is required as there is a constant flow of water flowing through the pipe and filling excavation.	Works Completed
-------------	-----------	---	-----------------

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
Simpson Road JSBS020	Snodland	Removal of the redundant concrete column	Completion by end June 2021
Waveney Road JWAR014	Tonbridge	Removal of the redundant column	Completion by end June 2021
Colin Blythe Road JCCX008	Tonbridge	Replacement of Lamp Column	Completion by end June 2021
London Road JLCA028	Ditton	Replacement of Lamp Column	Completion by end June 2021
Lunsford Lane JLDD032	Larkfield	Replacement of Lamp Column	Completion by end of June 2021
Shipbourne Road JSBO006	Cage Green	Replacement of Lamp Column	Completion by end of June 2021
Shipbourne Road JSBO008	Cage Green	Replacement of Lamp Column	Completion by end of June 2021
Maidstone Road JMAH004	Walderslade	Replacement of Lamp Column	Completion by end of June 2021
Dry Hill Park Road JDAW301	Castle	Replacement of Lamp Column	Completion by end of June 2021
The Rocks Road JTBY002	East Malling	Replacement of Lamp Column	Completed
Pembury Road JPAT015	Medway	Replacement of Lamp Column	Completion by end of June 2021
Borough Green Rd JBCK002	Borough Green	Replacement of Lamp Column	Completion by end of June 2021
Robin Hood Lane JRBB104	Bluebell Hill - Walderslade	Replacement of Lamp Column	Completion by end of June 2021
Bow Road JBCO001	Wateringbury	Replacement of Lamp Column	Completion by end of June 2021

Wrotham Road JWCP010	Borough Green	Replacement of Lamp Column	Completed
The Ridgeway JTBW014	Tonbridge	Replacement of Lamp Column	Completed
Castle Way JCAP044	Leybourne	Replacement of Lamp Column	Completed
Russet Way JRDF003	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Russet Way JRDF009	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Pippin Way JPDO007	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Pippin Way JPDO008	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Pippin Way JPDO018	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Dry Hill Park Road JDAW013	Castle Tonbridge	Replacement of Lamp Column	Completion by end June 2021
Dry Hill Park Road JDAW001	Castle Tonbridge	Replacement of Lamp Column	Completion by end June 2021
Alexander Grove JACE006	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Alexander Grove JACE020	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Tonbridge Road JTDB024	Wateringbury	Replacement of Lamp Column	Completion by end June 2021
Lambourne Drive JLEJ101	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Lambourne Drive JLEJ102	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Lambourne Drive JLEJ103	Kings Hill	Replacement of Lamp Column	Completion by end June 2021
Ightham By-pass JIAD007	Ightham	Replacement of Lamp Column	Completion by end June 2021

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling District, in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 16/02/2021.

Location	Parish	Description of Works	Lead officer	Current Status
Rochester Road / Kits Coty northbound slip off	Aylesford	Re-surface & install grey high friction surfacing on approaches to & through junction / road marking refresh.	Paul Leary	Job completed on site 19 November 2020
A20 London Road junction with Hawley Drive	Ryarsh	Speed limit reduction and introduction of pedestrian refuge on the A20	Ian Grigor	Speed limit reduction handed over to contractor. Phase 2: Refuge island in design for delivery in 2021
A20 Coldharbour Lane roundabout to M20 slip	Aylesford	Vision reduction blades on northern approach to the roundabout	Ian Grigor	In design for delivery in 2021
A20 London Road / Teapot Lane / Woodlands Road	Aylesford	Staggered junction ahead warning signs / 'SLOW' road markings on red coloured surfacing / road marking refresh	Paul Leary	Job completed on site 15 January 2021
Tonbridge Road	Hadlow	Speed limit reductions, improved signing and lining on the bends either side of Faulkners, potential placement of safety cameras	Ian Grigor	Speed limit reductions, improved signing and lining handed over to contractor. Phase 2: Placement of safety cameras in design for delivery in 2021
Exedown Road / Kemsing Road	Wrotham	Road markings and additional warning signage	Ian Grigor	In design for delivery in 2021
A20 London Road (outside the Nepicar Shell Garage)	Wrotham	Road markings and additional warning signage	Ian Grigor	In design for delivery in 2021

INTEGRATED TRANSPORT SCHEMES – all other LTP funded non-casualty reduction schemes

Location	Parish	Description of Works	Lead officer	Current Status
Priory Grove / Station Road	Ditton	Footway extension scheme	Ian Grigor	Handed over to contractor for delivery

Local Growth Fund

Local Growth Fund programme update for the Tonbridge and Malling District.

The Department for Transport (DfT) added £100m to the Local Growth Fund (LGF) pot in order to fund Local Sustainable Transport Fund Style schemes. KCC were successful in securing LGF for the following sustainable transport style bids 1) Kent Thameside – Integrated door-to-door journeys and 2) West Kent – Tackling Congestion. The objective of the capital bids is to boost economic growth by decreasing carbon emissions and reducing congestion.

The schemes aim to:

- improve access to employment and services
- reduce the need to travel by the private car
- enhance pedestrian, cycle and public transport facilities
- improve sustainable transport connections

The following schemes have been submitted as part of the successful Kent Thameside/West Kent (delete as applicable) LSTF this financial year.

Location	Parish	Description of Works	Lead officer	Current Status
A26 from the borough boundary to its junction with Brook Street	Tonbridge and Tunbridge Wells	Installation of a cycle route either as a whole route or parts of a route on the A26 from Grosvenor Road, Tunbridge Wells to Brook Street, Tonbridge.	Jamie Watson	Investigations are progressing with providing additional cycle facility from the Boundary with Tunbridge Wells to Tonbridge Station (Bidborough to Tonbridge Station).

Active Travel Funded schemes – Tranche 1

Location	Parish	Description of Works	Lead officer	Current Status
Tonbridge Town	Tonbridge	Town wide 20mph limit	Jamie Watson	The consultation ends on 3 rd March 2021 however the trial will continue either for 12 or 18 months with data collection taking place in order for a recommendation to be made on whether the trial should remain in its present form.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Natalie Peach				
Scheme Name	Mastergov File Ref No	Parish	Description of Works	Current Status
Carpenters Lane, Hadlow	TO004009	Hadlow	New bellmouth access and footway link	Awaiting technical Submission
Nepicar Oast, A20 London Road, Wrotham	TO004008	Wrotham	New Bellmouth Access	Undergoing Technical Review
The Old Coal Yard, Leybourne Way/New Hythe Lane, Larkfield	TO004007	Larkfield	New bellmouth access and footway link	Awaiting technical Submission
Land fronting Vale Rise and Vale Road	TO004006	Tonbridge	New access to industrial site and closing of existing access	Undergoing Technical Review
Lidl, A20 London Road, Ditton	TO004005	Ditton	Access to new Lidl Store	Undergoing technical review
Oakdene Business Park, London Road, Wrotham	TO004003	Wrotham	Access to Trade Park	Undergoing technical review
Co-Op Store, Holborough Road/High Street, Snodland	TO004002	Snodland	Vehicle crossover to car park, loading bay and bus stop amendments	Undergoing technical review
Sportsmans Farm, King Hill, West Malling	TO003427	West Malling	Access to residential development	Undergoing technical review
Judd School Access, Mabledon Road, Tonbridge	TO003426	Tonbridge	Access to rear of Judd School	Technical Acceptance Issued – Awaiting details of new contractor

Retirement Village, Rear of 237-259 London Road, West Malling	TO003420	West Malling	Access to Retirement Village development	Undergoing technical Review
Aylesford Quarry	TO003339	Aylesford	Access to Aylesford Quarry from Rochester Road	First Certificate issued - Site on maintenance
Centenary Village, Hermitage Lane	TO003338	Aylesford	Access to RBLI development on west side or hermitage lane	Undergoing Technical Review
Vantage Point	TO003314	Snodland	Access to proposed warehouse and drive-thru units from A228 Holborough Road	Technical Acceptance issued
Hazen Road	TO003181	Kings Hill	Alteration of existing turning facility to form new access to assisted living development	Undergoing technical review
Station Road, Aylesford Phase 1	TO003161	Aylesford	New bellmouth access	Works substantially complete – awaiting remedials
Peters Village – Keepers Cottage Lane and Worrall Drive	TO003147	Wouldham	Letter of Agreement for short term construction vehicle access, long term crossovers	Agreement Signed
The Orpines, Wateringbury	TO003128	Wateringbury	Construction of residential care home – relocation of highway soakaway	Undergoing technical review
Former Teen & Twenty Site, River Lawn Road, Tonbridge	TO003126	Tonbridge	Construction of new Medical Centre with associated footway works inc. Ambulance bay	Works in Progress
Pelican View, Rochester Road, Rochester	TO003124		Installation of new bellmouth and associated verge works	First certificate issued – site on maintenance
Tonbridge Extra Care, Tudeley lane, Tonbridge	TO003123	Tonbridge	Minor footway alterations including installation of pedestrian crossing point.	First certificate issued – site on maintenance

Sheldon Way, Larkfield	TO003116	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Works substantially complete – awaiting remedials
Platt Industrial Estate, A25 Maidstone Road, Platt	TO003114	St Marys Platt	Junction improvement works	First certificate issued – site on maintenance
Woodgate Way/Tudeley Lane, Tonbridge	TO003113	Tonbridge	Two new accesses to car showroom	Awaiting as-built plans
Quarry Hill Road (31-36), Tonbridge	TO003111	Tonbridge	Access to residential care home	First certificate issued – site on maintenance
Upper Hayesden Lane, Tonbridge – Ridgeview SEN School	TO003099	Tonbridge	New Access	Works substantially complete – awaiting remedials.
Barden Road and Avebury Avenue, Tonbridge	TO003097	Tonbridge	Two new accesses into residential development	1 st Certificate Issued – Site on Maintenance
Cannon Lane Tonbridge	TO003089	Tonbridge	Alteration of entrance to new McDonald site	Awaiting confirmation of S104
Snodland Railway Station Forecourt	TO003079	Snodland	Layout Improvement	Awaiting remedials
Ryarsh Park, Roughetts Road	TO003077	Ryarsh	Entrance Improvement	Awaiting wall removal
Hermitage Lane/London Road, Aylesford	TO003068	Aylesford	New signal-controlled junction.	Works completed.
Mercedes Site Vale Road Tonbridge	TO003050	Tonbridge	New Entrance and seal off old entrance	On maintenance
Quarry Hill Road, Borough Green	TO003034	Borough Green	Splitter island and footway improvements at roundabout	Awaiting remedials

Carnation Close	TO003024	East Malling	Alteration of turning head and creation of parking bays	Awaiting as built plans and commuted sums
The Pinnacles, Darenth Avenue	TO003021	Tonbridge	Creation of bellmouth	On maintenance

Appendix E – Developer Funded Works (Section 106 Works)

Developer Funded Works (Section 106 Works)			
Road Name	Parish	Description of Works	Current Status
A20	East Malling & Larkfield, Ditton and Aylesford	A20 between A228 and Coldharbour	Works to improve Coldharbour Roundabout and A20/Mills Road/Hall Road – passed to KCC Major Projects. Works programmed to commence at Coldharbour Roundabout in May 2021 with commencement on A20/Mills Road/Hall Road junction during summer 2021.
Tower View and A228	Kings Hill	Improvements to A228/Tower View roundabout	Condition 15 of approval to TM/13/01535/OAEA (phase 3), requires a scheme for this junction to be completed prior to occupation of the 200th dwelling. Revised scheme drawings and capacity analysis are expected from Prologis in due course.
A228 Malling Road	Mereworth	Visibility improvements at A228 / Kent Street junction	Junction improvement options passed to Schemes, Planning & Delivery Team – see separate report
Various	Various	Enhancement of 155 bus service and new east bank service associated with Peters Village development	Changes to the service are currently on hold due to the Coronavirus Pandemic. A review is required to determine whether the solution can be delivered as previously envisioned given reduced usage and service revenue.
Various	Various	Traffic calming in Ryarsh and surrounding villages	Scheme complete.

Various	Various	Enhancement of Ryarsh bus services	<p>The Rural Bus Scheme Pilot in West Malling, the 58 Feeder Service, commenced operation on 15th July 2019. The pilot has now been extended for a further year to allow further assessment of performance given the Covid Pandemic. The extension has been funded through a successful bid to DfT as part of their rural mobility funding announced in February 2020.</p> <p>For more information on the pilot bus service please contact ruralbusschemepilots</p>
---------	---------	------------------------------------	--

Appendix F – Bridge Works

Bridge Works – Contact Officer David Aspinall			
Road Name	Parish	Description of Works	Current Status
Old Hadlow Road	Tonbridge	Stair No.212 3T weight restriction Deck Strengthening Road closure required	Construction phase deferred until 2021
East of Mill Lane	Tonbridge	Mill Cottage No.3125 3T weight restriction Deck replacement	Construction phase programmed for 2021.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
Hadlow Road near Yardley Park Road, Tonbridge	Upgrade existing crossing to near-sided Puffin	Completed January 2021
Station Road near Medway Court, Aylesford	Upgrade existing crossing to near-sided Puffin	Proposed February 2021

Appendix H - Combined Member Grant programme update

Member Highway Fund programme update for the Tonbridge and Malling District

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- Recently completed on site.

The list is up to date as of 16/02/2021.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Tonbridge and Malling District, Mark Simmons.

Peter Homewood

Details of Scheme	Lead Officer	Status
Fernleigh Rise – phase 5 Installation of bollards to protect grass verges from vehicle erosion.	Mark Simmons	Works expected to be completed 31 March 2021 – currently waiting for new bollards to be delivered.
Bluebell Village Increase signage to direct HGV's away from Bluebell Hill Village and towards the A229.	Mark Simmons	Works expected to be completed 31 March 2021 – currently waiting for new signs to be delivered.
New post to protect the verge erosion opposite Keefe Close from turning lorries.		Completed 28 January 2021

The Square Aylesford To purchase the blocks for the enhancement works to The Square Aylesford High Street	Mark Simmons	Delivery expected to arrive before 31 March 2021.
---	--------------	---

Trudy Dean

Details of Scheme	Lead Officer	Status
20 mph schemes	Stewart Fowler	Extents agreed and in consultation process at present

Harry Rayner

Details of Scheme	Lead Officer	Status
7.5 tonne Weight Limit Quarry Hill Road Borough Green	Ian Grigor	TRO going out to public consultation in February

Sarah Hohler

Details of Scheme	Lead Officer	Status
Stangate Road Birling Provision of Signage to improve Stangate Hamlet community from speed and inappropriate HGV's.	Mark Simmons	Works completed 5 February 2021

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Richard Emmett / Mark Simmons 03000 418181