

Capital Plan Post Implementation Review	
Service:	Street Scene, Leisure and Technical Services
Scheme Title:	Car Parking Action Plan – Phase 8 & 9
Scheme Description:	Phased programme of car parking measures approved by the Joint Transportation Board to progress the Council's Parking Action Plan.
Evaluation:	Finance & Property Advisory Board January 2015
Capital Plan Year(s)	2015/16
Approved budget	£40,000 (£20,000 for each phase)
National Priorities	None
Local Priorities	2 (key) A clean, smart, well maintained and sustainable Borough 2e Better management of parking
Targets for judging success:	Successful implementation of all actions identified in the Parking Action Plan – Phases 8 & 9.
Completion date (work completed):	Phase 8 – November 2016 Phase 9 - December 2018
Completion date (final payment):	Phase 8 – November 2016 Phase 9 - December 2018
Projected date for post implementation review:	12 months after final payment
Final cost:	£23,056
Performance against National and Local Priorities and Targets:	The works were completed in line with Local Priorities/Targets
Budget performance / Value for money:	The projects were completed within budget.
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None