

To: Tonbridge and Malling Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 22nd November 2021
Subject: Highways Forward Works Programme: 2021/22 and 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added, or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:
<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

| | |
|----------------|---|
| Richard Emmett | Highway Manager Mid Kent |
| Mark Simmons | Tonbridge and Malling District Manager |
| Alan Casson | Strategic Asset Manager |
| Earl Bourner | Drainage Asset Manager |
| Neill Coppin | Structures Operations Team Leader |
| Sue Kinsella | Street Light Asset Manager |
| Toby Butler | Traffic & Network Solutions Asset Manager |
| Jamie Hare | Development Agreements Manager |
| Jamie Watson | Schemes Programme Manager |

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

| Surface Treatments - Contact Officer Jonathan Dean | | | |
|---|---------------|---|-----------------------|
| Micro Surfacing | | | |
| Road Name | Parish | Extent of Works | Current Status |
| A26 TONBRIDGE ROAD | Wateringbury | From Pizen Well Lane to Canon Lane | Complete |
| COMMON ROAD (Inc BACK LANE) | Ightham | Whole Road | Complete |
| EXEDOWN ROAD | Wrotham | From Kemsing Road to Old Terry's Lodge Road | Complete |
| HATHAM GREEN LANE | Stansted | Whole length | Complete |
| MILL LANE | Hildenborough | B245 Tonbridge Road to Vines Lane | Complete |
| PARK ROAD | West Peckham | Hamptons Road to Oxenhoath | Complete |
| ROBIN HOOD LANE | Walderslade | Fostington Road to Taddington Wood | Complete |
| ROCHESTER ROAD | Burham | Between Scarborough terrace and Whitehouse Crescent | Postponed until 2022 |
| ROYAL WEST KENT AVENUE | Tonbridge | Whole length | Complete |
| SALISBURY ROAD (Inc ROMNEY WAY) | Tonbridge | Between Royal West Kent Avenue and Higham Lane | Complete |
| SNODLAND ROAD | Birling | Bull Road to Stangate Road | Complete |

| | | | |
|--|---------------|--|-----------------------|
| ST BENEDICT ROAD | Snodland | Whole length | Completed |
| THE STREET (Inc Long Mill Lane) | Plaxtol | Church Hill to Dux Hill | Complete |
| Surface Dressing | | | |
| Road Name | Parish | Extent of Works | Current Status |
| A25 IGHTHAM BYPASS | Ightham | Styants bottom to Dark Hill Rdbt | Complete |
| A26 TONBRIDGE ROAD | Wateringbury | Danns Lane to Pizen Well Lane | Complete |
| A228 SEVENMILE LANE | East Peckham | A26 Tonbridge Road to B2015 Maidstone Road | Complete |
| CHURCH LANE | East Peckham | Hale Street to Pound Road | Complete |
| OLD CHURCH ROAD | East Peckham | From A228 to A228 (Sealing previous works) | Complete |
| Retread (Road Recycling) | | | |
| WHITE HORSE ROAD | Birling | From Junction Harvel Road (Gravesham) to Holly Hill | Complete |
| Machine Resurfacing – Contact Officer Mr Byron Lovell | | | |
| Road Name | Parish | Extent of Works | Current Status |
| A227 Shipbourne Road | Tonbridge | Oaks Close to White Cottage Road | Completed |
| A227 Shipbourne Road | Hadlow | HFS approaches to Higham Lane junction | Completed |
| A20 London Road | Wrotham | Between Whitehill roundabout and A227 roundabout | Completed |

Footway Improvements – Contact Officer Mr Neil Tree

| | | | |
|-----------------|---------------|--|---|
| Pembury Road | Tonbridge | <u>Footway Protection Treatment</u> From the junction of Quarry Hill Road to Fish Lodge (near A21) south side and Vauxhall Gardens to Quarry Hill Road North side | Treatment works carried out. Cleansing work is taking place and once complete further inspections are required. |
| Larkfield Road | Larkfield | <u>Footway Protection Treatment</u> Full extent | Completed |
| Larkfield Close | Larkfield | <u>Footway Protection Treatment</u> Full extent | Completed |
| Tunbury Avenue | Aylesford | <u>Footway Protection Treatment</u> From the Medway boundary to the junction with Robin Hood Lane | Completed |
| Rochester Road | Burham | <u>Footway Protection Treatment</u> From o/s No. 402 to approximately outside No. 484 | Completed |
| Fairfield Way | Hildenborough | <u>Footway Reconstruction</u> Full Extents | Completed |

Appendix B - Drainage

| Drainage Repairs & Improvements - <i>Contact Officer Earl Bourner</i> | | | |
|--|---------------|--|---|
| Road Name | Parish | Description of Works | Current Status |
| London Road | Aylesford | Flooding Issues for A20 outside of Quarry Wood Industrial Estate | Drainage Improvements are to be incorporated into the proposed roundabout scheme. |
| Lucks Hill | West Malling | Drainage improvements near More Park School. Investigations have determined existing drainage system has been severed and needs replacement. | Site is on forward works programme and will be progressed when resources allow. |
| Lakeside | Snodland | Investigations for works to alleviate flooding in heavy rainfall events | In consultation with Soft Landscapes for vegetation clearance for proposed small surface water pond to alleviate flooding. |
| Brookfield Avenue | Larkfield | Drainage scheme to resolve flooding issue between River Way and Marsh Way | Ground investigations completed. Site added to forward works programme. |
| Church Walk | East Malling | Flooding of Church Walk and New Road during high flows within watercourse. Some repairs to the culverts have already been completed. Further work required, mainly in the area outside King and Queen PH. Section of culvert liable to blockage with limescale despite cleansing and jetting being undertaken. | Works Completed. |
| New Road | East Malling | Flooding local to Chapman Way. Gully pipe repairs were undertaken several years ago due to damage from gas main installation but issue occasional reoccurs. Main issue is the water is unable to escape efficiently when there are high flows through culvert from Church Walk, which is difficult to resolve. | Works Completed. |
| Pembury Road | Tonbridge | Flooding issue next to Police Station. Flooding appears to be due to regular blockages with litter. Re-inspected 10 th August, drainage near police station all clear but some maintenance works required uphill. | Little opportunity for further improvements due to area being congested with underground services. Maintenance work carried out uphill of area. |

| | | | |
|-------------------|---------------|---|---|
| London Road | Larkfield | Flooding at junction with New Road. Defects in pipework have already been addressed, existing soakaways likely to require further work as they can be overwhelmed in heavy or prolonged rainfall | Site is on forward works programme and will be progressed when resources allow. |
| Long Mill Lane | Platt | Dredge pond and dispose of any waste taken out, pond approx. 12m long and 5m wide (Outside Maddox House) | Works Completed |
| Bank Lane | Hildenborough | Approx. 100m down road from Bankwood dig out a total of 45m of ditch. Dig out/spoil to be taken away from site and disposed of. Install 8m of 150mm pipework between gully and ditch on opposite side of road. Install kerbed apron with an open back and replace gully cover and frame. Dig down and investigate collapsed pipework 5m from catchpit outside Bluebell House. | Works Completed |
| Yardley Park Road | Tonbridge | Dig down and investigate around gully carriageway side to locate and reconnect pipework to gully, fix pipework where required and replace existing Gully Frame. | Works Completed |
| Noble Tree Road | Hildenborough | Install 50m of 225mm pipework from existing pipework to new ditch. 84m of new ditch requires digging from new 225mm pipework down to wooded area where water can soakaway, Dig out/spoil to be kept on site and spread neatly across field (Works are in private land of property called Woodlands) | Works Completed |
| Station Road | Aylesford | Dig down and investigate collapsed section of pipework approx. 8m from gully, unsure extend of collapse until excavation is open, fix collapsed pipework where required. | Job Passed to Contractor |
| Battlefields Road | Wrotham | Dig down and replace first 2m of pipework from gully outside No.10, unsure extend of collapse until excavation is open, fix collapsed pipework where required. | Works Completed |

| | | | |
|----------------------------|----------------------|---|-----------------|
| Long Mill Lane | Crouch Borough Green | Dig down and investigate void in carriageway and replace 6m of 150mm pipework between gullies outside and opposite Winfield Barn. | Works Completed |
| Offham Road | West Malling | Carry out ground investigations located in field. Crew required to carry out a borehole up to 5m in depth (Not exceeding 5m deep) with infiltration test zone of 3.0 to 5.0m. Reinstate after completion of borehole. | Works Completed |
| New Road | Ditton | Dig down and investigate collapsed pipework approx. 0.2m from gully, unsure extend of collapse until excavation is open, fix collapsed pipework where required. | Works Completed |
| Discovery Drive | Kings Hill | Investigate void next to soakaway in grass area outside No.8. Strip the topsoil and set aside for reuse, then remove the first half a metre of soil in the sunken area. Remove any very loose material, compact the formation, backfill with compacted type 1 stone to restore back to original ground level and replace the topsoil to 150mm min. thickness, including some additional new topsoil if additional material is required. | Works Completed |
| Lunsford Lane Service Road | Larkfield | Investigate void next to soakaway, dig down to pipework and point up around the inlet pipe to soakaway from the outside and reinstate and install two new kerbs where missing. | Works Completed |
| The Stream | Ditton | Replace manhole cover and frame with new vented cast iron cover and frame and patch carriageway around cover where this has lifted. | Works Completed |
| Wateringbury Road | East Malling | Install new precast concrete / uPVC trapped gully next to existing gully outside No.51 and replace existing gully cover with new 600x600mm cover. Dig out 80m of ditch. Clear headwalls found and dig out apex 500mm under outlets / inlets in headwalls. | Works Completed |

| | | | |
|--------------|---------------|--|---|
| | | Dig out/spoil to be taken away from site and disposed of. | |
| Offham Road | West Malling | Install a new 2.1m diameter, 4.5m deep soakaway in field to remedy existing drainage which does not operate, leading to localised flooding. | Works Completed |
| Brockway | Borough Green | Replace soakaway cover & frame opposite No.8 with new manhole cover and frame and reinstate area around cover with new material and topsoil. | Job passed to contractor. Programmed to commence on 14/12/2021 for 2 days |
| Pembury Road | Tonbridge | Works to remedy overflowing gully comprising 60m of 150mm uPVC drain between gully opposite No.120 out falling to gully outside No.147. Install 2 gullies approx. every 20m of pipework. | Job passed to contractor. Programmed to commence on 15/11/2021 for 6 days |

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

| Street Lighting Column Replacement – Contact Officer Sue Kinsella | | | |
|--|--------------------------------|-----------------------------|------------------------------------|
| Road Name | Parish | Description of Works | Status |
| Waveney Road JWAR014 | Tonbridge | Replacement of Lamp Column | Completed |
| New Road JNAK045 | East Malling | Replacement of Lamp Column | Completion by end March 2022 |
| Whistler Road JWBD002 | Cage Green | Replacement of Lamp Column | Completion by end March 2022 |
| Lunsford Lane JLDD032 | Larkfield | Replacement of Lamp Column | Completion by end of March 2022 |
| Maidstone Road JMAH004 | Walderslade | Replacement of Lamp Column | Completed |
| Willow Lea JWBK004 | Cage Green | Replacement of Lamp Column | Completion by end of March 2022 |
| Hadlow Road JHAB029 | Cage Green | Replacement of Lamp Column | Completion by end of March 2022 |
| Pembury Road JPAT015 | Medway | Replacement of Lamp Column | Completion by end of March 2022 |
| Elm Lane JEAX002 | Castle | Replacement of Lamp Column | Completion by end of March 2022 |
| London Road JLBZ006 | Aylesford | Replacement of Lamp Column | Completion by end of March 2022 |
| Robin Hood Lane JRBB104 | Bluebell Hill - Walderslade | Replacement of Lamp Column | Completion by end of March 2022 |
| Russet Way JRDF003 | Kings Hill | Replacement of Lamp Column | Completion by end March 2022 |
| Pippin Way JPDO007 | Kings Hill | Replacement of Lamp Column | Completion by end March 2022 |
| Pippin Way JPDO018 | Kings Hill | Replacement of Lamp Column | Completion by end March 2022 |

| | | | |
|-------------------------------|------------------|----------------------------|---------------------------------|
| Dry Hill Park Road JDAW001 | Castle Tonbridge | Replacement of Lamp Column | Completed |
| Kings Road JKAQ001 | Medway | Replacement of Lamp Column | Completion by end March 2022 |
| Ightham By-pass JIAD007 | Ightham | Replacement of Lamp Column | Completion by end March 2022 |
| High Street JHBP002 | East Malling | Replacement of Lamp Column | Completion by end March 2022 |
| Bishops Oak Ride JBOT009 | Trench | Replacement of Lamp Column | Completion by end March 2022 |
| Bishops Oak Ride JBOT036 | Trench | Replacement of Lamp Column | Completion by end March 2022 |
| Hazel Shaw JHBF002 | Trench | Replacement of Lamp Column | Completion by end March 2022 |
| Mersey Road JMBZ002 | Trench | Replacement of Lamp Column | Completion by end March 2022 |
| St Bernard's Road | Trench | Replacement of Lamp Column | Completion by end March 2022 |
| Shipbourne Road JSBO021 | Cage Green | Replacement of Lamp Column | Completion by end March 2022 |
| Avebury Avenue JABF002 | Castle | Replacement of Lamp Column | Completion by end March 2022 |
| Three Elms Lane JTCN023 | Golden Green | Replacement of Lamp Column | Completion by end March 2022 |
| Mill View JMEF003 | Mereworth | Replacement of Lamp Column | Completion by end March 2022 |
| Riding Lane JRAR002 | Borough Green | Replacement of Lamp Column | Completion by end March 2022 |
| Ashden Walk JABA004 | Cage Green | Replacement of Lamp Column | Completion by end March 2022 |
| Shipbourne Road JSBO066 | Cage Green | Replacement of Lamp Column | Completion by end March 2022 |
| Shipbourne Road JSBO076 | Cage Green | Replacement of Lamp Column | Completion by end March 2022 |

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling Borough, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 4/11/21.

| Location | Parish | Description of Works | Lead officer | Current Status |
|--|-----------|---|---------------|--|
| A20 London Road junction with Hawley Drive | Ryarsh | Speed limit reduction and introduction of pedestrian refuge on the A20 | Ian Grigor | Scheme completed |
| A20 Coldharbour Lane roundabout to M20 slip | Aylesford | Vision reduction blades on northern approach to the roundabout | Ian Grigor | Handed over to contractor |
| Tonbridge Road | Hadlow | Speed limit reductions, improved signing, and lining on the bends either side of Faulkners, potential placement of safety cameras | Claire Venner | Phase 1 - Speed limit reductions completed. Phase 2 - Placement of safety cameras in design for delivery in 2021/22. Ongoing |
| Exedown Road / Kemsing Road | Wrotham | Road markings and additional warning signage | Claire Venner | Handed over to contractor |
| A20 London Road (outside the Nepicar Shell Garage) | Wrotham | Road markings and additional warning signage | Claire Venner | Handed over to contractor |

INTEGRATED TRANSPORT SCHEMES – all other LTP funded non-casualty reduction schemes

| Location | Parish | Description of Works | Lead officer | Current Status |
|-----------------------------|--------------|--|---------------|---|
| Priory Grove / Station Road | Ditton | Footway extension scheme | Claire Venner | Complete. Remedial works required. |
| A26 Tonbridge Road | Wateringbury | Speed limit reduction and traffic calming measures | Claire Venner | Detailed design ongoing. Scheme due for handover to the contractor December 2021. Speed limit TRO consultation complete. |

Appendix E – Developer Funded Works

| Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Natalie Peach | | | | |
|--|------------------------------|---------------|--|--|
| Scheme Name | Mastergov File Ref No | Parish | Description of Works | Current Status |
| Hermitage Lane Roundabout | TO004020 | Aylesford | Roundabout for development on Hermitage Lane junction with Whitepost. | Undergoing technical review Contact Officer: Sarah Parris |
| Poppyfields Roundabout | TO004019 | Aylesford | New roundabout for development on Hermitage Lane and re-alignment of roundabout at 20/20 roundabout with Poppyfields | Undergoing technical review Contact Officer: Sarah Parris |
| Laker Road, Rochester | TO004018 | Rochester | New Bellmouth Access | Awaiting technical submission |
| Laverstock Road, Allington | TO004017 | Allington | New Access to recycling centre | Undergoing Technical Review Contact Officer: Sarah Parris |
| Oakhill House, 130 Tonbridge Road, Hildenborough | TO004016 | Hildenborough | Emergency access crossover with associated footway/cycleway amendments and signage | Undergoing technical review |
| Aylesford Newsprint Site, Bellingham Way | TO004014 | Larkfield | Formation of Bellingham Road Link Road | Undergoing technical review |
| Aylesford Newsprint Site, Station Road, Aylesford | TO004013 | Aylesford | Junction signalisation for new link road | Undergoing technical review |
| King Hill Gate B (Jamie Hare) | TO004012 | Kings Hill | Gate B Closure | On Maintenance |
| London Road / New Road, East Malling | TO004011 | East Malling | Junction improvements | Undergoing Technical Review |

| | | | | |
|--|----------|--------------|--|--|
| Land East of Clare Park, New Road, East Malling | TO004010 | East Malling | New bellmouth access | Undergoing technical review |
| Carpenters Lane, Hadlow | TO004009 | Hadlow | New bellmouth access and footway link | Undergoing Technical Review |
| Nepicar Oast, A20 London Road, Wrotham | TO004008 | Wrotham | New Bellmouth Access | Undergoing Technical Review |
| The Old Coal Yard, Leybourne Way/New Hythe Lane, Larkfield | TO004007 | Larkfield | New bellmouth access and footway link | Undergoing Technical Review |
| Land fronting Vale Rise and Vale Road | TO004006 | Tonbridge | New access to industrial site and closing of existing access | Works in Progress |
| Lidl, A20 London Road, Ditton | TO004005 | Ditton | Access to new Lidl Store | Awaiting completion of remedials |
| Oakdene Trade Park, London Road, Wrotham | TO004003 | Wrotham | Access to Trade Park | Technical Acceptance issued – Awaiting completion of Agreement |
| Co-Op Store, Holborough Road/High Street, Snodland | TO004002 | Snodland | Vehicle crossover to car park, loading bay and bus stop amendments | Undergoing technical review |
| Sportsmans Farm, King Hill, West Malling | TO003427 | West Malling | Access to residential development | Agreement Completed – Works in progress |
| Judd School Access, Mabledon Road, Tonbridge | TO003426 | Tonbridge | Access to rear of Judd School | Technical Acceptance Issued – Awaiting details of new contractor |
| Retirement Village, Rear of 237-259 London Road, | TO003420 | West Malling | Access to Retirement Village development | Undergoing technical Review |

| | | | | |
|---|----------|-----------------------|---|--|
| West Malling | | | | |
| Aylesford Quarry | TO003339 | Aylesford | Access to Aylesford Quarry from Rochester Road | First Certificate issued - Site on maintenance |
| Vantage Point | TO003314 | Snodland | Access to proposed warehouse and drive-thru units from A228 Holborough Road | Works substantially completed – awaiting remedials |
| Hazen Road | TO003181 | Kings Hill | Alteration of existing turning facility to form new access to assisted living development | Agreement Signed |
| Station Road, Aylesford Phase 1 | TO003161 | Aylesford | New bellmouth access | Works substantially complete – awaiting remedials |
| Peters Village – Keepers Cottage Lane and Worrall Drive | TO003147 | Wouldham | LoA for short term construction vehicle access, long term crossovers | Agreement Signed |
| The Orpines, Wateringbury | TO003128 | Wateringbury | Construction of residential care home – relocation of highway soakaway | Works completed – awaiting remedials |
| Former Teen & Twenty Site, River Lawn Road, Tonbridge | TO003126 | Tonbridge | Construction of new Medical Centre with associated footway works inc. Ambulance bay | Site on maintenance |
| Tonbridge Extra Care, Tudeley lane, Tonbridge | TO003123 | Tonbridge | Minor footway alterations including installation of pedestrian crossing point | First certificate issued – site on maintenance |
| Sheldon Way, Larkfield | TO003116 | Larkfield & Aylesford | Vehicle crossover access and footway resurfacing | Works substantially complete – awaiting remedials |
| Platt Industrial Estate, A25 Maidstone Road, Platt | TO003114 | St Marys Platt | Junction improvement works | First certificate issued – site on maintenance |
| Woodgate Way/Tudeley Lane, Tonbridge | TO003113 | Tonbridge | Two new accesses to car showroom | Awaiting H&S file |

| | | | | |
|---|----------|---------------|---|---|
| Quarry Hill Road (31-36), Tonbridge | TO003111 | Tonbridge | Access to residential care home | First certificate issued – site on maintenance |
| Upper Hayesden Lane, Tonbridge – Ridgeview SEN School | TO003099 | Tonbridge | New Access | Works substantially complete – awaiting remedials and agreement of TRO. |
| Cannon Lane Tonbridge | TO003089 | Tonbridge | Alteration of entrance to new McDonald site | Awaiting confirmation of S104 |
| Snodland Railway Station Forecourt | TO003079 | Snodland | Layout Improvement | Awaiting remedials |
| Ryarsh Park, Roughetts Road | TO003077 | Ryarsh | Entrance Improvement | 1 st Certificate Issued – Site on Maintenance |
| Hermitage Lane/London Road, Aylesford | TO003068 | Aylesford | New signal-controlled junction | Works complete |
| Mercedes Site Vale Road Tonbridge | TO003050 | Tonbridge | New Entrance and seal off old entrance | On maintenance |
| Quarry Hill Road, Borough Green | TO003034 | Borough Green | Splitter island and footway improvements at roundabout | Works substantially completed – awaiting as built |
| Carnation Close | TO003024 | East Malling | Alteration of turning head and creation of parking bays | Awaiting as built plans and commuted sums |
| The Pinnacles, Darenth Avenue | TO003021 | Tonbridge | Creation of bellmouth | On maintenance |

Appendix E – Developer Funded Works (Section 106 Works) November 2021

| Developer Funded Works (Section 106 Works) | | | |
|---|---|--|--|
| Road Name | Parish | Description of Works | Current Status |
| A20 | East Malling& Larkfield, Ditton and Aylesford | A20 between A228 and Coldharbour | <p>A20/New Hythe Lane improvement scheme completed.</p> <p>A report to the September 2021 JTB gave an update on both A20 Coldharbour Roundabout and A20/Mills Road/Hall Road. A20 Coldharbour Roundabout is planned to start in autumn 2022 subject to road space availability. A20/Mills Road/Hall Road had a high number of public consultation responses and being a hybrid solution within a very constrained site is being reviewed. Subject to the outcome, it is hoped that construction could commence in 2023 after A20 Coldharbour is substantially completed.</p> |
| Tower View and A228 | Kings Hill | Improvements to A228/Tower View roundabout | <p>Condition 15 of approval to TM/13/01535/OAEA (phase 3), requires a scheme for this junction to be completed prior to occupation of the 200th dwelling.</p> <p>Revised scheme drawings and capacity analysis are expected from Prologis in due course.</p> |
| A228 Malling Road | Mereworth | Visibility improvements at A228 / Kent Street junction | <p>A report was presented to the March 2021 meeting of the JTB providing an update on the four outline design options being considered to improve the road and junction alignment. Members expressed a preference for Option 4 which has at an estimated scheme cost of between £1,000,000 to £1,200,000, exceeded the available funding of £826,609. Further negotiations are taking place with the landowner. The Board requested that the local County and Borough Members and Parish Councils be consulted on the detailed design.</p> <p>Detailed designs are progressing and a first meeting with Mereworth Parish Council and Sarah Hudson (KCC Member) has taken place. There will be ecological issues to deal with as significant lengths of hedgerow will need to be removed and replaced and early discussions on how best to construct the work is underway, but it should be noted at this stage that it is likely to be a full road closure as traffic signals will cause significant congestion.</p> |

| | | | |
|---------|---------|---|---|
| Various | Various | Enhancement of 155 bus service and new east bank service associated with Peters Village development | Changes to the service were put on hold due to the Coronavirus Pandemic. Bus Service usage is at approximately 70% of pre covid levels (as of Oct 2021) and as such consideration is ongoing regarding the sustainability of the agreement as it stands. |
| Various | Various | Enhancement of Ryarsh bus services | The Rural Bus Scheme Pilot in West Malling, the 58 Feeder Service, commenced operation on 15 th July 2019. The pilot was extended to allow further assessment of performance given the Covid Pandemic and as a result of a successful bid to DfT as part of their rural mobility funding announced in February 2020. The service continues to operate. For more information on the pilot bus service please contact ruralbusschemepilots@kent.gov.uk |

Appendix F – Bridge Works

| Bridge Works – Contact Officer Earl Bourner | | | |
|--|---------------|--|---|
| Road Name | Parish | Description of Works | Current Status |
| Old Hadlow Road | Tonbridge | Stair No.212 3T weight restriction Deck Strengthening Road closure required | Programme to commence 03/01/21 (Provisional) |
| East of Mill Lane | Tonbridge | Mill Cottage No.3125 3T weight restriction Deck replacement | Programme to commence 08/11/21 (Provisional) |
| Walderslade Woods | Aylesford | Replacement of life expired safety barrier | Due before end of December 2021 |

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

| Traffic Systems - <i>Contact Officer: Toby Butler</i> | | |
|--|--|---|
| Location | Description of Works | Current Status |
| A2014 Pembury Road near St Marys Road, Tonbridge | Renewal and upgrade of signal-controlled crossing | Works underway, due for completion by 12/11/21 |
| A26 Quarry Hill Road near St Stevens Church, Tonbridge | Renewal and upgrade of signal-controlled crossing | Works underway, due for completion by 12/11/21 |

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Tonbridge and Malling Borough

The following schemes are those, which have been approved for funding by both the relevant Member and by Phil Lightowler, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 2nd November 2021

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Tonbridge and Malling Borough, Mark Simmons.

Trudy Dean

| Details of Scheme | Lead Officer | Status |
|----------------------------|--------------|--|
| 20mph schemes in Larkfield | Jamie Watson | Scheme under construction. Road markings to follow sign installations at a later date. |

Harry Rayner

| Details of Scheme | Lead Officer | Status |
|--|---------------|--|
| 7.5 tonne Weight Limit Quarry Hill Road, Borough Green | Claire Venner | Deferred due to design changes needed for illuminated signs. |

Sarah Hudson

| Details of Scheme | Lead Officer | Status |
|---|---------------|--|
| Seven Mile Lane, Mereworth speed reduction consultation for proposed 40mph speed limit. | Claire Venner | Due for formal consultation 19 th November 2021 |

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Richard Emmett/ Mark Simmons 03000 418181