

To: Tonbridge and Malling Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 10th October 2022
Subject: Highways Forward Works Programme: 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26), and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:
<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Richard Emmett	Senior Highways Manager
Mark Simmons	Tonbridge and Malling Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Ryan Shield	West Kent Highway Improvements Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Jonathan Dean			
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
ADDINGTON LANE	Trottscliffe	From Woodgate Road to Ford Lane	To be programmed
ROCHESTER ROAD	Burham	Scarborough Terrace to Whitehouse Crescent	Complete
THE ORPINES	Wateringbury	Whole Road	To be programmed
BELL LANE	Malling North East	From A20 to M20 overbridge	Complete
OLD HADLOW ROAD	Tonbridge	Throughout	Complete
OAK DRIVE	Ditton	Throughout	Complete
PEMBURY ROAD	Tonbridge	Quarry Hill Road to Woodgate Way	Postponed until 2023
NEW HYTHE LANE	East Malling And Larkfield	A20 to Leybourne Way	Complete
HALL ROAD	Aylesford	A20 to Station Road	Complete
LONG MILL LANE	Platt	A25 to Beechin Wood Road	Complete
LONDON ROAD	Hildenborough	From Nizels Lane to Morleys Roundabout	Complete

STATION ROAD	Aylesford	From M20 Overbridge to Hall Road	Complete
Surface Dressing			
Road Name	Parish	Extent of Works	Current Status
ASHTON WAY (MALLING ROAD)	West Malling	From Tower View to King Hill	Complete
WHITE HORSE ROAD	Fairseat	From Harvel Road to Holly Hill	Complete
LONDON ROAD	Wrotham	Nepicar to Whitehill	Complete
LONDON ROAD	Ryarsh	Sandy Lane to West Malling	Complete
Retread (Road Recycling)			
WHITE HORSE ROAD	Birling	From Junction Harvel Road (Gravesham) to Holly Hill	Complete
Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A228 Ashton Way	West Malling	Link road between A20 London Road and A228 dual carriageway	Completed
A228 Leybourne Bypass	Leybourne	Between M20 Junction 4 interchange and Birling roundabout	Completed
A227 Bates Hill	Ightham	Sevenoaks Road to Ismays Road	Completed
A26 Tonbridge Road	Mereworth	Alders roundabout and approaches	To be Programmed
A228 Castle Way	Leybourne	North and South extents of A228 / M20 J4 interchange	Programmed 12 th September 2022

A26 High Street	Hadlow	Removal of the block paved carriageway (parking areas to remain)	Programmed to start Friday 28 th October (three consecutive 24/7 weekend closures)
A228 Malling Road	Birling	Between Leybourne Way and Ham Hill roundabout	To be programmed early 2023
High Street	Snodland	Rocfort Road to beyond the train station	To be programmed early 2023
Footway Improvements – Contact Officer Mr Neil Tree			
Pout Road	Snodland	<u>Footway Reconstruction</u> Extents to be determined during design stage.	To be designed and programmed.
Turner Road	Tonbridge	<u>Footway Reconstruction</u> Extents to be determined during design stage.	To be designed and programmed.
Ashley Road	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Bramble Close	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Brookmead	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Byrneside	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Copse Road	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Elm Grove	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Leybank	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Meadway	Hildenborough	<u>Footway Protection</u> Entire extents	Completed

Wealden Close	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Foxbush	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
London Road	Hildenborough	<u>Footway Protection</u> Tonbridge Road / Noble Tree Road junction to opposite Teal Café (Sevenoaks boundary)	Completed
Dry Hill Park Road	Tonbridge	<u>Footway Protection</u> Entire extents	Completed
Dry Hill Park Crescent	Tonbridge	<u>Footway Protection</u> Entire extents	Completed
Dry Hill Road	Tonbridge	<u>Footway Protection</u> Entire extents	Completed
Priory Road	Tonbridge	<u>Footway Protection</u> From the junction with Quarry Hill Road to Pembury Grove	Completed
Red Hill	Wateringbury	<u>Footway Protection</u> Various sections between the junction with Tonbridge Road and the North Pole public house	Designed and to be programmed.
Annetts Hall	Borough Green	<u>Footway Protection</u> Entire extents	Designed and to be programmed.
Wye Road	Borough Green	<u>Footway Protection</u> Entire extents	Designed and to be programmed.
Sevenoaks Road/ Borough Green Road	Borough Green	<u>Footway Protection</u> West Bank Lodge to number104	Designed and to be programmed.
Tolsey Mead	Borough Green	<u>Footway Protection</u> Entire extents	Designed and to be programmed.

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Earl Bourner			
Road Name	Parish	Description of Works	Current Status
Lakeside	Snodland	Construction of small attenuation pond to south side of road within highway land between Lakeside and A228 proposed to reduce flood risk to road and property.	Works commenced 22 nd August
Brookfield Avenue	Larkfield	Drainage scheme to resolve flooding issue between River Way and Marsh Way	Cleansing of drains and soakaways in wider estate completed. Follow up investigations also completed July 2022. Some further remedials required – with engineer to review.
Pembury Road	Tonbridge	Flooding issue next to Police Station. Flooding appears to be due to regular blockages with litter. Additional surveys carried out and drainage improvement proposals now developed.	Works Completed
London Road	Larkfield	Flooding at junction with New Road. Defects in pipework have already been addressed, existing soakaways likely to require further work as they can be overwhelmed in heavy or prolonged rainfall	S.278 works proposals for this junction which may need to incorporate its own drainage works. Comments added via Technical Approval Process to collaborate on works.
Wateringbury Road	East Malling	Take up 25.6m of existing kerbs to dispose off site and install 25.6m of KerbDrain HB KD HB305 from one side of the speed table to the other outfalling into the existing gully.	Works Completed
Kingfisher Road	Larkfield	Dig down and replace first 4m of pipework from gully opposite Flats 157-163 towards footway unsure extend of root mass in pipework until excavation is open.	Works Completed

Windmill Hill	Wrotham Heath	Install 5m tarmac bund in front of driveway to reduce flood risk to private property from water on highway.	Works Completed
Conyerd Road	Borough Green	Replace first 2m of 150mm pipework from gully outside No.12, extent of collapsed pipework to be confirmed when excavation is open.	Works Completed
Pizien Well Road	Wateringbury	Replace first 2.5m of 150mm pipework from gully outside No.98 towards ditch.	Works Completed
Pembroke Road	Tonbridge	Remove old gullies and replace gully opposite No.1 and outside No.11, and renew pipework to remove swan neck and ease future maintenance.	Job Passed to Contractor. Programmed to commence on 08/09/2022 for 4 days
The Rocks Road	East Malling	Use grab lorry to remove approx. 4 bags of fly tipped rubbish from pond to avoid contamination.	Works Completed
Quarry Rise	Tonbridge	Dig down and replace 150mm pipework approx 0.41m in from gully outside No.12, large root mass / possible collapse, unsure extend of defect until excavation is open, fix where required.	Works Completed
Tonbridge Road	Wateringbury	Take up and set aside blocks on driveway for reuse and replace first 5m of 150mm pipework from gully towards driveway. After pipework has been replaced, reinstate and re-lay blocks like for like.	Job passed to contractor. Works programmed starting 26 th September 2022

Borough Green Road	Wrotham	Dig down and replace collapsed section of pipework 1.5m in from gully outside No.1 Ivy Hall Cottages, replace any white lines taken out and take up and dispose off-site manhole cover and frame outside Potters Mead and replace with new manhole cover and frame D400, 600 x 600mm opening 150 deep.	Job passed to contractor. Works programmed starting 30 th August 2022
-----------------------	---------	--	---

Appendix C – Street Lighting

Structural testing of KCC owned street lighting assets has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Location	Description of Works	Status
Pembury Road JPAT015	Tonbridge	Replacement of Lamp Column	Completion by end of December 2022
Russet Way JRDF003	Kings Hill	Replacement of Lamp Column Concrete preventing works	Completion by end December 2022
Pippin Way JPDO007	Kings Hill	Replacement of Lamp Column	Completion by end December 2022
Kings Road JKAQ001	Tonbridge	Replacement of Lamp Column	Completed
Ightham By-pass JIAD007	Ightham	Replacement of Lamp Column. Concrete preventing works.	Completion by end December 2022
Shipbourne Road JSBO021	Tonbridge	Replacement of Lamp Column	Completed
Three Elms Lane JTCN013	Golden Green	Replacement of Lamp Column	Completion by end December 2022
Mill View JMEF003	Hadlow	Replacement of Lamp Column	Completed
Sevenoaks Road JBCI001	Borough Green	Replacement of Lamp Column. Work permit refused 6-12-21	Completed
Sevenoaks Road JBCI003	Borough Green	Replacement of Lamp Column. Waiting for UKPN cables to be sleeved.	Completed
Barden Road JBAM003	Tonbridge	Replacement of Lamp Column	Completed
Borough Green Road JWCQ009	Wrotham	Replacement of Lamp Column	Completion by end December 2022
Brook Street JBDI017	Tonbridge	Replacement of Lamp Column	Completed
Cedar Close JCAT001	Ditton	Replacement of Lamp Column	Completed
Church Road JCBY002	Hildenborough	Replacement of Lamp Column	Completed

Court Meadow JCFU006	Wrotham	Replacement of Lamp Column	Completion by end December 2022
Douglas Road JDAO016	Tonbridge	Replacement of Lamp Column	Completed
Epsom Close JEAP005	West Malling	Replacement of Lamp Column	Completion by end December 2022
High Street JHBO007	Borough Green	Replacement of Lamp Column	Completed
High Street JHBP003	East Malling	Replacement of Lamp Column	Completed
London Road JLCC004	East Malling	Replacement of Lamp Column	Completion by end December 2022
London Road JLCC009	East Malling	Replacement of Lamp Column	Completed
London Road JLCC010	East Malling	Replacement of Lamp Column	Completion by end December 2022
London Road JLCC011	East Malling	Replacement of Lamp Column	Completed
London Road JLCC013	East Malling	Replacement of Lamp Column	Completed
Maidstone Road JMAL018	Borough Green	Replacement of Lamp Column	Completion by end December 2022
New Road JNAK023	East Malling	Replacement of Lamp Column	Completion by end December 2022
Partridge Avenue JPAN003	Larkfield	Replacement of Lamp Column	Completed
Partridge Avenue JPAN005	Larkfield	Replacement of Lamp Column	Completion by end December 2022
Riding Lane JRAR009	Borough Green	Replacement of Lamp Column	Completion by end December 2022
Sevenoaks Road JBCJ007	Borough Green	Replacement of Lamp Column	Completion by end December 2022
Sheldon Way JSBJ004	Larkfield	Replacement of Lamp Column	Completion by end December 2022
St Benedict Road JSER023	Snodland	Replacement of Lamp Column	Completed
St Benedict Road JSER036	Snodland	Replacement of Lamp Column	Completed
The Chase JTBB007	Tonbridge	Replacement of Lamp Column	Completion by end

			December 2022
Thomas Wyatt Way JTCE002	Wrotham	Replacement of Lamp Column	Completion by end December 2022
Vale Road JVAC001	Tonbridge	Replacement of Lamp Column	Completion by end December 2022
Vale Road JVAC002	Tonbridge	Replacement of Lamp Column	Completed
Vale Road JVAC005	Tonbridge	Replacement of Lamp Column	Completed
Welton Close JWAX002	Tonbridge	Replacement of Lamp Column	Completed
St Marys Road JSCO101	Tonbridge	Replacement of Lamp Column	Completion by end December 2022
Kits Coty Slip Road JCBD009	Bluebell Hill	Replacement of Lamp Column	Completion by end December 2022
Kits Coty Slip Road JUAC003	Bluebell Hill	Replacement of Lamp Column	Completed
Cranford Road JCEG002	Higham	Replacement of Lamp Column	Completion by end December 2022
Kings Road JKAQ001	Tonbridge	Replacement of Lamp Column	Completed
Lawrence Road JLAV002	Higham	Replacement of Lamp Column	Completed
London Road JLBZ006	Aylesford	Replacement of Lamp Column	Completion by end December 2022
Lunsford Lane JLDD032	Larkfield	Replacement of Lamp Column M20 motorway closure required	Completion by end December 2022
Quarry Hill Road JQAK016	Tonbridge	Replacement of Lamp Column	Completed
Snodland Road JSBZ002	Snodland	Replacement of Lamp Column	Completed
Station Road JSDH034	Aylesford	Replacement of Lamp Column	Completion by end December 2022
Station Road JSDI006	Ditton	Replacement of Lamp Column	Completion by end December 2022
Wrotham Heath R-A-B JUAQ023	Wrotham	Replacement of Lamp Column	Completion by end December 2022
Wrotham Road JWCP013	Wrotham	Replacement of Lamp Column. Brick wall built around column. UKPN refused to carry out any	Completion – tba

		works as no access to electric supply. Wall will need to be removed and a new column moved to the opposite side of the road. Wall removal will need to be agreed with homeowner.	
Tonbridge Road JTDB008	Watringbury	Replacement of Lamp Column	Completion by end December 2022
Discovery Drive JDBP011	Kings Hill	Replacement of Lamp Column	Completion by end December 2022
Discovery Drive JDBP012	Kings Hill	Replacement of Lamp Column	Completion by end December 2022
Discovery Drive JDBP013	Kings Hill	Replacement of Lamp Column	Completion by end December 2022

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Highway Improvements Team is implementing schemes in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. The list is up to date as of 22/08/22, and will not include any schemes completed prior to 01/06/22.

Local Transport Plan Funded Schemes – Contact Officer: Ryan Shiel		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) – Tonbridge and Malling		
A228 Castle Way	Proposed changes to signalised junction, including the possibility of altering traffic light timings	Design - currently discussing options with Traffic & Network Solutions Team)
A26 Tonbridge Road, Hadlow	Installation of speed camera	Investigation - Stage 3 road safety audit TBA (anticipated early October 2022). Review of speed limit to follow.
High Street, Snodland One Way	One way system signage	Ordered July 2022 - anticipated completion October 2022
London Road junction with Dry Hill Park Road, Tonbridge	Junction warning and give way signage	Ordered May 2022 - anticipated completion October 2022
LTP Schemes Tonbridge and Malling		
A26 Tonbridge Road, Watlingbury	Footway and pedestrian crossing facility improvements	Ordered May 2022 - anticipated completion September 2022
Hadlow Road	Footway improvements	Scheme currently on hold - anticipated construction 2023/24 financial year
High Street, Wouldham	Experimental one way system	Ordered June 2022 - anticipated completion October 2022

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Natalie Peach				
Scheme Name	Mastergov File Ref No	Parish	Description of Works	Current Status
Aylesford Newsprint – New Hythe Lane	TO004033	East Malling & Larkfield	Bus stop and pedestrian crossing installation	Awaiting technical submission
Aylesford Newsprint – Papyrus Way/New Hythe Lane	TO004032	East Malling & Larkfield	Footway Improvements	Awaiting technical submission
Aylesford Newsprint – Bellingham Way	TO004031	Aylesford	Off-site works – pedestrian crossing	Awaiting technical submission
Temp access off Poppyfields RAB	TO004030	Aylesford	Temporary Construction Access	Undergoing technical review
Tonbridge Retail Park Access	TO004029	Tonbridge	Access capacity improvements	Undergoing technical review
A20 London Road/New Road/Station Road, Ditton	TO004028	Ditton	A20 improvement Scheme	Awaiting Technical Submission
Kiln Barn Road, Ditton	TO004027	Ditton	New bellmouth access and footway provision with associated lighting, drainage and speed limit works	Undergoing technical review
Ivy hall Farm, A227 Wrotham Bypass	TO004026	Wrotham	New bellmouth access	Undergoing technical review
A228 Tower View Roundabout	TO004023	Kings Hill	Amendments to roundabout	Technically Accepted. Developer in discussion with Streetworks for Road space Contact Officer: Jamie Hare
Whitepost Link Road, Hermitage Lane	TO004022	Aylesford	Link road through development between Poppyfields roundabout and Hermitage Lane roundabout.	Undergoing technical Review Contact Officer: Sarah Parris
Hermitage Lane Roundabout	TO004020	Aylesford	Roundabout for development on Hermitage Lane junction with Whitepost.	On hold until Completion of Poppyfields Roundabout and link road Contact Officer: Sarah Parris
Poppyfields Roundabout	TO004019	Aylesford	New roundabout for development on Hermitage Lane and re-alignment of roundabout at 20/20 roundabout with Poppyfields	Undergoing technical review Contact Officer: Sarah Parris
Laker Road, Rochester	TO004018	Rochester	New Bellmouth Access	Undergoing technical review

				Contact Officer: Jamie Hare
Laverstock Road, Allington	TO004017	Allington	New Access to recycling centre	Works substantially complete – awaiting remedials Contact Officer: Sarah Parris
Oakhill House, 130 Tonbridge Road, Hildenborough	TO004016	Hildenborough	Emergency access crossover with associated footway/cycleway amendments and signage	Awaiting signed agreement
Aylesford Newsprint Site, Bellingham Way	TO004014	Larkfield	Formation of Bellingham Road Link Road	Works in progress
Aylesford Newsprint Site, Station Road, Aylesford	TO004013	Aylesford	Junction signalisation for new link road	Undergoing technical review
London Road / New Road, East Malling	TO004011	East Malling	Junction improvements	On hold due to land ownership issues
Land East of Clare Park, New Road, East Malling	TO004010	East Malling	New bellmouth access	Works in progress
Carpenters Lane, Hadlow	TO004009	Hadlow	New bellmouth access and footway link	Works in progress
Nepicar Oast, A20 London Road, Wrotham	TO004008	Wrotham	New Bellmouth Access	Undergoing Technical Review
The Old Coal Yard, Leybourne Way/New Hythe Lane, Larkfield	TO004007	Larkfield	New bellmouth access and footway link	Works substantially completed – awaiting remedials
Land fronting Vale Rise and Vale Road	TO004006	Tonbridge	New access to industrial site and closing of existing access	Works substantially completed – awaiting remedials
Lidl, A20 London Road, Ditton	TO004005	Ditton	Access to new Lidl Store	On maintenance
Oakdene Trade Park, London Road, Wrotham	TO004003	Wrotham	Access to Trade Park	Works substantially completed – awaiting remedials
Co-Op Store, Holborough Road/High Street, Snodland	TO004002	Snodland	Vehicle crossover to car park, loading bay and bus stop amendments	Works in progress
Sportsmans Farm, King Hill, West Malling	TO003427	West Malling	Access to residential development	Agreement Completed – Works in progress
Judd School Access, Mabledon Road, Tonbridge	TO003426	Tonbridge	Access to rear of Judd School	Technical Acceptance Issued – Awaiting details of new contractor

Retirement Village, Rear of 237-259 London Road, West Malling	TO003420	West Malling	Access to Retirement Village development	Undergoing technical Review
Aylesford Quarry	TO003339	Aylesford	Access to Aylesford Quarry from Rochester Road	First Certificate issued - Site on maintenance
Vantage Point	TO003314	Snodland	Access to proposed warehouse and drive-thru units from A228 Holborough Road	Works substantially completed – awaiting remedials
Hazen Road	TO003181	Kings Hill	Alteration of existing turning facility to form new access to assisted living development	Works substantially complete – landscaping works awaiting end of nesting season
Station Road, Aylesford Phase 1	TO003161	Aylesford	New bellmouth access	On maintenance
Peters Village – Keepers Cottage Lane and Worrall Drive	TO003147	Wouldham	LoA for short term construction vehicle access, long term crossovers	Agreement Signed
The Orpines, Wateringbury	TO003128	Wateringbury	Construction of residential care home – relocation of highway soakaway	Works completed – awaiting remedials
Former Teen & Twenty Site, River Lawn Road, Tonbridge	TO003126	Tonbridge	Construction of new Medical Centre with associated footway works inc. Ambulance bay	End of maintenance snagging works to be carried out
Sheldon Way, Larkfield	TO003116	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Works substantially complete – awaiting remedials
Woodgate Way/Tudeley Lane, Tonbridge	TO003113	Tonbridge	Two new accesses to car showroom	Awaiting H&S file
Upper Hayesden Lane, Tonbridge – Ridgeview SEN School	TO003099	Tonbridge	New Access	Works substantially complete – awaiting remedials and agreement of TRO.
Cannon Lane Tonbridge	TO003089	Tonbridge	Alteration of entrance to new McDonald site	Awaiting confirmation of S104
Snodland Railway Station Forecourt	TO003079	Snodland	Layout Improvement	Awaiting remedials
Ryarsh Park, Roughetts Road	TO003077	Ryarsh	Entrance Improvement	1 st Certificate Issued – Site on Maintenance
Hermitage Lane/London Road, Aylesford	TO003068	Aylesford	New signal controlled junction	Works complete
Mercedes Site Vale Road Tonbridge	TO003050	Tonbridge	New Entrance and seal off old entrance	On maintenance
Quarry Hill Road, Borough Green	TO003034	Borough Green	Splitter island and footway improvements at roundabout	On maintenance

Carnation Close	TO003024	East Malling	Alteration of turning head and creation of parking bays	Awaiting as built plans and commuted sums
The Pinnacles, Darenth Avenue	TO003021	Tonbridge	Creation of bellmouth	On maintenance

Appendix F – Bridge Works

Bridge Works – <i>Contact Officer Helen Rowe</i>			
Road Name	Parish	Description of Works	Current Status
East of Mill Lane	Tonbridge	Mill Cottage No.3125 3T weight restriction Deck replacement	Completed

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
Snodland Bypass near Malling Road (10-0086)	Traffic signal crossing controller replaced	Completed April 2022
A227 High Street near Bordyke, Tonbridge (10-0289)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Not yet programmed

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Tonbridge and Malling

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 22/08/22 and will not include any schemes completed prior to 01/06/22

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager.

Details of Scheme	Status
Dark Hill, Borough Green 40mph speed limit <i>Harry Rayner</i>	Ordered July 2022 - anticipated completion October 2022

Details of Scheme	Status
Oldbury Lane, Ightham Proposed double yellow lines <i>Harry Rayner</i>	Consultation complete. Report for recommendation to be taken to September 2022 JTB

Details of Scheme	Status
Lodge Close, Watringbury Verge markers to prevent parking and footway overrun. <i>Sarah Hudson</i>	Design complete. To be passed to contractor September 2022

Details of Scheme	Status
Rogueumont, Kings Hill Footway protection bollards	Design complete. To be passed to contractor September 2022

Details of Scheme	Status
Seven Mile Lane, Mereworth 40mph Speed Limit Speed limit reduction from Willowents to south of The Street <i>Sarah Hudson</i>	Traffic regulation order for speed limit reduction approved at June 2022 JTB. Design currently in progress

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Richard Emmett / Mark Simmons 03000 418181