

**To:** Tonbridge and Malling Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** **21<sup>st</sup> November 2022**  
**Subject:** Highways Forward Works Programme: 2022/23 and 2023/24  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2022/23 and 2023/24.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. Around half of the schemes included in that programme have now been delivered, and as a result we have now produced a new programme covering the years 2022/23 - 2023/24. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2024/25 – 2026/27, and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified..

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

**Road, Footway & Cycleway Renewal and Preservation Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Members Grant – Member Highway Fund** – see Appendix H

## **Conclusion**

1. This report is for Members' information.

## **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Richard Emmet	Senior Highway Manager West Kent
	Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager

**Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Treatments - Contact Officer Jonathan Dean</b>			
<b>Micro Surfacing</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
ADDINGTON LANE	Trottscliffe	From Woodgate Road to Ford Lane	Complete
ROCHESTER ROAD	Burham	Scarborough Terrace to Whitehouse Crescent	Complete
THE ORPINES	Wateringbury	Whole Road	Complete
BELL LANE	Malling North East	From A20 to M20 overbridge	Complete
OLD HADLOW ROAD	Tonbridge	Throughout	Complete
OAK DRIVE	Ditton	Throughout	Complete
PEMBURY ROAD	Tonbridge	Quarry Hill Road to Woodgate Way	Postponed until 2023
NEW HYTHE LANE	East Malling And Larkfield	A20 to Leybourne Way	Complete
HALL ROAD	Aylesford	A20 to Station Road	Complete
LONG MILL LANE	Platt	A25 to Beechin Wood Road	Complete
LONDON ROAD	Hildenborough	From Nizels Lane to Morleys Roundabout	Complete

STATION ROAD	Aylesford	From M20 Overbridge to Hall Road	Complete
<b>Surface Dressing</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
ASHTON WAY (MALLING ROAD)	West Malling	From Tower View to King Hill	Complete
WHITE HORSE ROAD	Fairseat	From Harvel Road to Holly Hill	Complete
LONDON ROAD	Wrotham	Nepicar to Whitehill	Complete
LONDON ROAD	Ryarsh	Sandy Lane to West Malling	Complete
<b>Machine Resurfacing – Contact Officer Mr Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
A228 Ashton Way	West Malling	Link road between A20 London Road and A228 dual carriageway	Completed
A228 Leybourne Bypass	Leybourne	Between M20 Junction 4 interchange and Birling roundabout	Completed
A227 Bates Hill	Ightham	Sevenoaks Road to Ismays Road	Completed
A228 Castle Way	Leybourne	North and South extents of A228 / M20 J4 interchange	Completed
A26 High Street	Hadlow	Removal of the block paved carriageway (parking areas to remain)	Completed
A26 Tonbridge Road	Mereworth	Alders roundabout and approaches	Programmed 22 <sup>nd</sup> March 2023
A228 Malling Road	Birling	Between Leybourne Way and Ham Hill roundabout	Programmed 6 <sup>th</sup> February 2023

High Street	Snodland	Rocfort Road to beyond the train station	Programmed 11 <sup>th</sup> February 2023
<b>Footway Improvements – Contact Officer Mr Neil Tree</b>			
Pout Road	Snodland	<u>Footway Reconstruction</u> Extents to be determined during design stage.	To be designed and programmed.
Turner Road	Tonbridge	<u>Footway Reconstruction</u> Extents to be determined during design stage.	To be designed and programmed.
Ashley Road	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Bramble Close	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Brookmead	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Byrneside	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Copse Road	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Elm Grove	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Leybank	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Meadway	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Wealden Close	Hildenborough	<u>Footway Protection</u> Entire extents	Completed
Foxbush	Hildenborough	<u>Footway Protection</u> Entire extents	Completed

London Road	Hildenborough	<u>Footway Protection</u> Tonbridge Road / Noble Tree Road junction to opposite Teal Café (Sevenoaks boundary)	Completed
Dry Hill Park Road	Tonbridge	<u>Footway Protection</u> Entire extents	Completed
Dry Hill Park Crescent	Tonbridge	<u>Footway Protection</u> Entire extents	Completed
Dry Hill Road	Tonbridge	<u>Footway Protection</u> Entire extents	Completed
Priory Road	Tonbridge	<u>Footway Protection</u> From the junction with Quarry Hill Road to Pembury Grove	Completed
Red Hill	Wateringbury	<u>Footway Protection</u> Various sections between the junction with Tonbridge Road and the North Pole public house	Completed
Annetts Hall	Borough Green	<u>Footway Protection</u> Entire extents	Completed
Wye Road	Borough Green	<u>Footway Protection</u> Entire extents	Completed
Sevenoaks Road/ Borough Green Road	Borough Green	<u>Footway Protection</u> West Bank Lodge to number104	Designed and to be programmed.
Tolsey Mead	Borough Green	<u>Footway Protection</u> Entire extents	Completed

## Appendix B – Drainage Repairs & Improvements

<b>Drainage Repairs &amp; Improvements - Contact Officer Earl Bourner</b>			
<b>Road Name</b>	<b>Parish / Town</b>	<b>Description of Works</b>	<b>Current Status</b>
Lakeside	Snodland	Construction of small attenuation pond to south side of road within highway land between Lakeside and A228 proposed to reduce flood risk to road and property.	Works Completed.
London Road	Larkfield	Flooding at junction with New Road. Defects in pipework have already been addressed, existing soakaways likely to require further work as they can be overwhelmed in heavy or prolonged rainfall	Additional cleansing and CCTV survey proposed to expand survey area between New Road and New Hythe Lane – job passed to contractor.
Pembroke Road	Tonbridge	Remove old gullies and replace gully opposite No.1 and outside No.11 and renew pipework to remove swan neck and ease future maintenance.	Works part completed, waiting for double yellow lines to be reinstated to complete in full.
Tonbridge Road	Wateringbury	Take up and set aside blocks on driveway for reuse and replace first 5m of 150mm pipework from gully towards driveway. After pipework has been replaced, reinstate and re-lay blocks like for like.	Job passed to contractor. Works programmed starting 07 <sup>th</sup> November 2022
Borough Green Road	Wrotham	Dig down and replace collapsed section of pipework 1.5m in from gully outside No.1 Ivy Hall Cottages, replace any white lines taken out and take up and dispose off-site manhole cover and frame outside Potters Mead and replace with new manhole cover and frame D400, 600 x 600mm opening 150 deep.	Works Completed
Gorse Crescent	Aylesford	(Void around soakaway) extend excavation by approx 0.5m around the current excavation, hand dig only due to utilities in footway, replace 1.5m of pipework from the soakaway with 150mm pipework and seal up the connection to the soakaway. Bung off end of	Works Completed

		pipework as shown on attached plan, remove any very loose material and backfill with compacted type 1 and rebuild up to existing footway.	
Eaglestone Close	Borough Green	Cleanse and jet 4 gullies, 1 catchpit, 3 interceptors and cleanse / digout 1 Soakaway. Confined space crew required to enter soakaway to jet clear any weep holes or deep bore liners (Due to flooding)	Works Completed
Fairfield Road	Borough Green	Cleanse / digout 2 Soakaways outside No.33 and No.39, Confined space crew required to enter soakaways to jet clear any weep holes and jet any lines in soakaway (Due to flooding)	Works Completed
Spring Lane	Ightham	Dig down and replace collapsed section of 150mm drainage pipework 9m from gully junction with Oldbury Close.	Works Completed
Long Mill Lane	Platt	Required to remove yard gully and install Precast concrete / uPVC trapped gully outside Oak Beams in low spot and install 12m of 150mm pipework between new gully outside Oak Beams outfalling to existing gully opposite Oak Beams.	Job passed to contractor. Works programmed starting 07 <sup>th</sup> November 2022
Riding Lane	Hildenborough	Required to take up and set aside approx 1m square of blocks on driveway for reuse and replace 1.5m of collapsed pipework 8m from gully outside property called Matchbox with 225mm pipework. After pipework has been replaced, reinstate and re-lay blocks like for like. Crew also required to replace 2m of pipework 25m down from gully junction with Garlands with 150mm pipework.	Job passed to contractor. Works programmed starting 10 <sup>th</sup> November 2022



Swallow Road	Larkfield	(Void around soakaway) Required to extend excavation by approx 2.5m x 1m around the current excavation check the condition of the 150mm pipework which connects from the two gullies to the soakaway to assure there are no cracks / collapsed sections, if there are replace where required with 150mm pipework. Remove any very loose material and backfill prior to reinstating the carriageway.	Job passed to contractor. Works programmed starting 14 <sup>th</sup> November 2022
--------------	-----------	---	---

## **Appendix C – Street Lighting**

Structural testing of KCC owned street lighting assets has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Location</b>	<b>Description of Works</b>	<b>Status</b>
Pembury Road JPAT015	Tonbridge	Replacement of Lamp Column	Completion by end of March 2023
Russet Way JRDF003	Kings Hill	Replacement of Lamp Column Concrete preventing works	Completion by end of March 2023
Pippin Way JPDO007	Kings Hill	Replacement of Lamp Column	Completion by end March 2023
Ightham By-pass JIAD007	Ightham	Replacement of Lamp Column. Concrete preventing works.	Completion by end March 2023
Three Elms Lane JTCN013	Golden Green	Replacement of Lamp Column	Completion by end March 2023
Borough Green Road JWCQ009	Wrotham	Replacement of Lamp Column	Completion by end March 2023
Court Meadow JCFU006	Wrotham	Replacement of Lamp Column	Completed
Epsom Close JEAP005	West Malling	Replacement of Lamp Column	Completion by end March 2023
London Road JLCC004	East Malling	Replacement of Lamp Column	Completion by end March 2023
London Road JLCC010	East Malling	Replacement of Lamp Column	Completion by end March 2023
Maidstone Road JMAL018	Borough Green	Replacement of Lamp Column	Completed
New Road JNAK023	East Malling	Replacement of Lamp Column	Completed
Partridge Avenue JPAN005	Larkfield	Replacement of Lamp Column	Completed
Riding Lane JRAR009	Borough Green	Replacement of Lamp Column	Completed
Sevenoaks Road JBCJ007	Borough Green	Replacement of Lamp Column	Completion by end March 2023

Sheldon Way JSBJ004	Larkfield	Replacement of Lamp Column	Completed
The Chase JTBB007	Tonbridge	Replacement of Lamp Column	Completed
Thomas Wyatt Way JTCE002	Wrotham	Replacement of Lamp Column	Completed
Vale Road JVAC001	Tonbridge	Replacement of Lamp Column	Completed
St Marys Road JSCO101	Tonbridge	Replacement of Lamp Column	Completion by end March 2023
Kits Coty Slip Road JCBD009	Bluebell Hill	Replacement of Lamp Column	Completion by end March 2023
Cranford Road JCEG002	Higham	Replacement of Lamp Column	Completed
London Road JLBZ006	Aylesford	Replacement of Lamp Column	Completion by end March 2023
Lunsford Lane JLDD032	Larkfield	Replacement of Lamp Column M20 motorway closure required	Completion by end March 2023
Station Road JSDH034	Aylesford	Replacement of Lamp Column	Completion by end March 2023
Station Road JSDI006	Ditton	Replacement of Lamp Column	Completion by end March 2023
Wrotham Heath R-A-B JUAQ023	Wrotham	Replacement of Lamp Column	Completion by end March 2023
Wrotham Road JWCP013	Wrotham	Replacement of Lamp Column. Brick wall built around column. UKPN refused to carry out any works as no access to electric supply. Wall will need to be removed and a new column moved to the opposite side of the road. Wall removal will need to be agreed with home owner.	Completion TBA.
Tonbridge Road JTDB008	Wateringbury	Replacement of Lamp Column	Completion by end March 2023
Discovery Drive JDBP011	Kings Hill	Replacement of Lamp Column	Completion by end March 2023
Discovery Drive JDBP012	Kings Hill	Replacement of Lamp Column	Completion by end March 2023
Discovery Drive JDBP013	Kings Hill	Replacement of Lamp Column	Completion by end March 2023

Maidstone Road JTCU007	Hadlow	Replacement of Lamp Column	Completion by end March 2023
Footpath side of 89 Woodbury Road JUBB001	Walderslade	Replacement of Lamp Column	Completion by end March 2023
Sevenoaks Road JBCJ004	Borough Green	Replacement of Lamp Column	Completion by end March 2023
Western Road JWBA004	Borough Green	Replacement of Lamp Column	Completion by end March 2023

## Appendix D – Transportation and Safety Schemes

### Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling Borough Council, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 1/11/2022

<b>Local Transport Plan Funded Schemes – Contact Officer: Ryan Shield</b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
<b>Casualty reduction measures (reactive) – Tonbridge and Malling</b>		
A228 Castle Way	Proposed changes to signalised junction, including the possibility of altering traffic timings	Design
A26 Tonbridge Road, Hadlow	Installation of speed cameras – traffic sign review following road safety audit stage 3	Investigation
High Street, Snodland one way	One way system signage	Complete
London Road, Junction with Dry Hill Road, Tonbridge	Junction warning and give way signage	Complete
<b>LTP Schemes - Tonbridge and Malling</b>		
A26 Tonbridge Road, Watering	Footway and pedestrian crossing facility improvements	Defects
Hadlow Road	Footway improvements	Design
High Street, Wouldham	Experimental one-way system	On Hold
Upper Haysden Lane, Tonbridge Speed Cushions	Installation of speed cushions to support the reduced speed limit	Design

### Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling Borough council funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

<b>Developer Funded Works (Section 106 Works)</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>

A20	East Malling & Larkfield, Ditton and Aylesford	A20 between A228 and Coldharbour	A20 Coldharbour Roundabout is planned to start in Summer 2023 subject to road space availability. A20/Mills Road/Hall Road had a high number of public consultation responses and being a hybrid solution within a very constrained site is being reviewed. Subject to the outcome, it is hoped that construction could commence in 2024 after A20 Coldharbour is substantially completed.
Tower View and A228	Kings Hill	Improvements to A228/Tower View roundabout	Scheme commenced Autumn 2022.
Hermitage Lane	East Malling & Larkfield, Ditton and Aylesford	Cycle/Footway from Barming Station to Maidstone Hospital	Scheme being revised following several developer S106 contributions towards installation.  Designs to be revisited and further stakeholder liaison to commence.
A228 Malling Road	Mereworth	Visibility improvements at A228 / Kent Street junction	Detailed designs are progressing and regular meetings taking place with Mereworth Parish Council, Kingshill PC (could not attend the last meeting) and Sarah Hudson (KCC Member). There will be ecological issues to deal with as significant lengths of hedgerow will need to be removed and replaced and early discussions on how best to construct the work is underway, but it should be noted at this stage that it is likely to be a full road closure as traffic signals will cause significant congestion. The estimated cost of the scheme is much more than first identified although a further cost estimate will be required when designs are complete. Sources of funding and being looked into. It is likely that construction will not start until at least 2023 at the earliest.

## Appendix E – Developer Funded Works

<b>Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Natalie Peach</b>				
<b>Scheme Name</b>	<b>Mastergov File Ref No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Coldharbour Lane, Aylesford	TO004039	Aylesford	Realignment of access road north of aylesford interchange and access to industrial site	Awaiting submission
A20 London Road West Malling, Land west of Winterfield Lane	TO004038	West Malling	New access to development, footway works and changes to signalised junction at winterfield Lane	Awaiting submission
Lower Haysden Lane, Tonbridge	TO004037	Tonbridge	Amended junction layout at Lower Haysden Lane/Brook Street to incorporate development access	Awaiting submission
Access for Centenary Village, Hermitage Lane	TO004036	Aylesford	New Bellmouth Access	Undergoing Technical Review Contact Officer: Sarah Parris
Access Adj, Barming Station, Hermitage Lane	TO004034	Aylesford	New access and footway/cycleway works	Undergoing Technical Review Contact Officer: Sarah Parris
Aylesford Newsprint – New Hythe Lane	TO004033	East Malling & Larkfield	Bus stop and pedestrian crossing installation	Awaiting technical submission
Aylesford Newsprint – Papyrus Way/New Hythe Lane	TO004032	East Malling & Larkfield	Footway Improvements	Awaiting technical submission
Aylesford Newsprint – Bellingham Way	TO004031	Aylesford	Off-site works – pedestrian crossing	Undergoing technical review
Temp access off Poppyfields RAB	TO004030	Aylesford	Temporary Construction Access	Undergoing technical review Officer: Sarah Parris
Tonbridge Retail Park Access	TO004029	Tonbridge	Access capacity improvements	Agreement Signed
A20 London Road/New Road/Station Road, Ditton	TO004028	Ditton	A20 improvement Scheme	Awaiting Technical Submission
Kiln Barn Road, Ditton	TO004027	Ditton	New bellmouth access and footway provision with associated lighting, drainage and speed limit works	Undergoing technical review
Ivy hall Farm, A227 Wrotham Bypass	TO004026	Wrotham	New bellmouth access	Undergoing technical review

A228 Tower View Roundabout	TO004023	Kings Hill	Amendments to roundabout	<b>Works Completed.</b> Contact Officer: Jamie Hare
Whitepost Link Road, Hermitage Lane	TO004022	Aylesford	Link road through development between Poppyfields roundabout and Hermitage Lane roundabout.	Undergoing technical Review Contact Officer: Sarah Parris
Hermitage Lane Roundabout	TO004020	Aylesford	Roundabout for development on Hermitage Lane junction with Whitepost.	On hold until Completion of Poppyfields Roundabout and link road Contact Officer: Sarah Parris
Poppyfields Roundabout	TO004019	Aylesford	New roundabout for development on Hermitage Lane and re-alignment of roundabout at 20/20 roundabout with Poppyfields	Undergoing technical review Contact Officer: Sarah Parris
Laker Road, Rochester	TO004018	Rochester	New Bellmouth Access	<b>Works due to start 18/01/23.</b> Contact Officer: Jamie Hare
Laverstock Road, Allington	TO004017	Allington	New Access to recycling centre	Works substantially complete – awaiting remedials Contact Officer: Sarah Parris
Oakhill House, 130 Tonbridge Road, Hildenborough	TO004016	Hildenborough	Emergency access crossover with associated footway/cycleway amendments and signage	Awaiting signed agreement
Aylesford Newsprint Site, Bellingham Way	TO004014	Larkfield	Formation of Bellingham Road Link Road	Works in progress
Aylesford Newsprint Site, Station Road, Aylesford	TO004013	Aylesford	Junction signalisation for new link road	Undergoing technical review
London Road / New Road, East Malling	TO004011	East Malling	Junction improvements	On hold due to land ownership issues
Land East of Clare Park, New Road, East Malling	TO004010	East Malling	New bellmouth access	Works in progress
Carpenters Lane, Hadlow	TO004009	Hadlow	New bellmouth access and footway link	Works in progress
Nepicar Oast, A20 London Road, Wrotham	TO004008	Wrotham	New Bellmouth Access	Undergoing Technical Review
The Old Coal Yard, Leybourne Way/New Hythe Lane, Larkfield	TO004007	Larkfield	New bellmouth access and footway link	Works substantially completed – awaiting remedials
Land fronting Vale Rise and Vale Road	TO004006	Tonbridge	New access to industrial site and closing of existing	Works substantially completed – awaiting remedials



			access	
Lidl, A20 London Road, Ditton	TO004005	Ditton	Access to new Lidl Store	On maintenance
Oakdene Trade Park, London Road, Wrotham	TO004003	Wrotham	Access to Trade Park	Works substantially completed – awaiting remedials
Co-Op Store, Holborough Road/High Street, Snodland	TO004002	Snodland	Vehicle crossover to car park, loading bay and bus stop amendments	Works in progress
Sportsmans Farm, King Hill, West Malling	TO003427	West Malling	Access to residential development	Agreement Completed – Works in progress
Judd School Access, Mabledon Road, Tonbridge	TO003426	Tonbridge	Access to rear of Judd School	Technical Acceptance Issued – Awaiting details of new contractor
Retirement Village, Rear of 237-259 London Road, West Malling	TO003420	West Malling	Access to Retirement Village development	Undergoing technical Review
Aylesford Quarry	TO003339	Aylesford	Access to Aylesford Quarry from Rochester Road	First Certificate issued - Site on maintenance
Vantage Point	TO003314	Snodland	Access to proposed warehouse and drive-thru units from A228 Holborough Road	Works substantially completed – awaiting remedials
Hazen Road	TO003181	Kings Hill	Alteration of existing turning facility to form new access to assisted living development	Works substantially complete – landscaping works awaiting end of nesting season
Station Road, Aylesford Phase 1	TO003161	Aylesford	New bellmouth access	On maintenance
Peters Village – Keepers Cottage Lane and Worrall Drive	TO003147	Wouldham	LoA for short term construction vehicle access, long term crossovers	On maintenance
The Orpines, Watringbury	TO003128	Watringbury	Construction of residential care home – relocation of highway soakaway	On maintenance
Former Teen & Twenty Site, River Lawn Road, Tonbridge	TO003126	Tonbridge	Construction of new Medical Centre with associated footway works inc. Ambulance bay	End of maintenance snagging works to be carried out
Sheldon Way, Larkfield	TO003116	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Works substantially complete – awaiting remedials
Woodgate Way/Tudeley Lane, Tonbridge	TO003113	Tonbridge	Two new accesses to car showroom	Awaiting H&S file
Upper Hayesden Lane, Tonbridge – Ridgeview SEN	TO003099	Tonbridge	New Access	Awaiting completion of KCC Schemes work

School				
Cannon Lane Tonbridge	TO003089	Tonbridge	Alteration of entrance to new McDonald site	Awaiting confirmation of S104
Snodland Railway Station Forecourt	TO003079	Snodland	Layout Improvement	Awaiting remedials
Ryarsh Park, Roughetts Road	TO003077	Ryarsh	Entrance Improvement	1 <sup>st</sup> Certificate Issued – Site on Maintenance
Hermitage Lane/London Road, Aylesford	TO003068	Aylesford	New signal controlled junction	Works complete
Mercedes Site Vale Road Tonbridge	TO003050	Tonbridge	New Entrance and seal off old entrance	On maintenance
Quarry Hill Road, Borough Green	TO003034	Borough Green	Splitter island and footway improvements at roundabout	On maintenance
Carnation Close	TO003024	East Malling	Alteration of turning head and creation of parking bays	Awaiting as built plans and commuted sums
The Pinnacles, Darenth Avenue	TO003021	Tonbridge	Creation of bellmouth	On maintenance

**Appendix F – Bridge Works**

<b>Bridge Works – <i>Contact Officer: Helen Rowe</i></b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
		None	

## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
Snodland Bypass near Malling Road (10-0086)	Traffic signal crossing controller replaced	Completed April 2022
A227 High Street near Bordyke, Tonbridge (10-0289)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Not yet programmed

## Appendix H - Combined Members Grant programme update

### Member Highway Fund programme update for the Tonbridge and Malling Borough Council.

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 01/11/22

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for Tonbridge and Malling, Richard Emmett.

Details of Scheme	Status
Dark Hill, Borough Green 40mph Speed limit <i>Harry Rayner</i>	<b>Complete</b>

Details of Scheme	Status
Oldbury Lane, Ightham Proposed double yellow lines <i>Investigation</i>	<b>Investigation</b>

Details of Scheme	Status
Lodge Close, Wateringbury Verge markers to prevent parking and footway overrun <i>Sarah Hudson</i>	<b>Complete</b>

Details of Scheme	Status
Roguemont, Kings Hill Footway protection bollards <i>Sarah Hudson</i>	<b>Complete</b>

Details of Scheme	Status
<p style="text-align: center;">East Malling 20mph Speed Limit            Design of proposed 20 mph speed limit  <i>Trudy Dean</i></p>	<b>Investigation</b>

Details of Scheme	Status
<p style="text-align: center;">West Malling 20mph Speed Limit            Design of proposed 20 mph Speed Limit  <i>Investigation</i></p>	<b>Investigation</b>

## **Appendix I - Parish Council Highways improvement plan update**

Parish councils are able to request and fund their own highway improvements to address local concerns that wouldn't otherwise meet Kent County Council's intervention Criteria. Parish Councils can highlight any non-maintenance issue they would like the address via their Highway Improvement Plan (HIP), which will be reviewed by KCC officers on an annual basis. Following the review, KCC will make suggestions as to what engineering measures may be appropriate. There is no dedicated budget to install items identified on the parish HIPs, but KCC can work with the parish to install small scale signing and lining improvements or larger schemes which the parish may choose to fund themselves.

The following table details when a (HIP) was last received from each parish council. If a parish name is not shown, it means no HIP has been received over the past twelve months. The list is up to date as of 01/11/2022.

<b>Parish Council</b>	<b>Last HIP received</b>
<b>East Peckham</b>	17 December 2021
<b>West Malling</b>	31 December 2021
<b>Birling</b>	22 January 2022
<b>Offham</b>	26 January 2022
<b>Wateringbury</b>	21 March 2022
<b>Wrotham</b>	24 March 2022
<b>Aylesford</b>	21 April 2022
<b>Burham</b>	26 April 2022
<b>Standstead</b>	05 May 2022
<b>Addington</b>	11 May 2022
<b>East Malling &amp; Larkfield</b>	22 May 2022
<b>Shipborne</b>	22 May 2022
<b>Ightham</b>	23 May 2022
<b>Hildenborough</b>	17 October 2022
<b>West Peckham</b>	27 October 2022

### Legal Implications

1.1.1 Not applicable.

### **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

### **1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Richard Emmett 03000 418181**