

**To:** Tonbridge and Malling Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 2<sup>nd</sup> December 2024  
**Subject:** Highways Forward Works Programme: 2024/25 and 2025/26  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2024/25 and 2025/26.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. In October 2022 we replaced this with a programme covering the years 2022/23 - 2023/24, and we have now produced a new two-year programme covering the years 2024-25 – 2025-26. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2026/27 - 2028-29 and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

**Road, Footway & Cycleway Renewal and Preservation Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**
- **Major Capital Programme**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Members Grant – Member Highway Fund** – see Appendix H

**Road Markings** – see Appendix I

## **Conclusion**

1. This report is for Members' information.

## **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Kevin Gore	Senior Highway Manager West Kent
Andy Watson	Tonbridge and Malling Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager
Lee Burchill	Major Capital Programme Manager
Jonathan Dean	Highway Manager Special Projects/HSR/Signs & Lines

## **Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Treatments - Contact Officer Aaron Divall</b>			
<b><i>Micro Surfacing</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Pembury Road	Tonbridge	Quarry Hill Road to Woodgate Way	Completed Apr/May 2024
Chapman Way	East Malling	Winterfield Lane to New Road	Completed June 2024
Quarry Hill Road	Borough Green	From A25 to Dark Hill Road	Completed June 2024
Queens Road (inc Avenue)	Snodland	Whole Roads	Completed June 2024
<b><i>Surface Dressing</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Seven Mile Lane	Mereworth	A20 to A26	Completed August 2024
London Road	Addington	Sandy Lane to Seven Mile Lane & Ashton Way to West Malling Roundabout	Completed July 2024
London Road	Wrotham	M20 Roundabout to Ash Lane	Completed July 2024
Tonbridge Road	Ightham	Ismays Road to High Cross Road	Completed July 2024
<b><i>Retread</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Beech Road	Mereworth	Seven Mile Lane to Butchers Lane	Completed May 2024
Willow Wents	Mereworth	From Barons Place to Highland Cottages, excluding junction with Horns Lane to W access of Highlands	Completed June 2024

<b>Forward Works – Treatment type and priority to be confirmed following site assessments</b>			
Clare Lane	East Malling And Larkfield	From Winterfield Lane to Mill Lane	Currently proposed for financial year 2025/26
Red Hill	Wateringbury, East Malling and Larkfield	60m North of 'The Oasts' to Sweets Lane	Currently proposed for financial year 2025/26
Shipbourne Road	Tonbridge	The Ridgeway to Yardley Park Road	Currently proposed for financial year 2025/26
Rochester Road	Aylesford, Wouldham	Bridgewood Roundabout to County Boundary	Currently proposed for financial year 2025/26
Mackenders Lane	Aylesford, Wouldham	Whole Road	Currently proposed for financial year 2025/26
Malling Road	Snodland	Hollow Lane to St Katherines Road	Currently proposed for financial year 2025/26
Swan Street	West Malling	High Street to Lucks Hill	Currently proposed for financial year 2025/26
Waterloo Road	Tonbridge	Railway Approach to Quarry Hill Road	Currently proposed for financial year 2025/26
Knowsley Way	Hildenborough	Whole Road	Currently proposed for financial year 2025/26
Teston Road	West Malling	Offham to Leonards Street	Currently proposed for financial year 2025/26
<b>Machine Resurfacing – Contact Officer Mr Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
A26 Tonbridge Road	Wateringbury	Approaches to Wateringbury Crossroads	Completed
A228 Snodland Bypass	Snodland	Between Ham Hill roundabout and Holborough roundabout	Completed
A20 Wrotham Heath Roundabout	Wrotham	<u>Retexturing</u> North Western quadrant of roundabout	Completed
B245 Tonbridge Road	Hildenborough	Foxbush to Orchard Lea	Completed
A227 Gravesend Road	Wrotham	Harvel Road to the A20 London Road	Currently proposed for financial year 2025/26

Lunsford Lane	Larkfield	London Road to Gighill Road	Currently proposed for financial year 2025/26
Station Road	Aylesford	Forstal Road to Hall Road	Currently proposed for financial year 2025/26
<b>Footway Improvements – Contact Officer Mr Neil Tree</b>			
Turner Road	Tonbridge	<u>Footway Reconstruction</u> Entire extent .	Completed
Stafford Road	Tonbridge	<u>Footway Protection</u> From the junction with The Slade to Hawden Road	Completed
The Slade	Tonbridge	<u>Footway Protection</u> From the junction with Stafford Road to the car park	Completed
Tonbridge Road	Tonbridge	<u>Footway Protection</u> Southern footway between Noble Tree Road and Weald Court	Completed
Noble Tree Road	Tonbridge	<u>Footway Protection</u> Full length - From Tonbridge Road - Watts Cross Road	Completed
Pout Road	Tonbridge	<u>Footway Protection</u> Full Extents	Completed
Baltic Road	Tonbridge	<u>Footway Protection</u> Exact extents to be ascertained at design stage	Currently proposed for financial year 2026/27
Church Lane	Trottiscliffe	<u>Footway Protection</u> Exact extents to be ascertained at design stage	Currently proposed for financial year 2026/27
Deakin Leas	Tonbridge	<u>Footway Protection</u> Exact extents to be ascertained at design stage	Currently proposed for financial year 2026/27
Goldsmid Road	Tonbridge	<u>Footway Protection</u> Exact extents to be ascertained at design stage	Currently proposed for financial year 2026/27

St Marys Road	Tonbridge	<u>Footway Protection</u> Exact extents to be ascertained at design stage	Currently proposed for financial year 2026/27
The Drive	Tonbridge	<u>Footway Protection</u> Exact extents to be ascertained at design stage	Currently proposed for financial year 2026/27
Tonbridge Road	East Peckham	<u>Footway Protection</u> Exact extents to be ascertained at design stage	Currently proposed for financial year 2026/27
Weald View Road	Tonbridge	<u>Footway Protection</u> Exact extents to be ascertained at design stage	Currently proposed for financial year 2026/27

**Appendix B - Drainage**

<b>Drainage Repairs &amp; Improvements - Contact Officer Earl Bourner</b>			
<b>Road Name</b>	<b>Parish / Town</b>	<b>Description of Works</b>	<b>Current Status</b>
London Road	Larkfield	Investigation and renovation of existing soakaways opposite B&Q to remedy flooding on New Road junction	Quotations for works received, awaiting confirmation of programme dates from contractors.
Spring Lane	Ightham	Flooding issues affecting road and adjacent property. Drainage scheme to be implemented to remedy flooding issues.	Works Completed
Priory Grove	Ditton	Civils crew required to locate and uncover hidden manhole. Unsure if manhole has a cover and frame, if this doesn't, install manhole cover and frame D400, 600 x 600mm opening 150 deep.	Works Completed
Conyerd Road	Borough Green	Civils crew required to dig down and replace first 2m of defective pipework from gully outside No.2.	Works Completed
Pembury Road	Tonbridge	Civils crew required to dig down and replace first 2.5m of defective pipework from gully outside No.97. Replace section of pipework with 225mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Unsure extent of defective pipework until excavation is open, fix where required. Crew also required to excavate and remove damaged brick-built gully outside No.97 and replace with new brick gully as per standard drawing KCC-HTW-500-011 (Untrapped) Re-connect all existing connections to the gully and replace the gully cover and frame with D400 450x450mm grating x 150mm high.	Works Completed

Ashes Lane	Hadlow	<p>Civils crew required to dig down and replace first 2m of defective pipework from gully opposite Foxglove Cottage (Possible collapse) replace section of pipework with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Unsure extent of defective pipework until excavation is open, fix where required. Crew also required to take up and dispose off site 1x gully grate and frame opposite Foxglove Cottage and replace with D400 hinged gully grating and frame (450mm x 450mm x 150mm)</p>	<p>Job Passed to Contractor Programmed to commence on 11/11/2024 for 3 Days.</p>
Mills Road	Aylesford	<p>Civils crew required to dig down and investigate 150mm pipework from gully, any defective sections require replacing, this should be connected straight onto pipework from other gully but if this is not then the pipework will require to be relayed from the gully to the correct system with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m.</p>	<p>Works Completed</p>
Borough Green Road	Wrotham	<p>Civils crew required to attend site and replace approx 2m of collapsed 150mm pipework after Telent have moved their orange ducting, replace this section with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m</p>	<p>Works Completed</p>
Coldharbour Lane	Hildenborough	<p>Crew required to undertake trail hole in front of driveway to No.26 to see if it would be possible to install a Brick-built gully and also if it's possible to get the gradient to install a 150mm pipework to outfall to gully opposite No.28 due to utilities in this location.</p> <p>Crew required to install 2x chute gullies outside No.26 with Y connection from gullies connecting on to new 225mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m outfalling to gully opposite No.28. When installing new gullies relevel approx 6m x 1m of carriageway in front of driveway to avoid any puddling and allow water to enter gullies, also take up 1m x 0.6m of blocks on edge of driveway and relay approx up to 10mm higher to stop the water running over these into the driveway and instead</p>	<p>Works Completed</p>



		to continue to run into new gullies.	
Hollow Lane	Snodland	Civils crew required to dig down and replace first 2m of defective pipework from gully opposite lamp column (JHCR013) (Large root mass / possible collapse) replace section of pipework with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Unsure extent of defective pipework until excavation is open, fix where required.	Job Passed to Contractor Programmed to commence on 04/11/2024 for 5 Days.
Nizels Lane	Hildenborough	Civils crew required to dig down and replace first 3m of defective pipework from gully outside Home Farm (Large root mass / possible collapse) Unsure on diameter of pipework as unable to take measurements from gully due to being full of water, believed to be 300mm. Unsure extent of defective pipework until excavation is open, fix where required.	Job Passed to Contractor Programmed to commence on 27/01/2025 for 3 Days.
Birling Road	Leybourne	Civils crew required to replace the first 10m of defective pipework from the gully. Replace section of pipework with 150mm uPVC drain on bed type s to KCC/HTW/500/051, average depth to invert not exceeding 1.0m. Crew also required to investigate the 90 degree bend from gully to see if it would be possible to rather install a small chamber or install connection from gully at a 45 degree angle instead due to the 90 degree bend blocking up regularly causing the carriageway and driveway / land to flood.	Job Passed to Contractor Programmed to commence on 15/11/2024 for 2 Days.
Goldsmid Road	Tonbridge	Crew required to excavate and remove 2x gully pots outside and opposite No.12 and replace both with new precast concrete / uPVC trapped gully, 750mm deep to invert as KCC/HTW/500/009 and replace the gully covers and frames with new D400 450 x 450mm grating x 150mm high. Crew also required to replace approx the first metre of pipework from gullies with 150mm uPVC drain on bed type z to KCC/HTW/500/051, average depth to invert not exceeding 1.0m.	Job Passed to Contractor Programmed to commence on 16/12/2024 for 3 Days.

## **Appendix C – Street Lighting**

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
Wrotham Road JWCP013	Wrotham	Replacement of Lamp Column. Brick wall built around old column. UKPN refused to carry out any works as no access to electric supply. Wall will need partial removal which will need to be agreed with homeowner. A new column has been installed on the opposite side of the road.	Completion TBA.
Western Road JWBA004	Borough Green	Replacement of Lamp Column	Completion by end March 2025
London Road JUAQ024	Wrotham	Replacement of Lamp Column	Completion by end March 2025
Waveney Road JWAR004	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Shipbourne Road JSBO029	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Shipbourne Road JSBO078	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Wrotham Road JWCP012	Borough Green	Replacement of Lamp Column	Completion by end March 2025
Sevenoaks Road JBCJ002	Borough Green	Replacement of Lamp Column	Completed
Sevenoaks Road JBCJ013	Borough Green	Replacement of Lamp Column	Completed
Borough Green Road JBCK009	Borough Green	Replacement of Lamp Column	Completion by end March 2025
Tilebarn Corner JTFW005	Tonbridge	Replacement of Lamp Column	Completed
Quarry Hill Road JQAC003	Borough Green	Replacement of Lamp Column	Completion by end March 2025
Quarry Hill Road JQAC004	Borough Green	Replacement of Lamp Column	Completion by end March 2025
Avon Close JABG002	Tonbridge	Replacement of Lamp Column	Completed

Quarry Hill Road JQAK018	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Cheviot Close JCBM003	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Ferneigh Rise JFAS006	Ditton	Replacement of Lamp Column	Completed
Ferneigh Rise JFAS009	Ditton	Replacement of Lamp Column	Completed
Primrose Drive JPCM015	Ditton	Replacement of Lamp Column	Completed
Burns Crescent JBDZ002	Tonbridge	Replacement of Lamp Column	Completed
Burns Crescent JBDZ005	Tonbridge	Replacement of Lamp Column	Completed
Burns Crescent JBDZ006	Tonbridge	Replacement of Lamp Column	Completed
Burns Crescent JBDZ007	Tonbridge	Replacement of Lamp Column	Completed
Burns Crescent JBDZ008	Tonbridge	Replacement of Lamp Column	Completed
Masefield Way JMBF004	Tonbridge	Replacement of Lamp Column	Completed
Masefield Way JMBF005	Tonbridge	Replacement of Lamp Column	Completed
Masefield Way JMBF007	Tonbridge	Replacement of Lamp Column	Completed
Stacey Road JSCW010	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Stacey Road JSCW013	Tonbridge	Replacement of Lamp Column	Completed
Shelton Close JSBK001	Tonbridge	Replacement of Lamp Column	Completed
Shelton Close JSBK007	Tonbridge	Replacement of Lamp Column	Completed
Welland Road JWAV010	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Marston Walk JMBB003	Walderslade	Replacement of Lamp Column	Completed
Sandown Road JSAE002	West Malling	Replacement of Lamp Column	Completed

Pembury Road JPAT028	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Chaucer Gardens JCBF004	Tonbridge	Replacement of Lamp Column	Completed
Chaucer Gardens JCBF005	Tonbridge	Replacement of Lamp Column	Completed
Beddow Way JBAS008	Aylesford	Replacement of Lamp Column	Completed
Merlin Avenue JMBX001	Leybourne	Replacement of Lamp Column	Completed
London Road JLCA009	Ditton	Replacement of Lamp Column	Completion by end March 2025
London Road JLCA020	Ditton	Replacement of Lamp Column	Completion by end March 2025
Chaucer Way JCBG018	Lunsford	Replacement of Lamp Column	Completion by end March 2025
Lockside JLDY002	Tonbridge	Replacement of Lamp Column	Completed
Danvers Road JDAB002	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
High Street JHBT021	Wouldham	Replacement of Lamp Column	Completion by end March 2025
Shakespeare Road JSBH004	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Shakespeare Road JSBH006	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Milton Gardens JMCO005	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Bordyke JBCH001	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
London Road JLBU006	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Tonbridge Road JTDB034	Wateringbury	Replacement of Lamp Column	Completion by end March 2025
Hadlow Road JHAB011	Tonbridge	Replacement of Lamp Column	Completion by end March 2025
Eagle Close JEAA009	Larkfield	Replacement of Lamp Column	Completion by end March 2025

## Appendix D – Transportation and Safety Schemes

### Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Tonbridge and Malling Borough, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 17/10/2024

<b>Local Transport Plan Funded Schemes – Contact Officer: Emma Tilbury</b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
<b>Casualty reduction measures (reactive) – Tonbridge and Malling</b>		
A20 London Road, J/W Hall Road Ditton	Signing and lining improvements	Ordered – Q4 2024
A228 Branbridges Ind Est Rndbt JW Hale Street	Signing and lining improvements	Complete – N/A
A228 Maidstone Road JW B2015 Maidstone Road, East Peckham	Refurbishment of roundabout block paving	Complete – N/A
<b>LTP Schemes – Tonbridge and Malling</b>		
A26 Tonbridge Road, Hadlow - Shared footway / cycleway	Phase 1 - Shared footway / cycleway between Three Elm Lane and Haywards Farmshop	Design Q2 2025

### Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within **Tonbridge and Malling Borough Council** funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

<b>Externally Funded Schemes – Contact Officer: Emma Tilbury</b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
East Street / High Street, Tonbridge - Junction improvements and footway realignment	Design only - Drivers of larger vehicles struggle to make the left turn out of East Street which results in over running of the footway. Potential junction realignment to provide a greater area for turning	N/A

## **Major Capital Programme**

The Major Capital Programme team is implementing schemes within **Tonbridge and Malling Borough** in line with Kent County Council's strategic targets with the road network.

<b>Externally Funded Schemes – Contact Officer: Kathryn Davies</b>			
<b>Project Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
A229 Blue Bell Hill Improvement Scheme	Major Junction upgrade scheme	Large Local Majors Fund	Design work is ongoing with preparations being made for a consultation on the preferred option in early 2025. Construction is not expected until after 2028.
Coldharbour Roundabout	Junction improvement scheme	Local Growth Fund	Construction is on programme to be complete in December 2024, with final landscaping and completion works being carried during November and early December.
A20 London Road/Hall Road, Aylesford	Junction improvement scheme	Local Growth Fund	A permanent solution for the flooding on the A20 is currently being investigated. In the meantime, to reduce the impacts of future storm events, the three affected soakaways will be cleaned more regularly. A review of whether the existing junction signals require replacement is currently ongoing and, if required, this work will be carried out in 2025.

## Appendix E – Developer Funded Works

<b>Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Natalie Peach (unless specified otherwise)</b>				
<b>Scheme Name</b>	<b>Mastergov File Ref No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Retirement Village, rear of 239-259 London Road, West Malling	TO004059	West Malling	New priority junction access	Technical Acceptance Issued
Barfield House, Teston Road, Offham	TO004058	Offham	New priority junction access, footway link and uncontrolled crossing point	Undergoing technical review
2nd Access for Police, Poppyfields Roundabout, Aylesford.	TO004054	Aylesford	2nd Access to Police Station from link road created by BDW.	Contact Officer: TBC Works still to complete to accommodate changes for Police applying for another access for them.
King Hill (Orwell Spike), West Malling	TO004052	West Malling	New bellmouth Access	Works underway. Contact Officer: Jamie Hare
Hermitage Lane access adj Chapelfield Way	TO004051	Aylesford	Access to be created for further	Undergoing Technical Review Contact Officer: TBC
A20 London Road junction Hermitage Lane	TO004050	Aylesford	Junction improvement works required for pre-occupation for development Land South of Barming Station.	Undergoing technical review Contact Officer: Sarah Parris
New Court Road – Access to development site at Bell Lane Burham	TO004048	Burham	Bellmouth Access	Technical Acceptance Issued – Awaiting completion of Agreement and update from Developer. No action since last update. Contact Officer: Alan Aston
New Road – j/w A20 London Road, East Malling	TO004047	East Malling	Junction improvement required by planning consent	On Maintenance
Coldharbour Lane, Aylesford	TO004039	Aylesford	Realignment/widening of access road north of Aylesford interchange and change of priority for access to industrial site	Highway works completed, works in Maintenance Contact Officer: Claremarie Vine
A20 London Road West Malling, Land west of Winterfield Lane	TO004038	West Malling	New access to development, footway works and changes to signalised junction at winterfield Lane	Works in progress

Lower Haysden Lane, Tonbridge	TO004037	Tonbridge	Amended junction layout at Lower Haysden Lane/Brook Street to incorporate development access	Works substantially completed
Access Adj, Barming Station, Hermitage Lane	TO004034	Aylesford	New access and footway/cycleway works	Works complete until development moved on then traffic island and TRO to complete. Contact Officer: TBC
Aylesford Newsprint – New Hythe Lane	TO004033	East Malling & Larkfield	Bus stop and pedestrian crossing installation	Works substantially completed – awaiting remedials
Aylesford Newsprint – Papyrus Way/New Hythe Lane	TO004032	East Malling & Larkfield	Footway Improvements	Works substantially completed – awaiting remedials
Aylesford Newsprint – Bellingham Way	TO004031	Aylesford	Off-site works – pedestrian crossing	Works substantially completed – awaiting remedials
Tonbridge Retail Park Access	TO004029	Tonbridge	Access capacity improvements	On Maintenance
A20 London Road/New Road/Station Road, Ditton	TO004028	Ditton	A20 improvement Scheme	Agreement completed
Kiln Barn Road, Ditton	TO004027	Ditton	New bellmouth access and footway provision with associated lighting, drainage and speed limit works	Works in progress
Hermitage Lane Roundabout	TO004020	Aylesford	Roundabout for development on Hermitage Lane junction with Whitepost.	Undergoing technical review works due to start offline Feb 25 Contact Officer: TBC
Poppyfields Roundabout	TO004019	Aylesford	New roundabout for development on Hermitage Lane and re-alignment of roundabout at 20/20 roundabout with Poppyfields	Works complete, snagging works to be completed. Contact Officer: TBC
Laker Road, Rochester	TO004018	Rochester	New Bellmouth Access	Works completed Contact Officer: Jamie Hare
Oakhill House, 130 Tonbridge Road, Hildenborough	TO004016	Hildenborough	Emergency access crossover with associated footway/cycleway amendments and signage	On Maintenance
Aylesford Newsprint Site, Bellingham	TO004014	Larkfield	Removal of roundabout and formation of staggered junction to tie in to new	Works substantially completed – awaiting remedials



Way			private link road	
Aylesford Newsprint Site, Station Road, Aylesford	TO004013	Aylesford	Junction signalisation for new link road	Works substantially completed – awaiting remedials
Land East of Clare Park, New Road, East Malling	TO004010	East Malling	New bellmouth access	Works substantially completed – awaiting remedials
Nepicar Oast, A20 London Road, Wrotham	TO004008	Wrotham	New Bellmouth Access	Agreement Signed
The Old Coal Yard, Leybourne Way/New Hythe Lane, Larkfield	TO004007	Larkfield	New bellmouth access and footway link	Works substantially completed – awaiting remedials
Land fronting Vale Rise and Vale Road	TO004006	Tonbridge	New access to industrial site and closing of existing access	On Maintenance
Oakdene Trade Park, London Road, Wrotham	TO004003	Wrotham	Access to Trade Park	Default notice issued to Developer due to non-completion of works
Co-Op Store, Holborough Road/High Street, Snodland	TO004002	Snodland	Vehicle crossover to car park, loading bay and bus stop amendments	Awaiting completion of works
Sportsmans Farm, King Hill, West Malling	TO003427	West Malling	Access to residential development	Works substantially completed – awaiting remedials
Vantage Point	TO003314	Snodland	Access to proposed warehouse and drive-thru units from A228 Holborough Road	Awaiting remedial works prior to formal adoption
Hazen Road	TO003181	Kings Hill	Alteration of existing turning facility to form new access to assisted living development	On Maintenance
Station Road, Aylesford Phase 1	TO003161	Aylesford	New bellmouth access	Awaiting remedial works prior to formal adoption
Peters Village – Keepers Cottage Lane and Worrall Drive	TO003147	Wouldham	LoA for short term construction vehicle access, long term crossovers	On maintenance
Sheldon Way, Larkfield	TO003116	Larkfield & Aylesford	Vehicle crossover access and footway resurfacing	Works substantially complete – awaiting remedials

Woodgate Way/Tudeley Lane, Tonbridge	TO003113	Tonbridge	Two new accesses to car showroom	Awaiting H&S file
Cannon Lane Tonbridge	TO003089	Tonbridge	Alteration of entrance to new McDonald site	Awaiting confirmation of S104
Snodland Railway Station Forecourt	TO003079	Snodland	Layout Improvement	Awaiting remedials
Hermitage Lane/London Road, Aylesford	TO003068	Aylesford	New signal controlled junction	Works complete
Mercedes Site Vale Road Tonbridge	TO003050	Tonbridge	New Entrance and seal off old entrance	On maintenance
Quarry Hill Road, Borough Green	TO003034	Borough Green	Splitter island and footway improvements at roundabout	Awaiting completion of works prior to formal adoption
Carnation Close	TO003024	East Malling	Alteration of turning head and creation of parking bays	Awaiting as built plans and commuted sums
The Pinnacles, Darenth Avenue	TO003021	Tonbridge	Creation of bellmouth	On maintenance

## **Appendix F – Bridge Works**

**Currently, there is no work planned in the Tonbridge and Malling area.**

## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - Contact Officer: Toby Butler</b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
A227 High Street near Bordyke, Tonbridge (10-0289)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Programmed for August 2024

## Appendix H - Combined Members Grant programme update

### Member Highway Fund programme update for the Tonbridge and Malling Borough Council

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 17/10/2024

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the Tonbridge and Malling Borough Council.

#### [ Andrew Kennedy]

Details of Scheme	Status
Mill lane, Blue Bell Hill - Provide dropped kerbs/ surface ramps of either side of the existing barriers to allow smooth access between the carriageway and footway. Ramps should have a gentle slope ( max 1:12) -	Design

#### [Sarah Hohler]

Details of Scheme	Status
Seven Mile Lane, Offham - Comp Lane crossroads signage enhancement -	Investigation

#### [ Sarah Hudson]

Details of Scheme	Status
Addlestead Road, East Peckham - ANPR camera survey	Complete Q1 2024

#### [Trudy Dean]

Details of Scheme	Status
Various, East Malling - 20mph design - Consultant design for a 20mph speed	Investigation

limit throughout East Malling	
-------------------------------	--

## **Appendix I – Road Markings**

This year will see the commencement of a multi-year strategic lining programme for the renewal of road markings, focusing initially on the Resilient Highway Network and A road network, with a view to expanding this to the B road network in time (dependent on funding).

A five-year programme has been developed, and will be reviewed and sense checked annually, with input from local district teams to ensure this programme remains sensitive to local requirements.

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged.

<b>Road Marking Renewal Programme – <i>Contact Officer: Jonathan Dean</i></b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
London Road	Wrotham	Seven Mile Lane to Nepicar Lane	To be programmed in 2025
Cannon Lane	Tonbridge	B2017 Tudeley Road to Three Elm Lane	Substantially Complete

Legal Implications

1.1.1 Not applicable.

**1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

**1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Kevin Gore / Andy Watson 03000 418181**