

To: Tonbridge & Malling Joint Transportation Board

By: KCC Highways and Transportation

Date: Monday 30th March 2015

Subject: Highway Works Programme 2014/15

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

Footway and Carriageway Improvement Schemes – see Appendix A

Street Lighting – see Appendix B

Traffic Systems – see Appendix C

Bridge Works - see Appendix D

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on 03000 41 41 41

Carol Valentine	Highway Manager (West)
Sue Kinsella	Street Lighting Manager
Neil Tree	Footway Improvement Team Leader
Mary Gillett	Major Projects Planning Manager
Wendy Boustead	Carriageway Surface Improvements
Katie Lewis	Drainage Manager
Toby Butler	Intelligent Transport Systems Manager
Tony Ambrose	Structures Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Dressing – Contact Officer Mrs Wendy Boustead			
Road Name	Parish	Extent of Works	Current Status
London Road	Ryarsh	From Callis Court Nurseries to its junction with Roughetts Road	Deferred due to utility works. This scheme will now be delivered in 2015/16
London Road	Tonbridge	From its junction with Dry Hill Park Road to its junction with Stacey Road	Substantially Completed Covers adjustments to complete
Micro Asphalt Schemes – Contact Officer Mrs Wendy Boustead			
Road Name	Parish	Extent of Works	Current Status
High Cross Road	Ightham	From Stone Street Road to its junction with the A227 Ightham Road	Deferred due to utility works. This scheme will now be delivered in 2015/16
Pine Tree Lane	Ightham	From its junction with Stone Street Road to its junction with Coach Road	Deferred due to utility works. This scheme will now be delivered in 2015/16
Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A20 Wrotham Heath	Wrotham	A20 London Road to its junction with Ford Lane.	Programmed to start March 2015
A20 Nepicar Roundabout	Wrotham	Circulatory of junction	To be programmed Summer 2015. Delayed due to conflict with HA works
A228 Snodland Bypass	Snodland	Southbound side of dual carriageway to Ham Hill roundabout	Programmed to start March 2015

B2260 Railway Approach/Quarry Hill Road	Tonbridge	From its junction with Vale Road to its junction with Pembury Road	To be programmed Summer 2015. Delayed due to STATS
Footway Improvement - Contact Officer Mr Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
London Road	Wrotham/Platt	Sections of footway between M26 J2a to the A25. Replacement of existing asphalt surface and kerbing where required.	To be re-programmed consultation underway with the Highway Agency.
High Street	Tonbridge	From its junction with Bordyke to outside number 135. This scheme is currently in the design stages	Works to be included within the Tonbridge High Street Regeneration Scheme

Appendix B – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella				
Road Name	Ward	Column Ref	Location	Status
Railway Approach	Tonbridge	JRCT004	OPPS STATION RHS	Column cut down and removed, further trial holes being programmed, awaiting dates.
Hadlow Road East	Higham	JHAC	Feeder Pillar for Traffic Island Junction Cuckoo Lane.	Electrical Connection Dates Currently Being Programmed.
Quarry Hill Road	Tonbridge	JQAK545	Sign In Centre Reservation	Works Programmed for Sunday's during April / May. Works require extensive traffic management over 2 lanes due to trenching / reinstatement works.
Quarry Hill Road	Tonbridge	JQAK028	S/O 3 Quarry Bank	Works will be carried out on the same day as the works above using the traffic management.
Holborough Road	Snodland	JHCN008	Outside 82/84	Currently being re- programmed and awaiting electrical connection dates.
Malling Road	Snodland	JMAQ036	O/S 66 SHOP	Requires letter drop to residents for assistance with parking bay suspension. Awaiting programme date. Estimated Completion End of April 2015.
Borough Green Road	Borough Green	JBCK018	Various Locations	Currently being programmed for completion in April 2015
Mill Street	East Malling	JMCL011	Various Locations	Currently being programmed for completion in April 2015
The Rocks Road	East Malling	JTBY003	Various Locations	Currently being programmed for completion in April 2015
Brainbridges Road	East Peckham	JWEA511	Various Locations	Currently being programmed for completion in April 2015
Half Moon Lane	Hildenborough	JHAG501	Various Locations	Currently being programmed for completion in April 2015
Ightham Bypass	Ightham	JIAD001, 003, 004	Various Locations	Currently being programmed for completion in April 2015

Betjeman Close	Larkfield	JBFB004	Various Locations	Currently being programmed for completion in April 2015
Keats Road	Larkfield	JKAA014	Various Locations	Currently being programmed for completion in April 2015
Martin Square	Larkfield	JMBD501	Various Locations	Currently being programmed for completion in April 2015
Baywell	Leybourne	JBFE022	Various Locations	Currently being programmed for completion in April 2015
London Road	Leybourne	JLCL011, 023	Various Locations	Currently being programmed for completion in April 2015
Oxley Shaw Lane	Leybourne	JOBG040	Various Locations	Currently being programmed for completion in April 2015
Brook Street	Snodland	JBDJ502	Various Locations	Currently being programmed for completion in April 2015
Baltic Road	Tonbridge	JBAE505, 506	Various Locations	Currently being programmed for completion in April 2015
Castle Street	Tonbridge	JCAL001	Various Locations	Currently being programmed for completion in April 2015
Chaucer Gardens	Tonbridge	JCBF002, 008	Various Locations	Currently being programmed for completion in April 2015
Cherry Grove	Tonbridge	JCBH003	Various Locations	Currently being programmed for completion in April 2015
Dry Hill Park Road	Tonbridge	JDAW507	Various Locations	Currently being programmed for completion in April 2015
Hadlow Road East	Tonbridge	JHAC007	Various Locations	Currently being programmed for completion in April 2015
Judd Road	Tonbridge	JJAF501, 503	Various Locations	Currently being programmed for completion in April 2015
London Road	Tonbridge	JLBU001	Various Locations	Currently being programmed for completion in April 2015
Pembury Road	Tonbridge	JPAT003	Various Locations	Currently being programmed for completion in April 2015
Pembury Road	Tonbridge	JPAU012	Various Locations	Currently being programmed for completion in April 2015
Quarry Gardens	Tonbridge	JQAA501, 503, 504	Various Locations	Currently being programmed for completion in April 2015
St Marys Road	Tonbridge	JSCO509, 510	Various Locations	Currently being programmed for completion in April 2015
The Slade	Tonbridge	JTBZ502	Various Locations	Currently being programmed for completion in April 2015
Waterloo Road	Tonbridge	JWAQ009, 013, 014, 015	Various Locations	Currently being programmed for completion in April 2015
Weald View Road	Tonbridge	JWAS503	Various Locations	Currently being programmed for completion in April 2015

Wincliff Road	Tonbridge	JWBR006	Various Locations	Currently being programmed for completion in April 2015
Bluebell Hill Village Slip	Walderslade	JUBK501	Various Locations	Currently being programmed for completion in March 2015
Marlow Copse	Walderslade	JMAX010	Various Locations	Currently being programmed for completion in April 2015
Oakleigh Close	Walderslade	JOBH008	Various Locations	Currently being programmed for completion in April 2015
Robin Hood Lane	Walderslade	JRBE004	Various Locations	Currently being programmed for completion in April 2015
Robin Hood Lane	Walderslade	JUBC040	Various Locations	Currently being programmed for completion in April 2015
Valley Rise	Walderslade	JVAE002	Various Locations	Currently being programmed for completion in April 2015
Nepicar Lane	Wrotham Heath	JUAQ513	Various Locations	Currently being programmed for completion in April 2015
Cycle Path from Chaucer Way to New Hythe Lane	Larkfield	JUCG004	Various Locations	PROGRAMMED 09.03.15
Walderslade Woods	Walderslade	KWAB010, 029, 041, 506	Various Locations	PROGRAMMED 13.03.15
Woodbury Road	Walderslade	JWDC001, 010, 021	Various Locations	PROGRAMMED 13.03.15
Whistler Road	Higham	JWBD010	O/S 51	COMPLETED
Birch Crescent	Aylesford	JBBL008	Various Locations	COMPLETED
Hermitage Lane	Aylesford	JHBK007	Various Locations	COMPLETED
High Street	Aylesford	JHBU011	Various Locations	COMPLETED
Mills Road	Aylesford	JMCN020	Various Locations	COMPLETED
Station Road	Aylesford	JSDH003	Various Locations	COMPLETED
Quarry Hill Road	Borough Green	JQAC502, 504	Various Locations	COMPLETED
St Michaels Close	Boxley	KSDZ012	Various Locations	COMPLETED
Impton Lane	Boxley	KIAC002, 005, 019, 024, 030, 037.	Various Locations	COMPLETED
Acorn Grove	Ditton	JABB002, 007, 009	Various Locations	COMPLETED

Blackthorn Drive	Ditton	JBCA006	Various Locations	COMPLETED
Bradbourne Lane	Ditton	JBCQ017	Various Locations	COMPLETED
Cherry Orchard	Ditton	JCBI009	Various Locations	COMPLETED
Kiln Barn Road	Ditton	JKAL005	Various Locations	COMPLETED
Linkway	Ditton	JLBI002	Various Locations	COMPLETED
Medina Road	Ditton	JMBP003	Various Locations	COMPLETED
Nursery Road	Ditton	JNBH008	Various Locations	COMPLETED
Primrose Drive	Ditton	JPCM006, 007, 009	Various Locations	COMPLETED
Scott Close	Ditton	JSAU003, 005	Various Locations	COMPLETED
St Peters Road	Ditton	JSCS008	Various Locations	COMPLETED
Woodlands Road	Ditton	JWCE011, 050, 052, 053, 055	Various Locations	COMPLETED
Chapel Street	East Malling	JCAZ007	Various Locations	COMPLETED
Cottenham Close	East Malling	JCDY005, 007, 008	Various Locations	COMPLETED
The Rocks Road	East Malling	JTBX012	Various Locations	COMPLETED
Seven Mile Lane	East Peckham	JSAY506	Various Locations	COMPLETED
Pattenden Gardens	Golden Green	JPDE001	Various Locations	COMPLETED
Brookmead	Hildenborough	JBDO019, 020, 021	Various Locations	COMPLETED
Church Road	Hildenborough	JCBY001, 004	Various Locations	COMPLETED
Greenview Crescent	Hildenborough	JGBE002, 003, 008, 009	Various Locations	COMPLETED
Hawden Close	Hildenborough	JHBA003, 010	Various Locations	COMPLETED
Hilden Avenue	Hildenborough	JHCD002, 007	Various Locations	COMPLETED
Hilden Park Road	Hildenborough	JHCE010, 012	Various Locations	COMPLETED

Hill View Road	Hildenborough	JHCK001, 002, 003, 004, 005, 006, 007, 008, 009	Various Locations	COMPLETED
Mount Pleasant	Hildenborough	JMDF006, 501, 502	Various Locations	JMDF006 – COMPLETED JMDF501 & JMDF502 CURRENTLY AWAITING PROGRAMME DATES
Oaklands Way	Hildenborough	JOAC001, 003, 004	Various Locations	COMPLETED
Barrie Drive	Larkfield	JBEJ002, 003	Various Locations	COMPLETED
Blake Drive	Larkfield	JBEI002, 003	Various Locations	COMPLETED
Chaucer Way	Larkfield	JCBG017, 020, 024, 025, 027, 502, 503, 504	Various Locations	COMPLETED
Cygnets Close	Larkfield	JCER004	Various Locations	COMPLETED
Eagle Close	Larkfield	JEEA002, 007	Various Locations	COMPLETED
Gighill Road	Larkfield	JGAE501, 502, 510, 513, 516, 519	Various Locations	COMPLETED
Goldfinch Close	Larkfield	JGAI001, 002	Various Locations	COMPLETED
Heron Road	Larkfield	JHBL007, 101	Various Locations	COMPLETED
Larch Close	Larkfield	JLAJ001	Various Locations	COMPLETED
Lunsford Lane	Larkfield	JLDD014, 507, 508, 540, 541	Various Locations	COMPLETED
Marsh Way	Larkfield	JMAY001, 002	Various Locations	COMPLETED
Oriole Way	Larkfield	JOAW005, 006	Various Locations	COMPLETED
Pine Close	Larkfield	JPBI001	Various Locations	COMPLETED
Plover Road	Larkfield	JPBW010	Various Locations	COMPLETED
River Way	Larkfield	JRAZ002	Various Locations	COMPLETED
Swallow Road	Larkfield	JSDU002, 005	Various Locations	COMPLETED
Thackeray Road	Larkfield	JTAS007, 008, 009, 022	Various Locations	COMPLETED

Woodpecker Road	Larkfield	JWC1006	Various Locations	COMPLETED
Sandown Road	Leybourne	JSAE005	Various Locations	COMPLETED
Maidstone Road	Mereworth	JTCU509	Various Locations	COMPLETED
Constitution Hill	Snodland	JCDN001, 502	Various Locations	COMPLETED
Paddlesworth Road	Snodland	JPAA301	Various Locations	COMPLETED
Rocfort Road	Snodland	JRBG507	Various Locations	COMPLETED
Saltings Road	Snodland	JSAD072	Various Locations	COMPLETED
St Benedict Road	Snodland	JSER006, 026, 035	Various Locations	COMPLETED
Willowside	Snodland	JWDP010	Various Locations	COMPLETED
Allington Drive	Tonbridge	JAAM001	Various Locations	COMPLETED
Audley Avenue	Tonbridge	JABD001, 002, 003, 004	Various Locations	COMPLETED
Barden Park Road	Tonbridge	JBAL002, 003, 004, 005, 006, 007, 008	Various Locations	COMPLETED
Barden Road	Tonbridge	JBAM001, 004, 011, 012, 015, 017, 020	Various Locations	COMPLETED
Caistor Road	Tonbridge	JCAB001, 002	Various Locations	COMPLETED
Cannon Lane	Tonbridge	JCAC011, 016, 017, 018	Various Locations	COMPLETED
Colin Blythe Road	Tonbridge	JCCX006	Various Locations	COMPLETED
Constable Road	Tonbridge	JCDK001	Various Locations	COMPLETED
Cromer Street	Tonbridge	JCEI001, 002, 003	Various Locations	COMPLETED
Darenth Avenue	Tonbridge	JDAC010	Various Locations	COMPLETED
Douglas Road	Tonbridge	JDAO013, 014, 015, 019, 502	Various Locations	COMPLETED
Gladstone Road	Tonbridge	JGAF002	Various Locations	COMPLETED
Hadlow Road	Tonbridge	JHAB008, 026	Various Locations	COMPLETED

Ives Road	Tonbridge	JIAF003, 502	Various Locations	COMPLETED
Landseer Close	Tonbridge	JLAH003	Various Locations	COMPLETED
Lawn Road	Tonbridge	JLAU001	Various Locations	COMPLETED
Lodge Oak Lane	Tonbridge	JLBQ018	Various Locations	COMPLETED
Nelson Avenue	Tonbridge	JNAA001, 002, 003, 004, 005, 006, 007, 008, 009	Various Locations	COMPLETED
Norfolk Road	Tonbridge	JNAT003	Various Locations	COMPLETED
Northcote Road	Tonbridge	JNBB001	Various Locations	COMPLETED
Oakmead	Tonbridge	JOAD004	Various Locations	COMPLETED
Pembroke Road	Tonbridge	JPAQ001	Various Locations	COMPLETED
Pen Way	Tonbridge	JPAV001, 005	Various Locations	COMPLETED
Preston Road	Tonbridge	JPCJ001, 002, 003	Various Locations	COMPLETED
Raeburn Close	Tonbridge	JRAA001, 004	Various Locations	COMPLETED
Rodney Avenue	Tonbridge	JRBV004, 006	Various Locations	COMPLETED
Salisbury Close	Tonbridge	JSAA002	Various Locations	COMPLETED
Scott Road	Tonbridge	JSAV002	Various Locations	COMPLETED
Shipbourne Street	Tonbridge	JSBO018, 022, 043, 044, 050, 054	Various Locations	COMPLETED
Strawberry Vale	Tonbridge	JSDO001, 002, 003	Various Locations	COMPLETED
Tudeley Lane	Tonbridge	JTDV004	Various Locations	COMPLETED
Tulip Tree Close	Tonbridge	JTDX006	Various Locations	COMPLETED
Vale Road	Tonbridge	JVAC013, 017, 020, 024, 054, 057	Various Locations	COMPLETED
Woodgate Way	Tonbridge	JWDQ021, 026	Various Locations	COMPLETED

Catkin Close	Walderslade	JCFT001, 004	Various Locations	COMPLETED
Chippendale Close	Walderslade	JCFO002	Various Locations	COMPLETED
Falkland Place	Walderslade	JFCC004	Various Locations	COMPLETED
Fostington Way	Walderslade	JFBI005, 007, 010, 011, 502	Various Locations	COMPLETED
Frensham Walk	Walderslade	JFBR001, 004	Various Locations	COMPLETED
Hallsfield Road	Walderslade	JHAK008	Various Locations	COMPLETED
Hawthorns	Walderslade	JHBD001	Various Locations	COMPLETED
Hepplewhite Mews	Walderslade	JHDN002	Various Locations	COMPLETED
Hurst Hill	Walderslade	JHDR011, 016	Various Locations	COMPLETED
Locksley Close	Walderslade	JLDL004, 007, 009	Various Locations	COMPLETED
Oaks Dene	Walderslade	JOBB002, 006	Various Locations	COMPLETED
Robin Hood Lane	Walderslade	JRBB002, 004, 006	Various Locations	COMPLETED
Sadlers Close	Walderslade	JSEQ003, 004	Various Locations	COMPLETED
Taddington Wood Lane	Walderslade	JTAA010	Various Locations	COMPLETED
Tunbury Avenue	Walderslade	JTEB006, 008, 016	Various Locations	COMPLETED
Tunbury Avenue	Walderslade	JTEQ002, 004	Various Locations	COMPLETED
Walsham Road	Walderslade	JWDB002	Various Locations	COMPLETED
Redhouse Gardens	Wateringbury	JRAJ005	Various Locations	COMPLETED
Goodworth Road	Wrotham Heath	JGAM001	Various Locations	COMPLETED
London Road	Wrotham Heath	JLBW005	Various Locations	COMPLETED
West Street	Wrotham Heath	JWAZ010, 501	Various Locations	COMPLETED

Appendix C – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
Lodge Oak Lane Railway Bridge	Refurbishment of traffic signal controlled junction	Summer 2015

Appendix D- Bridge Works

Bridge Works – <i>Contact Officer Tony Ambrose</i>			
Road Name	Parish	Description of Works	Current Status
No Works Planned			

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Behdad Haratbar 03000 41 81 81